

Public Works (1899) Department.

✓ G.O., No. 1444 W

^W
DATED 5 June 1899

7/1/99

[Despatch Abstract.]

Police Station House at Tiruchuli

Estimate of Rs 2900 for constructing a first
class — in the Madurai District, sanctioned,
with remark, for execution when funds are available.

110
6

T
B
CS 9966

226/6

BACK PAPERS.

FURTHER PAPERS.

BUILDINGS AND ROADS.
CIVIL WORKS.

Government {1899} of Madras.
PUBLIC WORKS.

Regd.

} 1899.

Enclosures

Spare copies

G.O., No. 1444 W., 5th June 1899.

JUNE.

Police Station-house at Tiruchuli

Estimate of Rs. 2,900 for constructing a first-class —, in the Madura district, sanctioned, with remark, for execution when funds are available.

note by E. W.

30
The Estimate for construction
a first class Police Station
House at Tiruchuli in
Ramanad Zemindary,
Madura District, amounting
to Rs 2,900 is recommended
for sanction, with the
following remarks:-
1. Stone Lelly should be
used for concrete, if possible,
instead of brick
jelly.

2. The use of Carson's paint
for doors, windows, & Roof
timbers is not in accordance
with orders. Oil paint
should be used, if now available.
Paints must now be used
P.W. Stores.

3. Asphalt should not
be used as flooring in lock
as proposed, but square
bricks or stone substituted.

APK
29.5.99.

[Signature]
E. W.

Public Works Department.

Current No. 3416
Letter No. 1052
Dated 19th April 1899
From the Judicial Department

TECHNICAL NOTE.

Name of Work Constructing a first class police station house at Tim Chulia in the Ramnad boundary Madras. Amount of Estimate, Rs. 2,900

PARTICULARS OF ESTIMATE.

Main Building	Rs. <u>2,480</u>
Subsidiary Buildings	„
Contingencies	„ <u>130</u>
Petty Supervision	„ <u>90</u>
Land Compensation	„ <u>200</u>
Total Rupees	... <u>2,900-</u>

PARTICULARS OF CONSTRUCTION.

Surface soil Black Loam 5 feet deep.
Sub-soil Stiff Clay.
Foundations Brick fully concrete in mortar 3 feet deep
Brick in mortar 2 ft. deep.
Basement Brick in mortar 2 feet high.
Walls Brick in mortar 12 ft. high. & archwork.

W Est can be sanctioned, stone being substituted for asphalt in beds up to.

ADP
15.5.99.

Is. see below

I don't like much better in concrete - say that stone should be used if too small

P. W. 58.
250-7-10-98.

T. 18/5/99.

Dis.

Plastering or ~~Painting~~ Interior and
Exterior 2 Coats with Chunan.

Flooring with square bricks & for
Lock ups Concrete 6" and
asphalt above.

Roofing Terraced

Doors and Windows Batten Doors and
Windows painted 3 Coats
Carson's Oak Paint.

Roof timbers Teak wood
painted 3 Coats Carson's Oak.

Scantlings Correct

Rates agree with District Schedule
Rate

The plinth area of the main building is
1050 square feet, and the cost per square
foot will be Rs. 2-12-2.

The plans and estimates have been countersigned
by the Ag. Inspector General
and Police.

REMARKS.

This Estimate was called
for in G.O. No 1099 W of
3rd May 1898.

The design is in accordance
with type plan No 1 that
accompanied G.O. No 435 ^{not in the file}
W of 26th Feb 1880 with
terraced roof.

The foundations have
been made to suit the
site. The thickness of
walls has also been in-
creased from 1'3" to 1'6"
to suit the size of
two full bricks.

Stone tiles substituted for asphalt

Print at that time is
not in accordance with
order. The new print
has been revised
and at times.

The small and large
ups are to be floored with
6" brick with concrete finish
over with asphalt com-
position. as asphalt
is objected to as a flooring
in the plains, square
bricks or stone may be
ordered to be substituted.
Rs 200 has been allowed
for the acquisition of 2 acres
of Government land.
The site has been selected
in consultation with the
Police Department.

14-2-99
12/5/99

D.W.

Submitted for order.

If approved, the estimate
may be sanctioned for execution
when funds are available.

APR

15.5.99.

12/5/99

Public Works
Judicial (1899) Department.

3416

CURRENT No. 1593

1444W



555
2/4/98

From

W.J.A. Sullivan, Esquire,

Ag. Inspector-General of Police,
Madras.

Order Endorsement No. 1052 27/9.4.99

Approved and transferred
to the Public Works
Department.

No. 1400.

Dated 7th April 1899.

Received

Registered

Enclosures

Spare copies

24 4 99
37 4 99
(2 plans)
Five

Adm.
Ag. Under Secretary

Adm.
11/4/99

119144

SUBJECT.

Submitting, for sanction,
plans and estimate for Rs. 2900 for
constructing a first class police
station house at Tiruchuli in the
Madura District.

The Public Works Deptt

O.S. No. 4.

O.S. 110 R 20/5

sent again 26/5 R 3/6

CS.
T. 28.4.99

BACK PAPERS.

G.O.	No.	Department	Date.
555	24	Judicial	2-2-98
769	2-2-99		
1099	3-5-98		

FURTHER PAPERS.

G.O.	No.	Department.	Date.

CURRENT No. 1573

No. O-49.

DEPARTMENT.

No. 1400.

CHIEF OFFICE OF THE INSPECTOR-GENERAL OF POLICE

MADRAS,

7th April

1899

FROM

W.J.A. Sullivan, Esquire,
M. HAMMICK, I.C.S., Esq.,

AG. INSPECTOR-GENERAL OF POLICE,

Madras,

To

The Chief Secretary to Government,

Fort St. George.

SIR,

ENCLOSURES.

I have the honour to submit, for the sanction of Government, plans and an estimate amounting to Rs. 2,900 for constructing a first class police station house at Tiruchuli in the Madura District.

enc 3474
1099 W 3-5-98

2. The work was approved of in G.O. No. 555, Judicial, dated 2nd April 1898.

3. The necessity for the slight deviations from the type design for such buildings is explained in the enclosed copy of Superintending Engineer's letter.

I have the honour to be,

Sir,

Your most obedient servant,

W. J. A. Sullivan

for Ag. Inspector-General of Police

R. S. K.