

- (1) Number of pages 4
(2) Date of repair 3-12-69
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

Revenue DEPARTMENT

G.O. No.	1028	Press
B.V. No.		Mis.
Dated	2-5-1876	106

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
7th April 1876.*

Read the following:—

No. 2. W.

No. 104. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards, with his letter marginally noted an estimate in connection with the Sonepoy Bodemmah tank situated in the Royachoty taluq, Madanapully range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follows:—

Repairing the bund and waste weir and extending the latter 30 feet.	Rs.
Revenue Repairs	755
Constructing an aqueduct. Capital, Ordinary—Original Works ...	125
Total ...	880

3. The following particulars of this tank are recorded:—

Ayacut area Acres 27	Circar Acres 18
	Inam " 9
Assessment Rupees 253	Circar Rupees 152
	Inam " 101
Average revenue " 198	Circar " 120
	Inam " 78
Highest do. " 233	Circar " 144
	Inam " 89

Expenditure during the previous four years. Not known.

The area of the catchment basin is $6\frac{3}{4}$ square miles; the maximum flood supply is calculated at 1,602 cubic feet per second, for discharging which as surplus there are two waste weirs, one 93 feet in length and the other 42, making a total effective length of 135 lineal feet. This length is considered insufficient, and it is proposed to extend the weir crest 30 feet, making an aggregate length of 165 feet available for the surplus discharge.

The Sonepoy Bodemmah tank breached at the south-west rough stone weir during the rains of October 1874, when a considerable portion of the apron was washed away.

There are seven high-lying tanks which surplus into it; these tanks are reported to be provided with adequate weirs.

(Signed) A. DE C. SCOTT, Major, R.E.,
Deputy Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

30th March 1876.

To the Secretary to Government, Public Works Department.

No. 105. ORDER THEREON, 7th April 1876, No. 903.

IRRIGATION, No. 5.
Account.


THE following estimate from the Madanapully range forwarded by the District Engineer, Cuddapah, is sanctioned:—

<i>Sonepoy Bodemmah Tank Irrigation.</i>	Rs.
Repairing the bund and waste weir and extending the latter 30 feet.	
Revenue Repairs	755
Constructing an aqueduct. Capital Ordinary—Original Works ...	125
Total ...	880

*Proceedings of the Madras Government, Public Works Department,
7th April 1876.*

2. This sanction has been registered as Irrigation No. 1-I. of 1876-77.

(True Extract.)


Colonel,
Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, Cuddapah.
" Collector of Cuddapah.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. J. W. Fischer.

16 Spare Copies

Revenue ¹⁷¹⁹ 1845 Export.
 Govt. of 1876 Madras.

PUBLIC WORKS.

THE DISTRICT ENGINEER,
GULSHAN
Calcutta.

John A. 113

Deutscher

Dec. 29 a/h

25

G. O., 7th April 1876, 23. 903.

4522

Ref. 101-105

1. Harvey Richard John Griffin
 District Attorney of Harpur 320 for
 repairs and improvements to the - same
 to wit:

C^{No} 1028
Cann. inc. 1028
A? p. 1028

10576 May 1896