

- (1) Number of pages _____
 (2) Date of repair _____
 (3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue

DEPARTMENT

G.O. No.	2879	Press.
E.P. No.		Mis.
Dated	24th Sept	1877
		197

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

24th September 1877, No. 2,879.

Famine Relief.

Read the following paper :—

No. 560. Proceedings of the Board of Revenue, dated 17th September 1877.

Read the following letter from J. H. COOK, Esq., Special Assistant in charge of Relief-works, to A. WEDDERBURN, Esq., Collector of Coimbatore, dated Oodoomulpettah, 25th August 1877, No. 1-3.

I have the honor to report on the progress of relief operation in my division during the month of July 1877.

2. *Statement No. I*—Shows the expenditure incurred in restoring old roads and itaries in the division which, during the month alone, amounted to Rs. 3,519, and up to the end of the month Rs. 37,201. Restoration of a road from Toongavy to Somavaraputty was opened during the month. This statement also shows the work completed and in progress.

3. *Statement No. II*—Shows the roads for which metal is to be collected as also the quantity of metal and gravel stored on each.

4. *Statement No. III*—Denotes the irrigational works under relief operation in the Oodoomulpettah Taluq. The expenditure incurred on this account amounted to Rs. 3,320 during the month.

5. *Statement No. IV*—Belongs to the village kuttays (ponds) under relief operation. The expenditure on this item came to Rs. 1,343 during the month, while the same up to the month was Rs. 8,195. During the month 15 kuttays have been sanctioned in the Oodoomulpettah Taluq. This gives employment to many coolies, and will supply them with work for about a month hence.

6. *Statement No. V*—Shows the sanitary measures introduced in both the taluqs.

7. *General*—During the month all the roads have been completed with the exception of the two (viz., Toongavy to Somavaraputty and from Oodoomulpettah to Coimbatore). The storing of metal and gravel is finished; only the spreading and tamping of the same was in progress. This work was carried on, on the three roads named below :—

- (1) Road from Oodoomulpettah to Tiruvannamalai.
- (2) " " " to Bhacchanur.
- (3) " " " to Dhully.

8. In Pollachy metal collection went on during the month on six roads. The quantity collected and broken amounted to 5,000 cubic yards, with a cost of Rs. 3,472, while the expenditure up to the month amounts to Rs. 6,330.

9. *Irregular Tanks.*—Five tanks of Boodinattam village were first repaired to a little extent at a slight cost. Two of these, viz., Perannam and Kundili, however, have been since repaired to a greater extent at a larger cost, as also another tank in Kalamam village. Estimates for repairing the Karisecum, sanctum. The proposed outlay for the first tank is Rs. 1,000, and that for the latter is Rs. 2,000, at Rs. 1,000 each. If these works are sanctioned, they will give employment to a great number of coolies. In Pollachy no work of this kind was taken in hand.

10. *Channel.*—It has been stated in my former reports that the supply channels of Boodinattam tank have already been repaired. The repair of the hands of the Kallapuram channel was in progress, as also the diversion of a jungle stream near Dhully. In Pollachy no work of this kind was done.

11. *Water-supply.*—In the Oodoomulpettah Taluq the scarcity of water is beginning to be greatly felt, but I have always watched this and prepared for it by digging and repairing many tanks and wells. Thus twenty-two village tanks and fifty-nine wells have been repaired. As the season daily becoming worse and worse further fund for the wells already repaired, as I am sorry to say, that many are choked up by the sand-storms which blow heavily all day. An estimate will be sanctioned for 38 wells still remains unspent; and as yet I see no reason for was a fair fall of rain, though not to that extent as to enable the ryots to carry on their agricultural operation, but sufficient to prevent a scarcity of water.

12. *Sanitation.*—As reported in my former reports sanitary measures were introduced in both the taluqs. Cholera, which was bad in Oodoomulpettah, has greatly decreased, while in Pollachy it is beginning to abate.

13. *Gratuitous Relief.*—In Oodoomulpettah 23 relief-houses are opened. The supply of rice, &c., to these houses is made from the general store opened in the cishah. The average number fed in these houses is 13,927 per diem. The coolies in this taluq are daily feeling more and more the pressure of the famine; say they cannot work for their wage. They beg admittance to the relief-house, and a careful examination of them convinced me of the necessity of allowing some in, who never before worked come now to the roads, and remain till obliged to resort to the relief-houses. Thus my number of coolies remained pretty steadily. In Pollachy there are 12 relief-houses. The average number fed in these houses per diem amounts to 2,376. Money-sale system was introduced during the month relief-houses, and who are in need. It has since been made more generally applicable to all who cannot reach a relief-house for food.

14. *Expenditure.*—The expenditure incurred in both the taluqs is detailed below:—

Taluq.	On Works.	In this Month.	Up to the Month.
Oodoomulpettah.	...	8,527	107,326
Pollachy.	...	7,744	22,742
	<i>On Gratuitous Relief.</i>		
Oodoomulpettah.	...	38,615	68,108
Pollachy.	...	6,503	10,565

Enclosure No. 1.

Statement showing the old Roads and Itaries under restoration in the Special Assistant's Division, Oambatore.

No.	Name of Road.	Sanct. amount.	Expenditure in the month, viz., from 24th July to 4th August.	Expenditure up to the month.	Remarks.
<i>Oodoomulpettah Taluq.</i>					
1	Road from Oodoomulpettah to Kallapuram, 14 miles ...	4,200	48	3,467	Completed.
2	Do. do. to Kannanurkollam, via Sommarapatty, 15 miles ...	4,500	590	5,010	On measurement the length of the road is 17 miles, and hence the excess expenditure over sanction.
3	Road from Karathoor to Ponnasaram, 7 miles ...	2,400	...	1,443	Completed.
4	Do. Karathoor to Kannanurkollam, 15 miles ...	4,500	...	5,266	The actual length is 20 miles.
5	Do. Ponnasaram to Gudimungalam, 12 miles ...	2,600	...	4,430	Completed.
6	Do. Gudimungalam to Dharsapuram frontier, 5 miles ...	1,600	...	...	...
7	Do. Komaralingam to Karathoor, 10 miles ...	2,000	...	1,011	Do.
8	Do. Karthoor to Kadathoor, 2½ miles ...	500	...	500	Do.
9	Do. Komaralingam to Kollam, 1½ miles ...	250	...	440	Do.
10	Do. Ponnasaram to Karathoor, 6 miles ...	1,200	...	1,150	Do.
11	Do. Tirupoor road to Ponnasaram, 2 miles ...	400	...	440	The actual length is nearly 3 miles.
12	Do. Oodoomulpettah to Chettipottam, Chettipottam Taluq, 23 miles ...	13,152	227	3,404	Twelve miles have been completed.
13	Do. Tirupoor to Sommarapatty, 5 miles ...	2,354	223	630	Three miles completed.
14	Do. Dharsapuram frontier to Ponnasaram, 4 miles ...	623	...	512	Completed.
Total ...		41,704	1,591	32,125	
<i>Pollachy Taluq.</i>					
1	Road from Anamallay through Kotoor, Tarpur, and Kambalputty to join the road under construction from Dhully, 10 miles ...	3,000	487	3,425	
2	Do. Ponnasaram to Pollachy, 10 miles ...	3,000	766	1,936	
3	Do. village-track leading to Alagaricand of Kotoor (Anamallay towards Kotoor) ...	1,804	...	...	Not begun yet.
4	Repairing the road from Malayandipattam to Ponnasaram road on the north of Kotoor in Pollachy Taluq ...	306	238	238	
5	Village-track to Coppachand and Vattakoppachand in Pollachy Taluq ...	623	...	...	Do.
6	Repairing the road from Kotoor to Malayandipattam, and to Ponnasaram road, via Mottutharay in Pollachy Taluq, (by Chianakombu and Periakombu towards Aloor) ...	1,300	315	315	
7	Repairing the Itari leading from Kotoor-Malayandipattam to Ponnasaram road in Pollachy Taluq ...	105	115	112	
Total ...		10,233	1,923	4,975	
Total for the two Taluqs ...		51,937	3,514	37,100	

Oodoomulpettah,
24th August 1877.

(Signed) J. H. COOK,
Special Assistant.

Enclosure No. 3.

Statement showing the Works for which Money has been granted in the Special Assistant's Division, Coimbatore.

No.	Name of Works.	Sanctioned Amount.	Expenditure in the Month.	Expenditure up to the Month.	Remarks.
Oodumputtal Taluk.					
1	Head from the Oodumputtal tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
2	Head from the Oodumputtal tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
3	Head from the Oodumputtal tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
4	Head from the Oodumputtal tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
5	Head from the Oodumputtal tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
6	Head from the Oodumputtal tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
Puthary Taluk.					
7	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
8	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
9	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
10	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
11	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
12	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
13	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
14	Head from the Puthary tank to the village of Puthary, 12 miles.	10,000	...	...	Completed.
Total for the two Taluks.		1,70,000	6,341	60,000	2,40,000

Oodumputtal,
24th August 1877.

(Signed) J. H. COOK,
Special Assistant.

Enclosure No. 3.

Statement showing the Irrigational Works under Repair in the Special Assistant's Division, Coimbatore.

No.	Name of Works.	Sanctioned Amount.	Expenditure in the Month.	Expenditure up to the Month.	Remarks.
Oodumputtal Taluk.					
1	Clearing channel of the Puthary tank.	100	...	...	Completed.
2	Do. head from the upper portion of the Puthary channel, 12 miles, to the village of Puthary, 12 miles.	1,500	...	...	Completed.
3	Repairing the head of the Puthary tank.	1,000	...	...	Completed.
4	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
5	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
6	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
7	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
8	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
9	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
10	Do. do. head from the Puthary tank to the village of Puthary, 12 miles.	1,000	...	...	Completed.
Total for Oodumputtal Taluk.		13,072	5,810	14,000	
Puthary Taluk.					
Total for Puthary Taluk.		...	...	...	

Oodumputtal,
24th August 1877.

(Signed) J. H. COOK,
Special Assistant.

Enclosure No. 4.

Statement showing the Village Kuttas, Wells, &c., under Repair in the Special Assistant's Division, Coimbatore.

No.	Name of Work.	Sanctioned Amount.	Expenditure in the Month.	Expenditure up to the Month.	Remarks.
Oodumputtal Taluk.					
1	Repairing the supply channel of stone-revetted drinking tank in Oudumputtal town.	240	...	240	Completed.
Amount sanctioned for the wells and village kuttas up to date.		12,178	...	...	
2	59 wells in different places ...	2,946	299	2,645	
Stone-revetted drinking tank in Oodumputtal town.		300	94	206	
Kutta in Pookankur village ...		500	...	535	
Do. in Oodumputtal village ...		500	...	488	
Do. in Valarady village ...		250	210	240	
Do. in Kullipolliem do. ...		200	...	255	
Do. in Aveloor do. ...		200	...	200	
Do. in Pottary do. ...		200	...	190	
Do. in Kottayamangalam village ...		200	...	187	
Do. in Puthary do. ...		200	...	205	Completed.
Do. in Puthary do. ...		200	...	200	
Do. in Puthary do. ...		200	...	190	
Do. in Puthary do. ...		200	...	215	
Do. in Puthary do. ...		200	...	200	
Do. in Puthary do. ...		200	...	213	
Do. in Puthary do. ...		200	...	163	
Do. in Puthary do. ...		200	...	197	
Do. in Puthary do. ...		200	...	247	
Do. in Puthary do. ...		200	...	235	
Do. in Puthary do. ...		200	...	50	In progress.
Do. in Puthary do. ...		200	...	97	
Do. in Puthary do. ...		200	...	18	
Total ...		...	1,038	7,561	
Puthary Taluk.					
For repairing 45 wells in different places, one of which 5 wells are in repair.		2,917	...	145	
Repairing a pond in the village of Oodumputtal.		995	308	795	
Total ...		...	308	934	
Total for the two Taluks...		...	1,346	8,495	

Oodumputtal,
24th August 1877.

(Signed) J. H. COOK,
Special Assistant.

Enclosure No. 5.

Statement showing the Miscellaneous Works, such as Sanitary improvements, &c., carried on in the Special Assistant's Division.

No.	Name of Item.	Sanctioned Amount.	Expenditure in the Month.	Expenditure up to the Month.	Remarks.
Oodumputtal Taluk.					
1	Sanctioned amount under this head.	2,800	...	...	
2	Cutting new drains and levelling the streets, &c. in the Oudumputtal town.	...	...	1,551	
3	Levelling certain village cut-drains.	...	...	270	
4	Sanitary arrangements in the Oudumputtal town.	...	...	200	
5	Do. do. in Puthary ...	...	...	141	
6	Do. do. in Puthary ...	...	...	21	
7	Do. do. in Puthary ...	...	...	15	
8	Do. do. in Puthary ...	...	...	13	
9	Removing prickly-pine in Puthary ...	...	...	20	
10	Repairing Puthary choultry ...	...	...	50	
Total for Oodumputtal Taluk ...		2,800	301	3,078	

Statement showing the Miscellaneous Works, such as Sanitary Improvements, &c.—(Continued)

No.	Name of Item.	Amount Estimated Amount	Expenditure to the 31st Dec. 1876	Expenditure to the 31st Dec. 1877	Remarks
	Pachera Talag.	Rs.	Rs.	Rs.	
10	For town improvement and sanitation	2,400	1,400	2,700	
11	Feeding cattle with patchy grass	50	—	—	
	Total for Pachera Talag.	2,450	1,400	2,700	
	Total for both the Talags.	2,500	1,400	2,700	

Oodoomulpettah,
24th August 1877.(Signed) J. H. COOK,
Special Assistant.

No. 349.

FORWARDED to the Board of Revenue with reference to Revenue Board's
Proceedings, No. 5,244, of 21st December 1876.COIMBATORE,
8th September 1877.(Signed) A. MARTINDALE,
for Collector.

SUBMITTED for the information of Government.

2. The statements do not show the amount of work done: no opinion, there-
fore, can be formed of the cost. The outturn should be shown separately for each
operation, e.g., earth-work, gravelling, metalling, &c., with cost per cubic yard.3. The state of the water-supply in the Oodoomulpettah Talag will require
attention.

(True Copies and Extract.)

(Signed) O. A. GALTON,
Acting Secretary.

No. 501.

ORDER THEREON, 24th September 1877, No. 2,879.

Miscellaneous.

RECORDED.

(True Extract.)

(Signed) J. H. GARSTIN,
Additional Secretary to Government.To the Board of Revenue,
the Financial Department,
the Public Works Department.

Edw. F. R. Bantman.

Spare Copies

No.

Revenue Department

Proceedings of the Board of Revenue

Dated 17th September 1877

Read the following

No. 178

From

J. H. Cook Esquire

Special Assistant in charge of
Relief Works

To

A. Wedderburn Esquire

Collector of Calcutta

Sir

I have the honor to report
on the progress of Relief operations
in my division during the month of
July 1877.

2. Statement No. 1 shows the ex-
penditure incurred in restoring old
roads and others in the Division
which during the month alone

I have not yet received
 the money for the subscription
 and am therefore unable to
 send it to you.

7 During the month all the roads have been completed with the exception of the Vizian-gang to Sumavara putty and from Odumulpettah to Crisbatery. The stowing of metal and gravel is finished; only the spreading and

and carrying of the same as in
progress. The work was carried
on, on the three roads named
below:

1. Road from Pottum to Pottum
2. " " " " " "
3. " " " " " "

8. The Pottum road collection
went on during the month of
road. The quantity collected
and broken amounted to 5382 cubic
yards with a cost of Rs 3075 while
the expenditure up to the month
amounts to Rs 5530.

9. The tanks of Pottum and Pottum
were first repaired to
a little extent at a slight cost.

10. The tanks of Pottum
and Pottum were repaired to
a little extent at a slight cost.

a greater extent at a larger
cost as also another tank in
Pottum village. Estimates for
repairing the Pottum tanks of
Pottum and a tank of
Pottum village have
been sent for sanction. The pro-
posed petty for the first tank is
Rs 1000 and that for the latter is
Rs 1000. If these
works are sanctioned they will give
employment to a great number of
coolies. The Pottum work of the
kind was taken in hand.

Channel

10. It has been stated in my
former reports that the petty
channels of Pottum tanks
have already been repaired.
The repair of the bunds of the
Pottum

The irrigation channel was in
a good state as also the sections
of a jungle stream near it.
In Paltuck's work of the kind
was done.

11. As the Podium-pulley Baliga water supply
the scarcity of water is beginning
to be greatly felt, but I have
always watched this and prepared
for it by digging and repairing
many tanks and wells. There
are village tanks and 59 wells
which have been repaired. As the season
daily becoming worse and worse
scarcity in this respect is increasing
and it will be need-
ful to sanction further funds
for the wells already repaired
and also to dig new ones that many
of the wells are being silted up.

which blow heavily all day. An
estimate will be made. In Paltuck
5 wells and a tank have been
repaired for a sum of Rs 2688
sanctioned for 20 wells which were
unrepaired and as yet I see no reason
for spending it, because the season
is much better than Podium-pulley
and there was a fair fall of
rain though not to that extent as
to enable the ryots to carry on their
agricultural operations but
sufficient to prevent scarcity
of water.

12. As reported in my former
reports sanding is now
introduced in both the Baliga and
which is as bad in Podium-pulley
has greatly decreased, while in

Paltuck

1890

1. *Chelone* 1871
 2. *Chelone* 1872
 3. *Chelone* 1873
 4. *Chelone* 1874
 5. *Chelone* 1875
 6. *Chelone* 1876
 7. *Chelone* 1877
 8. *Chelone* 1878
 9. *Chelone* 1879
 10. *Chelone* 1880
 11. *Chelone* 1881
 12. *Chelone* 1882
 13. *Chelone* 1883
 14. *Chelone* 1884
 15. *Chelone* 1885
 16. *Chelone* 1886
 17. *Chelone* 1887
 18. *Chelone* 1888
 19. *Chelone* 1889
 20. *Chelone* 1890
 21. *Chelone* 1891
 22. *Chelone* 1892
 23. *Chelone* 1893
 24. *Chelone* 1894
 25. *Chelone* 1895
 26. *Chelone* 1896
 27. *Chelone* 1897
 28. *Chelone* 1898
 29. *Chelone* 1899
 30. *Chelone* 1900

* *Die Zeitbestimmung*

Prunella vulgaris L.

Vol. 10, p. 100

Am. Nat. Hist. Soc. 1899

1877 349 Richard & M.

Board of Revenue in 1840.

Book 111-112

22nd of 24 December 1976

7

15. *Chrysomelidae*

1890

100

1890

The amount of work done, and a
 opinion thereon, can be formed
 of the Cost: The pattern should be
 shown separately for each operation
 e.g. earthwork, gravelling, metalling
 &c with cost per Cubic yard.

3 The state of the water supply
in the Udumalpetta taluq, will re-
quire attention.

(Thin Copy & Extract)

W. J. Bennett

To
The 100% Secy to Govt R D,
with 5 original statements to be
returned.

10/2/23

[Faint handwritten notes]

4/8/2000

6-0-2000

[Faint handwritten notes]

[Faint handwritten notes]

Charges of Road

Repairing the stream leading from Plateau
 headwaters to Poonachy road
 in Poonachy valley

	198	112	112
Total	10,233	1928	4976
Total for the two Salub	51,297	3519	37,801

[Faint handwritten notes]

Remarks

Commutative Special Assistant's
 officer - Basimulpettula - 24
 August 1977 -

(Signed) J. H. Cook
 Special Assistant

(True copy)

Revised
 for Collection

L. a. letter from the Catholic
of our history with the land
the Board of Education and
Sept. 1877. 1877. 1877.

1877

1877

Statement showing
the old House and other
under the same with
of the old House and other
of the old House and other
of the old House and other

1877
1877

Statement showing the roads for which metal and gravel are stored by the Special Assistants Division Coimbatore.

Remarks.	Gravel in the month.	Gravel in the month.	Gravel in the month.	Gravel in the month.
	ready.	ready.	ready.	ready.

Stores of Roads.

Doornulpettal Salay

1 Road from Doornulpettal towards Pollachy 5 miles	2,460	2,460	2,460	2,460
2 Do to Annamallay 12 miles	3,510	3,510	3,510	3,510
3 Do to Periapetty 14 miles	13,450	13,450	13,450	13,450
4 Do to Karattur 12 1/2 miles	16,500	16,500	16,500	16,500
5 Do to Karattur 11 miles	9,400	9,400	9,400	9,400
6 Do to Shady 7 miles	2,240	2,240	2,240	2,240
Total	57,610	57,610	57,610	57,610

Pollachy Salay.

7 Do from Karattur towards Pollachy 18 miles	17,160	17,160	17,160	17,160
8 Do from Pollachy to Annamallay 8 1/2 miles	11,220	11,220	11,220	11,220
9 Do to Annamallay Pollachy road 10 miles	17,160	17,160	17,160	17,160
10 Do to Pollachy 15 miles	19,800	19,800	19,800	19,800
11 Do to Annamallay 4 miles	5,280	5,280	5,280	5,280
12 Do from Annamallay to Doornulpettal 7 miles	7,240	7,240	7,240	7,240
13 Do from Pollachy to the foot of Annamallay 13 miles	14,800	14,800	14,800	14,800
14 Do Pollachy to Pollachy near Calingampalay	149	149	149	149
Total	81,290	81,290	81,290	81,290

Total for the two Salays 139,090 4,251 56,581 49,019 59,098 + 39,278 1/2

Coimbatore Special Assistants Office, Doornulpettal. - Petal. 24 August 1977

Perap. J. H. Cook
Special Assistant

Doornulpettal
For collected.

Remarks. -
The metal is being spread and dumped on these roads. Metal & gravel. Collections were finished in the other roads. + 39,278 1/2

Gravel collections is not begun yet in the roads in the Pollachy Salay.

Statement showing the Brigational works under report in the Special Assistants Division, Comblative.

Name of works		Expenditure up to the amount of 1 month	Remarks
Bodumulpethu Siley			
1	Clearing channel of the Periacolum Sank	400	711 completed
2	Clearing sand from the upper portion of the Shully channel, that is, from the ancient down to the place known as Pottu Padiu Kurum	1500	1500 — 80
3	Repairing fissures &c in the bunds of the 5 Sanks of the Shully series	5689	4000 6034 — 80
4	do do Kundalathamuram Sank	2093	— 80
5	do do Periacolum Sank	2093	— 80
6	Cutting away trees and bushes from the sides of the Kullaputram channel 11 miles long	2000	177 1478 In progress
7	Diverting a stream crossing the Shully channel and providing a Chingulak	1373	61 787 — 80
8	Repairing the bund of the Kolumm Sank	1780	— 4777 Completed
9	Improving the revetment of Kolumm Sank	5130	— " "
10	Clearing silt in the Kolumm channel	500	— 531 Completed
11	Clearing 4 channels in Shully	"	— 1293 — 80

Total for Bodumulpethu Siley - 18,672 3020 14,311

Bodumulpethu Siley

Comblative Special Assistants }
 office - Bodumulpethu - 24" }
 August 1877 - }

1871 J. H. Beck
 Special Assistant

(True copy)

Allocated
 For Collector

See letter from the
Attorney General to
the Secretary of the
of Rivers and Harbors
1883/84

1883/84

1883/84

Statement showing
the cost of the
gravel and stone
the gravel used
the gravel used

May 10th 1884

Is a letter from the following
Rising to the 10th of January
at the time of the 10th of January
at the time of the 10th of January.

10/10/17

10/10/17

Statement showing
the original and
revised figures of the
Assistant Secretary
General.

10/10/17

Statement showing the villages Kuttai, wells & under repair in the Special Assistant's Division, Coimbatore. -

Names of works.

Podumulpettai Taluk

1 Repairing the supply channel of stone riveted drinking tank in Aakash Lower. -

Amount sanctioned for the wells & villages Kuttai up to date. -

2 59 wells in different places. -

Stones riveted drinking tank in Podumulpettai Taluk. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

30 in Podumulpettai villages. -

Podumulpettai Taluk

Remarks -

Completed

Completed

In progress

Podumulpettai Taluk

For repairing 40 wells in different places out of which 5 wells are in repair. -

Repairing a Pond in the villages of Podumulpettai Taluk. -

Total -

Total for the two Taluks -

Podumulpettai Taluk

(Signed) J. H. Clerk

1062

In all the forest of the
of the forest to the south
with the forest of the forest
to the south of the forest

1062/17

1062/17

At the forest of the forest
the forest of the forest
the forest of the forest
the forest of the forest
the forest of the forest
the forest of the forest

the forest of the forest
1062/17

425

66.75

Statement showing the miscellaneous works such as Sanitary improvements carried on in the Special Assistant Division

etc

Name of items

Sanctioned expenditure up to the amount - Rs. in month -

Remarks -

Adammulpettah Salug

Sanctioned amount under this head - 2,000

1 Cutting new drains and building drains etc in the Cuddah Town -

2 Levelling certain villages Cant track -

3 Sanitary arrangements in the Cuddah -

4 - 50 - 50 - in Shelly -

5 - 50 - 50 - in Blaymeston -

6 - 50 - 50 - in Gudmurgam -

7 - 50 - 50 - in Karatholam -

8 Removing prickly heat in Periapetty -

9 Repairs, Poodoopallam choultry -

10 For Town improvement and

Sanitation -

11 Feeding Cattle with prickly heat -

Total for Adammulpettah Salug -

Total for Pallachy Salug -

Total for both the Salugs -

Coincidence Special Assistants }
Officers - Adammulpettah - 24 }
August 1977 -

Signed / J. H. Cook
Special Assistant

(Draw Copy)

Allocated
For Collector

Ex-
F. 1013

to a letter from the London
of April 1. The letter is dated
10th March 1871. It is written
to the Hon. Secy of the Admiralty
2 April 1871.

July 1871

111

Statement showing
the amount of money
sent as bounty
for the purchase of
with about 100,000
Chassis of the same

Not over 100,000