

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No.	Press Mis.
Dated	1864.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
6th January 1864.*

No. 55. Read the following letter from Lieutenant-Colonel A. J. M. BOILEAU, R. E.,
Superintending Engineer, 4th Division, to Colonel C. A. ORR, R. E., Secretary to
Government, Public Works Department, dated Madras, 14th December 1863,
No. 4,024 :—

Sir,

1. With reference to the Proceedings of Government No. 2,663, dated 15th September
1863, I have the honor to forward an Estimate Rupees 930 for altering
the Public Privy in the North-east Blind of the Fort so as to adapt it to
the dry conservancy system.
1 Tracing.
1 Abstract Estimate.
1 Specification.
2. The privies as they now stand are *dos-à-dos*, but without any passage between them.
One set will be thrown forward to establish a free communication along the rear of each set for
the action of the sweeper, and what was originally built for a reservoir of water is now to be
roofed in and converted into a room for the iron air-tight light receptacles, and for the cleansing
processes to be performed by the same functionary.
3. No cart has been provided, nor passage across the ditch, as it is understood that the night-
man's duties are carried out under a contractor, who makes his own arrangements for the removal
of the soil.
4. Sanction is requested to the Estimate Rupees 930, and for the disbursement of the
amount from the sum of Rupees 3,000 allotted for it in the Proceedings of Government No. 2,200,
dated 5th August 1863.

No. 56. ORDER THEREON, 6th January 1864, No. 25.

1. The Governor in Council sanctions the Estimate submitted with this letter for altering
the Public Privy in the North-east Blind of Fort Saint George.
2. The cost* of the work will be met from the source pointed out
in paragraph 4.
3. The sanction now accorded cancels that in Proceedings No. 2,152, dated 31st July 1863.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.

- „ Accountant General.
- „ Controller and Auditor of Public Works Accounts.
- „ Military Department.

Exd. S. T. Augustin.

Abstract Estimate No. 84 of 1863 & 64

District Prudency

Work — For altering the Public Prison in the North East District of Port Saint George

Quantity	Description of work	Rate	Amount
	Carpenters Only hire for removing the present side and cross partition screen and 40 seats & for converting the passage	25	25
204 1/2	Culft. Only hire for demolishing the old walls of the Prison	6	6
	Only hire for cutting the wall & fixing a door & making flat arch with masonry and plastering the surface	8	8
	Only hire for cutting the wall & making segmental arch with masonry & plastering the surface	10	10
	Only hire for demolishing the 3 old small masonry Cisterns and making a hole in the wall and fixing the water supply Pipes of 8 feet long with masonry	3	3
3 11 1/2	Culft. — 13 rich work in chumam	2 5	47 12 1/2
784	D: — Curried work in chumam	3 5	16 13 1
52 5	Suppl. — Roofing with Palmarah Cypres of 2 called pieces scapers and nails flat fronties and chumam borders	2 3 5	122 6 3
68	D: — Roofing with Palmarah softers scapers & nails flat fronties and chumam borders	19 3	13
400	D: — Planting with 2 Coats Chumam to the Prison	2	2
245	D: — with 2 Coats Chumam to the Prison	3 1 6	8 8 1
40	D: — with 2 Coats stone Lime to the Cistern	3 14	1 8 10
7-6-6	Culft. — Dealwood wrought and put up	2 15	22 2 6
35-4-9	D: — Dealwood wrought and put up with screw nails	3 10	128 1 8
	1 Pair Pattern doors with frames iron hooks hinges bolts & nails & Complete Carpenters Cooly hire for repairing & refitting the old Partition screen with new nails and back side of the other range		19 11
	D: — for repairing and refitting the 40 old seats with new nails		40
	D: — for repairing and refitting the 40 old seats with new nails	8	20
40	Emmelled Iron bars	5 8	220
6	Sheet Iron riv light receptacle with cover and handle of 25" height by 19" in each diameter & thick and coating with tar and pitch & Complete as per Plan	20	120
800	Suppl. — Lead Calow 3 Coats to the screen	2 12	22
1000	D: — 2 Coats to the screen and bases	2	9
	Cooly hire for scraping charge and putty & Sun dry charges and scaffolding &c		5 12 1/2

17-1-1864

707 1863 Dep't
1st of Jan 1864
From, No. 5200
The Sup. Engineer, Lt. Gen.
To The Secretary to Government
P.M.D.

Dated 14th December 1863.
Recd. 1st Jan 1864.

B.S. No. 4024.

Forwards Estimate Rupees
9,30 for altering the Public Pier
in the N.E. Blind of the Fort
so as to adapt it to the dry
Conservancy System & requests
sanction for the disbursement
of the amount from part of the
Budget.

No. 55-56

8th 25-5th January 1864

With an Order