

(1) Number of pages 4
(2) Date of repair 14-4-43
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2625	Press Mis.
196-77	
Dated 6-9	18-7.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
6th July 1867.*

No. 176. Read the following letter from the Acting Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Tanjore, 26th June 1867, No. 519:—

1. I have the honour to report the arrival of the regular freshes of the season. The water at 12 o'clock on the night of the 22nd was six inches, and at 6 A. M. on the 23rd one foot over the crown of the Lower Coleroon Anicut.

2. The works at the anicut have been as carefully secured as possible within the limited time which intervened between the smaller or earlier freshes. The new work has been protected with rough stone all round. The old work has been protected with rough stone and grouted with brick and chunam between the tops of the wells and the bottom of the old masonry; and every possible measure has been adopted for rendering the works safe during the freshes.

No. 177. ORDER THEREON, 6th July 1867, No. 2,025.

IRRIGATION, No. 13.

Ordered to be recorded.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Encl. S. T. Augustin.

20/7/67

519 Supdngs Office 6th 8th
- San Jose 26 June 1867 -
3

From
To, Col. P. L. Howell R.R.
As Supdngs, 6th 8th
Colonel C. A. Orr R.R.
Secretary to Government
D. P. W.

Sir,
I have the honor to report the
arrival of the regular fresher of the
Season - The water at 12 o'clock on the
night of the 22^d was 6 inches and at
6 A.M. on the 23^d 1 foot over the Crown
of the Lower Coleross Amicent -
The works at the Amicent have
been as carefully secured as possible
within the limited time which
intervened between the smaller or
earlier fresher - The new work
has been protected with rough
stone all round. The old work
has been protected with rough stone
and grouted with Brick and Chumam
between the tops of the walls and
the bottom of the old masonry and
every possible measure has been
adapted for rendering the works
safe

