

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras
Public Works DEPARTMENT

G.O. No.	1529	(2)	Press
B.P. No.			Mis.
Dated	20-6-	1876	

Not to be folded or roughly handled

Read the following :—

No. 73-W.

No. 329. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Salem, forwards, with his letter marginally noted, an estimate in connection with the Yella-reddy Tank situated in the Ossoor Taluq, No. 2 or Ossoor Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow :—

Raising and repairing the bund. Revenue Repairs...	...	...	Rs. 238
Widening the surplus channel and revetting the same with rough stone. Revenue Extensions and Improvements	...	...	20
Reconstructing an Irrigation sluice. Revenue Extensions and Improvements	...	...	78
Total	...	...	336

3. The following particulars of this tank are recorded :—

Ayacut area	...	...	...	...	...	...	...	Acres 18
Assessment	...	...	...	...	...	...	...	Rs. 95
Average revenue	...	...	...	...	...	...	...	" 67
Highest do.	...	...	...	...	...	...	...	" 84
Expenditure during the previous four years	...	...	...	...	...	...	...	Nil.

The area of the catchment basin is one square mile ; the maximum flood supply is calculated at 562 cubic feet per second, for discharging which as surplus there is a channel 24 feet in width, it is proposed to increase the width of the channel by 8 feet, which would make a total width of 32 feet available for the surplus discharge. The estimate also provides for reconstructing the irrigation sluice and for raising, repairing, and revetting the bund where necessary.

4. G.O., No. 2,193, dated 28th July 1875, directed that further information should be given respecting this tank in order to warrant its repair, the outlay proposed for which, though actually not considerable, was large relatively to its average revenue.

The District Engineer states in the letter under reference that the Collector considers the preservation of the tank of importance, as it is a source of water supply for drinking purposes to the adjacent villages. The repairs are also necessary for the conservation of the revenue. The estimate is accordingly recommended for sanction. The distinction between what may be considered new work and repairs has not been sufficiently clearly maintained, but the amount debitable to the former head is so trifling that the whole estimate may be charged as a repair.

(Signed) A. DE C. SCOTT, Major, R.E.,
*Dy. Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.*

12th June 1876.

To the Secretary to Government, Public Works Department.

Proceedings of the Madras Government, Public Works Department,
20th June 1876. No. 1,529.

No. 330.

ORDER THEREON, 20th June 1876, No. 1,529.

IRRIGATION, No. 23A.

Account.

THE following estimate from the
No. 2 or Ossoor Range, forwarded by
the District Engineer, Salem, is sanc-
tioned:—

YELLAREDDY TANK.

Irrigation.

	Rs.
1. Raising and repairing the bund. Revenue I.B. Maintenance and Repairs ...	238
49-I. of 1876-77. ... { 2. Widening the surplus channel and revetting the same with rough stone. Revenue I.B. Maintenance and Repairs ...	20
3. Reconstructing an Irrigation sluice. Revenue I.B. Maintenance and Repairs ...	78
Total ...	336

2. This sanction has been registered as No. 49-I., of 1876-77.

(True Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.,

E. I. Form No. 9.

OFFICE OF THE CHIEF ENGINEER

FOR IRRIGATION,

12th June 1876.

No. 73-W

Note by Chief Engineer for Irrigation.

THE District Engineer, Salem

forwards, with his letter marginally noted, an Estimate in connection

No. 8

Dated 26th

April 1876

Encls 6.

with the Yellareddy Tank situated in the

Ossoor Taluq, No. 2 or Ossoor Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow:—

Raising & repairing the bund. Revenue Repairs } 238-0-0

Widening the surplus channel and
retvetting the same with rough stone. } 20-0-0
Revenue Extensions & Improvements

Reconstructing an Irrigation sluice } 78-0-0
Revenue Extensions & Improvements }
Total Rupees. 336-0-0

3. The following particulars of this Tank are recorded—

Ayacut area. 18 Acres
Assessment. 95 Rupees
Average revenue. 67 Rupees
Highest do. 84 Rupees
Expenditure during the previous four years. Nil

The area of the catchment basin is 1 square mile; the maximum flood supply is calculated at 562 cubic feet per second for discharging which, as surplus there is a channel 24 feet in width, it is proposed to increase the width of the channel by 8 feet which would make a total width of 32 feet available for the surplus discharge. The estimate also provides for reconstructing the irrigation sluice and for raising, repairing and resetting the bund where necessary.

4 G. O. No. 2193, dated 28th July 1895 directed that further information should be given respecting this tank in order to warrant its repair, the outlay proposed for which though actually not considerable was large relatively to its average revenue.

The District Engineer states in the letter under reference that the Collector considers the preservation of the tank of importance, as it

is a source of water supply for drinking purposes to the adjacent villages. The repairs are also necessary for the conservation of the revenue. The estimate is accordingly recommended for sanction. The distinction between what may be considered new work and repairs has not been sufficiently clearly maintained, but the amount debitable to the former head is so trifling that the whole estimate may be charged as a repair.

Arul. Sate

Majors R.B.,

Dy. Chief Engr. for Dist.
for Chief Engr. for Dist.

To
The Secretary to Government P.W.D.

For Circulation
Issue Case.

I. E. Form No. 81.

FORMER CASES.

R No. 1101 of 1875
G.O. " 2193 "
R 1924 "
3 1138 "
No. 28 July 1876 - 2193.

P. W. 1876 Department
Salem
The Chief Engineer for Irrigation.

RECEIPT No.

17 L.H.
Dated 26 April 1876.
Received 22 June 1876-

Issue No.

Dated 12 June 1876

LATER CASES.

R No. 1756 of 1876.
" "

Sent to Government with No.

18

W. of

Printed with G. O. No.

dated

REMINDERS ISSUED.

No. 1, dated	187
" 2, "	"
" 3, "	"
" 4, "	"
" 5, "	"

12329

KEEP-WITHS.

Read for at 12-13-76
Cm. 14/6/76 P.W. 20/6/76
L. Ch. 1/6/76

Subject:—

Gallareddy Tank -
Salem Dist. Submits
estimate for repairing
the —

ENCLOSURES.

2 L.H. letters.
2 L.H. Sales with A.G. Sales.
1 Statement
1 Plan.

No. 1529 P.W. Department.

E. I. Form No. 4.

Proceedings of the Madras Govt.
Under date the 20th June/76
Read the following

Note by the Chief Engineer for Irrigation
dated 12th June 1876.

The following Estimate from the 202 or 00000 Range forwarded
by the District Engineer, Salem is sanctioned:—

Gallareddy Tank.

Irrigation.

L.B. Department

49 I	1	Raising & repairing the bund. Revenue Repairs - Rs 238	
8/6/76	1	Widening the surplus channel	
49 I	2	revetting the same with rough stone	do — 20
49 I	3	Reconstructing an Irrigation sluice	do — 78

Total Rupees.

336

2. This sanction has been registered as No. 49 I of 1876 - 77.
1.2.3

S. E. Salem
Collector - do
C. E. for Salem 6 L.H. letters
En. T. L. H.
Rev. Secy. ✓

Dated 7/7/76

Ames
13/6

4455-CH

Govt. of Madras.
PUBLIC WORKS.

To

The N. & S. Salem

Dated

Issued

Recd

Exch

C. O. 20 Jan 1876, No. 1529

Rs. 329 & 330

Gellaredy Tank
Salem Dist Estimate
for repairs to the
— anchored

Govt. of Madras.
5-7-76