

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 227	(iv)	Press Mis.
Dated 12-6-	1877.	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

12th June 1877, No. 227 W.

Buildings and Roads.

Civil Works.

Read the following paper :—

No. 100. From Major ROSS THOMPSON, R.E., District Engineer, Presidency, to the Chief Engineer, Public Works Department, Buildings and Roads, dated Fort St. George, 23rd April 1877, No. 403.

ADVERTING to paragraph 2 of G.O., No. 85, dated 19th April 1877, Ecclesiastical Department, (copy of which was furnished to me by the Venerable the Archdeacon),

One Estimate.

„ Specification Report.

I have the honor to submit for sanction

an estimate, amounting to Rupees 490, for coping the walls of the Pursewalkum Burial-ground and remetalling the walks.

2. The estimate has received the approval of the Venerable the Archdeacon.
3. The survey required in Government Order above quoted is under preparation, and will be duly submitted to the Chief Engineer, Public Works Department.

No. 100A ORDER THEREON, 12th June 1877, No. 227 W.

His Excellency the Governor in Council directs the walks in the Pursewalkum Cemetery be laid out with an uniform width of 5 feet, not metalled but simply gravelled with a coat of gravel an inch and a half in thickness, the gravel being renewed annually. The portion of the wall which has fallen should be rebuilt immediately. The walls generally are not to be raised but the coping protected with broken bottles fixed in cement on the apex of the coping with a width of $4\frac{1}{2}$ inches. Considerable additional space for graves may be provided by the removal of the six trees marked in blue chalk on the plan, other trees should be planted in convenient localities and more trees gradually removed as extra space becomes necessary and trees planted.

2. This work should be undertaken under the head of Maintenance. An estimate should be submitted for filling the tank and providing a well in some convenient locality close to the wall.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer, Presidency, with plan.
„ Ecclesiastical Department.
„ Examiner of Public Works Accounts.

Exd. T. O'Connor.
Spare Copies

W. H. Taylor - Secy P.W.D.

J. W. D.

- G.O. No. 30 W of
the 7th May 1877 with
the plan and estimates
connected with it, is
circulated to His Grace
the Governor for information,
with reference to the mar-
ginal Proceedings in
the Ecclesiastical Depart-
ment.

No. 85 dated
19th April 1877

Wm. W. Colwell

Under Secy. to Govt.
P.W.D.
20th 1877

I am pleased to see
your name in the
No. 85 Taylor - Wm. W. Colwell

Thompson & others -

The cemetery was neat
& well kept -

I think if the walls are
coated with a 1 inch
coat of latite gravel
and made to ~~width~~ an
uniform width of 5 feet
and the gravel renewed
annually - the walks
will be kept in better
condition & at no greater
expense - Metalling does
not appear necessary, when
the traffic is so slight -
only foot people -

It seems to me that the
graveling is a matter
of ordinary maintenance
as also the rebuilding of
a portion of the wall which
fell after the rain & should
be immediately made good

The walls will I am sure
not bear raising and does
it seem to me desirable

except at one place & there
to raise the wall considerably
to let light & air from a
substantial native house

If a small strip say
4 inches wide is cut out of
cut of coping & some broken
glass inserted therein it
will prevent any but determined
burglars - and also the
top earth & also in case of
chance of ~~weakening~~ ^{weakening} the ~~total~~
then cutting off the whole
width -

The number of trees ~~may~~
be taken to average 100 per
acre - ordinary - there
is considerable available
space - the removal of
some of the trees in the
top will give considerable
space - others may be
planted - and more
then gradually removed
and the avenue maintained
If the tank could be
filled - and a well
sunk close to the wall

made with blue pine
on poles

at the opposite end on the
convenient spot - much space
could be gained -

My suggestions with regard
to present proposals are
walks to be cut to an uniform
width of 5 feet. & covered
with 1 1/2 inch of gravel laid
flat - without metalling -
that the walks be not raised

that only a narrow strip
of broken glass work not
more than 4 inches be
placed on each of walk
then with metalling of sides
estimate B.C. 100

109 of 1877-78
Specification and Report to accompany
an Estimate for recoping the low walls to
Porasawantun Burial Ground.

Amount of Estimate Rs 490 - - -

The Porasawantun Burial
Ground is situated in a locality inhabited
by Natives, a large portion of the walls are
very low, and during certain Native feasts
they steal the crosses from the graves or any
wood that may be in the Burial Ground.

The walks require remetalling, and
many of the walks are so narrow that two
persons could not walk abreast.

The accompanying ^{estimate} provides for
coping all the low walls with a glass coping
to prevent persons trespassing into the Burial
Ground over the low walls.

All the walks are to be remetalled
to an uniform breadth of 5 1/2 feet and raised
3" in the centre above the sides or general
level of the ground.

For all details please see detailed
Estimate.

Fort St. George }
19th April 1877 }

W. B. Munro Superintendent
In charge of Northern Camp

W. B. Munro
W. B. Munro

No 9 of 1877-78. 7th April 1877.

Detail Estimate for repairing the low walls to Porasawanthum Burial ground with Broken glass set in chunam, and for remetalting the walks as called for by District Engineer No 62 of the 6th April 1877.

Measurement No. H B D Conts	Description of work	Rate Per Amount			
		No	Rs	P	As
1 1242 2 - 24 $\frac{4}{5}$	1740 Whipping off Plaster	2	190	3	17
1 1242 2 - 2482	1740 New Coping with broken glass in chunam	1	3	194	1
1 1758 5 $\frac{1}{2}$ - 96 $\frac{3}{4}$	1740 Metalling and gravelling walks with 3" Latite metal and 1" latite gravel	2	14	190	278.2
	Sundries				14 10 11

Total Papers 490 ..

Fort St George
19 April 1877

Wm. Suprenant Esq
In charge of Northern Range

Wm. Thompson Esq
Dist Engr. Madras

Comptd C. V.
11-4-77

4012 June 77 Bk 100

From

The Supervisor

In charge of
N. Range

No 9 of 1877-78.

Dated 11 April 1877
Recd. 12

Tokasawmum Burial
Ground.

Forwards Detail
Estimate for coping the low
walls to — with broken glass
set in chunam and for re-metalling
the walls — Rs 490 —

46125 June 11 1878 100

16403

From

The District Engineer,
Presidency

To

The Chief Engineer,
Buildings and Roads.

Sir,

Enclo.

1. Estimate.
1. Specifications
Report.

Adverting to para 2 of G.O. No.
85 dt. 19 April 1877, Ecclesiastical Dept.,
(copy of which was furnished to me
by the Venerable the Archdeacon) I
have the honor to submit for sanction
an estimate amounting to Rs 490 —
for coping the walls of the Pursawalkum
Burial Ground and re-metalling
the walls.

2 — The estimate has received the
approval of the Venerable the Archdeacon.
3 — The Survey required in G.O. above
quoted is under preparation and
will be forthwith submitted to the Chief
Engineer, D.P.O. I have the honor to be,
Sir,
Your most obedt. servt.

R. M. Munn
District Engineer, Presidency

For St. George's
23 April 1877

No 30 11 97 May 177
Anchored; the
of providing funds
from his repairs,
Civil Buildings, allotment
out 11/17 1.5.77

Buildings & Roads.
From,
The District Engineer,
Presidency.

This sanction has been
registered as Provincial
No 51 W of 1877-78-

No. 403
Dated 23rd April 1877.

Go. 23 477 No 268 hrs

No. of Enclosures, 2.

Pursewalkum Cemetery.

Submits Estimate
of Rs 490 for sanction
for repairs to —

With asking

4 @ 12 1/2 June 77 Rs 2.100
of Presidency
to P.W.D.
Eccl. Dept.

Go 3.5.77

No. 227 W I.W. Department:

Proceedings of the Madras Government.

Under date the 12th June 1877

Read the following

From
The Dist. Eng^r Presidency (No. 403 of 23rd April 1877)

His Excellency the

Governor in Council directs the
walks in the Pursewalkum
Cemetery be laid out with an
uniform width of 5 feet: not
metalled but simply gravelled
with a coat of gravel an inch
and a half in thickness, the
gravel being replenished annually.
The portion of the wall which
has fallen should be rebuilt
immediately. The walls
generally are not to be raised
but the coping protected
with broken bottles fixed in
Cement

of Presidency with plan.
Eccl. Dept. 1
to P.W.D. 5

DISP. 19-6-77

center on the apex of the coping
with a width of $4\frac{1}{2}$ inches.

Considerable additional space
for graves may be provided by
the removal of the ~~big~~ trees marked
in blue chalk on the plan, other
trees should be planted in
convenient localities and more
trees gradually removed as extra
space becomes necessary and
trees planted.

This work should be
undertaken under the Head
of Maintenance. An estimate
should be submitted for filling
the tank and providing a
well in some convenient
locality close to the wall.

alt

W.H.
11.6.97

Chennai  *Public Works*
Civil Works
PUBLIC WORKS.

To 
The D. C. Residency.

Dated

Issued

Recd.

Recd.

G. O. 12th June 1911 No. 227W.

Nos. 100-100A

Parsonal Room Cemetery
Madras (Parsonal orders
in the subject of papers
in file —)

Entd in Reg.

4:00 PM