

- (1) Number of pages 4
(2) Date of repair 2-3-2-77
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

DEPARTMENT

Revenue

G.O. No.
B.P. No.

2900

Press.
Mis.

Dated

4-12-1876

196

Not to be folded or roughly handled

Lees

(2) 2900

Proceedings of the Madras Government, Public Works Department,
20th November 1876. No. 3,091.

Read the following:—

No. 247 W.

No. 319. *Note by Chief Engineer for Irrigation.*

THE Superintending Engineer, Chingleput, forwards with his letter marginally noted an estimate in connection with the padoonally tank, situated in the Conjevaram Talug, No. 3 or Chingleput Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow:—

ORDINARY AGRICULTURAL.

Repair.

	Rs.
Repairing the bund and forming an escape planted with grass ...	310
	310

3. The following particulars of this tank are recorded:—

Ayacut area ...	Acres 98
Assessment ...	Rupees 352
Average revenue ...	" 289
Highest do. ...	" 322
Expenditure during the previous four years ...	Nil.

The area of the catchment basin is 0.5 square mile; the maximum flood-supply is calculated at 354 cubic feet per second, for discharging which as surplus there is an opening at the north end of the bund 50 feet in length, in addition to this it is proposed to open a cut 64 feet long at the same end, so as to make an aggregate length of 114 feet available for the surplus discharge and to plant the escape with grass. The bund is much eroded and the estimate provides for its thorough repair.

A longitudinal section of the bund should have been furnished on which the position of the escapes could have been shown.

The estimate is recommended for sanction.

FORT ST. GEORGE, (Signed) JOHN MULLINS, Lt.-Col., R.E.,
15th November 1876. *Chief Engineer for Irrigation.*
To the Secretary to Government, Public Works Department.

No. 320. ORDER THEREON, 20th November 1876, No. 3,091.

IRRIGATION, No. 29-A.

Account.

THE following estimate from the No. 3 or Chingleput Range, forwarded by the Superintending Engineer, Chingleput, is sanctioned:—

PADOONALLY TANK.

Irrigation.

Group or Project.—

Fund.—Ordinary Agricultural.

Class.—Repairs.

Name of Tank, Canal, or Channel.—Padoonally Tank.

Particulars of Work.—Repairing the bund forming an escape planted with grass, Rs. 310.

To be carried out by the Public Works Department Officer in charge No. 3 or Chingleput Range.

(3) Initials of the Referencer

(2) Date of repair

(1) Number of pages

*Proceedings of the Madras Government, Public Works Department,
20th November 1876. No. 3,091.*

2. This sanction has been registered as No. 178 I of 1876-77.

(True Extract.)

C. M. G. Mather Major-General, R.E.,
Secretary to Government.

To the Superintending Engineer, Chingleput.
 „ Collector of „
 „ Chief Engineer for Irrigation.
 „ Examiner of Public Works Accounts.
 „ Revenue Department.

Exd, S. T. Austin.
Spare Copies

Revenue Dept
No 5343.

Govt. of Madras.

PUBLIC WORKS. ✓

THE SUPERINTENDING ENGINEER,
CHINGLEPUT,
&c., &c., &c.

Dated November 20th.

Received

Recd. 2 Dec. Encl.

G. O., 20th November 1876, No. 3091.

NOVEMBER.

Nos. 319-320.

No 2900 ✓
Comm'd to the
Board of Rev.
4 Dec 76.

Padoonally Tank, Chingleput District.—
Estimate of Rupees 310 for repairs to the
sanctioned.