

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works

DEPARTMENT.

G.O. No. 3948	Press Mis.
274-275	
Dated 14-12-1866.	

Not to be folded or roughly handled

1d.

Proceedings of the Madras Government, Public Works Department,
14th December 1866.

No. 274. Read the following letter from the Consulting Engineer for Irrigation and Canal Company, to the Secretary to Government, Department Public Works, dated Madras, 3rd December 1866, No. 98:—

1. I have the honor, with reference to Proceedings Madras Government, No. 3,474, of the 31st October last, to report that the Chief Engineer Madras Irrigation and Canal Company has brought to my notice a very serious error in the calculations appended to the Sections given in paragraph 11 of my letter of the 1st idem, No. 70, arising from the omission to multiply the areas of the sections in square feet by 3 before reduction to cubic yards.

2. The cost of the Sections should therefore be—

No. I.		RS. A. P.		
Removing bank and revetment, 54 cubic yards at 2 Annas	...	6	12	0
Puddle	28½ do. at 3 cubic yards the Rupee	9	7	3
Re-placing soil	25½ do. at 6 do. do.	4	5	0
Do. revetment	9½ do. at 4 Annas	2	5	6
Contingencies	...	2	2	3
		25	0	0

No. II		RS. A. P.		
Removal of bank and revetment, 61½ cubic yards at 2 Annas	...	7	11	3
Puddle	28½ do. at 3 yards the Rupee	9	7	3
Re-placing	33½ do. earth at 6 do. do.	5	10	0
Do. revetment	9½ do. at 4 Annas	2	5	4
Contingencies	...	2	14	2
		28	0	0

No. III.		RS. A. P.		
Removing bank and revetment, 49½ cubic yards at 2 Annas	...	6	2	3
Wall	19½ do. at 2½ Rupees	54	1	3
Re-filling behind wall	40½ do. at 6 yards the Rupee	6	13	0
Do. in front of wall	7½ do. at do. do.	1	4	3
Contingencies	...	6	11	3
		75	0	0

3. This correction does not affect the comparative merits of the sections, but unfortunately it shows that the real cost per mile of stopping the leakage through the banks of the second section will be about two and a half times as much as I had supposed when my report was written.

4. I should add, however, that the Chief Engineer mentions that he proposes to reduce the expense by omitting the removal of any part of the bank, and only stripping off the revetment, laying down the puddle, and re-placing the revetment, and the cost of this would be for a depth of 30 feet of water about as follows:—

		RS. A. P.		
Puddle	...	9	7	3
Stripping revetment at 2 Annas	...	1	2	8
Re-packing do. at 4 do.	...	2	5	4
Contingencies	...	1	4	9
		14	4	0

Proceedings of the Madras Government, Public Works Department,
14th December 1866.

The probable efficiency of this arrangement will be further considered when the drawings and estimate are received. The cost, as will be seen, is about one-half of the plan shown in Section No. 2 of my letter, and if the puddle can be made, and kept water-tight without any other covering than the revetment, the saving will be great. It would, however, be bad economy to run any considerable risk of failure.

No. 275.

ORDER THEREON, 14th December 1866, No. 3,918.

CIVIL WORKS, No. 52.

Ordered to be recorded.

(True Extract.)
(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Consulting Engineer for the Madras Irrigation and Canal Company.
do.
,, Manager for do.

Exd. S. T. Augustin.

Consulting Engineer's Office
Irrigation and Canal Company
Madras, 3rd December 1866.

N^o 90.
From
Captain, J. H. Wallis, R.E.
Consulting Engineer for I.C.C.

To
The Secretary to Government
Department of Public Works.

Sir,

- I have the honor, with reference to Proceedings of Madras Government, N^o 3474 of the 31st October last, to report that the Chief Engineer Madras Irrigation and Canal Company has brought to my notice a very serious error in the calculations appended to the Sections given in para. 11 of my letter of the 1st idem N^o 70, arising from the omission to multiply the areas of the Sections in square feet by 3 before reduction to cubic yards.
- The cost of the Sections should therefore be:

N^o 1.

Removing bank and revetment 5 ft. deep @ 200	6-12-
Puddle	20-5-
Replaining with	25-5-
Bank revetment	9-8-
Contingencies	2-2-3
	25-0-0

N^o 2.

Proceedings of the Madras Government, Public Works Department,
14th December 1866.

The probable efficiency of this arrangement will be further considered when the drawings and estimate are received. The cost, as will be seen, is about one-half of the plan shown in Section No. 2 of my letter, and if the puddle can be made, and kept water-tight without any other covering than the revetment, the saving will be great. It would, however, be bad economy to run any considerable risk of failure.

No. 275.

ORDER THEREON, 14th December 1866, No. 3,918.

CIVIL WORKS, No. 52.

Ordered to be recorded.

(True Extract.)
(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Consulting Engineer for the Madras Irrigation and Canal Company.
do.
,, Manager for do.

Exd. S. T. Augustin.

Consulting Engineer's Office
Irrigation and Canal Company
Madras, 3rd December 1866.

N^o 90.
From
Captain, J. H. M. D. C.
Consulting Engineer for I. & C. Co.

To
The Secretary to Government
Department of Public Works.

Sir,

- I have the honor, with reference to Proceedings of Madras Government, N^o 3474 of the 31st October last, to report that the Chief Engineer Madras Irrigation and Canal Company has brought to my notice a very serious error in the calculations appended to the Sections given in para. 11 of my letter of the 1st idem N^o 70, arising from the omission to multiply the areas of the Sections in square feet by 3 before reduction to cubic yards.
- The cost of the Sections should therefore be:

N^o I.

Removing bank and revetment 5 ft. deep @ 200	6-12-
Puddle	20-5-
Replaining with	25-5-
Bank revetment	9-8-
Contingencies	2-2-3
	25-0-0

N^o 2.

Section II

Removal of bank and revetment 613 C³ @ 20s. 7-11-3
 Puddle 283 37th Regt 9-7-3
 Replacing 333 37th Regt 5-10-3
 Revetment 73 20s. 2-5-4
 Contingencies 2-16-2
283

Section III

Removing bank and revetment 493 C³ @ 20s. 6-2-3
 Wall 193 2nd Regt 5-1-3
 Refilling behind wall 403 37th Regt 6-13-3
 in front of wall 73 1-4-3
 Contingencies 6-11-3
75

3. This correction does not affect the comparative merits of the Sections, but unfortunately it shows that the real cost per mile of stopping the leak-
 age through the banks of the 2nd Section will be about 2 1/2 times as much as I had supposed when my report was written.

4. I should add however that the Chief Engineer mentions that he proposes to reduce the expenditure by omitting the removal of any part of the bank, and only stripping off the revetment, laying down the puddle, and replacing the revetment, and the cost of this would be for a depth of 30 feet of water about as follows:

Puddle 1-2-8
 Stripping revetment at 20s. 2-5-4
 Replacing 1-4-9
 Contingencies 14-4-1
16-11-1

The probable efficiency of this arrangement will be further considered when the drawings and estimate are received. The cost as well be seen is about one half of the plan shown in Section No 2 of my letter, and if the puddle can be made and kept water-tight without any other covering than the revetment, the saving will be great. It would however be bad economy to run any considerable risk of failure.

I have the honor to be
 Sir,
 Your most obedient servant,
 Wm. Miller's Captain R.E.
 General for S. C. Camp

Edw. M. B. 17

Pr 77 1885 Q. 118
Q. 118 1885 Q. 118
The Consulting Engineer
to the Secretary to the
Committee
1885

Received
Dec 13 1886

Nov 27 1885

Report that the Chief
Engineer on 1885 has been
to his office a very serious
error in the calculation
of the 1st item 1885 arising
from the omission to
multiply the area of the
section in square feet by
3 before reduction to cubic
yards.

Just 81 hours
1886

of

The Consulting Engineer
for the Madison Division & C. & G.

Manager at

Sept 15 - December

1885 3948

Recorded

1886

1886

1885 3918 - 1885 3948 - 1885 3978