

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. 118

Press
Mis.

241- G 2

Dated 15

18 189.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
15th January 1869.*

Read the following papers —

No. 241 From the Superintending Engineer, 6th Division, to the Chief Engineer for Irrigation and Joint Secretary to Government, Public Works Department, dated Tanjore, 12th November 1868, No 845

* In G. O., No 270, 24th January 1868

1 Abstract Estimate, Rupees 1,00,000

1 Plan

1 Comparative Statement

1 Statement—Cost of bridges independently of the dams

1 With reference to paragraph 11 of my letter, * No. 1,318, dated 2nd December 1867, I have the honor to forward a revised estimate, with plans, for the regulating dams and bridges at the Codamoorthy head

2. With the exception of some modification of the wings, to admit of their protecting the approaches more effectually than the wings originally designed were likely to do, the designs may be said to be the same as those approved and sanctioned in G. O., No 775, dated 4th March 1867, though it is proposed to place the lower apron in the Codamoorthy six inches lower than was originally designed, as it has been found, with regard to the Arsalur and Veerasholen dams, that there has been a greater deepening of the bed below the dams than was anticipated, and it is proposed to extend the lower apron so as to embrace the portion of the work between the sluice aprons, instead of confining the lower or advanced apron to the protection of the work immediately below the sluices. These alterations add but little to the cost of the work.

3 It was originally intended to build the foundations solid, and to carry them to a depth of seven feet, which I proposed to increase to ten feet; but, owing to the height at which the water stood throughout last season, it was not found possible to get rid of the water to the desired depth so as to admit of the foundations being laid solid, and it was found necessary to resort to box and well foundations, and

Wells, six feet
Solid, six feet

Rupees 13,695, masonry
7,650, baling
21,345

these have been laid in the Cauvery to a depth of twelve feet, with six feet of solid masonry over the wells. As there was no time to be lost when it was discovered that the foundations could not be laid solidly, boxes were resorted to while wells were under preparation, but they were abandoned as soon as the wells were ready, owing to their excessive cost. The change in the foundations has added Rupees 21,345 to the cost of the work, more than one third of this excess being due to baling, which was very heavy.

The omission of front embankments in the original estimates adds Rupees 2,500 more to the estimate, and the cost of approaches and making up a bank on the spit between the two rivers adds Rupees 1,850 more to the estimate, these and the other trifling differences which are shown in the comparative statement, enclosed, bring up the estimate from Rupees 72,300 to Rupees 1,00,000

4 An abstract estimate is enclosed, showing the cost of the bridges, independently of the dams, to be Rupees 68,600, and the stability of the bridges will be considerably augmented owing to the protection afforded by the solid and rough stone aprons provided for the dams, and in consideration of the fact that the bridges were required for the most part for the purpose of communication, the

*as those approved & sanctioned in
J.O.*

*Proceedings of the Madras Government, Public Works Department,
15th January 1869.*

Collector had consented to recommend that the cost of the bridges should be defrayed from Local Funds under "Communication," but as the Revenue Board have recommended that only a moiety of the cost of bridges on Local Fund roads should be defrayed from Local Funds, I have deducted only Rupees 34,300 from the estimate, leaving Rupees 65,700 to be provided for from the Loan Fund instead of Rupees 72,300.

5 I have not deemed it worthwhile to await a reply from the Governor of the French Settlements to G.O. * No 2,777, before submitting the estimate, because even if any change is required it may be made by altering the height and length of the various steps in the Codamoorty dam, the length of the work cannot be altered, as it is necessary to provide for the escape of a large volume of water by the Codamoorty during high floods

6 The work executed last season was as follows —

The Cauvery north abutment and wings, and the south abutment and wing, the nose and a portion of the west wing of the Codamoorty dam were raised to ten feet above foundations, while the dam, retaining walls, piers, and flooring were brought up to the level of the apron, the latter being completed with the exception of that under one arch, which the rising of the water early in June rendered it impossible to complete, for the same reason the nose was not completed, the foundations only being partially laid for that portion of it which is formed by the Codamoorty north abutment and rear wing, and these foundations will have to be removed and re-laid next season. The nose has been protected by temporary works this season, which have answered their purpose so far, and there appears to have been no scour or dislodgement in the portion of the floor and lower apron which was left incomplete

No 241. From the same Officer, to the Chief Engineer for Irrigation and Joint Secretary to Government, Public Works Department, dated Tanjore, 25th November 1868, No. 907

1 Memorandum

1. With reference to G.O. No. 3,646, dated 20th instant, I have the honor to enclose a memorandum showing that the alterations required to the Codamoorty and Cauvery dams are as follows —

- 2 The dam under the third arch from each abutment in the Cauvery to be raised six inches or to 211½
3. The dam under the second arch from each abutment in the Codamoorty to be lowered by six inches or to 213½
4. These changes will involve no extra outlay.

*Proceedings of the Madras Government, Public Works Department,
15th January 1869.*

Memorandum showing the alterations required to the Cauvery and Codamoorty Dams to give effect to the recommendation that 25,000 cubic yards per hour should be added to the supply which is to be provided for the Codamoorty in addition to that provided by the works already designed

In the correspondence which has hitherto taken place, the volume of water passing down the Codamoorty in a 55 feet flood has been considered, viz, 5,83,000 cubic yards per hour, this represents 17 of the theoretical supply, and so instead of adding 25,000 cubic yards per hour to 5,83,000, I propose to add this amount to the theoretical supply shown in column S of Form H

Vide Form H 55 B, Column 4

2 The time at which water is required is when the supply is below the theoretical supply, Codamoorty, 3,51,000 cubic yards per hour

Cauvery, 7,49,000 do do
Adding 25,000 to the Codamoorty supply, we have in Codamoorty 376, Cauvery 724, or the proportion of supply is as 34 to 66

3 The designs proposed provide for dividing the water as 32 to 68, and for this division the areas of waterway are as 31 to 69, the Codamoorty having an overfall in low freshes

The proportions—	Are now		Are to be	
	W	Area of waterway	W	Area
Codamoorty	32	31	34	33
Cauvery	68	69	66	67

4 This may be effected by raising the dam six inches under two arches of the Cauvery dam, and by lowering the dam six inches under two arches of the Codamoorty dam

(Signed) R F OAKES, Captain, R E,
Superintending Engineer, 6th Division

MEMORANDUM.

No 110

1 The Government in their Order No 775, dated 14th March 1867, sanctioned the construction of the following regulating works for the Cauvery and its larger branches in Tanjore —

	Rs
Dams and bridges for the Cauvery and Codamoorty	72,300
at an estimated cost of	10,000
Cauvery and Arasalur dams	7,300
Do and Veerasholen	9,550
Minor masonry works	99,150

The Superintending Engineer submitted amended designs for the Arasalur and Veerasholen dams in December 1867, and obtained the sanction of Government (Government Order, No 270, dated 24th January 1868) for the outlay of Rupees 10,940 in excess of the original estimates for those works. Captain Oakes also reported that he contemplated increasing the depth of the foundations of the Codamoorty works from seven to ten feet, but he did not anticipate that the alteration would add very largely to the sanctioned estimate. This expectation has, however, been disappointed in consequence of its having been found impossible to carry the foundations solid to the depth of ten feet, and of its having been necessary in consequence to have recourse to wells and boxes, the cost of which amounts to Rupees 17,446, or deducting the solid masonry, for which they have been in part substituted, to Rupees 13,696. The original allowance for baling was 4,250, which has proved far from sufficient. The spring water was found at a higher level than had been anticipated partly in consequence of unseasonable rains in January last,

*as those approved & sanctioned in
J.O.*

*Proceedings of the Madras Government, Public Works Department,
15th January 1869.*

and Rupees 6,400 were expended under this head during the operations of last season. The excess is estimated at Rupees 7,650.

2 The earthwork for the approaches and foundations was not sufficiently provided for in the original estimate, and the embankments on the spit between the two rivers and in front of the dams, were omitted by an oversight. The excess under these heads amounts to Rupees 5,097.

3. By the above and other alterations of a trifling kind the estimate is raised to Rupees 1,00,000, or Rupees 27,700 in excess of the amount already sanctioned by Government.

4 The revised estimate was submitted by Captain Oakes before he received the Order of Government directing a modification of the waterway to allow of a larger proportion of water than had been provided for in Captain Mead's original design being passed down the Codamoorty, for the benefit of the cultivation under it in French territory. A memorandum has, however, since (25th November) been forwarded by Captain Oakes, explanatory of the alterations which are necessary to give effect to the above instructions, and the Government will observe that they do not necessitate any radical change in the design, and that they will not affect the cost of the works.

5 With reference to the remarks in paragraph 4 of Captain Oakes' letter, to the effect that the cost of bridges across the Codamoorty and Cauvery, independently of the regulating dams, will amount to Rupees 68,600, and that a moiety of this amount should be defrayed from Local Funds under "Communications,"

Paragraph 85

I would beg to observe that in Captain Mead's report it is stated that the object of the bridges at the Codamoorty was to improve the communication along a feeder to the Boodalore station, Great Southern of India Railway, and the Government sanctioned the estimates (72,300) without remark as to the source from which the extra outlay entailed by the construction of the bridges was to be defrayed.

6 I have always been of opinion that the cost of constructing bridges across canals which intersect existing communications, is a fair charge against the "Agricultural" allotment. Many bridges in the Godavery and Kistna Deltas, will on this principle have to be charged to the Delta works. But in Tanjore, the Codamoorty and various other streams are as old as the Cauvery itself, and must take the precedence in consequence of all roads that may be carried across them, and I am of opinion, that no portion of the cost of constructing bridges across them can fairly be charged to the works of Irrigation in the Delta, unless the bridges are required to answer the purpose of sluices, in which case a roadway of six or eight feet would generally be sufficient.

7 In the case under consideration, the Cauvery is bridged by thirteen arches of thirty-four feet span, without any sluice apparatus, and the Codamoorty by the same number and size of arches, but with two of them arranged as sluices. Allowing that sluices may hereafter be required at the Cauvery dam, the most that is needed for both works is a bridge of six or eight feet roadway. Considering that the cost of the works is proving much greater than Government contemplated when they accorded sanction to the original estimate, I would recommend that instead of sanctioning the additional outlay, they should call on the Superintending Engi-

*Proceedings of the Madras Government, Public Works Department,
15th January 1869*

neer to curtail the design to the limited width of roadway abovementioned, leaving it optional to the Revenue authorities to make it up to the additional width required to adapt the bridges for ordinary traffic, and to make good the extra cost by a contribution from "Local Funds."

FORT ST. GEORGE,
4th December 1868.

(Signed) J. C. ANDERSON, Colonel, R. E.,
Chief Engineer for Irrigation.

No. 242.

ORDER THEREON, 15th January 1869, No. 118.

IRRIGATION, No. 19.

1. The Government observe from these papers that the estimate of Rs. 72,300 sanctioned in Proceedings of the 14th March 1867, No. 775, for regulating dams with bridges for the Cauvery and Codamoorty in Tanjore is likely to be exceeded by Rupees 27,700. This increase is stated to be chiefly due to the following causes —

(1.) The necessity which arose for resorting to wells and boxes when it was found that the foundations could not be carried solid to the required depth.

(2.) The insufficiency of the allowance for baling.
2. The Chief Engineer for Irrigation suggests that instead of this large additional outlay being sanctioned, the Superintending Engineer should be required to modify the design of the bridges so as to limit the width of roadway to six or eight feet, which he thinks ample, and that it should be left to the Revenue authorities to propose hereafter such additional width being given as may be required to adapt the bridges for ordinary traffic, the cost of this extra work being defrayed from Local Funds.

3. The Government are, however, of opinion that, if the moiety* of the cost of the superstructure of bridges of the full width can be provided from Local Funds, advantage should be taken of the present opportunity for at once building the dams with the bridges complete. The papers will accordingly be communicated to the Revenue Department with a view to the requisite funds being provided should it be deemed advisable to take advantage of the proposed constructions for road communications.

* Rupees 34,300.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division
" Controller of Public Works Accounts.
" Accountant General.
" Revenue Department.

Etd. S. T. Augustin.

*as those approved & sanctioned in
J.C.*

Govt. of 1869 Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

CIVIL DIVISION.

&c, &c, &c

Dated January 15th

Recd

Encl

G O, 15th January 1869, No 118

JANUARY.

Nos. 241-242

Canvey and Coleroon. - Passing orders on the endorsement of the Chief Engineer for submission, with remarks, the revised estimate forwarded by the Superintendent Engineer for regulating dams with bridges in the Canvey and Coleroon in the Tanjore District.

N^o 845 Super Eng's Office 6 & D. #
Tanjore 12th November/68

From,
Capt. R. F. Oaker R.E.
Super Engineer 6 & D. #
To, Lieut. Col. J. C. Anderson R.E.
Chief Engineer for Irrigation &
Joint Secretary to Govt.
D. P. W.

Sir,

Encls: 4. With reference to para

- 1 - Abstract Estimate R. 100,000 - 11 of my letter No 1318, dated 2nd Decr 1867, I have
- 1 - Plans - 1 - Comparison of G.O. No 270, 24th Decr 1867. the honor to forward
- 1 - Statement of cost of Bridge in 1867, with a Revised Estimate with plans for the Regulating Dams and Bridges at the Coleroon head.

With the exception of some modifications of the Wings to admit of their protecting the approaches more effectually than the wings originally designed were likely to do - the designs may be said to be the same as those approved & sanctioned in

J.C.

G.O. No 775, dated 4th March 1867, though it is proposed to place the lower apron in the Codamunty 6" lower than was originally designed, as it has been found with regard to the Arealum and Parasholen Dams that there has been a greater subsiding of the bed below the Dams than was anticipated & it is proposed to extend the lower apron so as to embrace the portion of the Work between the Sluice Aprons instead of confining the lower or advanced apron to the protection of the work immediately below the Sluice. These alterations add but little to the Cost of the Work.

It was originally intended to build the foundations solid & to carry them to a depth of 7' which I proposed to increase to 10' but owing to the height at which the water stood throughout last season it was not found possible to get rid of the water to the desired depth so as to admit of the foundations being

Revised - 6'
solid - 6'

being laid solid & it was found necessary to resort to box and well foundations & these have been laid in the Canery to a depth of 12' with 6' of solid masonry over the Walls - As there was no time to be lost when it was discovered that the foundations could not be laid solidly boxes were resorted to while Walls were under preparation but they were abandoned as soon as the Walls were ready owing to their excessive Cost - The change in the foundations has added Rs 21,345 to the cost of the work more than $\frac{1}{3}$ of this & is being due to baling in which was very heavy - The omission of fourth Embankments in the original Estimates adds Rs 2500 more to the Estimate & the Cost of Approaches and making up a bank on the Spit between the 2 Rivers adds Rs 1850 more to the Estimate

Rs 13,695 - India
- 7,650 - Baling

21,345 -

Estimate - these & other trifling differences which are shown in the Comparative Statement, enclosed, bring up the Estimate from Rs 72,300 to Rs 100,000 -

An Abstract Estimate is enclosed showing the cost of the Bridges, independently of the Dams, to be Rs 68,600 and the stability of the Bridges will be considerably augmented owing to the protection afforded by the solid & rough aprons provided for the Dams, and in consideration of the fact that the Bridges were required for the most part for the purpose of communication the Collector had consented to recommend that the cost of the Bridges should be defrayed from Local Funds under Communication but as the Revenue Board have recommended that only a moiety of the cost of Bridges on local fund Roads should be defrayed from

No 7075
dated 6th
October/68

from Local Funds. I have deducted only Rs 34,300 from the Estimate leaving Rs 65,700 to be provided for from the Loan fund instead of Rs 72,300 -

31st August
1868

I have not deemed it worth while to await a reply from the Governor of the French Settlements to G.O. No 2774 before submitting the Estimate because even if any change is required it may be made by altering the height & length of the various steps in the Codamerty Dam. The length of the work cannot be altered as it is necessary to provide for the escape of a large volume of water by the Codamerty during high flood.

The work & extent, last

Season was as follows -

The Camery North Abutment & Wings & the South Abutment & Wing, the nose and a portion of the West wing of the Codamerty Dam were raised to 10' above foundations while

while the Dam, retaining walls,
 Piers & flooring were brought up to
 the level of the Apron, the latter 210-
 being completed with the exception
 of that under our Arch which the
 rising of the water early in June
 rendered it impossible to complete.
 For the same reason the Nose
 was not completed, the foundations
 only being partially laid for that
 portion of it which is formed by
 the Codamoorty North Abutment
 and rear Wing & these foundations
 will have to be removed & relaid
 next season - The Nose has been
 protected by temporary works
 this season which have answered
 their purpose so far & there appears
 to have been no seepage or dislodgement
 in the portion of the floor & lower
 Apron which was left incomplete.

I have the honor to be
 Sir,
 Your most Obedt. Servt.
 W. H. Bates, Capt. R.E.
 Supr Engineer 6th Division.

15
Memo. showing the alterations
required to the Canery & Codamooty Dams
to give effect to the recommendation
that 25,000 Cubic Yards per hour should
be added to the supply which is to be
provided for the Codamooty in addition
to that provided by the works already
designed -

In the Correspondence which
has hitherto taken place the volume
of water passing down the Codamooty
in a 5.5' flood has been considered
as 5,83,000 Cubic Yards per hour, this
Vide Form # 5.5 represents 1.7 of the theoretical supply.
B Column 4.

The time at which water is
required is when the supply is below
the theoretical supply & so instead
of adding 25,000 Cubic Yards per hour
to 5,83,000 I propose to add this
amount to the theoretical supply
shown in Column 5 of Form #.

Codamooty 3,51,000 Cys per hour -

Canery - 7,49,000 - " - " - " -

Adding

Done
The Supply & Codamooty
to
The Chief Engineer for
the Irrigation and Public
Works to Govt - P.W.D.

Entered
Nov 1888

S. H. 4/48/88
92845

Forwarded Memo to
the Master, P.W.D. for
the Regulation of
the Irrigation at the
Codamooty Dam -

Adding 25,000 to the Codamooty
supply we have in Codamooty - 376
Cavery - 724, or

the proportion of supply is as 34 to 66.

The designs proposed provide for
dividing the water as 32 to 68,
& for this division the Areas of waterway
are as 31 to 69 the Codamooty having
an overfall in low freshet.

The proportions

Codamooty	are now	are to be
	W area of waterway	W - area
	32 31	34 33
Cavery	68 69	66 67

This may be effected by raising
the Dam 6" under 2 Arches of the Cavery
Dam & by lowering the Dam 6" under
2 Arches of the Codamooty Dam -

J. F. Gate Capt. R.E.
Superintendent C. & D.

Superintendent C. & D.

C
Enclosure in a letter
from the Supt Engineer
No. 907, dated
25 November 1868

L. W. 4748/68

Memorandum showing
the alterations required
to the Codamooty and
Cavery Dams.

No 907

Supr Engr's Office 6# D
Sampre 25 November/68

From,

Capt. R. F. Oakes R.E.
Supr Engr. 6# D

To,

Colonel J. C. Anderson R.E.
Chief Engr. for Irrigation
& Joint Secretary to Govt.

Sir,

Encls. 1.
1. Diagrams.

With reference to G.O. No. 3646
dated 20th Instant, I have the honor
to enclose a Memo showing that the
alterations required to the Coda-
moorthy & Cavery Dams are as follows.

The Dam under the 3rd Arch
from each Abutment in the Ca-
vernary to be raised 6" or to 211 $\frac{1}{2}$.

The Dam under the 2nd Arch
from each Abutment in the
Codamooty to be lowered by 6" or to 213 $\frac{1}{2}$.

These changes will involve
no extra outlay -

I have the honor to be
Sir
Your most obed^t Serv^t
R. F. Oakes Capt. R.E.
Supr Engr. 6# D

91

Plans and Budget for the Cauvery & Coordamooty
at an estimated Cost of Rs 72300

Cauvery and Chozalar Rains _____ 10,000

Ad Verraholm ————— 7300

Minor Masonry works ————— 95.50
99,150

The Superintending Engineer submitted amended designs for the Urasalar and Veeracholum Dams in December 1867 and obtained the sanction of Government (Government Order No. 270 dated 24 January 1868) for the outlay of Rs 10,940 in excess of the original estimates for those works. Captain Baker also reported that he contemplated increasing the depth of the foundations of the Cordamooty works from 7 to 10 feet, but he did not anticipate that the alteration

The City Engineer
J. B. Fox

the best business for
speculations and profit
says to South.

22nd Dec. 1891.

2004/18

410907

There is a strong desire
the abolition / requires
to the Codemongers and
Every Power.

alteration would add very largely to the sanctioned estimate. This expectation has however been disappointed in consequence of its having been found impossible to carry the foundations solid to the depth of 10 feet, and of its having been necessary in consequence to have recourse to wells and boxes, the cost of which amounts to Rs 17,446, or deducting the solid masonry for which they have been in part substituted to Rs 13,696. The original allowance for boring was 1,250, which has proved far from sufficient. The spring water was found at a higher level than had been anticipated partly in consequence of unseasonable rains in January last; and Rs 6400 were expended under this head during the operations of last season. The excess is estimated at Rs 7650.

2. The earthwork for the approaches and foundations was not sufficiently provided for in the original estimate and the embankments on the spit between the two rivers and in front of the dams, were omitted by an oversight. The

7
3 The excess under these heads amounts to Rs 5097.
By the above and other alterations of a trifling kind the estimate is raised to Rs 100,000, or Rs 27,700 in excess of the amount already sanctioned by Government.

4 The revised estimate was submitted by Captain Oakes before he received the order of Government directing a modification of the waterway to allow of a larger proportion of water than had been provided for in Captain Meade's original design being passed down the Cooda river for the benefit of the cultivation under it in French territory. A memorandum has however since (25th November) been forwarded by Captain Oakes, explanatory of the alterations which are necessary to give effect to the above instructions; and the Government will observe that they do not necessitate any radical change in the design, and that they will not affect the cost of the works.

With

5 With reference to the remarks in para 4 of Captain Oakes' letter, to the effect that the cost of Bridges across the Cordamooty & Cauvery, independently of the regulating dams, will amount to Rs 68,600, and that a moiety of this amount should be defrayed from Local Funds under "Communications", ~~on this point~~ I would beg to observe that in Captain Meads' report, it is stated that the object of the Bridges at the Cordamooty, was to improve the Communication along a feeder to the Boodalore Station - Great Southern of India Railway and the Government sanctioned the estimate (72,800) without remark as to the source from which the extra outlay entailed by the Construction of the Bridges was to be defrayed.

6 I have always been of opinion that the cost of Constructing Bridges across Canals which intersect existing Communications, is a fair charge against the "Agricultural" allotment.

para 25

allotment. Many Bridges in the Godavary & Krishna Deltas, will on this principle have to be charged to the Delta works. But in Tanjore, the Cordamooty, and various other streams are as old as the Cauvery itself, and must take the precedence in consequence, of all roads that may be carried across them; and I am of opinion, that no portion of the cost of Constructing Bridges across them can fairly be charged to the works of Irrigation in the Delta; unless the Bridges are required to answer the purpose of sluices, in which case, a roadway of 6 or 8 feet would generally be sufficient.

In the case under consideration, the Cauvery is bridged by 13 Arches of 34 feet span, without any sluice apparatus, and the Cordamooty by the same number and size of arches, but with two of them arranged as sluices. Allowing that 2 sluices may hereafter be required at the Cauvery dam, the most that is needed, for both works is a Bridge of 6 or 8 feet roadway. Considering

27
5. Considering that the cost of the works is proving much greater than Government contemplated when they accorded sanction to the original estimate, I would recommend, that instead of sanctioning the additional outlay; they should call on the Superintending Engineer to curtail the design to the limited width of roadway above mentioned; leaving it optional to the Revenue Authorities to make it up to the additional width required to adapt the Bridges for ordinary traffic, and to make good the extra cost by a contribution from "Local Funds."

Fort St George

4th December 66

Handed Colonel R.E.

Chief Engineer for Irrigation

To

The Secretary to Government

Public Works Department

20th Dec 1887
 The Secretary to the
 Board of Trade
 London

Sir,
 I have the honor to acknowledge the receipt of your letter of the 14th inst. in relation to the proposed alterations in the regulations for the examination of candidates for the position of Chief Engineer for Navigation.
 I am sorry to hear that the alterations proposed are not to the satisfaction of the Board. I have, however, no objection to the alterations proposed, and I am sure that the Board will be satisfied with the result.

I am, Sir, very respectfully,
 Yours,
 J. H. P.

The Secretary to the
 Board of Trade
 London

The Board of Trade
 Board of Trade
 London

The Chief Engineer
 for Navigation

The Secretary to the
 Board of Trade
 London

The Secretary to the
 Board of Trade
 London

The Secretary to the
 Board of Trade
 London

The Secretary to the
 Board of Trade
 London

The Secretary to the
 Board of Trade
 London

The Secretary to the
 Board of Trade
 London

Comparative Statement showing Original and Revised Estimate for Constructing Regulating Dams with Bridges at the Cotamoorthy Head.

31

Description of Work	Original Estimate			Revised Estimate			Excess to the original Estimate		Decrease to the original Estimate		Total Excess above the original Estimate		Remarks	it
	Quantity	Rate	Amount	Quantity	Rate	Amount								
Box foundations				76 1/2	4 2	1982 6 9	1932	6 9	"	"	"	"	Estimate as foundations.	9
Circular wells				117 3/4	2 9	2016 13 2	2016	13 2	174 46	"	"	"	"	2
Square wells				22 3/4	2 9	1044 9 6	134 46	9 6	"	"	"	"	"	5
Brick work	2914 60 3/6	2 3	4398 10	2047 90 3/4	2 3	2337 236 12 1	"	"	3749 13 2 3/4	"	"	"	"	8
Plastering	957 50	2 8	2393 12	95 000	2 8	2395	1	4	"	"	"	"	"	8
Cut stone	499	12	374 4	499	"	499	124	12	"	"	"	"	"	8
Rough stone	2694	3 0	12929	2322	5 1	12771	"	"	158	"	"	"	"	8
Excavation and filling in	22032	" 3	4131	31180	" 26	4871 1/2	740	14	"	"	"	"	"	6
Filling in Arroyos on Bridges	1859	" 3	348 9	1859	" 3	348 9	"	"	"	"	"	"	"	6
Earth work approaches	6660	" 1 6	624 6	2646 1/3	" 1 6	2480 12 6	1856	6 6	"	"	"	"	"	6
New Centripts	4	300	1200	4	300	1200	"	"	"	"	"	"	"	6
Excavating and Shifting	24	50	1200	24	50	1200	"	"	"	"	"	"	"	6
Country Centripts	4	50	200	4	50	200	"	"	"	"	"	"	"	6
Embankments 1868						1500	1500	"	"	"	"	"	"	6
Do 1869						1000	1000	"	"	"	"	"	"	6
Railing			4250			11900	7650	"	"	"	"	"	"	6
Teak wood Shutteris	105	3	315	105	3 8	367 8	52	8	"	"	"	"	"	6
Landries and Superintendence			3347 7 3			4582 14 4	1236	3 3	"	"	"	"	"	6
Total			72220			10000	31607	13 2 3/4	3907	13 2 3/4	27700	"	"	6

Signed H. R. Mead Captain R.E.
Executive Engineer

Supd Engrs Office b. D. D. W.
Tanjore 13 November 1868

H. R. Mead Captain R.E.
Superm. Engineer b. D. D. W.

Statement of the Probable Cost of the Bridges
across the Cauvery and Codamoorthy had they
been built independently of the Dams

Quantity	Description of Charges	Rate	Amount
761 1/2	Cft. Box foundations	at .. 42	1982 6 9
1173 1/4	Cft. Circular well foundation	at .. 29	2016 13 2
50489 1/4	Cft. Square well foundations	at .. 29	8677 13 5
224932 5/8	Cft. Brick in Chumam	at .. 233	1631 18
	Plastering deduct 1/8		2095 10
	Excavation deduct 1/3		3247 16 8
	Earth work on Bridges		3489
	Do Approaches		2480 12 6
4	New Centinigs	300 ..	1200 ..
26	Existing and striking Centinigs	50 ..	1300 ..
	Embankments		2500 ..
	Baling deduct 1/3		7933 5 4
	Superintendence and Sundries		3185 9 8

Total Rupees — 68600 ..

/ Signed / H. R. Mead Capt. R. E.
Executive Engineer

Supr Engr's Office b' Durg
Tanjore 5 November 1868

H. T. Baker Captain R. E.
Superinty Engineer b' Durg

Vallam
10 Novr 1868

Glee Morris
Collector

[Faint handwritten notes and signatures on the left page, including "Confession of the State" and "The State of the Cauvery"]

The above is a list of
 items for the bridge
 at the head of the
 river. The items are
 as follows:

The above is a list of
 items for the bridge
 at the head of the
 river. The items are
 as follows:

New York	
Superintendent of the Port of New York and New Jersey	
Report of the Engineer in Charge of the Construction of the New Bridge at the Head of the River	
Quantity	Description of Charges
	Construction of the New Bridge at the Head of the River
4612 1/2	Cft. Box foundations the boxes being filled with Brick in Chumain cubes well packed and fitted together
11734 1/4	Cft. Circular well foundation 4 1/2' in diam 6 feet deep filled solid with cubes and brick jelly
25863 3/4	Cft. Square well foundation filled with cubes carefully packed and fitted together
129760 1/2	Cft. Brick in Chumain
47700	Sq. ft. Plastering
1038	Cu. yd. Rough Stone
16408	Cu. yd. Excavation and filling in at
21883 1/2	Cu. yd. Earth work Approaches at
924 1/2	Cu. yd. on Bridge at
4	New Coverings at
13	Grouting and Plucking Cuttings at
	Embankments
	Baling
	Carried over

Brought forward		48133 5 7
Sundries and Contingencies		2466 10 5
Total for Coramoor Dam		50600
Coramoor Bridge and		
Down exclusive of point of No. 1		
533 1/2	Cft. Sp. well foundations filled with cubes carefully packed inclu. ding cost of well frames sinking	29900 43 ✓
135033 1/2	Cft. Brick in Chumam	221898 2 4 ✓
40100	Sq. ft. Plastering	28 1202 8 ✓
499	Cft. Cut stone	199 ✓
1284	Cyd. of Rough stone	8 7062 ✓
14772	Do Excavating and filling in at	26 2308 2 ✓
4578	Do Approaches	16 429 3 ✓
929 1/2	Do Filling on Bridge	3 174 4 6 ✓
4	Country Cuttings 1 1/2 Span at 50	250 ✓
11	Graveling and striking Cuttings 50	550 ✓
105	Cft. Teak wood shutters at 3 8	367 8 ✓
Embarkment		1000
Railing		5500
Sundries and Contingencies		4700 1
Total for Coramoor Dam		2116 15 4
Grand Totals		101700
Deduct moiety of Cost of Bridge to be charged to Special Fund		10000
Total		91700
Signed by H. B. Miles Captain R.E. Executive Engineer		
H. B. Miles		
Gates Captain R.E. Superintending Engineer		

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 15th Decr 1869

Read the following

From The Chief Engineer for Irrigation (Here enter No 110 dated 4th Decr 1868)

The Government observe from these papers that the estimate of Rs 72300 sanctioned in Decr of the 14th March 1867, by the Government for regulating Dams and bridges for the Canvey & Codamoorby in Tanjore is likely to be exceeded by Rs 27700 This increase is stated to be chiefly due to the following causes.

The necessity which arose for reworking

Estimate in a copy from the Chief Engineer for Irrigation No 845, dated 12th Decr 1868.

S. H. 4948/68-

Reference is made to the estimate of Rs 72300 for the works on the Canvey & Codamoorby in Tanjore.

to wells and boxes when
it was found that the
foundations could not
be carried solid to the
required depth

2. The insufficiency
of the allowance for Baling

The Chief En-
gineer for Irrigation sug-
gests that instead of
this large additional outlay
being sanctioned, the
Supt Engineer should be
required to modify the
design of the Bridges so
as to limit the width of
roadway to 6 or 8 feet,
which he thinks ample,
and that it should be

left to the Revenue au-
thorities to propose hereafter
such additional width
being given as may be
required to adapt the
Bridges for ordinary
traffic, the cost of this
extra work being defrayed
from Local Funds.

Rs 34,300

The Government
are, however, of opinion
that, if the majority of the
cost of the superstructure
of bridges of the full
width can be provided
from Local Funds, ad-
vantage should be taken
of the present opportunity
for at once building the
Dams with the Bridges

(16)

Completed. The papers
will accordingly be com-
municated to the Revenue
Department with a view
to the requisite funds being
provided

I would add "should
it be deemed advisable to
take advantage of the proposed
construction for road work"
It is to be doubted whether
whether roads will be
wanted for all the places
where these dams are being
built W.D.

W.D.

to
F
C
2

The Engineer & Surveyor
" Controller
" Secretary
" Chief Clerk
" Deputy Secretary
" Deputy Clerk

Cue 4748

Court of 1868 Madras.

PUBLIC WORKS.

The Superintending Engineer
1st Division

&c, &c, &c.

Dated

Recd

Encl.

G O, 15th Aug 189 No. 118.

Nos. 2, 1/1 & 2, 1/2

Sawery and Goddams

By the order of the Engineer
submitting, with remarks,
the revised plan of the
by the Sub-engineer for the
Sawery & Goddams
in the

Approved

By the
Chief Engineer
15th Aug 189

2:11/1892. 1892