

(1) Number of pages 15(2) Date of repair 3rd April 1961

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 331	Press Mis
68-20	
Dated 3 . 2	1871 .

Not to be folded or roughly handled

S. T. S. S.

10

*Proceedings of the Madras Government, Public Works Department,
11th January 1871.*

Read the following:—

No. 2.

No. *Note by the Chief Engineer for Irrigation.*

THE letter of the Superintending Engineer, dated 5th October last, was kept until I had had an opportunity of discussing the circumstances and state of the Godavery near the anicut with Major Fischer.

2. This Officer's propositions are:—

1st.—That contained in this letter: to place a set of under-sluices of 30 vents of 2 yards by 2 yards in the Vizeshwaram lunka, with channels to and from them, as shown in blue pencil on the tracing.

2ndly.—To close 5 out of 15 of the vents of the under-sluices of the Ralli branch of the anicut at the Bobberlunka.

The general object of these alterations would be the increase of the draught of the river on the right or western side, and the counteraction of the tendency of the stream to set towards the left bank. The extension of the shoal which is connected with the right bank immediately above Vadapilli is considered to be due to the greater discharging power of the two eastern portions of the anicut, namely, the Ralli and Dowlaishweram branches, and Major Fischer informs me that he remembers the time when boats could be tracked along the right bank over what is now a high sand bank.

3. I do not think that it would be advisable to permanently close any of the vents of the Ralli under-sluices; they can be regulated by means of their shutters as occasion may require, and this is all that appears to be necessary at present. Considerable changes have taken place at and near the Bobberlunka. A good deal of the head of the western portion has been washed away, and of the more recently formed eastern sand bank the head has been cut away, and several channels formed, one of which now leads direct from the Ralli branch to the under-sluices. A general idea of these changes will be obtained from the pencil shading on the tracing, the shaded parts being now water. The entrance to the Bobberlunka lock is at present sometimes very difficult, boats cannot easily avoid being drawn into the head-sluice channel in their efforts to clear that leading to the under-sluices. It will not do to close all connection between the channel, nearly a mile long, leading to the head-sluices and the under-sluices, or this channel would have a considerable tendency to silt up, and it might, I think, be tried what can be done towards rendering the approach to the lock less dangerous by running out a revetted bank with a solid stone nose between the lock and the under-sluices, as shown in blue pencil, and removing all the nanel between this spur and the dotted blue line, and between the two dotted blue lines leading direct from the river to the under-sluices. Then boats would be tracked from the western part of the lunka until the nose of the spit had been passed, when they would have no difficulty in keeping clear to the western side of the spit. The rest of the eastern part of the lunka should then be maintained by nanel planting. These works may do away with any necessity for removing the lock to the west of the head-sluices, a course which has been suggested in order to remove the danger to the traffic.

4. With regard to the proposal to place under-sluices in the Vizeshwaram lunka, I think that it will be advisable to postpone coming to any decision at present. This year the Dowlaishweram under-sluices have been kept open throughout the freshes, the object being to cut off the southern end of the sand

37

bank, and so make the passage between it and the anicut less difficult. This is generally now the only route open to any but boats of very light draught, and at times it is very dangerous even for the small steamers which have to run closer to the anicut than is safe when there are 3 or 4 feet going over the dam. With regard to augmenting the discharge over the Vizeshweram and Muddur branches of the anicut, this could be done by putting in the planking at the other branches some time before doing so in those, and perhaps at such times something could be effected in the way of regulating the size of the lunkas above, such as that near Vadapillay, by disturbing or digging down the sand and facilitating its removal by the current.

5. A very important work, which is engaging attention, is the opening of a channel through the sand bank opposite Dowlaishweram, in the direction shown by the dotted blue lines. If such a channel could be maintained, and, as formerly there was an opening there, this may be practicable, and if the lower part of the next lunka, coloured sienna, can be washed away, a safe and convenient channel for navigation would be obtained. I do not at all like the use of the under-slucices for creating a scour along the front of the anicut. The latest soundings showed

Vide Memorandum appended.

at places very deep water at 10 yards above the dam, and between 26 and 27

feet at 20 yards, so that the bottom of this deep channel is below the foundations of the weir. I am told that a great deal of quarry rubbish and stone has been thrown in on the up-stream side of the anicut, and it may be perfectly safe, but nevertheless it will be better to keep the deep channel at a greater distance, and for this purpose I would place five groynes, as shown in pencil, with their noses 100 yards up-stream, and their tops, where they join the anicut, 6 feet below its crest.

6. It is not easy to ascertain exactly what has been done yearly in connection with the regulation of the river and with what results; but as such information is of the first importance in determining what shall be done in the future, it will be necessary,

1st.—To show on the yearly charts the contour of the sand banks, lunkas, etc., at the anicut crest level and at the low water level, the value of which latter with reference to datum should be noted. A few cross sections of the shifting banks should be plotted in situ.

2ndly.—The soundings of the pools for 100 yards from the anicut body wall, and for the same distance below, where the water extends so far, should be given, and levels of the sand banks otherwise up to the same limit.

3rdly.—All that has been done during the year should be succinctly recorded on the margin of the chart with references to letters.

7. The Superintending Engineer should have a carefully prepared chart of the river for this year made out for about one mile above and below the anicut, on a scale of 4 chains to the inch, and a second for 5 miles above and a like distance below, on a scale of 10 chains to the inch. These will then be lithographed, and they will serve both for the annual and special charts, the former of which should be reviewed each year in this office, and any instructions that may seem to be necessary given.

8. It will be my duty, in reporting on the results of my tour in the Godavery Delta, to state what establishment is requisite for its proper management, and I may

(12)

mention here that I am of opinion that an Assistant Engineer is urgently required at Dowlaishweram to carry out instructions regarding the head works; to look after the regulation of the supply to the several deltas; to make occasional inspections of the river banks and embankments up to Polavaram, about 25 miles above Dowlaishweram, which now receive less attention than they require; to assist in the management of the workshops and sign bills and current papers when the Executive Engineer is away; to look after the dredging plant, the steamers, and numerous barges, and see that they are not allowed to be worked when out of order and requiring repair; and to look after the surveying and levelling, of which there must be a good deal to do every year. There is very ample employment for a young officer, and the Executive Engineer will be the better able to attend to duties, which must be left undone if there are so many claims upon his time and attention.

(Signed) J. MULLINS, Major, R.E.,
Chief Engineer for Irrigation.

2nd January 1871.

12 Jan 1871

20
[Form No. 84]

MEMORANDUM.

MS
[For Reference]

Requested for reference the under-mentioned papers:—

Very urgent

Original file of G.O.
No 381 of 3. Feb 1871

Dr. H. Austin

Manager

OFFICE OF THE CHIEF ENGINEER
FOR IRRIGATION

To

The Registrar of the

17/4/1871
MSR

17/4/1871
Chief Engineer
No. 164

Mr
The Chief Engineer
for Irrigation

17/4/1871
MSR

No 2

Reporting on
the circumstances
and state of the
Godavery near
the Aqueduct.

No 331-3
17/4/1871

No 69

17/4/1871

No 331. P. H. D. Wright
 Proceedings of the Madras Government.
 Read the following
 The Acting Engineer } (14. E. & 22. 4. 75 Dec 170)
 Chief Engineer for Irrigation } (2. 3. 2. Jan 171)

3-February 1910
 8-4-17

NP

In the first of the
 papers above recorded the
 Acting Engineer of
 the 1st Div brings under
 consideration the present
 condition of the Godavery
 at the site of the Anicut.
 Major Fischer reports that
 owing to the disproportion
 in the discharging power
 of the two western & the
 Tejaishweram and Muddan
 branches as compared with
 that of the two eastern or
 the Dowlashweram
 and

and Ralli branches the deposits above the two former have increased very considerably and the tendency of the stream is to set towards the left or eastern bank. To remedy this Major Tucker proposes to place a set of under sluices of 30 vents in the Tejashweram Lanka with channels to and from them and to close 5 out of the 15 vents of the under sluices of the Ralli branch of the ancient at the Bobberlunka.

Having been afforded an opportunity of personally discussing these proposals with the Acting Engineer the Chief Engineer for Irrigation

110
Irrigation, in his note above read expresses the opinion that it will not be expedient to permanently close any of the vents of the Ralli under sluices. He considers that they should be regulated by means of their shutters as occasion may require, but looking to the changes which have taken place near the Bobberlunka and to the difficulty now experienced in entering the Lock at that Lanka, Major Mullens suggests the running out of a revetted bank with a solid stone nose between the Lock and under sluices and the removal

removal of the ~~naul~~ indica-
ted in the sketch map
accompanying the papers.

Major Mullins is of
opinion that the construc-
tion of under sluices in
the Vijaishwaram lunka
should be deferred for the
present and that the
required increased discharge
over the Vijaishwaram
and Muddoor branches
should be obtained by
putting in the planking
at the other branches some
time before doing so in
the former.

The arrangements re-
commended by Major
Mullins appear suitable
and are approved, and the
proposal for keeping the
deep

1374
deep channel referred to in
Para 5 at a proper distance
from the ancient should
receive the attention of the
Super Engineer.

His Excellency the
Governor in Council con-
siders it important
that there should be a
record of the measures
which are annually car-
ried out for the regulation
of the river, indicating
also the results, and the
suggestions in Paras 6 and 7
are accordingly approved.

The Government
regret that the present
inadequate strength of
the Engineer Establishment
precludes the services of
an

I have the honor to acknowledge the receipt of your letter of the 10th inst. in relation to the above named matter. I am sorry to hear that you are not satisfied with the result of the investigation. I have been unable to obtain any further information from the authorities in this regard. I am, however, sure that the same will be given the most careful consideration. I am, Sir, very respectfully,
 Yours,
 J. B. [Signature]

$$\frac{24}{3}$$

L. The Supr Engr. / Sent
 Chief Engr. for Engr. /
 Recd 4/2/71.

No 40558/164
Govt. of 1874 Madras,
PUBLIC WORKS.

The Acting Superintending
Eng^r 1st Division

Dated

Recd.

Encl.

G. O. *27th July* 1874, No. 331

Nos. 68-69 & 70

~~Godavery.~~ *Passing Orders*
on the note from the
Chief Engineer for
Irrigation reporting on
the circumstances & state
of the Godavery near
the aicut.

D. J. P. M.