

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2596	Press	<i>Original</i>
-B.P.-No.		Mis.	
Dated	27-9	1876	
		-195-	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
27th September 1876. No 2,596.*

No 483 Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 26th August 1876, No 187 W —

From Major J O HASTED, R E, Superintending Engineer, Kistna, to Lieutenant-Colonel J MULLINS, R E, Chief Engineer for Irrigation, dated Masulipatam, 17th August 1876, No 54

I HAVE the honor to report that the Kistna rose from 28 feet (8 feet above anicut) at noon on the 29th ultimo to 34 on the 30th, 36 30 on the 31st, and 36 90 at noon on the 1st instant, it then began to fall steadily, but gradually at *first*, the register being 35 90 at 6 P M on the 2nd

2 The damage done was, I am sorry to say, extensive In the Eastern Delta, several breaches occurred in the river embankment, the principal being at a little distance from Walloorpollem, the water spread over the country, breached into the Masulipatam canal in many places near Wulloor, and crossing it stood up against the Pulleru bank, from whence it turned again to the canal breaching across it badly near Ooratoor a little above Pamarru, and passed into the Sallapally drainage The water was within 9 inches of the top of the north side wall of the new Inampudi tunnel, but did no damage to the work, and there is no doubt that the tunnel prevented the heavy breaches which we had last high flood about Ooratoor, those breaches that have occurred being much less serious

3 There were altogether twelve breaches in the river embankment between Royyoor and a little below Stricaculam, but several of these are of little consequence In the Masulipatam canal there are ten breaches, only those about Ooratoor, caused by the water returning towards the river, are serious It is estimated that the repairs will not much exceed 3,000 Rupees The Masulipatam canal was reopened to traffic as soon as possible, and the breaches in the river bank have been ring bunded and are being closed

4 Divy appears to have suffered comparatively little, a few small breaches happened in the embankment, and several of the tanks breached, but were promptly repaired. Repairs here will cost within 600 Rupees

5 In the Western Delta the damage done to banks was more serious. The embankment between Sectanagaram and Wallabhapuram breached in twelve places, and the Western Bank canal in thirty-five places, the most serious breaches are those at Wallabhapuram and Kolloor, but the canal was soon able to carry water again, and I was able to take my boat down to Munnangi, where the large breach was before, on the 7th instant, here the river had set into the bank a little below the old breach and had completely cut away the lunka, and great damage would have been done had not Mr. Sub-Engineer Carher, who is at present in charge of the division, taken measures to prevent it I found him on the spot with the Tahsildar of Rapilly and consider his arrangements entirely satisfactory The repairs in Western Delta will probably cost about 6,000 Rupees

6 In both deltas but little damage was done by the water flooding the country, though minor channels have in places been breached and some rice seed-beds have been destroyed Transplantation had only commenced in a few places, and the ground was so dry on account of the failure of the monsoon that the flooding was, I believe, actually beneficial Most part of the flooded country is zemindary, and there will

Proceedings of the Madras Government, Public Works Department,
25th September 1876 No. 2,596.

reduction of allotments of other districts, but it is yet too early in the year to say from what districts money can be withdrawn with the least inconvenience. It is suggested therefore that the Superintending Engineer should be instructed to do what work is now most necessary from the Repair Funds provided for the delta, and to apply, after the 1st December, for such a supplemental grant as he may then find to be indispensable for meeting the requirements of the delta up to the 31st March 1877.

(Signed) JOHN MULLINS, Lt-Col, R.E.,
Chief Engineer for Irrigation.

No. 484. ORDER THEREON, 27th September 1876, No. 2,596.

IRRIGATION, No 49

RECORDED.

2 The attention of the Superintending Engineer, Kistna, will be called to the remarks of the Chief Engineer for Irrigation on the best way, in that officer's opinion, of reducing risk of breaches in the Kistna flood embankments, and after considering those observations the Superintending Engineer should submit estimates for such improvements as may be found most suitable to the circumstances of each part of the embankments, noting what portion of such can be carried out in connection with the Bank canals without extra expense.*

3 The Superintending Engineer should utilize the Repair grant at his disposal on such work as may be for the present more immediately required, and when the funds remaining at his disposal are so far reduced as to suffice for the expenditure of six or seven weeks only, he should apply for a supplemental assignment showing at the same time what the expenditure on special, as distinguished from ordinary, repairs will amount to, and what work generally remains to be done before the close of the year under Repairs. Care must be taken to restrict the charges to Repairs to work properly coming under that head. Improvements, however desirable, which should be classed as Original Works, should be excluded from Repair estimates.

(True Extract)

Colonel,

Offg Under Secy to Govt, P.W.D.

To the District Engineer, Kistna
,, Chief Engineer for Irrigation

Exd C Shunker.

Spare Copies

Custd/

10/1876 W. 3 1/2
Submitted for the information of Government.

It will be seen that the breaches in the embankments on either side of the Kistna were not occasioned by any want of height in the flood banks, but are attributed by the Superintending Engineer to the state of the banks and ground which were extensively cracked owing to the long drought.

2. The widening of the embankments would do far more to prevent breaches in that it would take longer for the water to work its way through them and give more time for stopping leaks. The embankments may doubtless be in some places made of sufficient width in many miles in constructing the Bank Canal, Eastern delta, and

in improving the Bank Canal
Western Delta, when the estimates are
sanctioned and allowed to be
carried out, but it is very doubtful
whether it will be worthwhile else-
where to adopt this arrangement.

3. Under the peculiar circum-
stances of the soil, safety will
best be secured in future it is thought
1st by filling and tamping all apparent
cracks just before the river rises
2nd by patrolling the banks thoroughly
and constantly when the river
is on the rise in July (generally),
and attending forthwith to any
places which appear to need treat-
ment.

It is probable that the nature of
the soil in some places will
indicate the need of greater attention,
and there of course the number
of men employed should be
increased.

It is possible that with such precautions

4 6
accidents may not be altogether
averted, but it would seem to be
quite possible to prevent breaches
at all events over that length
of bankment where it is
known that the ingress of water
is likely to do much damage.
Further, in exceptionally
dry seasons it may be desirable
to increase still more the amount
of labour to be placed on the
banks for a few days. Were
400 or 500 men employed for 10
days even 2 or 3 times during
the critical season, the expense
would be at most about 2,500
Rupees and it is even now well
worthwhile to incur such ex-
pense, while in the future the
outlay will yearly become smaller
in proportion to the value of
the property protected. Moreover
it might be arranged to carry
out all the annual petty repairs

to the flood banks at this season,
and then the additional ex-
pense would be almost, if not
quite, nominal.

5 In the opinion of the under-
signed flood banks maintained
at a sufficient height and in
all respects in an efficient state
are essential in the case of
deltas covered with a network
of canals, distributaries and
drains. The river cannot be
permitted to sweep over a tract
of country so occupied, for the
damage which would result
would be altogether out of
proportion to the cost of ex-
cluding it, and confining it to
its proper channel, which latter
must of course be kept adequate
in area and kept generally
effective by due attention to
the changes which are inevitable
from the effects of successive

5 9
floods. It may not be practicable
to render a breach now and again
impossible, but it is believed
to be practicable to render such
accidents extremely rare and
comparatively harmless.

b. Under the arrangements
G.O. No 1067 recently ordered to be carried
dated 28th April 1876, out there are no funds allotted
for supplementing the Repair
grant of the Krishna District
to the extent of Rupees 10,000
for the repair of these special
damages. Funds can be obtained
by reduction of allotments
of other districts, but it is yet
too early in the year to say from
what districts money can be with-
drawn with the least inconvenience.
It is suggested therefore that the
Superintending Engineer should
be instructed to do what work
is now most necessary from the
Repair funds provided for the

Delta and to apply after the
1st December for such a supplemental
grant as he may then find
to be indispensable for meeting
the requirements of the Delta
up to the 31st March 1877.

Columbarius Holmström

Chief Engineer for Irrigation

Notarumund
26^{te} August 1876

P.W.D.

27876

NR

From

The Chief Engineer, for Engrs.

To the Secy. to Govt. P.W.D.

Dated 26 Aug. 1876.

Encls/

N: 187-W.


Kistna Floods & the consequent
damages to works in the E & W.
Deltas — Submits, for informa-
-tion, report from the Superdgt.
Kistna regarding the recent
—, with remarks

N^o 483

Flood embank-
ments Kistna

Memorandum

It may be noticed with reference to the
remarks of the Honble. Mr. Ellis on these
papers that there is, it is thought, no
necessity for the Government to express
any decided opinion as to the proper
treatment of the embankments — Major
Hastad will give the remarks of the
Chief Engineer for due consideration,
and will probably be found of the suggestions
made. The argument of the latter will
be better understood from the
subjoined diagram, which shows that
adding 6 or 7 feet to the top width of an
embankment has but a small proportionate
effect



Dam with 6 feet top width = 42 feet
do " 13 do " do = 49 "

By. 19/9/76

Note by the Chief Engineer for Irrigation
No 26 dated 26 Aug 1906.

FOR ORDERS.

I do not feel competent
to pronounce. as to whether
the banks should be widened
as proposed by Mr Hasted
and in a measure supported
by General Walker. or
whether vigilance of the condition
of banks after drought - careful
tamping & repairing cracks
and an efficient patrol
as suggested by Col. Mullins
will not be sufficient. There
is no estimate of the cost
of Mr Hasted's suggestion but
the expense will probably

Colonel Mullins
Joint Secretary to Govt
25/8

be very considerable. On the
whole I should be inclined
to adopt Col. Mullins'
suggestions & test them
by the experience of
another season. Even
a moderate season
may exhibit ^{the} result of
more systematic attention
to cracks in banks. —
The proposal for obtaining funds
later in the year from relinquishments
may be approved. J.H. 3/8

For the use of the
Public Works Department
FOR ORDERS.
2. ...

Form No. 22

10 11

July

No. 2596

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the *27 Sept.*

Read the following —

Note by the Ch Engr. ...
forwarded ...
21st Aug 1876

700
In ...

Recorded.

The attention of the
Superintending Engineer
Tistna, will be called
to the remarks of the
Chief Engineer for Irrigation
on the best way, in that
officer's opinion, of reducing
risk of breaches in the
Tistna flood embankments,
and after considering
these observations the
Superintending Engineer
should submit estimates
for such improvements

Recd ...

as may be found most suitable to the circumstances of each part of the embankments, noting what portion of such can be carried out in connection with the Bank Canals without extra expense.

2. The Superintending Engineer should utilize the Repair grant at his disposal in such work as may be for the present more immediately required, and when the funds remaining at his disposal are so far reduced as to suffice for the expenditure of but 7 weeks only, he should apply for a supplemental assignment, showing at

12
the same time what the expenditure on special, as distinguished from ordinary repairs will amount to, and what work generally remains to be done before the close of the year under Repairs. Care must be taken to restrict the charges to Repairs to work properly coming under that head. Improvements, however desirable, which should be classed as original works, should be excluded from repair estimates.

May 19/9

B. H. H. H. H. H.
C. R. H. H. H. H. H.

Decd 12/10/9

7003
Govt. of 1876 Madras.
PUBLIC WORKS.

To

The B. E. Kistna

Dated

Issued

Recd

Encl

G. O. 27th 1876, No.

2596

Nos. 452/84

But no Reg.
13-10-1916

Damages to works in
the Eastern and Western
Deltas by floods.

Historical & - Passing
orders on Indorsement of the
Chief Secy for Secy. etc
on the report of the Secy
on the — by the breaching
of the river embankment