

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	760	(2)	Press
B.P. No.			Mis.
Dated	27.3		1876

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
27th March 1876.

Read the following :—

No. 267.

No. 397.

Note by the Chief Engineer for Irrigation.

THE following estimates from the Serooloor Range are forwarded by the Superintending Engineer, Chingleput, with his letter marginally noted :—

No. 4,115, dated 12th January 1876.

Taluq.	Estimate No. 187	Work.	Amount.
Trivellore	...	Allicooley Tank	RS. 970
Do.	...	Villapakam large Tank	507
Do.	...	Villapakam small „	662
Do.	...	Ramanthundalum „	852

2. The financial and hydraulic details of the Irrigation Works concerned are exhibited in the following statement :—

I.—Financial Details.

Name of Work.	Ayacut Area.	Assessment.	Average Revenue for 5 years.	Highest Revenue for 5 years.	Expenditure during previous 4 years.	AMOUNT OF ESTIMATE.		
						Capital.	Revenue.	Total.
Allicooley Tank	ACRES.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Villapakam large Tank	296	755	683	756	962	450	520	970
Villapakam small „	69	270	233	245	...	127	380	507
Ramanthundalum „	180	563	431	455	263	127	535	662
	193	633	486	577	...	127	725	852

II.—Hydraulic Details.

Name of Work.	Catchment Basin Area.	MAXIMUM SUPPLY.		LENGTH OF ESCAPE.		AVERAGE HEIGHT OF BUND.		Surplus discharged at M.T.L. per Sec.	Tanks above.
		Catchment per Second.	Channels per Second.	Total.	Effective.	Above F.T.L.	Above M.T.L.		
Allicooley Tank	SQ. M.	C. FT.	C. FT.	FT.	FT.	FT.	FT.	C. FT.	No.
	13	3,732	...	W 81 W 30 W 183 E 150	81 213 150	7.125 7.5 3.5	4.125 4.5 2	1,414 3718.5 617.2	Not stated. Do. Do.
Villapakam large Tank	5.5	1,752	...	E 285 E 78	285 78	4.5 3.5	3 2	879.5 320.9	Do.
Villapakam small „	7	2,058	...	E 333 C 31	333 not given	4.5 4	3 2.5	1027.7 0.0	Do.
Ramanthundalum „	5	1,644	...	W 31 E 236	267	4.5	3	919.6	

NOTE.—The proposed dimensions of escapes and heights of bund are printed in large type. The existing dimensions in small type. The following abbreviations are used :—C.—Calingulah with dam stones. W.—Weir with flush crest. E.—Escape at ground level. B.—Bund of tank.

3. The following is a summary of the work proposed to be carried out.

Allicooley Tank.—This tank drains 13 square miles of hilly country, and had two weirs, one 30 feet in length, the other 51 feet; the latter, an old native structure, was

Proceedings of the Madras Government, Public Works Department,
27th March 1876.

almost destroyed during the last monsoons; both surplus channels also were breached. The estimate provides for closing the breaches, raising, sectioning, and turving bund and forming an escape.

Villapakam Large Tank.—The escape of this tank is reported to be insufficient, and it is proposed to extend it by removing a portion of the bund to ground level, and, as the tank has no sluice, one is proposed to be constructed. The estimate; provides for the above as well as for closing breaches and raising, sectioning and turving the bund.

Villapakam Small Tank.—The escape of this tank also is reported to be insufficient, and it is proposed to remove a portion of the bund so as to provide an adequate outlet, and, as the tank has no sluice, one is provided for in the estimate; the estimate also provides for closing breaches and raising, sectioning, and turving the bund.

Ramanthundalum Tank.—This tank is supplied by local drainage, and was breached by an overflow of the Cortilliar river. The estimate provides for the construction of a second-class sluice, repairing sluice and calingulah, forming an escape, closing breaches, and raising, sectioning, and turving the bund.

4. Rupees 847 were expended on the Allicooley tank in 1870-71. It should have been noted what repairs were executed, as apparently the bund should not have required re-sectioning within so short a time, if the petty repairs had been properly attended to by the villagers. It is not stated whether the tank is an isolated one or not. If it is, the ayacut is small for the drainage into it, and the circumstance should have been noted and explained.

The sluices for the Villapakam large and small tanks and the Ramanthundalum tank require revision in reference to the remarks in the Note of the Chief Engineer for Irrigation, No. 223, dated 21st February 1876.

As the escape for the last is to be planted with grass and the co-efficient thereby reduced, the length must be greater than that provided for. It should not be less than 300 feet, and an increase of head of 6 inches may also be admitted on emergency.

5. The allocation of the expenditure recommended for sanction to the several heads of account is shown below:—

Name of Tank.	Estimate No. of 187	Nature of Work.	Capital Ordinary.	REVENUE.		Total.
				Extensions and Improvements.	Repairs.	
Allicooley Tank	...	Repairing the bund and closing breaches. Masonry weir	450	...	520	970
Villapakam large Tank	...	Repairing the bund and closing breaches... Forming an escape planted with grass with rough-stone wing walls	...	...	336	507
Villapakam small Tank	...	Irrigation sluice Repairing the bund and closing breaches... Forming an escape planted with grass with rough-stone wing walls	127	44	456	607
Ramanthundalum Tank	...	Irrigation sluice Repairing the bund, a sluice, and a calingulah, and closing breaches... Forming an escape planted with grass with masonry wing walls	127	79	607	833
				58	...	

FORT ST. GEORGE,
29th February 1876.

(Signed) A. DEC. SCOTT, Major, R.E.,
Deputy Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

Proceedings of the Madras Government, Public Works Department,
27th March 1876.

No. 398.

ORDER THEREON, 27th March 1876, No. 760.

IRRIGATION, No. 31.

Account.

No. 267, dated 29th February 1876.

The following estimates for Irrigation Works in the Serooloor Range, Chingleput District, forwarded by the Chief Engineer for Irrigation with his memorandum marginally noted, are sanctioned:—

Name of Tank.	Provision of Estimate.	Fund.	Amount.	Irrigation Register No.
Allicooley Tank	Repairing the bund and closing breaches. Masonry weir	Revenue Repairs	520	56 I of 1875-76.
Villapakam large Tank	Repairing the bund and closing breaches... Forming an escape planted with grass with rough-stone wing walls	Capital, Ordinary	450	
Villapakam small Tank	Irrigation sluice Repairing the bund and closing breaches... Forming an escape planted with grass with rough-stone wing walls	Revenue Repairs	336	57 I of "
Ramanthundalum Tank	Irrigation sluice Repairing the bund, a sluice, and calingulah and closing breaches... Forming an escape planted with grass with masonry wing walls	Revenue Extensions and Improvements	44	
		Capital Ordinary	127	
		Revenue Repairs	456	58 I of "
		Revenue Extensions and Improvements	79	
		Capital, Ordinary	127	
		Revenue Repairs	607	59 I of "
		Revenue Extensions and Improvements	58	
		Capital, Ordinary	127	

2. These sanctions are registered as shown above.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Chingleput.
" Collector of do.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. E. C. Shunker.

Spare Copies

1. 267 Fort St George, 29 February 1876.

Note by the Chief Engineer for Irrigation.

No. 4115

Dated 2nd Jan 1876.

Encls. 23

The following Estimates from the *Serooloor* Range are forwarded

by the *Superintending Engineer Chingleput* with his letter

marginally noted: 14 1876

Talug.	Estimate No.	Work.	Amount. Rs.
Trivellore	2218	Allicooley Tank	970
Do		Vellapakam large Tank	507
Do		Vellapakam small Tank	662
Do		Ramanthunda lun Tank	852

2. The Financial and Hydraulic details of the Irrigation works concerned are exhibited in the following statement:

I.—Financial Details.

Name of Work	Ayacut Area. Acres.	Assessment. Rs.	Average Revenue for 5 years. Rs.	Highest Revenue for 5 years. Rs.	Expenditure for previous 4 years. Rs.	Amount of Estimate.		
						Capital.	Revenue.	Total.
						Rs.	Rs.	Rs.
Allicooley Tank	296	755	685	760	962	450	520	970
Vellapakam large Tank	69	270	233	245	nil	127	380	507
Vellapakam small Tank	150	562	431	455	268	127	535	662
Ramanthunda lun Tank	3198	638	486	577	nil	127	725	852

II.—Hydraulic Details.

Name of Work.	Catchment Basin Area.	Maximum Supply.		Length of Escape.		Average Height of Bund.		Surplus discharged at M. T. L. per Sec.	Tanks above.
		Catchment per Sq. ft.	Channels per Second.	Total.	Effective.	Above F. T. L.	Above M. T. L.		
	Sq. M.	C. ft.	C. ft.	Feet.	Feet.	Feet.	Feet.	C. ft.	No.
Allicoaly Tank	13 37/32	nil	W 81	81	7.25	7.25	14.4	14.4	14.4
Vellapakam large Tank	5.5	1752	nil	E 150	150	3.5	2	672	672
Vellapakam small Tank	7	2058	nil	E 78	78	3.5	2	229	229
Ramanthandalam Tank	5	1646	nil	C 31	31	4	2.5	0.0	0.0

Note.—The proposed dimensions of escapes and heights of bund are entered in red. The existing dimensions in black. In the MS. the entries in red denote proposed dimensions. The following abbreviations are used:—C.—Calingulah with dam stones. W.—Weir with flush crest. E.—Escape at ground level. B.—Bund of tank.

3. The following is a summary of the work proposed to be carried out.

Allicoaly Tank. This tank drains 13 square miles of hilly country, and had two weirs, one 30 feet in length the other 51 feet. The latter was old structure was almost destroyed during the last monsoon, both surplus channels also were breached. The estimate provides for closing the breaches, raising sectioning

sectioning and turping bund, and forming an escape.

Vellapakam large Tank. The escape of this tank is reported to be insufficient, and it is proposed to extend it by removing a portion of the bund to ground level, and as the tank has no sluice, and is proposed to be constructed. The estimate provides for the above as well as for closing breaches and raising, sectioning and turping the bund.

Vellapakam small Tank. The escape of this tank also is reported to be insufficient, and it is proposed to remove a portion of the bund as to provide an adequate outlet, and as the tank has no sluice and is provided for in the estimate, the estimate also provides for closing breaches and raising, sectioning and turping the bund.

Ramanthandalam Tank.

Tank. This tank is supplied by local drainage, and was bricked by an ~~old~~ flow of the ~~Portillat~~ River. The estimate provided for the construction of a second class sluice, repairing sluice and ~~caligulab~~ forming an escape, clearing breaches and raising, detouring and turving the bracks.

4. Rupees 247 were expended on the Allicooly tank in 1870-71. It should have been noted what repairs were effected as apparently the tank should not have required re-sectioning within so short a time, if the petty repairs had been properly attended to by the village. It is not stated whether the tank is an isolated one or not, or if it is the agent in small for the drainage into it, and the circumstances should

9
should have been noted and explained.

The sluices for the Vellapattam large and small tanks, and the Ramanthalam tank require revision in reference to the remarks in the note of the Chief Engineer for Irrigation No. 223, dated 21st February 1876.

As the escape for the last is to be planted with grass, and the co-efficient thereby reduced, the length must be greater than that provided for. It should not be less than 300 feet and an increase of head of six inches may also be admitted on emergency.

5. The allocation of the expenditure recommended for sanction to the several heads of account is shown below.

Name

Names of Tank.	Nature of Work	Capital Expenditure	Revenue Expenditure	Repair	Total
----------------	----------------	------------------------	------------------------	--------	-------

Allicoaly Tank	Repairing the bund & closing breaches	520			970
	Masonry weir	450			

Vellapakam Large Tank	Repairing the bund & closing breaches	336			597
	Forming an escape planted with grass with rough stones wing walls	144			
	Irrigation sluice 127				

Vellapakam small Tank	Repairing the bund & closing breaches	455			662
	Forming an escape planted with grass with rough stones wing walls	79			
	Irrigation sluice 127				

Annamanthe dalum Tank	Repairing the bund, a sluice & closing breaches	667			852
	Forming an escape planted with grass with masonry wing walls	58			
	Irrigation sluice 127				

Ph 27 March 1907

Chief Secy

Asst. Chief Engr. for Irrigation
for Chief Engr. for Irrigation

The Secy. to Govt. P.W.D.

CHP

No 460 S.H.6
Pro. of the Madras Government
Under date the 27 March 1906
Read the following:

From
The Chief Engineer for
Irrigation

(H.E. No 267 of 29 Feb 1906)

The following
estimates for Irrigation
Works in the Perolloor
Range, Chingleput
District, forwarded
by the Chief Engineer
for Irrigation with
his Memorandum

No 267 of 29 Feb 1906

marginally noted
are sanctioned.

Name

Name of Tank	Provision of estimate	Fund	Amount	Imperial Register
Allicooly Tank	Repairing the bund and closing breaches	Revenue Repairs	520	567 1/2%
	Masonry weir	Capital Ordinary	450	
Vellapakam Large Tank	Repairing the bund and closing breaches	Revenue Repairs	336	574 1/2%
	Forming an escape planted with grass with rough stone wing walls	Revenue Extension & Improvements	44	
	Irrigation sluice	Capital Ordinary	127	
Vellapakam Small Tank	Repairing the bund and closing breaches	Revenue Repairs	456	582
	Forming an escape planted with grass with rough stone wing walls	Revenue Extension & Improvements	79	
	Irrigation sluice	Capital Ordinary	127	
Ramanthandalam Tank	Repairing the bund, a sluice and calingula & closing breaches	Revenue Repairs	667	592
	Forming an escape planted with grass with masonry wing walls	Revenue Extension & Improvements	58	
	Irrigation sluice	Capital Ordinary	127	

2 These sanctions are registered as shown above.

Amul
Amul

Recd 8 April 78
D. E. Chingappa
Collector - dy
Ch. E. for North 239.
Ex. P. L. S.
Rev. - Dept

Civ. S.

13

of 187 :

Current No.

2067

From

The Chief Engineer
for Irrigation

No.

Dated

Recd.

1876.

Subject :—

Note on Estimates
for certain Irrigation
works in the Grobbon
Ranger Cheylenhath

ENCLOSURES. 23

From

to

99

92

22

9:

Orders and Proceedings in file.

Department.	No.	Date.	ENDORSEMENTS.		
			Department	No.	Dated.

Rec'd 12/28/3

LATER CASES.

Current No.

of 187 .

50

22

39

"

”

22

397/8

Cir 21-3-76

2067

155

Colt. of 1871 Madras.
PUBLIC WORKS.

No H. B. Chengelput

29/3/76

Dated

Issued

Recd

Ent

G. O. 27 March 1876 No 760

No. 397-398

Errata Works, Chingleput Dist — Estimates
for repairing & improving
Canals — Sanctioned

29/3/76