

(1) Number of pages 14
(2) Date of repair 19-6-87
(3) Initials of the Referencer bus

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

W

DEPARTMENT

G.O. No.	1225	W	Press.
B.P. No.			Mis.
Dated	25-4-1883.		198

Not to be folded or roughly handled.

1225
25TH APRIL 1883, No. 1225 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel H. L. PRENDERGAST, R.E., Superintending Engineer, Fifth Circle, to the Chief Engineer, Public Works Department, dated Chepauk, 11th April 1883, No. 184 :—

I have the honor to submit, for sanction, a plan and estimate of Rs. 690 for providing a lightning conductor to St. John's Church at Bangalore.

2. An estimate of Rs. 1,880 was sanctioned in G.O., No. 1435 W., dated 8th June 1881, but this provided for a conductor along the body of the building.

In your Circular, No. 203, dated 23rd June 1881, it is considered that an efficient conductor for the steeple is sufficient for the protection of a church, and the estimate previously sanctioned has been modified so as to provide the conductor for the spire only.

3. The work has not been carried out for want of funds, but there is at present the best opportunity for putting up the conductor in conjunction with some repair work. I shall, therefore, be glad if an allotment of funds can be made.

ORDER—dated 25th April 1883, No. 1225 W., Public Works.

The second revised estimate, amounting to Rs. 690, for providing a lightning conductor to St. John's Church at Bangalore, is sanctioned against the Minor Works Grant to the Presidency Division.

2. The difference between the first revised estimate for Rs. 1,880, sanctioned in G.O., No. 1435 W., dated 8th June 1881, and the present estimate is explained by the Superintending Engineer in the letter above recorded.

3. This sanction has been registered as Provincial No. 14 W. of 1883-84 and is classified as Civil Buildings, Original Works. It cancels Provincial No. 33 B. of 1881-82.

4. The Superintending Engineer should consider whether it would not be better to substitute $\frac{1}{2}$ -inch copper rod levelled off at points for the $\frac{1}{4}$ -inch copper wire proposed as a "terminal," and whether the attachment of the copper conducting band to the wooden blocks by means of iron spikes is not an objectionable arrangement. The abrupt angle in the conductor shown at junction of spire and tower should be eased off.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Fifth Circle.
" Examiner, Public Works Accounts.
" Ecclesiastical Department.

Exd. C. Howarth.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1883) Madras.

PUBLIC WORKS.

Dated April, 25th.

Recd.

Encl.

G.O., 25th April 1883, No. 1225 W.

APRIL

St. John's Church, Bangalore

Revised estimate for providing a lightning
conductor to —, sanctioned.

No. 184

1225/2
SUPERINTENDING ENGINEER'S OFFICE,

5TH CIRCLE, MADRAS,

Chopauk, 11th April 1883.

From

THE SUPERINTENDING ENGINEER,

5TH CIRCLE,

To

THE

Chief Engineer
P. W. D.

SIR,

Enclosures.

1 Plan
1 Estimate

I have the honor to sub-
mit for sanction a plan and
estimate of Rs. 690 for providing
a Lightning Conductor to St.
John's Church at Bangalore.
2. An Estimate of Rs.
—pees 1880 was sanctioned in
G.O. No. 1435 W dated 8th June
1881, but this provided for a con-
ductor along the body of the
building.

In your Circular No. 203 dated

23rd June 1881. it is considered that
an efficient Conductor for the
Steeple is sufficient for the protection
of a Church, and the estimate
previously sanctioned has been modified
so as to provide the Conductor
for the Spire only.

3. The work has not been
carried out for want of funds;
but there is at present the best
opportunity for putting up the Conductor
in conjunction with some
repair work. I shall therefore
be glad if an allotment of
funds can be made.

I have the honor to be
Sir

Yours Most Obedt Servt

Chas. Pendergast

Superintendent
5 Circle

1225

3

Cir 4810-26.2.83.
" 205-23.6.87.
Sp 1435W-8-6.87.

From

THE SUPERINTENDING ENGINEER,

5TH CIRCLE,

To

THE

Chief Engineer
P. W. D.

Dated

Recd.

ENCLOSURES. 2

No. 184

St. John's Church -
Submitting for sanction
an estimate for providing
a Lightning Conductor
to - at Bangalore.

21/4. Ret 25/4.

22/304

S. A. W.

I do not think it would
be well to supersede Circular No 203.
Economy ^{should} be studied & at same
time conditions of Appendix A fulfilled
in all main parts. The estimate
seems to meet conditions of both fairly.
T. In the terminal referred to $\frac{3}{8}$ "
copper wire, that is rod, not wire,
is proposed. $\frac{3}{8}$ " and $\frac{1}{2}$ " is the mini-
mum diam. for copper rod, & I shall
suggest such being used for the terminal;
the 'it is not clear that the terminal'
should have same section as conductor.
I don't understand why the well
should be sunk 400 ft. way, increasing
cost thereby, but probably there is a reason
for it. What I want to know now
is whether a well 4 ft. diam & 80 ft.
deep can be sunk for Rs. 37. Perhaps it
can, but it seems to me it would cost
much more than that. - C.

20/4

Dr

From the terms of the
Specification it would seem
that the well is to be sunk
at a distance away because
wet earth cannot be found
at any nearer spot -
with regard to cost of
the well, please see para
258 of the P. W. Code. The S.E.
is responsible for such details
in the case of estimates below
Rs. 5000. As the estimate is
considered to be sufficient in

Public Works Department, 1883-84.

Current No. 3100

Letter No. 184

Dated the 11th April 1883

From the Super Engineer Fifth Circle

Note of Remarks.

- 1- The accompanying revised
estimate, Rs 690, provides
for the erection of lightning
conductor to St. John's Church
at Bangalore.
- 2- The original estimate,
sanctioned in G.O. No 14354
of the 8th June 1881, amounts
to Rs 1880 but has been
modified, though to what
extent, apart from the
question of cost, it is
impossible to say on the
insufficient data furnished.
There is one point requiring
explanation:- in appendix
A a minimum diameter
of $\frac{1}{2}$ " is laid down for copper
rope whereas rope of $\frac{1}{4}$ "
Diameter

1225
4

diameter is given in estimate

4- It will be more satisfactory if any deviation be made, from the standard that a clear explanation of the cause be supplied.

To Order

For orders.

Circular No 203

of 23 June 1881 must apparently be considered as superseded by Circular No 481C of 26 Feb 83 issuing the Standard Specification on Lightning Conductors?

Yes, the present plan estimate must be returned for revision not only with reference to "diameter of rod" but also with reference to "Space protected"?

C₂ 18/4

In para 4 of order the words "levelled off" should be "bevelled off". I think.

ought not this alteration to be made in each Circular.

C₂

Dist A printer's error which has been corrected in this copy - all other copies will be similarly altered when sent down.

C₂ 1/5

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 25th April 1883

Read the following

Letter from the Superintending Engineer, Diphthulido } M. E. No 184, date do
11th April 1882

The second revised estimate amounting to Rs 690 for providing a lightning conductor to St John's Church at Bangalore, is sanctioned, against the minor works grant to the Presidency Division.

2. The difference between the first revised estimate for Rs 1880, sanctioned in G. O. No 1435 N date do 8th June 1881 for Rs 1880 and the present estimate

Estimate, is explained
by the Superintending
4 Engr in the letter
above recorded.

3. This sanction
has been registered
as Provincial N^o. 14
of 1883. 84 and is
classified as Civil
Buildings original
works. It cancels
Provincial N^o. 33 B
of 1881. 82.

Cu 4. The Sup. Engr should
consider whether it would
not be better to substitute $\frac{1}{2}$ " copper
rod welded off at points for the $\frac{1}{4}$ "
copper wire proposed as a "terminal",
& whether the attachment of the
copper conducting band to the
wooden blocks by means of iron
spikes is not an objectionable
arrangement. The almost angle
in the conductor shown at junction
of spine & tower should be used
if.

The Sup. Engr Dept. of
works & materials
Ex. and P. W. Department
Ecclesiastical Dept.

Des. 11/4
1/5 8/11

1225
7

1/3
Supt. Engr
Dept. of
works & materials
11/4

23/6
11/4

340
Govt. of (1883) Madras.

PUBLIC WORKS.

Dated

27/4

Recd.

Encl.

G. O. 25th April 1883, No 1225W

Nos.

St John's Church Bangalore

Revised
Estimate for providing
a lightning conductor to
sanctioned.

46
15
Superintendent Engineer