

Print soon
✓

G.O., No. 786-87

DATED 26 August 1897

8 100 copies 39
4
20 copies
39 copies in the Department
1 1/2 bags

[Despatch Abstract.]

Kistna Ancient: Estimate of Rs. 58,770 for fitting shutters to the Crest of the —, approved with remarks and a copy of the Proceedings ordered to be forwarded to the Govt of India with request that early sanction may be accorded to the estimate.

Kistna Ancient: Forwarding Copy of Procs. requesting ^{early} sanction to the estimate of Rs. 58,770 for fitting shutters to the Crest of the —.

26/8

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government {1897} of Madras.
PUBLIC WORKS.

} 1897.

Spare copies

G.O., Nos. 786, 787 I., 26th August 1897.

AUGUST.

Kistna Anicut

Forwarding copy of Proceedings requesting early sanction to the estimate of Rs. 58,770 for fitting shutters to the crest of the —.

Report to accompany estimate for erecting falling shutters on the Kistna anicut.
The type of shutters proposed for adoption is similar in action to the 4 acres tumbler shutters erected on the Sone weir in Bengal. There are, however, differences in detail.
The shutter proposed is 10' long by 3' high with 1" round connecting rods 3' 1" long from centre to centre of pivot bolts.
The material difference in the design from the shutters used on the Sone are two:

(a) The shutter travels on three plate iron ways 4" wide fixed on the anicut, and on these ways curved plates fixed to the shutter slide; whereas on the Sone weir the bottom angle iron was placed along the bottom edge of the shutter and the edge of this scrapes along the stone bed, on which the shutter rests throughout its whole length when the shutter falls or is lifted. This renders necessary a greater force to lift the shutter, and irregular action in falling.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

Read—again the following paper:—

G.O., No. 75 I., dated 20th January 1897.

Read—also the following papers:—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle, to the Chief Engineer for Irrigation, dated Bezwada, 5th August 1897, No. 1320 K.N.

In reference to G.O., No. 75 I., dated 20th January 1897, I have the honour to forward complete proposals for fitting falling shutters to the crest of the Kistna anicut. The estimate is Rs. 47,200.

The following papers are forwarded:—

- (i) Note by Captain Ellis, R.E., dated 4th July 1897, on various points raised in demi-official correspondence about the shutters.
- (ii) Letter, No. 295 S.E. of 23rd July 1897, from the same officer forwarding—

4 Plans.
1 D and A estimate.

1 Data sheet.
1 Report.

(iii) Letter, No. 314 S.E. of 31st July 1897, from the same officer giving the results of his enquiries regarding the rates at which the shutters could be made.

2. Captain Ellis has worked out his proposals with much care, and in great detail, and the conclusions he arrives at regarding the advisability of procuring 237 shutters from Messrs. Burn & Co., and the balance, viz., 50, from the Bezwada workshops, have my strongest support.

3. The height of the Kistna anicut is at the present time insufficient for the large acreage of the system, and it is most essential that the shutters should all be fixed by next irrigation season.

4. If we rely on the Government workshops, I am certain that the shutters will not be ready in time, and I trust that I may receive very early orders to put the work in hand according to Captain Ellis' proposals.

5. I should be glad if orders could be sent to me by wire as soon as the estimate is approved, for every week's delay is of importance.

ENCLOSURE.

REPORT to accompany estimate for erecting falling shutters on the Kistna anicut.

The type of shutters proposed for adoption is similar in action to the 4 acres tumbler shutters erected on the Sone weir in Bengal. There are, however, differences in detail.

The shutter proposed is 10' long by 3' high with 1" round connecting rods 3' 1" long from centre to centre of pivot bolts.

The material difference in the design from the shutters used on the Sone are two:

(a) The shutter travels on three plate iron ways 4" wide fixed on the anicut, and on these ways curved plates fixed to the shutter slide; whereas on the Sone weir the bottom angle iron was placed along the bottom edge of the shutter and the edge of this scrapes along the stone bed, on which the shutter rests throughout its whole length when the shutter falls or is lifted. This renders necessary a greater force to lift the shutter, and irregular action in falling.

(b) The joint to seal the escape of water between the anicut and length of the shutter is formed on the Sone by the angle iron resting on the stone sill as above mentioned.

The design for the Kistna shutters provides for a joint formed by the edge of the angle iron forming the lower stringer of the shutter butting against a continuous wooden blocks (hacked by stone) which performs the double duty of stop block and water joint. The advantage of this is that the water pressure itself tends to close the joint, and the lower the water falls (within limits), the tighter becomes the joint.

Experimental shutters.—Three types of shutters were erected on the anicut in April and May last, viz.:—

- (1) The Sone type with $\angle$ iron forming bottom stringer resting on a stone sill.
- (2) A shutter, curved plates fixed at intervals to the bottom of the shutter and sliding on 4" wide plate iron ways fixed on the anicut crest. This is the type now selected for adoption.
- (3) Similar to (2) but with 3" cast-iron rollers in place of curved plates. Details of all these shutters, 14 in number, and of various lengths from 8 feet to 19 feet, are given in the estimate for the erection of the work.

Notes regarding experiences with experimental shutters.—The drawings with this estimate give full details of the shutter selected as the best suitable, and the following notes give a few experiences with the experimental shutters, and by inference the reasons which have led to the present design.

Size of scantlings of frame.—Calculations were made to proportion these exactly to the work they had to do in order to cut down the weight as far as possible.

Experience has shown that the weight of the shutter, bears a small proportion to the force required to lift it, as in addition to the shutter, the water laying on it must be raised.

For instance, two men can raise a 16' $\times$ 3' shutter without any water going over, but eight men are required to raise the same shutter with 9 inches of water passing over it.

There was noticed a great tendency for the shutters to buckle out of a plane which caused much trouble and delay when making.

The scantlings of the angle iron stringers have been increased from $2\frac{1}{2} \times 2\frac{1}{2} \times \frac{1}{4}$ to $3 \times 2 \times \frac{3}{8}$ in consequence.

Force required to lift.—This has been tried with 9 inches of water passing over the shutters, by raising by hand, the men lifting in a row from the downstream side of the shutter:

- 19 ft. Sone pattern shutter—14 men raised with difficulty.
- 12 ft. Sone pattern shutter—10 men raised with difficulty.
- 16 ft. roller shutter—10 men raised, one easily, one with some difficulty.
- 16 ft. curved plate shutters—10 men raised with some difficulty.
- 8 ft. curved plate shutter—4 men raised.
- 14 ft. curved plate shutter—8 men raised with difficulty.

Force required to overturn.—When 1 foot of water was held up by the shutters, the numbers of men required to overturn the shutters were as under:

- 16 ft. roller shutters—4 men to one shutter, 3 men to another.
- 16 ft. curved plate—4 men with difficulty.
- 8 ft. curved plate—2 men.
- 14 ft. curved plate—3 men.

The Sone pattern shutters took one man for every 2 running feet to pull over.

Head required to overturn the shutters.—The depths of water required to overturn the various types of shutters as noted from actual observation is stated below:—

Depth of water in feet passing over shutter—

Sone pattern	...	...	...	...	1.1	1.3	1.3	1.4
					.65	1.25	...	.8

The general level for falling, say, about 1.25.

It is to be noted that two Sone shutters did not fall with a 6 ft. head, and fell only after several days of flood on a falling river with 5 feet of water passing over the shutter.

The cause of this is still unknown.

Depth of water in feet passing over shutter—

Roller pattern shutters	...	...	...	...	.35	.55	.15
					.25	...	...

Say .35 as an average.

The rollers of the last two shutters mentioned were given much more play than those of the first two; this accounts for their falling so much easier.

Curved plate pattern shutter.—

Depth of water passing over shutter in feet	...	.75	.8	1.0
---	-----	-----	----	-----

This gives an average of about .9 and a corresponding force of, roughly, 80 lb. per foot run applied at one foot above the pivot is required to overturn this pattern shutter.

Leakage under the shutters.—This was found to be less when the joint was made against the continuous stop block than in the Sone pattern shutter, and it could be still further reduced by more careful fitting against the wood stop block.


The roller shutters leaked round the rollers, whereas the curved plates are free from this defect.

Leakage at ends.—This was insignificant. On the adjacent ends of different shutters was bolted a block 5" x 2", and this was cut down the joint by a coarse saw. This seems satisfactory, but needs further trial; but in any case leakage here can be reduced to very small proportions.

Rollers.—The rollers make shutters a little easier to work than curved plates, but are more costly, leak more and will require more repairs.

The curved plate is consequently preferred.

Formulae.—The formulae used for calculating the position of the pivots are noted below; the proof of these formulae are given with this report.



If A B be the level of water at which the shutter overturns when pivoted at P, C D the level of water which transmits such pressure to the shutter that the pressures on either side of the pivot are in equilibrium. $h = \frac{2(a^3 + b^3)}{3(a^2 - b^2)}$

If M lb. be the force per foot run applied at a level of 1 foot above the pivot tending to overturn it,

Then $X = \frac{M}{\frac{1}{2}(a+b)(a-b) \times 62.5}$ feet, 62.5 lb. being taken as the weight of 1 cubic foot of water.

Pivots: height of.—It is proposed that the pivots of the shutters be so arranged that the central 700 feet of shutters should fall with a head of about 1 foot.

The 700 feet on both sides of this central length should fall with a head of about 1' 3" and the remaining shutters should fall with a head of about 1' 6".

The object of this is to introduce some uniformity into the order in which the shutters fall and to ensure the water level on a rising river never falling below the level of the top of the raised shutter which is sufficient to provide for all requirements of supply.

The way this will work is noted below:

When all the shutters are up the river rises to 1 foot over their top, the central 700 feet will fall (not altogether but before the other shutters fall).

The discharge of the notch 700 feet long so formed is when the water is at level of top of shutters, equal to the discharge of the anicut whole length 1 foot deep. The river will therefore fall to about crest level of shutter. No more shutters will then fall until the discharge increases, so that the water rises to 1' 3" above the shutters.

Two more lengths of 700 feet will then fall, and the water level will, in like manner, again fall to about crest level of the shutters.

The balance of the shutters will fall when the water rises to 1' 6" above the top of the shutters.

The discharge then will be about 64,000 cusecs, which is sufficient to maintain the water 3 feet deep on the crest of the anicut when all the shutters are down.

The calculated pivot heights to carry out the above are—

Shutters to fall with	1' 6" head, height of pivot	Inches.
Do.	1' 3"	13 1/2
Do.	1'	12 1/2

Lifting the shutters.—This has been successfully tried in two ways:

(a) *Lifting by floating crane.*—From a crane mounted on the bow of a punt. The punt is floated up in the slack water alongside the shutters already raised or a short length of crest wall to be built at each end of the anicut for the purpose. A bridle chain is hooked on to the shutter and the shutter raised by the crane.

The punt is then moved along and each shutter similarly raised in succession. The shutters have been thus raised without difficulty with 2 feet passing over the crest.

Provision has been made for ring bolts let into the crest at every 10 feet to fasten on ropes, &c., holding the lifting punt as she is moved along the crest raising the shutters.

If it is decided that raising by the next method is more satisfactory; these will be omitted.

Lifting with levers from the rear.—Crowbars and bamboos are inserted under the shutter as it lies on the crest, and the shutter is so raised by a number of men wading in the water in rear of the shutter.

This has been carried out with 16 feet shutters by 16 men provided with levers when 1' 6" of water was passing over the crest without difficulty.

Masonry of crest.—It will be noticed that the 2' 6" broad raised front of the crest is a wall with granite edging and concrete heart.

This has been adopted—

- (1) because of the facilities for bedding anchor bolts it affords.
- (2) because of the difficulty of getting 2' 6" stones of 1 foot thickness to lay on the crest.
- (3) because this form of wall answered admirably in the old raising, except that the facing Bezwada stone became worn. Granite facing is now provided.

Flanks at either end of the shutters.—A wall of the height of the shutters when raised provided with a curved concrete apron in rear raised up to the crest is provided for at either end to join the slope of the undersluices. This wall is continued out for 70 feet beyond the groyne on the Sitanagaram side and the bathing ghâts on the Bezwada side to allow a punt preparing to lift the shutters to lie alongside of it in safety prior to lifting the first shutter.

Proof of formulæ given—

First Formulæ.




Fig. I

P_1, P_2, P_3 = water pressures on the surfaces AD, AB and DB, respectively, acting at their centres of pressure E, F, G, respectively.

G is the pivot, it being assumed that when the water is at height A, the pressure on the shutter on either side of the pivot G is in equilibrium.

Then $\frac{GF}{GE} = \frac{P_1}{P_3}$ (for the line GE is divided at F in the inverse proportion of the pressure P_1 and P_3)—

$$\begin{aligned} GF &= BF - BG = \frac{1}{3}(b+h) - b. \\ GE &= GA - AE = h - \frac{2}{3}(h-a). \\ P_1 &= C \times AD^2 = C(h-a)^2. \\ P_3 &= C \times AB^2 = C(h+b)^2. \end{aligned}$$

C being a constant.

Therefore substituting—

$$\begin{aligned} \frac{\frac{1}{3}(b+h) - b}{h - \frac{2}{3}(h-a)} &= \frac{(h-a)^2}{(h+b)^2} \\ \frac{h - \frac{2}{3}(h-a)}{h + 2a} &= \frac{(h-a)^2}{(h+b)^2} \\ h^3 - 3h^2a + 2ab^2 &= h^3 - 3a^2h + 2a^3 \\ 3h(a^2 - b^2) &= 2(a^3 + b^3) \\ h &= \frac{2}{3} \frac{(a^3 + b^3)}{(a^2 - b^2)} \end{aligned}$$

Second Formulæ—See figure 2.

By Hypothesis—

Water press represented graphically by the figure D F E G, balances on the pivot G the press represented by figure G E O B.

Make GR = GB.

Draw RH parallel to GN.

Then the pressures represented by the figures KHNE and ENCO being equal and symmetrically situated with regard to the pivot G balance themselves on the pivot.

Then of the whole force represented by the figure D A C B acting on the shutter DB then only remains the force represented.




Fig. II

By the figure F A H K, which is not balanced around the pivot G, and this force acting through the centre of pressure of this figure is the force tending to overturn the shutter.

Let M be the number of lb. per foot run which will overturn the shutter if applied at 1 foot above the pivot.

Then M represents the moment required to overturn the shutter expressed in feet and lb.

$$\begin{aligned} M &= Px \times GS \\ Px &= FT \times AF \times 62.5 = (a-b) \times x \times 62.5 \\ GS &= a - \frac{1}{2}(a-b) = \frac{1}{2}(a+b) \\ \therefore M &= \frac{x}{2}(a+b)(a-b) \times 62.5 \end{aligned}$$

$$x = \frac{M}{\frac{1}{2}(a+b)(a-b) \times 62.5}$$

62.5 lb. is taken as the weight of 1 cubic foot of water.

Calculation for height of pivots.—The total depth required to pass over the shutter before it overturns is made of (1) head required to produce equilibrium on the pivot; (2) head required to overturn the shutter.

Suppose the pivot to be 13½ inches high.

Then (see Formulæ).

$$a = 22\frac{1}{2}, b = 13\frac{1}{2}$$

$$h = 23.5. \text{ Head for equilibrium 6 inches.}$$

Again, head for overturning—

$$x = \frac{M}{1\frac{1}{2} \times 62.5 \times \frac{9}{12}} \text{ feet} = \left(\frac{80 \times 12 \times 12}{1\frac{1}{2} \times 62.5} \times \frac{1}{9} \right) \text{ inches.}$$

$$= \frac{122.88}{9} = 13.65 \text{ inches.}$$

Head for overturning = 13.65.
Total head = 19.65 inches.

Similarly, with pivot at 13 inches—

$$a = 23 \frac{1}{2}, b = 13$$

$h = 26.6$. Head for equilibrium = 3.6.

$$\text{Head for overturning} = \frac{122.88}{10} = 12.288 \text{ inches.}$$

Total head = 15.88 inches;

and when pivot is at $12\frac{1}{2}$ inches—

$$a = 23\frac{1}{2}, b = 12\frac{1}{2}$$

$h = 25.1$. Head for equilibrium = 1.6.

$$\text{Head for overturning} = \frac{122.88}{11} = 11.17 \text{ inches.}$$

Total head = 12.77 inches.

(Signed) W. M. ELIAS, Captain, R.E.,
Executive Engineer.

No. 162 I.

Note by the Chief Engineer for Irrigation.

It was decided last year, in consultation with the Inspector-General of Irrigation, to recommend the lowering of the crest of the Kistna anicut 2 feet and fit falling shutters. An estimate for the latter was called for in G.O., No. 75 I., dated 20th January 1897, and is now submitted.

2. It is believed the designs will be found in every way suitable. They have been prepared after experiments with shutters of different lengths and patterns described in the report printed with G.O., No. 641 I., dated 12th July 1897. The Executive Engineer reports on these experiments and his discussion of various points of the designs contain much information which will be found of value in preparing designs for similar work elsewhere.

3. The upper 2 feet of the anicut were removed in last hot weather and it is therefore of the utmost importance that the shutters should be fitted with the least practicable delay. The work should be completed without fail by the middle of May next and, to ensure this, it is necessary to enter into contracts at once as the Bezvada workshops cannot turn out many shutters, and the Madras workshop is likely to be fully occupied in preparing shutters for works in the Southern districts. Permission is requested to purchase iron (about 12 tons) locally for the shutters which it is proposed to make at Bezvada.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

13th August 1897.

ORDER—No. 786 I., dated 26th August 1897.

Kistna Delta System.
Kistna Northern Division.
1. Head Works.
3. Works.

Fitting shutters to the crest of the Kistna anicut.

	RS.
I. Works	47,200
II. Establishment	10,856
III. Tools and Plant	714

Total Estimate ... 58,770

The estimate submitted by the Chief Engineer for Irrigation for the marginally-noted work is approved.

2. Fifty shutters should be made at the Government workshops, and for these the material may be purchased in India, if necessary. The remaining shutters may be obtained on contract from selected firms in India.

3. Ordered that a copy of these Proceedings, together with the plans and

estimate for the work, be forwarded to the Government of India, with a request that early sanction thereto may be accorded under "49. Capital Expenditure not charged to Revenue," Kistna Delta System.

[Here enter No. 787 I., dated 26th August 1897.]

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.

" Superintending Engineer, II Circle.

" Examiner, Public Works Accounts.

Ad Supt. Engrs.

ENDORSEMENT—No. 787 I., dated 26th August 1897.

Forwarded.

(By order.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

Public Works (1897) Department.

CURRENT No. 8521

Print soon

Order

From

The Chief Engineer
for Hongkong

No. 162 J

Dated 13. 8. 97

Received 26. 8. 97

Enclosures 13⁺ (4 plans)

Spare copies

SUBJECT.

Fitting shutters to the
of the Amant - Note
recommended for
sanction the estimate
for —

FURTHER PAPERS.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Estimate for ^{fitting} falling shutters to the arch UNDER date the
Kistna anicut - 20

READ the following

Proceedings of Govt. P. W. D. (H.E. No 75. S. d/20th Jan'y 1897)

Letter from the Supg Engr II.] (Ms. N^o 1320. K. N. of 5. 8. 97)

Note by the Chief Engineer
for Frigate - - - - - (No. 10162 2 of 13. 8. 97)
Issue

W H

21.5.97 I notice that the Draft R.O. makes no mention
of the purchase of ~~25~~ 287 in India,
of 287 or the total number of 287
shares, which is advocated by Mr.
Boddley. Perhaps, it is intended to
submit a further Draft Order about this.

Flapp Co

A-EH

13.5.97

The Shultens are of the class
of articles which it is permitted
to obtain in India from
selected firms. See P.W. Code
II, appendix I pp. cxxiv
- cxxxii

17
14 S. 97 WH

It does not seem that the position of the code quoted by Mr. Hughes is exactly to the point. The code refers

It was decided last year in consultation with the Inspector General of Irrigation to recommend the lowering of the crest of the Krishna Aqueduct 2 feet and fit falling shutters. An estimate for the latter was called for in G.O. No 75. S. dated 20th Jan'y 1897, and is now submitted.

2. It is believed the designs will be found in every way suitable. They have been prepared after experiments with shutters of different lengths and patterns described in the report printed with

Ep.

Flagged D

refer to the purchase in India. Of
articles usually obtained from Europe. In this
particular case, it is proposed to purchase in
the open market articles usually made in the
U.S.A. workshop. The Sup. Engineer
noted that 50 of the shutters should be
made in the workshop, and that the rest,
237, should be bought locally. I think this
should be specifically ordered in the E.O.

Para 4 (p. cxvii) and
the appendix (pp cxix + cxxi)
were considered to permit the
purchase of the Shutter. The
desired alteration has
been made in the G.O.
20.5.97 WtH

Q. O. now added.

A-5H
20.8.97

1- Head works
3. works.

	Rs.
I. Works . . .	47,200 ✓
II. Establishment	10,856 ✓
III. Tools & Plant.	704 ✓
Total Este Rs.	<u>58,770.</u>

2. 50 shutters should be made at the Government workshops and for these the material may be purchased in India if necessary. The remaining shutters may be obtained on contract from selected firms in India.

The Chief Engineer for Drigh
" Supy. Engines. 2 frolle
" Exr of P.W. accounts
" All supts. Ings. ✓

Thos. F. L.
Chapman

No. 7862. 2726-897
order thereon

The estimate submitted by the Chief Engineer for Irrigation for the marginally rated work is approved 20. I am not exceeding 12 tons max. if necessary be purchased in India.

2. Ordered that a copy of these Proceedings, together with the plans and estimate for the work, be forwarded to the Government of India, with a request that early sanction ~~to~~ there to may be accorded under "49 Capital Expenditure not charged to Revenue," Kistna Delta System.

13-8-97 to H.
No. 7879 of 26-8-97
Forwarded!

W.H.
Ladies
with ~~Charles~~
met ~~the~~ ^{day}
4th Jan

Letter from Captain Wm. Ellis R.E., Ins.
Engineer, Krishna Northern S. to the Subg
Engineer, Andhra, dt 23.7.97. No 295 S.E.

Herewith forwarded for your
approval an estimate for the Falling
Shutters, Krishna aicut, amounting to
Rs 46,700. The cost of each single
shutter 10' x 3' in the Beywada work
shops is estimated at Rs 90/-

I would point out, however,
that this estimate supposes that iron
of the most suitable ordinary trade
sizes and lengths are used.

For instance if instead of sheets
10' x 3' sheets 8' x 3' are supplied, the
cost will be increased owing to extra
labour involved and the outturn
shutter will not be so satisfactory.
A similar remark may be taken
to apply to the other iron sizes shown.

2. The rapidity of construction as
well as the satisfactory outturn of the
work will depend a good deal
on the absolute uniformity in con-
struction of each shutter and I
would protest against an attempt
to work in different sizes of
iron in to different shutters in
order to avoid ordering locally
the proper sizes or to utilize the
existing

* Computed in S.E.
Office Rs 47,200.

* - do - Rs 92.

existing stock. I do not mean that I would offer any objection to a general change of scantlings such as say 3" x 3" angle iron for 3' x 2" or 7/8 sheet instead of 3/16 sheet, but I maintain that whatever scantlings are selected, uniformity of construction should be insisted on.

3. I estimate the shops here could turn out 15 shutters complete per month from the date of iron being available and I am informed semi-officially that the Madras shops can turn out 20 shutters a month.

I have written to the General Superintendent to find out for how many shutters he has a stock of materials.

4. I would suggest with reference to the construction that permission to purchase locally the necessary material not available be obtained from Government, the matter being one of great urgency and also that orders be given to private firms for such shutters as cannot be put out by the Madras and Bangalore Shops by the 31.1.98.

I have called for tenders from Messrs.

Messrs. Richardson & Cradock and from Messrs. Parag & Co but I have not yet received a reply. 5. I would urge on you the danger of ordering the material for the shutters not available in the Government Stores from England, through the India Office, owing to the urgency of the matter and the great importance of every month remaining, as if the shutters are to be created next working season.

6. I have already with your approval made contracts for the supply of the necessary granite stone and propose to take this on to my stock when received pending sanction of the Estimate and provision of funds.

True Copy/

Wm Baddeley

Major &c

Supg Engr, II (Civil).

387.

Letter from Messrs Burn & Co, Harrow
to the Executive Engineer Mysore
Northern Division No. ¹¹⁰ 9229 d/24-1-97.

Your No. 726 of 15" instant, with
drawing of a falling shutter

We understand that we do not
include the way plates or the stop
blocks with their bolts - all ~~other~~ iron
work to be supplied by the Contractor
We estimate the weight of each 10 ft
shutter complete at $4\frac{1}{2}$ cwt and in
1000 ft there will be 450 cwt. or in
2000 ft 900 cwt.


We have much pleasure in
offering to undertake this work in
delivered in Bezwada at Rs 14-4 per
cwt. With reference to time, $4\frac{1}{2}$ months
delivered at Bezwada means about
 $3\frac{1}{2}$ months here. This time is ample
if we could be sure of having or
being able to procure locally,
sufficient raw material of the
sizes required. It is doubtful
if 2000 sheets of iron one size or
even 1000 would be available.

We are quite willing to ensure
the material being all in stock
if you will let us know as soon
as possible that our rate is
approved of and that the order
will ultimately be sent us.

In that case we could guarantee delivery within the time & on the penalty of Rs 25. (Rs twenty five) per 10 ft shutter short delivered. The penalty is quite 50% of value of shutter. We could guarantee a first class job, as we have splendid plant for this class of work, including plate and angle, straightening machines and hydraulic riveters &c. We hope to hear that you approve of our Estimate when we will at once take steps to ensure having sufficient material of correct sizes. We can supply the shutters either made of mild steel or iron and would like to know which you prefer.



(True copy)



Wm. M.
Leahurst
30/7/97
Executive Engineer
Kistna Northern Dist.

At
30/7/97

025.4
8521/57

Letter from Captain W. M. Ellis,
A.E. Executive Engineer, Kistna Northern
Dist. to the Supt. Engineer, Dist. Circle,
d/ 31st July 1897, No. 314 S.E.

In continuation of this Office
letters No. 247 S.E. d/ 5.7.97 and 295 S.E.
d/ 23.7.97 submitting a note and
an estimate with report for the
falling shutters, Kistna District,
I have the honour to report that
I have now received quotations
of rates for the outturn of the
shutters from every quarter from
which a quotation was asked
and submit the same for your
information and request early
orders.

2. The quotations for one shutter
complete with 3 connecting bars,
6 turned bolts, and 3 forged jag
bolts with jaws to fit end of
connecting rods are as under.

(1) P.W. Workshops, Madras,
inclusive of Cartage Charges
and delivered in Madras. Rs 85
Cartage - Madras to } 2
Baywade - 500 lbs - }
Total Madras Workshops. 87

2. Benwada, P.W. shops. Rs 85
3. Messrs. Richardson & Crunddas (Bombay) }
delivered in Benwada } 75
4. Messrs. Burn & Co.
(Calcutta) delivered in
Benwada Rs 14 1/4 per Cwt.
4 1/2 Cwt = 64

I have written to Messrs. Burn & Co and Messrs. Richardson & Crunddas to make at once and despatch to me one shutter complete as a sample.

3. The tenders of private firms are, it will be seen, much less than the cost of making the shutters in Government shops.

This was anticipated in my note referred to but the difference is even greater than I thought it would be. It is to be noted that both private firms are willing to bind themselves to a reasonable time limit with a penalty for failure.

4. I cannot give any detail regarding the estimates of other establishment but I note below the

the details of the estimate of the Benwada workshops from which it will be seen that the actual estimated cost of labour and material is Rs 69/8, the balance being made up by establishment charges which are in a fashion returned to Government.

The return however is made to Provincial Funds, where as the charges would be made to the Krishna Delta System.

1 Shutter	Rs 50 - 0 as.
3 Connecting rods	6 - 8
3 Jagged bolts	5 - 5
6 Steel turned bolts	5 - 7
Sur dries	2 - 4
	<hr/> 69 - 8
General charges 1 1/2 %	1 - 0
Establishment I & P.	14 - 8
	<hr/> 85 -

5. The total number of shutters required is 287 and I most strongly recommend that 237 shutters be got from a private firm (Messrs. Burn & Co, if the sample shutter is satisfactory) leaving 50 to be constructed in the

the Benzada workshops; this with the way plates stop blocks and bolts will give the Work shops quite sufficient work to prevent stagnation.

The Madras, P.W. Shops have, I believe, already a lot of work and in view of the high rate quoted I do not recommend that we should get any shutters from there.

The saving on the estimate rate of getting these shutters from Burn & Co will amount to Rs 18/- per shutter, a total for 237 shutters Rs 4266.

The extra cost of getting shutters from Madras workshops on the estimated rate would be Rs 2/- per shutter.

6. It is a matter of importance that orders be passed early on this subject as there may be some difficulty as regards material. I enclose the letter of Messrs. Burn & Co which represents matters clearly.

I most strongly recommend that

that I be authorized to place an order with Messrs. Burn & Co subject of course to a satisfactory and binding agreement being entered into by that firm.


/ Iron Comp /

W. B. Burn

Majors

Supg Engr: # 1 mile.

3 8/97




III

92.5.5
85.21/57

Print

Report to ^{accompany} estimate for erecting falling shutters on the Krishna Anicut.



The type of shutter proposed for adoption is similar in action to the Fourdras Tumbler shutters erected on the Sone weir in Bengal, there are however differences in detail: -

The shutter proposed is 10 foot long by 3 ft high with 1" round connecting rods 3' 1/2" long from Centre to Centre of pivot bolts.

The material difference in the design from the shutters used on the Sone are two.

(a) The shutter travels on 3 plate Iron ways 4" wide fixed on the anicut, and on these ways, curved plates fixed to the shutter slide, whereas on the Sone weir the bottom angle iron was placed along the bottom edge of the shutter and the edge ^{of this} scraped along the stone bed, on which the shutter rests, throughout its whole length when the shutter falls or is lifted.

This renders necessary a greater force to lift the shutter, and irregular action in falling.

(b) The joint to seal the escape of water between the anient and length of the shutter is formed on the Sone by the angle iron resting on the stone sill as above mentioned.

The design for the Kistna Shutter provides for a joint formed by the edge of the angle iron forming the lower stringer of the shutter butting against a continuous wooden block (backed by stone) which performs the double duty of stop block and water joint. The advantage of this is ^{that} the water pressure itself tends to close the joint and the lower the water falls (within limits) the tighter becomes the joint.

Three types of shutters were erected on the anient in April and May last viz:-

(1) The Sone type with L Iron forming bottom stringer resting on a stone sill

(2) a shutter, curved plates fixed

at intervals to the bottom of the shutter and sliding on 4" wide plate iron ways fixed on the anient crest. This is the type now selected for adoption.

(3) Similar to (2) but with 3" cast iron rollers in place of curved plates. Details of all these shutters in number and of various lengths from 8 ft to 19 ft are given in the Estimate for the erection of the work.

Notes regarding experiences with experimental shutters.

The drawings with this Estimate give full details of the shutter selected as the best suitable, and the following notes give a few experiences with the experimental shutters, and by inference the reasons which have led to the present design.

Size of Scauldings of Frame.

Calculations were made to proportion these exactly to the work they had to do in order to cut down the weight as far as possible.

Experience has shewn that the weight of the shutter bears

a small proportion to the force required to lift it as in addition to the shutter, the water laying on it must be raised. -
For instance a man can raise a 16 ft x 3 ft shutter without any water going over, but 8 men are required to raise the same shutter with 9 inches of water passing over it.

There was noticed a great tendency for the shutters to buckle out of a plane which caused much trouble and delay when making.

The scantlings of the angle iron stringers have been increased from $2\frac{1}{2} \times 2\frac{1}{2} \times \frac{1}{4}$ to $3 \times 2 \times \frac{3}{8}$ in consequence.

Force required to lift.

This has been tried with 9 inches of water passing over the shutter, by raising by hand, the men lifting in a row from the down stream side of the shutter.

19 Foot Sore Pattern shutter

14 men raised with difficulty

12 Foot Sore Pattern shutter

10 men raised with difficulty

16 Foot Roller shutter
10 men raised one easily, one with some difficulty.

16 Foot curved plate shutter
10 men raised with some difficulty.

8 Foot Curved Plate shutter.

4 men Raised.

14 Foot — do — do —

8 men raised with some difficulty.

Force required to overturn.

When 1 foot of water was held up by the shutter the number of men required to overturn the shutter were as under

16 Foot Roller shutter

4 men to one shutter 3 men to another

16 Foot curved plate.

4 men with difficulty

8 Foot — do — do —

2 men

14 Foot — do — do —

3 men

The Sore pattern shutters took one man for every 2 running feet to pull over

Head required to overturn the shutters.

The depths of water required to overturn the various types of shutters as noted from actual observation is ^{stated} ~~noted~~ below.

Depth of water in feet passing over Shutter.				
Sore Pattern	1.1	1.3	1.3	1.4
	.65	1.25		.8

The general level for falling ^{say} ~~same~~ about 1.25.

It is to be noted that a Sore shutter did not fall with a 6 feet head and fell ^{only} after several days of flood on a falling river with 5 feet of water passing over the shutter.

The cause of this is still unknown.

Depth of water in feet Passing over shutter			
Roller pattern shutters	.35	.55	.15
	.25		

Say .35 as an average.

The rollers of the last 2 shutters mentioned were given much more play than those of the 1st two - this accounts for their falling so much easier.

Curved plate pattern Shutter.

Depth of water passing over shutter in feet.

.45
1.0

This gives an average of about .9 and

a corner ponding force of roughly 80 lbs per foot run applied at one foot above the pivot is required to overturn this pattern shutter.

Leakage under the shutters.

This was found to be less when the joint was made against the continuous stop block than in the Sore pattern shutter and it could be still further reduced by more careful fitting against the wood stop block.

Gap pipe
at ends.

Leakage
at ends

The roller shutters leaked round the rollers whereas the curved plates are free from this defect.

This was insignificant. — On the adjacent ends of different shutters was bolted a block 5"x2" and this was cut down the joint by a coarse saw. This seems satisfactory but needs further trial but in any case leakage here can be reduced to very small proportions.


Rollers.

The rollers make shutters a little easier to work than curved plates but are more costly - ~~and~~ ~~more repair~~ leak more and will require more repairs.

The cinged plate is consequently preferred.

Formulae

The formulae used for calculating the position of the pivots are noted below — the proof of these formulae are given with this report.



If AB be the level of water at which the shutter over turns when pivotted at P; CD the level of water which transmits such pressure to the shutter that the pressures on either side of the pivot are in equilibrium. $h = \frac{2(a^3 + b^3)}{3(a^2 - b^2)}$

If M be the force per foot run applied at a level of 1 foot above the pivot tending to over turn it

$$\text{Then } x = \frac{M}{\frac{1}{2}(a+b)(a-b) \times 62.5} \text{ feet}$$

62.5 being taken as the weight of 1 c.f. of water

Pivots

Height of-

It is proposed that the pivots of the shutters be so arranged that the central 700 feet of shutters should fall with a head of about 1 foot

The 700 feet on ^{both} sides of this central length should fall with a head of about 1.3 inches and the remaining shutters should fall with a head of about 1.6 inches.

The object of this is to introduce some uniformity into the order in which the shutters fall and to ensure the water level on a rising river never falling below the level of the top of the raised shutter which is sufficient to provide for all requirements of supply.

The way this will work is noted below.

When all the shutters are up the river rises to 1 ft over their top, the central 700 ft will fall — (not all together but before the other shutters fall.)

The discharge of the notch 700 ft long so formed is when the water is at level of top of shutter

equal to the discharge of the
ancient whole length 1 foot deep.
The river will therefore fall to
about crest level of shutter.

No more shutters will then fall
until the discharge increases
so that, the water rises to 1'3"
above the shutters.

2 more lengths of 400 feet will
then fall and the water level
will in like manner again fall
to about crest level of the shutters.

The balance of the shutters
will fall when the water
rises to 1'6" above the top
of the shutters.

The discharge then will
be about 64000 cusecs. which
is sufficient to maintain
the water 3 feet deep on the
crest of the ancient when all
the shutters are down.

The calculated pivot heights
to carry out the above are

Shutters to fall with 1'6" head	Height of pivot	Inches
1-3"	13 1/2	13
1	12 1/2	

Lifting the Shutters.

This has been successfully

tried in 2 ways.

(a) From a crane mounted on
lifting by the bow of a punt. The punt
floating Crane. is floated up in the slack water
along side the shutters already
raised or a short length of
crest wall to be built at each
end of the ancient for the purpose.
A ^{bridle chain} ~~bridle~~ is hooked on to the
shutter and the shutter raised
by the crane.

The punt is then moved along
and each shutter similarly
raised in succession. The
shutters have been thus raised
^{without difficulty} with 2 feet passing over the crest.

Provision has been made
for ring bolts let into the crest
at every 10 feet. to fasten on ropes
&c holding the lifting punt
as she is moved along the crest
raising the shutters.

If it is decided that raising
by the next method is more
satisfactory these will be
omitted.

Lifting with levers from the rear.

Crowbars and bamboos
are inserted under the shutter
as it lies on the crest, and the

shutter is so raised by a number of men wading in the water in rear of the shutter.

This has been carried out with 16 ft shutters by 16 men provided with levers when 16" inches of water was passing over the crest without difficulty.

Masonry of crest

It will be noticed that the 2'-6" broad raised front of the crest is a wall with granite edging and concrete heart.

This has been adopted


- (1) Because of the facilities for bedding anchor bolts it affords.
- (2) Because of the difficulty of getting 2'-6" stones of 1 ^{foot} ~~inch~~ thickness to lay on the crest.
- (3) Because this form of wall answered admirably in the old raising except that the facing Bezawada stone became worn. Granite facing is now provided.

Flanks at either end of the shutters.

A wall of the height of the shutter when raised provided with a curved concrete apron in rear raised up to the crest

is provided for at either end to join the slope of the undershield.

This wall is continued out for 40 ft beyond the groynes on the Peshawar side and the bathing ghats on the Bezawada side to allow a punt preparing to lift the shutters to lie along side of it in safety prior to lifting the first shutter.



Proof of Formulae given
Sh Formulae.




Fig I

Page 6

P_1, P_2, P_3 = water pressures on the surfaces AD, AB, and DB respectively acting at their centres of pressure E, F, G respectively

C is the pivot, it being assumed that when the water is at height A, the pressure on the shutter on either side of the pivot is in equilibrium.

Then $\frac{GF}{GE} = \frac{P_1}{P_2}$ (for the line C_1E is divided at F in the inverse proportion of the pressures P_1 and P_2)

$$GF = BF - BG = \frac{1}{3}(b+h) - b$$

$$GE = GA - AE = h - \frac{2}{3}(h-a)$$

$$P_1 = C \times AD^2 = C(h-a)^2$$

$$P_2 = C \times AB^2 = C(h+b)^2$$

C being a Constant.

$$\int_0^a (h-x)^2 dx = \int_0^b (h+x)^2 dx$$

$$\frac{ha^2}{2} - \frac{a^3}{3} = \frac{hb^2}{2} + \frac{b^3}{3}$$

$$\therefore h^2 = \frac{2}{3} \frac{a^3 + b^3}{a^2 - b^2}$$



R 269 Rs 47
8

i. Substituting

$$\frac{\frac{1}{3}(b+h)-b}{h-\frac{2}{3}(h-a)} = \frac{(h-a)^2}{(h+b)^2}$$

$$\frac{h-2b}{h+2a} = \frac{(h-a)^2}{(h+b)^2}$$

$$h^3 - 3hb^2 - 2b^3 = h^3 - 3a^2h + 2a^3$$

$$3h(a^2 - b^2) = 2(a^3 + b^3)$$

$$h = \frac{2}{3} \frac{(a^3 + b^3)}{(a^2 - b^2)}$$

2nd Formulae.

See figure 2

By Hypothesis.

Water pressure represented graphically by the figure DFE G, balance on the pivot G the press represented by figure G E O B


make G R = G B

Draw R H parallel to G N

Then the pressures represented by the figures K H N E and E N O O being equal and Symmetrically situated with regard to the pivot G balance themselves on the pivot.

Then of the whole force represented by the figure D A C B acting on the ^{shutter} DB then only remains the force represented by

Fig II



By the figure I A H K which is not balanced around the pivot G and this force acting through the centre of pressure of this figure is the force tending to overturn the shutter.

Let M be the number of the per foot run which will overturn the shutter if applied at 1 foot above the pivot.

Then M represents the moment required to overturn the shutter expressed in feet & lbs.

$$\therefore M = P_x \times G S$$

$$P_x = F T \times A F \times 62.5 = (a-b) \times x \times 62.5$$

$$G S = a - \frac{1}{2}(a-b) = \frac{1}{2}(a+b)$$

$$\therefore M = \frac{x}{2} (a+b) (a-b) \times 62.5$$

$$x = \frac{M}{\frac{1}{2} (a+b) (a-b) \times 62.5}$$

62.5 lbs is taken as the weight of 1 cft of water

Calculation for Height of Pivots

The total depth required to pass over the shutter before it overturns is made of (1) Head required to produce equilibrium on the pivot (2) Head required to overturn the shutter.

Suppose the pivot to be $13\frac{1}{2}$ inches high. Then (see formulae)

$$a = 22\frac{1}{2}, b = 13\frac{1}{2}$$

$$h = 20.5 \text{ Head for equilibrium } 6 \text{ inches.}$$

Again Head for overturning

$$H = \frac{M}{\frac{1}{2} \times 62.5 \times \frac{7}{12}} = \left(\frac{80 \times 12 + 12}{\frac{1}{2} \times 62.5 \times \frac{7}{9}} \right) \text{ inches.}$$

$$= \frac{122.80}{9} = 13.65 \text{ inches}$$

$$\text{Head for overturning} = 13.65$$

$$\text{Total head} = 19.65 \text{ inches.}$$

Similarly with pivot at 13 inches.

$$a = 23, b = 13$$

$$h = 26.6 \text{ Head for equilibrium} = 3.6$$

$$\text{Head for overturning} = \frac{122.80}{10} = 12.28 \text{ inches.}$$

$$\text{Total Head} = 15.88 \text{ inches}$$

and when pivot is at $12\frac{1}{2}$ inches

$$a = 23\frac{1}{2}, b = 12\frac{1}{2}$$

$$h = 25.1 \text{ Head for equilibrium} = 1.6$$

$$\text{Head for overturning} = \frac{122.80}{11} = 11.17 \text{ inches.}$$

$$\text{Total head} = 12.77 \text{ inches.}$$

269 Rs
W. M. S.
Captain R.E.

Executive Engineer
20/2/97

SUPERINTENDING ENGINEER'S OFFICE,
SECOND CIRCLE, Bangalore

No. 1320 K.V.

DATED 5 August 1897

FROM,

Major W. L. C. Baddeley R.E.
SUPERINTENDING ENGINEER,

II CIRCLE.

To,

The Chief Engineer,
Port Engraving,
Madras.

Sir,

In reference to G. O. No. 45 of 20th January '97 I have the honour to forward complete proposals for fitting falling shutters to the crest of the Krishna Aqueduct. The estimate is Rs 47,200.

The following papers are forwarded.

- i. Note by Captain Ellis R.E. of 4th July 1897 on various points raised in demi-official correspondence about the shutters.
- ii. Letter No. 295 S.E. of 23rd July '97 from the same Officer forwarding

for forwarding

4 plans.

1 D & A. Estimate.

1 Data Sheet.

1 Report.

iii. Letter No. 314 S.E. of 31st July '97

from the same officer giving the results of his enquiries regarding the rates at which the shutters could be made.

2. Captain Ellis has worked out his proposals with much care, and in great detail, and the conclusions he arrives at regarding the advisability of procuring 237 Shutters from Messrs. Burn & Co and the balance, viz, 50 from the Benzwarda workshops, have my strongest support.

3. The height of the Krishna Aicut is at the present time insufficient for the large acreage of the system, and it is most essential that the shutters should all be fixed by next irrigation season.

4. If we rely on the Government Workshops, I am certain that the shutters will not be ready in time, and I trust that I may receive very early orders to put the

the work in hand according to Captain Ellis' proposals.

5. I should be glad if orders could be sent to me by wire as soon as the estimate is approved, for every week's delay is of importance.

Yours faithfully,
Lieut. Col. B. C. Ellis

You must get sent.

Lieut. Col. B. C. Ellis

Maj. R. B. Ellis

Sup. of Engrs. II Civil.

Dec 3/97

UNITED STATES
FOR IRRIGATION.
7-11-1897
No. 269 KS

128