

Public Works (189 *B*) Department.

G.O., No. 987 *25*

DATED *10th* April 1898.

19/4/98

[Despatch Abstract.]

Brief : Estimate of Rs. 6100 for Constructing
a — on the Kovvali road over Mondikodu
drain in the Lodavari *Dist* Sanctioned
with remark.

110

1898

Indexed.

19/4

Government {1898} of Madras.
PUBLIC WORKS.

Spare copies

APRIL.

Estimate of Rs. 6,100 for constructing a — on the Kovvali road over Mondikodu drain in the Gó dá vá ri district, sanctioned with remark.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From the Local and Municipal Department, dated 16th October 1896, No. 1184.

From J. C. LARMINIE, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated 14th May 1897, No. 418 G.D.

In resubmitting herewith the plans and estimates received with your memo. No. 4212 C., dated 17th November 1896, I have the honour to state as follows:—

(1) Provision for masonry works for passing of the cross drainage was made in the estimate already sanctioned in G.O., No. 2379 L.F., dated 18th September 1890. But it having been subsequently found that Mondikodu drain is not fordable during floods it is now proposed to bridge it.

(2) The District Board Engineer now states that we are at present to deal with only Mondikodu drain as the other tributary works, which are estimated for pass 1,260 cubic feet, have already been built and the two road dams allow for 4,381 cubic feet.

(3) From the statement of masonry works given in the body of the report accompanying the estimate, it will be seen that the Mondikodu drain was calculated to discharge only 2,000 cubic feet per second out of the maximum flood discharge of 7,643 cubic feet from the drainage area. * Copy of the District Board Engineer's explanation regarding your observation on the subject is enclosed for your information.

(4) Section of the main drain noting on it the nature of soil and sub-soil and a survey plan of the road showing the positions of tributary works are also submitted.

(5) Plans and estimates have now been countersigned by the President of the District Board.

From W. C. DEMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Waltham, 27th December 1897, No. 1792 G.D.

In returning plan and estimate for constructing a bridge on the Kovvali road over Mondikodu drain, returned with your memo. No. 3095 C., dated 6th July 1897, I have the honour to reply as follows.

2. My predecessor, Mr. Larminie, visited the site of the bridge, and forwarded a copy of your memo. under reference to the Local Fund Engineer with his No. 932 G.D., dated 7th August 1897, a copy of which is attached. To this, the Local Fund Engineer replied in his No. 396, dated 17th November 1897, of which I send a copy.

3. From a perusal of the correspondence and plans, I have the honour to state that I agree with the Local Fund Engineer and consider his proposals suitable. I have seen cases of a similar nature, in which the section of the live course of the drain is quite inadequate to discharge the maximum flood from the drainage area which spills all over the country. At times of maximum flood, the water will be out over the country, and the road consequently impassable, but as pointed out by the Local Fund Engineer long before water tops the road, the drain will be running full, and consequently impassable for bandy traffic. A road dam would not remove the difficulty while a bridge would; and the waterway provided seems to me sufficient.

4. Under these circumstances, I have the honour to recommend that the estimate should be passed. The plans, &c., are herewith returned.

From the Superintending Engineer, I Circle, dated 15th March 1898, No. 4.

No. 2249 G. D.

Note by the Chief Engineer, Public Works Department.

The waterway provided having been shown to be sufficient, the estimate is recommended for sanction.

2. The 10 feet apron allowed on the upstream side of the bridge should be added to the downstream apron.

3. If the District Board Engineer and the Superintending Engineer had fully explained in the first instance the peculiar circumstances which necessitated the construction of this bridge much delay and needless correspondence would have been avoided.

9th April 1898.

(Signed) W. B. DEWINTON,
Ag. Chief Engineer.

ORDER—No. 987 W., dated 18th April 1898.

The estimate amounting to Rs. 6,100, for constructing a bridge on the Kovvali road over Mondikodu drain in the Gódvári district, is sanctioned.

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Local No. 3 W. of 1898-99.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, I Circle.
,, Local and Municipal Department, with
plans and estimates.

Again G.O., dated

189 , No.

Again G.O., dated

189 , No.

Current No. 9348 of 1896, dated 16th October, from the L. & M. Deptt. (Not returned by S.I.)
" " 5016 " 1897, " 14th May, " the S. & I. Circle
" " 184 " 1897, " 27th December, " " do -
" " 2602 " 1898 " 15th March 1898 " do -
Print Note by the Chief Engineer P.W.D. of 9-4-98

ORDER.

The estimate amounting to

Rs. 6,100, for constructing a bridge on the Kowali Road over Mondikodu Drain in the Godavari Dt., is sanctioned

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Local No: 3 W of 1898-99 1897-98.

To The Secy to Govt.
L & M. Deptt.
for favour of c-i

T. H.
B. M.

To The S. & I. Circle
" L & M. Deptt with plans and estimates

Cu Maj

H. T. 12/4/98

31.3.98

This estimate is dealt with in the accompanying technical memorandum flagged B, C & G.

Maj

98

C. No. 2602

HIS EXCELLENCY THE GOVERNOR.

~~THE HON'BLE SIR HENRY BLISS, K.C.I.E.~~

~~THE HON'BLE MR. GROSE, C.I.E.~~

SUBJECT.

Constructing a bridge on the Kovoli Road over Mandikodu Drain in the Coimbatore District. Estimate Rs 6100.

FOR ORDERS.

Flag K

+ Mr. Larminie

Flag V

The plans and estimates for the above work were first received in 1896 through the Local and Municipal Department with their letter 1184 dated 16th Dec^r 1896, but they were returned with Chief Engineer's memo 2nd 42/2C dated November 17th 1896 for want of hydraulic details and fuller information than that given. On 16th May 1897 the Superintending Engineer resubmitted the plans and estimates at the particulars given on this occasion also were so unsatisfactory that they were returned again with Chief Engineer's memo 2nd 2095C of July 7th 1897. The most notable defect was that the drain was shown to discharge at the proposed site for the bridge 1792 cubic feet per second, but only 565 cubic feet half a mile lower down in the stream although between

the two places there was an
affluent - according to the plan -
bringing in 1878 cubic feet a
second. Moreover it was
stated that there was another
affluent with 2500 cubic feet,
besides miscellaneous tributaries
estimated to pass 1260 feet between
them. With all this water
coming in the Superintendent ^{was asked} to
explain the small discharge
of 365 cubic feet half a mile
below the site. The only reply
he gave was - on 28th August
1897 - that the question of
building a bridge at all was
under reference with the
District Board, but he enclosed
a copy of a letter of 7th idem ^{Flag H}
addressed by him to the President
of the District Board in which
he expressed an opinion, having
inspected the place, that a
road dam would meet all
requirements. But the present
Superintending Engineer - Mr.
de Morgan - disagrees on that
point, representing that in big
floods the water will be all
over the country and the road
without a bridge impassable,
and he supports the opinion
of the District Board Engineer
expressed in his letter No 396

Flag F

dated 14th November 1897) that a
bridge must be built. The
latter official explains the
small discharge of the drain
below the bridge by stating that
very little water actually finds
its way into the drain but
flows all over the country for
there being a bank on only one
side there is nothing to retain
it within a defined channel.
If he ^{had} said so before, much
delay and correspondence
would have been avoided.

2. The estimate may now be
sanctioned for the waterway
provided has been shown to
be sufficient.

Corr

31-3-98.

It is proposed to have flood
gates across this road
by (1) a road dam 150' long
(2) a do 200' long
(3) a bridge of 50' water
way, all within a $\frac{1}{2}$ mile

The two former will be
 $4\frac{1}{2}$ feet higher than the
 latter, & have water which
 overflows the banks of
 the drain when it is
 running full. If a road
 dam was built across the
 drain also it would
 have $4\frac{1}{2}$ feet of water on
 it when the ^{other} road dams
 were dry, & hence would
 be impassable. A bridge
 is, therefore, necessary.

H. B. C. S.
 9. 6. 88

piece

Note by the Chief Engr. P. W. D.

The waterway provided
 having been shown to be sufficient,
 the estimate is recommended for
 sanction.

2. The 10' apron allowed on
 the upstream side of the bridge
 should ~~be more useful~~ if added
 to the downstream apron.

Cy
 May

cross
 31.1.98

E. W.

3. If the District Board Engineer
 & the Inspr. Engineer had
 fully explained in the first
 instance the peculiar circum-
 stances which necessitated
 the construction of this bridge
 much delay and needless
 correspondence would have
 been avoided H. B. C. S.

9. 6. 88

Public Works (1898) Department.

CURRENT No. 2602

From W. De Morgan Esq
Executive Engineer in charge
I.C.

Order

No. 2249 GD

Dated 15th March 1898

Received

Registered

Enclosures /

Spare copies

SUBJECT.

Godavari District Board
Proceedings of 26-7-96 re
the revised estimate for
a bridge over Indikodda drain
Submitting the same as requested

028.1 19/11

from a misconception of the discharging powers of the main drain owing to sections not having been submitted with the original estimate, and the nature and course of the flood discharge left unexplained.

The District Board Engineer in his letter No 396 dated 14th Nov^r 1897 to the Sup^r Engineer I Circle now explains that the drain has no bank on one side and during floods & heavy rains the section of the 'live' course of the drain is quite inadequate to discharge the maximum flood from the drainage area, which spills all over the country. The flood water flows down to the Kottai lake over the country, but in the drain which would be unable to contain it.

This fully explains the objections taken to the

as the flooding of the road-dam is 19.95 whereas that of the bridge is 15.50 it is evident that the drain must be full before the road-dams come into action, that is, 4.45 ft of water must be running in the river, which is practically making it impassable for bandies and people, hence the necessity for the bridge. The river is known to be frequently impassable & a bridge is certainly required. The total estimated discharge crossing the road is 7,643 Cub Feet per second, divided as follows:

Discharge assumed to pass through the bridge	2000
Over 150 ft road dam	1878
Over 200 ft road dam	2503
Tributary	1262
Total	7643

These hydraulic calculations have already been verified. There seems to be no necessity for enlarging the bridge. The District Board Engineer reports that the bridge & road-dams were all designed in consultation with the Executive Engineer, Western Delta. The two road-dams have already been built.

The Supt Engineer in his letter
No 1792 G.D. dated 27th Decr 1897,
after the above explanation
of the District Board Engineer,
recommends that the estimate
should be passed.

Rates. Detailed data is submitted
in support of the rates, which
are fair.

The plan estimate has been
counter signed by the President
District Board.

10-2-11.

15.2.89

Public Works (1897) Department.

CURRENT No. 184

From W. Demorgau Esq
Supt Engineer
I. C. S.

Order

No. 1792 G.D

Dated 27th Decr 1897.

Received

Registered

Enclosures 9 (4 plans)

Spare copies

SUBJECT.

Bridge on the Horvadi Road
over Mandikodu Drain in
Godavari Western Dist.

Returns the Plans & Estimates
for Constructing a — with his
opinion in favour of the Construct
of the bridge —

I am very
satisfied

W. Demorgau

From

W.C. De Morgan Esq

J. C. Larminie Esq. M. I. C. E.
Superintending Engineer,
First Circle.

Enclosures. 9 To

- 1 Estimate
1 Report
1 Data sheet
1 Bridge plan
1 Survey of the
proposed bridge ^{Sir,}
1 Long & cross section
1 Survey of Kowale
road.

1 copy of this for
No. 932
7-8-97

1 to go to Eyo's
letter no 732
3967 17-11-77

9

The Chief Engineer
P. H. Deptt
Madras

Waltair, 27th December 1897
Camp Decd 3rd January 1898

In returning plan and estimate for constructing a Bridge on the Kovalli Road over Mondikodu drain, returned with your memo: No 3095 B of 6-7-97, I have the honor to reply as follows:-

to reply as follows:-
2 My predecessor Mr Lammie
visited the site of the Bridge, and
forwarded a copy of your Memo under
reference to the L. J. Engineer with R
932 G.D. of 7-8-97. a copy of which
is attached. To this, the L. J. Engineer
replied in his No 396 of 17-11-97,
of which I send a copy.

3. From a perusal of the correspondence and plans, I have the honor

to state that I agree with the L. J. Engineer
and consider his proposals suitable. I
have seen cases of a similar nature,
in which the section of the live course of
the drain is quite inadequate to discharge
the maximum flood from the drainage
area which spills all over the country.
At times of maximum flood, the water
will lie out over the country, and the
road consequently impassable. But as
pointed out by the L. J. Engineer long
before water tops the road, the drain
will be running full, and consequently
impassable for heavy traffic. A road
dam would not remove the difficulty
while a bridge would; and the waterway
provided seems to me sufficient.

Under these circumstances, I have
the honor to recommend that the estimate
should be passed. The plans are herewith
returned. Have the honor to be
Sir,

Your most Obedt servant

W. D. Morrison 31/12/97

Superintending Engineer

Public Works (1897) Department.

CURRENT No. 5016

Order

From J. C. Larmine Esq.
Suptg. Engr. 18th Cret.
To The Chief Engineer, P.W.D.
No. 418 G.D.

Dated 14.5.97

Received 21.5.97

Enclosures - 9 (+4 Plans)

Spare copies

SUBJECT.

Bridge on road from Ellora
Korvali over Mondicodra
Resubmits plans and Estimate
for constructing a - with un-

o.L.S. 175 sent again 19-6-97

BACK PAPERS.

FURTHER PAPERS.

No. 418 G.D.

G.O.	No.	Department.	Date.
	4212C	MW.	17-11-96

G.O.	No.	Department.	Date.

FROM

J.B. Lammie Esquire M.J. Es.
SUPERINTENDING ENGINEER.

FIRST CIRCLE.

Enclosures.

TO

THE CHIEF ENGINEER
PUBLIC WORKS DEPARTMENT.

WATTAH, ^{Camp} 14th May 1897.

SIR,

In resubmitting herewith the plans and Estimates received with your memo No. 4212C 17.11.96 I have the honour to state as follows:-

- (1) Provision for masonry works for passing of the cross drainage was made in the Estimate already sanctioned in G.O. No. 2379 L 7. But it having been subsequently found that Mondicodu drain is not fordable during floods it is now proposed to bridge it.
- (2) The District Board Engineer now states that we are at present to deal with only Mondicodu drain as the other tributary works which are estimated for pass 1260 cft. have already been built and the two road drains allow for 4381 cft.
- (3) From the statement of masonry works given in the body of the report accompanying the estimate, it will be seen that the Mondicodu drain was calculated to discharge only 2000 cft per second out of the maximum flood discharge of

* Embodied in letter No. 2490 of 1901
from the Resident District Board
to the Supt Engr 18 mile

FROM

SUPERINTENDING ENGINEER,
FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DATED
DESPATCHED
RECEIVED

189

No.

ENCLOSURES.

SUBJECT.

of 7643 cft from the drainage
area. Copy of the District Board
Engineer's explanation regarding
your observation on the subject
is enclosed for your informa-
-tion.

(4). Section of the main drain
noting with the nature of
Soil and Sub Soil and
a Sanvey plan of the road
showing the positions of
tributary works are also
submitted.

(5) Plans and Estimates
have now been Counter-
-signed by the Resident
of the District Board.

I have the honor to be,
Sir,

Yours Most obedt St.

J C Lawrence

Supt Engr 18 mile

12/5/97