

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	179	Press
B.P. No.		Mis.
Dated	21. 1.	195
		1875

*Original*Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department
21st Janu 1875.

No. 373. Read the following letter from Lieutenant-Colonel J. F. FISCHER, R.E., District Engineer, Madura, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Madura, 16th November 1874, No. 3,399:—

ADVERTING to G. O. of the 6th November 1874, No. 3,154, I have the honor to report that out of the allotment of Rupees 5,000 for deepening the Paumben channel, Rupees 1,550 had been expended up to the end of September last. The average expenditure in any year since the estimate was sanctioned in 1866 appears to have been only Rupees 1,600 per annum, or a total of Rupees 11,310 up to the 31st of March 1874 in seven years. This alone is sufficient to show how very inefficient the existing plant is, and totally inadequate for the purposes it is maintained; I did not, therefore, propose any great increase of this to the Government, but recommended that a really efficient and useful dredge should be obtained from England at once, so that the works might make proper progress.

2. In the event of a ship-canal being determined on hereafter, I do not suppose the line of the present channel would be abandoned; with really good dredges this can be easily converted into a canal for large vessels, and as so much work has been done in it there is no object to be gained by not utilizing this as much as possible.

3. I will, if the Government desire it, send in estimate for an additional hand-dredge and some more boats, as, with only one to work with, whenever this has to be taken into dock for repairs, the whole work comes to a stand-still, and it has been found impossible to maintain a greater depth than 10 feet at low water in parts of the channel. I am afraid, therefore, the Government will be disappointed in establishing a depth of 14 feet throughout this channel with such insufficient means as these hand-dredges are; a very strong current runs through this channel for months in the year, and carries an immense deal of sand into it, with such insufficient means as hand-dredges no proper uniform bed has been made for the channel, and the sand is deposited in several parts where obstructions exist; as fast as this is removed in one place it forms up in others, and as often as the single dredge available is taken in for repairs the sands form shoals, so that in reality the work now doing is nothing more than striving to keep up the canal to a depth of 10 feet at best with such means as are at hand. On the other hand, Clyde dredges would establish a ship-canal through this pass in less than three years; for there is really no serious obstacle existing to prevent this being done at once; it only requires the use of proper means, and the canal could be made available for large vessels in about one-tenth of the time which has been occupied in keeping it open to its present insufficient level of 10 feet only. As far as I can recollect, these operations at Paumben began at least thirty years ago, and up to this time nothing more has been done than keeping the channel open to the smallest class of trading vessels.

4. I regret to say, with reference to paragraph 2, that G. O. of the 4th October 1873, No. 22, is not on the file of this office, and I should be obliged by your sending me a copy of the same as soon as possible.

5. From what has been shown above, it will be quite apparent that no increase of allotment is necessary.

Proceedings of the Madras Government, Public Works Department,
21st January 1875.

No. 3,154. ORDER THEREON, 21st January 1875, No. 179.
CIVIL WORKS, No. 23.

The District Engineer of Madras has already been instructed by G. O., No. 3,154, of 6th November, to send in specific demands, accompanied by regular estimates, for any additional plant he may require to carry out the work of deepening the Paumben channel to 14 feet throughout, more expeditiously than has hitherto been done since its sanction in G. O., No. 721 of 2nd March 1866. Lieutenant-Colonel Fischer will now lose no time in submitting practical proposals for the supply of another hand-dredge that a reasonable rate of progress may be made annually with the work.

2. Lieutenant-Colonel Fischer will also arrange for sections of the portion of the channel estimated for being taken by the Overseer in charge within the month of January, at such intervals as shall, together with a line of longitudinal levels along the centre of the channel, show its exact state with reference to the proposed depth of 14 feet at low water estimated for. Bench-marks shall be laid down where possible and necessary, and the exact bearings of the sections marked on a Survey, so that these observations may be repeated every year for comparison.

3. The Government Order referred to by the District Engineer as not having been received is one simply forwarding copy of Mr. Robertson's second Report on Indian Harbours, in which a Report on the Paumben channel is included, and this doubtless will be found in the District Engineer's Office.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Madras.

Exd. S. T. Austin.
Spare Copies



3
District Engineer's Office
Madras 16 November 1874
No. 3399
From

Sent Colonel J. Fischer R.E.
District Engineer, Madras

To
Colonel G. H. Walker R.E.
Secretary to Government

Adverting to L.P. of the
6 November 1874, No. 3154, I have
the honor to report that, out of
the allotment of Rupees 5000 for
deepening the Paumben channel
Rupees 1550 had been expended
up to the end of September last.
The average expenditure in any
year since the estimate was sanc-
tioned in 1866, appears to have
been only Rupees 1600 per annum,
or a total of Rupees 11200 up to
the 31st of March 1874 in 7 years -
this alone is sufficient to show how

very inefficient the existing plant
is and totally inadequate for the
purposes it is maintained. I did
not therefore propose any great
increase of this to the Government
but recommended that a really
efficient and useful dredge should
be obtained from England at once
so that the works might make
proper progress.

2. In the event of a ship
canal being determined on hereafter
I do not suppose the line of the
present channel would be abandoned
with really good dredges this can
be easily converted into a
canal for large vessels and as
so much work has been done
in it there is no object to be
gained by not utilizing this
as much as possible.

3. I will, if the Government
desire it, send an estimate for an

additional hand-dredge and some
more boats as with only one to
work with, whenever this has
to be taken into dock for repairs
the whole work comes to a stand
still and it has been found
impossible to maintain a greater
depth than 10 feet at low water
in parts of the channel. I am
afraid therefore the Government
will be disappointed in establish-
ing a depth of 14 feet through-
out this channel with such
insufficient means as these hand
dredges are - a very strong current
runs through this channel for months
in the year and carries on immense
deal of sand into it with such
insufficient means as hand dredges
no proper uniform bed has been
made for the channel and the
sand is deposited in several
parts where obstructions exist as

fact as this is removed in one place
it forms up in others and as
often as the single Dredge available
is taken in for repairs the sands
form shoals so that in reality
the work now doing is nothing
more than striving to keep up the
canal to a depth of 10 feet at best
with such means as are at hand.
On the other hand Clyde Dredges
would establish a ship canal
through this pass in less than
3 years, for there is really no serious
obstacle existing to prevent this being
done at once. It only requires the
use of proper means and the canal
could be made available for large
vessels in about 10 of the time
which has been occupied in keeping
it open to its present insufficient
level of 10 feet only. As far as
I can recollect these operations



at Saumbert began at least 30 years
ago and up to this time nothing
more has been done than keeping
the channel open to the smallest
class of trading vessels.

4. I regret to say with reference
to para 2 that L.O. of the 4 October
1873 No 22 is not on the file of this
Office and I should be obliged by
your sending me a copy of the
same as soon as possible.

5. From what has been shown
above it will be quite apparent that
no increase of allotment is necessary.

I have the honor to be

Sir

Your Most Obedt servant

W. T. Trenchard

District Engineer.

C. W. 3
(9)

P. W. D.

Proceedings of the Madras Government,
Under date the 187

Read the following:—

From the District Engineer } 179
Madurai } (H. E. No. 3399 of 16 Nov 74)

The District Engineer of Madurai has already been instructed by G.O. No. 3154 of 6 November to send in specific demands accompanied by regular estimates, for any additional plant he may require to carry out the work of deepening the Pambur channel to 14 feet throughout, more expeditiously than has

AM
21/11/74



1874
H. E. No. 3399
of 16 Nov 74

The District Engineer
Madurai

To the Secretary to
Government

Dated 16 Nov 74
Received 19

Referring to the
Pambur channel

G.O. No. 179 of 21-1-75

No. 3398

1874

1874

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

has hitherto been done
since its sanction
in G. O. No. 421 of 2nd
March 1866. His
Excellency the Governor
in Council is there-
fore dissatisfied to
receive a second letter
on the subject dealing
with it in the same
general and unsatis-
factory manner as
did the letter disposed
of in the first order
above referred to. Lieut
Colonel Frisler will
now lose no more
time in submitting
practical proposals
for the supply of
another hand dredge

11
that a reasonable
rate of progress be
made annually with
the work.
Lieutenant Colonel
Frisler will also ar-
range for sections
of the portion of the
channel estimated
for being taken by
the Overseer in charge
within the month of
January, at such
intervals as shall
together with a line
of longitudinal levels
along the centre of the
channel, shew its ex-
act state with refer-
ence to the proposed
depth of 14 feet at
Low

Low Water estimates
for Bench marks shall
be laid down where
possible & necessary
and the exact bearings
of the Section markers
on a Survey, so that
these observations may
be repeated every year
for comparison.

3. The L.C. referred to
by the District En-
gineer as not having
been received is one
simply forwarding
copy of Mr. Robertson's
2nd Report on Su-
dan Harbour in
which a Report on
the Pambou Channel
is included. And this



13
doubtless will be
found in the District
Engineer's Office.

G.W.N.

To the D. En. Madras

Sept 22/1/76

7263

Govt. of 1874
PUBLIC WORKS.

To.

The District
Meerut

Dated

Recd.

Encl.

G. O. 21 Jan. No. 179

Nos. 373-376

~~arrange~~ arrange for
sections of the portion
of the channel estimated
for being looked by the
Overseer in charge
within the month of
January.

Tambeen Channel

The S. D. M. Macdonald
requested to submit
without loss of time prac-
tical proposals for the
supply of another hand
dredge that a reasonable
rate of progress may be
made annually with
work of deepening the
channel to 16 feet
depth and also to