

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	<i>422</i>	Press
B.P. No.		Mis.
Dated	<i>16</i>	<i>2</i> — <i>18</i> / <i>6</i>

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
16th February 1876.*

No. 283. Read the following letter from Major H. M. VIBART, R.E., District Engineer, Bangalore, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Bangalore, 3rd February 1876, No. 183:—

I HAVE the honor to forward herewith for sanction an estimate of Rupees 120 with specification for laying V shaped drain from the east end of Staff Serjeants' quarters through the bazaar, Royal Horse Artillery, at this station.

2. The estimate has been prepared at the requisition of the Major-General Commanding the Division, and has met with the approval of His Excellency the Commander-in-Chief.

3. I am unable to point out a source from which the cost of the work can be met, as the allotment under the head Minor New Works for the current official year has already been exhausted.

No. 284. ORDER THEREON, 16th February 1876, No. 422.

MILITARY WORKS, No. 6.

SANCTIONED, and funds allotted from the sum of Rupees 150 surrendered by the District Engineer, North Arcot, under Minor New Works, Military.

2. This sanction has been registered as Imperial, No. 4 W of 1875-76.
(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Bangalore.
" " North Arcot.
" Controller of Public Works Accounts.
" Military Department.

Exd. E. C. Shunker.
Spare Copies

Imperial

Military

Original work

Estimate No 187 of 1875/76.

District Bangalore.

Work. Constructing a Drain from the East end of Staff Sergeant's Quarters through Bazar to the Barracks at Bangalore.

Order Assistant Quarter Master General Mysore Division No 561 of 18th December 1875.

Quantity	Description of work	Rate	Amount	Total
----------	---------------------	------	--------	-------

300	Prof & Shaped drain.	6.14	1128.	
-----	----------------------	------	-------	--

	Sundries		78.	
--	----------	--	-----	--

Total Estimate Rs 120.


To
District Engineer
Bangalore
22nd January 1876

Accepted
District Engineer
Major P.C.

Specification to accompany
Estimate for Laying & drain from the
East end of Staff Surgeons Quarters
through the Bazar to the Police
Barracks at Bangalore.

Amount of Estimate Rs 120

A stone drain 12 broad at top
and 12 deep & shaped to be constructed
from the East end of Staff Surgeons
Quarters through the Bazar up to
large millak beyond it for carrying
off the refuse water from Cook houses
and Bath Rooms, as at present the
refuse water from both houses soaks
into the ground at the end of the drain
and becomes very offensive.



Stones for & Drain to be
made and fitted as per margin one
stone to overlap the other at bottom all
will rest on a flat stone at least one
foot broad joints will be neatly
cut and no feather edged stones will
be admitted. All stones will be
of equal thickness and not less
than

The joints to be painted
with Portland Cement.

Henry Robert Major & Co

22 January 1876

From the Ohio Eng^r
Bangs & Co
The Chief Engineer
P.M. &
Wardens -
dated 3rd February 1876.
Recd
Notwithstanding the
for laying the cables
shown from the boat
and the day before

[Illegible handwritten text]

No. 183. No: 878
 From Bangalore.
 The District Engineer,
 Bangalore.

To 47
 The Bangalore.
 Chief Engineer
 P. W. Deptt
 Bellary

Dated 3rd February 1876.
 Received 4th February 1876.

Enclosure: 1. ✓

The No. of 187

Forwards an
 Estimate of Rs. 120.
 for laying V. shaped
 drain from the
 East end of Staff
 Bridge to through
 the Bazaar & A.A.
 at this Station -
 by the order.

878
Govt. of 1876 Madras.

PUBLIC WORKS.

To
J. E. Bangalore

17/2
Dated

Issued

Recd.

Encl.

G. O. 16 Feb 1876, No. 422

Nos. 283 - 284

Grain from the East End
of Cliff Serrants Sinters
through the Bazaar P.H.A.
at Bangalore. — Shini
— all amounting to Rs 120 for
laying a V shaped —
junction with Ermark.

8/8
Govt. of 1876 Madras.

PUBLIC WORKS.

To
J. E. Bangalore

17/2
Dated

Issued

Recd.

Encl.

G. O. 11 Feb 1876, No. 422

No. 283 - 284

Grain from the East-End
of Safford's Serrants Serrants
through the Bazaar P.H.A.
at Bangalore. — Shini
— all amounting to Rs 120 for
laying a V shaped —
junction with Serrants.