

- (1) Number of pages 6
- (2) Date of repair _____
- (3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras. *Public Works* DEPARTMENT.

G.O. No.	115 (2)	Press
		~~Mis.~~
Dated	15-1-	1877.

Not to be folded or roughly handled

Read the following:—

No. 24 W.

No. 226. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards, with his letter marginally noted, an estimate in connection with the Chinna Tippasamoodram Reddlacoontah Tank situated in the Madanapully Taluq, Madanapully Range.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow:—

ORDINARY AGRICULTURAL.

Repairs.

Raising the bund and closing the breach	...	...	...	Rs.	100
			Total	..	100

3. The following particulars of this tank are recorded:—

Ayacut area...	...	...	...	Acres	28	{	Circar	27
							Inam	1
Assessment...	...	...	...	Rupees	59	{	Circar	55
							Inam	4
Average revenue	...	...	...	Rs.	0 12 9	{	Circar	0 12 9
							Inam	...
Highest do.	...	...	...	"	4 0 0	{	Circar	4 0 0
							Inam	...
Expenditure during the previous four years	...	...	...					Not known.

The area of the catchment basin is 5 square miles; the maximum flood supply is calculated at 236 cubic feet per second, for discharging which as surplus there is a natural escape 90 feet in length in good order and which is sufficient for the surplus discharge.

The tank is situated in latitude 13° 36' 45", longitude 78° 35' 20". The east and west ends of the bund are very low, and a short breach 5 yards in length exists at the west end, with these exceptions the bund is in good order.

The annual average rainfall in the neighbourhood is 28.58 inches. The tank is provided with an Irrigation sluice which is in good order.

The estimate provides for closing the breach and raising the bund, the breadth at top to be 3 feet and side slopes of 2 to 1, and it is recommended for sanction.

FORT ST. GEORGE,
10th January 1877.

(Signed) A. DE C. SCOTT, Major, R.E.,
Dy. Chief Engineer for Irrigation,
for Chief Engineer for Irrigation.

To the Secretary to Government, Public Works Department.

Proceedings of the Madras Government, Public Works Department.
15th January 1877. No. 115.

No. 226-A.

ORDER THEREON, 15th January 1877, No. 115.

IRRIGATION, No. 35.

Account.

THE following estimate from the
Madanapully Range, forwarded by the
District Engineer, Cuddapah, is sanc-
tioned :—

CHINNA TIPPASAMOODRAM REDDLACOONTAH TANK.

1.—Irrigation.

Group or Project.—

Fund.—Ordinary Agricultural.

Class.—Repairs.

Name of Tank, Canal, or Channel.—Chinna Tippasamoodram Reddlacoontah Tank.

Particulars of Work.—Repairing bund and closing breach.

Amount.—Rupees 100.

To be carried out by the Public Works Department Officer in charge Madanapully
Range—

Total Rs. 100.

2. This sanction has been registered as No. 264—I. of 1876-77.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Cuddapah.

- „ Collector of do.
- „ Chief Engineer for Irrigation.
- „ Examiner of Public Works Accounts.
- „ Revenue Department.

Exd. E. C. Shunker.

81 are Copies

1877. P. W. D.
10 JAN 77
No 222
From
The Chief Engineer for Irrig.
To
The Secy. & Govt. P. W. D.

Dated 10th Janry. 77
Desp. 10th Janry. 77
+ Refd to G.D. No. 24-W.
Encls. 5

Chinna Tippasamudra
Coontah Tank - Cuddapah District
The recommending for sanction
estimate for Rs. 100 for repairs
to the —

N-226. —

Am: 11-1-77

No 115
Proceedings of the Madras Government
E. I. Form No. 4-A
Under date the 15th Janry 77
Read the following.

From
The Chief Eng^r for Irrig. (P.E. No 24 W 8/10 Janry 77)

The following Estimate from the
Madanapally Range forwarded by the
District Engineer, Cuddapah
is sanctioned:—

Chinna Tippasa - Tank.
-muddam Radda
Coontah Tank.

(1) Irrigation.

Group or Project.	Fund.	Class.	Name of Tank, Canal, or Channel.	Particulars of Work.	Amount. Rs.
	Primary Agricultural	Repairs	Chinna Tippasamudra Radda Coontah Tank.	Repairing bund & straining breaks	100

To be carried out by the P. W. Depart-
ment Officer in charge of the Range.

Total Rupees 100

2. This sanction has been registered
as No. 264. I. of 1876-77.

J. R. Cuddapah -
Electo of do -
Chf. for Irrig. with 5th E. ✓
P. W. D.
Revenue Dept.
Desp. 22-1-77

Am. Am.

h

222
Gt. of 1877 Madras
PUBLIC WORKS

To

16-1-77
to P. B. Cuddalore

Dated

Issued

Recd.

Encl.

G. O. *15-1-77* 1877, No.

115

226 + 226a.

Chinnia Lippasamoodam
Redda Courtah Tank,
Cuddalore DT. — The
estimate of Rs 100 for
repairs to the —,
sanctioned.

Sub. M. J.