

(1) Number of pages

54

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works

DEPARTMENT.

G.O. No. 872

(W)

Press
Mis.

Dated

15

3

1877.

Not to be folded or roughly handled

Read the following:—

- No. 354. From Suptg. Engineer, Chingleput, dated 3rd July 1876, No. 1,186.
No. 354-A. From " " " " 23rd Aug. " " 1,857.
No. 354-B. From District Engineer, Presidency, " 12th Oct. " " 3,812.
No. 354-C. From Dy. Chief Engineer, P.W.D., " 17th " "

No. 355. ORDER THEREON, 15th March 1877, No. 872.

MILITARY WORKS, No. 9.

(*) *Heads of Service.*—Imperial.
Fund.—Ordinary.
Class.—Original Works.
Main-head.—Military.
Sub-head.—Military Buildings.
Section.—Accommodation for European Artillery.
Name of Work.—Setting up a force-pump at the Garrison Hospital, St. Thomas' Mount.
Amount.—Rupees 856.
To be carried out by the Public Works Department.

From these papers the conclusion arrived at by His Grace in Council is that the work generally of fitting up hand-pumps and pipes at the Garrison Hospital and new Royal Artillery Barracks at St. Thomas' Mount has proved a failure, and it is evidently most desirable that the pumps be at once replaced by some more simple appliance, and returned into

the Public Works Stores, their value being recredited to the work.

2. The Superintending Engineer will lose no time in submitting plans and estimates for fitting the wells of the Garrison Hospital and new Royal Artillery Barracks at St. Thomas' Mount with ordinary pullies, ropes, and leather baskets, with timber staging, &c., at such a height as to allow of the water being delivered by gravitation into the lower-story bath-rooms and wash-houses. In the upper-story wash-house of the Garrison Hospital a small iron delivery tank connected with the taps over the basins should be fixed inside the wash-house itself, and the tank filled by hand labor. In addition to good parapet walls for further security against possible accident the wells should be guarded by stout timber gratings, the bucket ways being provided with trap-doors firmly hinged and so arranged as to prevent there being more than opened flat on to the gratings while water is being drawn, and securely closed while the well is not in use.

3. The delay which has taken place in the adjustment of these accounts and the explanations given are very unsatisfactory.

4. It should be a standing rule that the General Superintendent of Public Works Workshops and Stores is not to supply any article from the Workshops when such article is available from the stores free of charge.

5. With these remarks the revised estimate of Rupees 856 for setting up a force pump at the Garrison Hospital at St. Thomas' Mount is sanctioned. The Superintending Engineer will report the expenditure on the work during the current year, the value of the pump, &c., returned to stores, and the sum, if any, which may be required to adjust outlay in 1876-77.

Proceedings of the Madras Government, Public Works Department,
15th March 1877. No. 872.

6. This sanction has been registered as Imperial No. 147—W of 1876-77.

(True Extract.)

(Signed) W. FAREWELL, Colonel,
Acting Joint Secy. to Govt., P.W.D.,
Buildings and Roads Branch.

No. 1857.

CHINGLEPUT SUPERINTENDING ENGINEER'S OFFICE,
Camp Karambakkay
SAINT THOMAS' MOUNT, 25th August 1876.

Depd 25/8

FROM

THE SUPERINTENDING ENGINEER,

Chingleput.

TO

The Secretary to Government
Department Public Works

SIR,

Enc: 2

1 Comparative
Statement.

1 Copy of a letter
from the General
of P. W. Stores &
Workshops -
No. 6804/15
Aug. 1876

by letter No. 1607 of 13th Oct.
1873 -

I have the honor to submit a comparative statement showing items of excess in the putting up of a pump to the Garrison hospital at the Mount.

2. The principal amount is caused by charges from the Public Works Workshops. When I ordered the estimate to be prepared I applied to the General Superintendent for prices, and he informed me that no charge would be made. no provision therefore was made in the estimate.

3. Some time passed before the estimate was sanctioned and the pump was indented for, and since that again a bill has been sent. on my protesting against

3 ✓
this charge the General Superintendent
sent me No 680 dated 15th instant (copy
enclosed).

4. I submit that the incident
ipso facto shewed that I was
drawing on the stores not the
workshop.

5. The pump &c supplied, I
would further observe is the
one regarding which I addressed
you in my No 1186 of 3rd July 1876.

I was not aware at that time
that it had been made expressly
for the hospital.

I have the honor to be
Sir

Your most obedient servant,

H. Crosby

Colonel R.E.

Superintending Engineer

Chingleput - 29/2/77

8821-4-76 no 1024.
Incom: 8 10/7/76.
586

P.W.D.
28 AUG 76
No 6181

The Chief Engineer
Hong Kong District
To
Mr. Deputy to Govt

P. M. 20/8/76

Dated 23rd
Recd 25th Aug 1976.

2.8.1976 No. 1857

Enclosed to a Com.
- for action statement
showing items of excess
in the printing up of a
pamphlet to the Commission
Hospital at the Mount.

J. G. 155 (Bundy) 28.8.852

354A

lin 2.3.77

Dated 15/17-10-76

Comparative Statement showing the amount required for providing stand-pump & Pipes in the well of General Hospital at St. Thomas Mount.
 Original Estimate was framed by W. S. Brown, the Executive Eng^r & sanctioned by G. O. No. 1024-21-4-74.

Description of work or R	Original Estimate			Quantity	Revised Estimate			Increase			Decrease			Remarks
	Quantity	Rate	Amount		Rate	Amount								
Brick in Churns by	12 1/2	3 12	46 10	12 1/2	4 6	54 11	7 13						Excess caused by insufficient rate in the Original Estimate.	
Removing masonry	7		8	7		8								
Plastering Squares	3	2 4	6 12	3	2 4	6 12								
Cart work by	15		16	15	0 16	1 66								
Leak wood by	27 3/4	3	83 4	22	3 2	68 12			14 8				5 3/4 b/c arsing is unnecessary	
Circular wooden slip & towel N.	8	6	48	8	6	48								
Gins Sheets by	54		8	54		8								
1 1/2 Iron pipe by	240 3/4		8	210 1/2		101 6 9			3 153				Saving by Public W. Store Bill	
3/4 " " "	33 3/4		6	33 3/4		8 2			4 8 6				Excess by P.W. Store Bill.	
1 1/2 Elbows N.	9		8	9		12 7 3	7 153							
3/4 " " "	3		3	3		2 3	1 10							
1 1/2 T.S.	1		6	1		1 6	1							
3/4 Brass Cocks	8	4	32	8		39 10 9	7 10 9							
1 1/2 " "	1	6	6	1		11 8	5 8							
Copper basins Complete	7	7	49	7	7	49								
Removing & Refixing wooden cover			5			5								
Wooden Butts large for bottle house upper story	2	14	28	2	14	28								
3/4 T.S.				7		5 16	5 16						Not provided in the Original Est.	
Refixing charges to pump						40	40							
elbows T.S. & brass Cocks & Completing						28 4	28 4							
Attaching a single force Pump by P.W. Shop, which was provided by them						270 14	270 14							
One Pump with a suction pipe of 40 ft to force water supplied by P.W. Store as per bill No. 981 of 18th March				1		42 15 3	23 3 3						This item was provided for but we could not fix the rate	
Contingency			19 12			866	398 15 9	22 15 9						
Total			480											

By J. C. Sashabala

Amount Received
 18th July 1976

Alwinth : Capt R B
 Executive Engineer
 S. J. C. Sashabala
 Oversee

No 680.

Public Works Store Department.
Madras 15th August 1876.

From

The General Superintendent
Public Works Stores & Workshops

To
The Superintending Engineer
Chingleput

Sir,

In reply to your letter No 1646
of 7th instant, I have the honor to
state that the Pump alluded to
in my letter 1607 of 13th October 1873
Store Department would have
been supplied, if the indent,
received about six or nine months
after, had specified that the
pump required was the one
alluded to in my letter noted
above.

2. The indent for pumps and
piping for the Garrison Hospital
at the Mount was supplied by the
Workshops and must therefore
be paid for.

I have &c

(True copy) Signed J. H. Grainger
General Supt. P. W. Stores

J. H. Grainger
Coll. R. E.
Super Engineer Chingleput

Warrant Receipt

Confirmation that

amount for providing
pumps & piping & fixtures
in the well of Garrison
Hospital at 15th
Thomas Mount

Amounting to Rs 858--

From

Immediate-

The District Engineer
Presidency

To The Deputy Chief Supr
D.M.

Sir

In returning the documents as per margin which accompanied your Memo No 586 dated 15 July/76 I have the honor to inform you that the General Supt. of the Mr. Workshop & and myself will be ready to meet tomorrow morning at 6-30 AM at the Marumalong Bridge for the purpose of inspecting the Mount Pump & as arranged by you.

I have the honor to be
Yours most Obedt Servt

Charles Mein Maynoty
Offr Dist Engr

Encls 5

- 1 Letter from the
Supr & Mr. Chingfent
with Chief Supt
Redarment at 1063
of 12 July 1876.
- 1 Letter from the
Mount Range
Officer at 778 of
14 June 76.
- 2 Copies of letters
to the Genl. Supt.
of Mr. Stairs &c.
- 1 Copy of letter at 784
of 1 June 76 to
the Workshop &c.

12 Oct. 76
JL

P.W.D.
1200176
7328

Sub

Received 12 Dec 1876
The Superintendent Engineer
Mount Range
14 June 76
with 3 enclosures 2
(to be returned)

f. G. 15. March 77 h. 8
67

No. 3812
14 June 76
with 3 enclosures 2
(to be returned)

No. 354 B.
2.3.77

No. 1186.

Superintendent's Office Chief
Camp Chief Dept 30 July 1876
Despatch 5

From
The Superintending Engineer
Chief Dept
To
The Secretary to Government
Department Public Works.

Sir, I have the honor to enclose a letter
from the Executive Engineer Mount
Range and his copies of correspondence
with the General Superintendent Public
Works Workshops as I cannot obtain
any satisfactory reply from him.
14 June 76
with 3 enclosures 2. In G.O. No. 1024 of 21 April 1874
(to be returned) an estimate was sanctioned for
erection of a pump in the Royal
Artillery hospital at the Mount,
to enable us to close the well on the
premises, in which a gunner had
lately committed suicide.
3. The Range Officer Mr. Harrington
intended for a pump and pipes to
raise water from a well 25 feet
deep to the cistern 48 feet above ground.
The quantity of water required was
so small that it did not matter whether
it occupied 2 or 3 hours to lift it. so
details were left to the General

Superintendent.

4. That officer had already supplied some pumps for the new Barracks bath rooms regarding which Captain Smith had addressed him in No 1233 dated 14th August 1875. pointing out that the support of the pump was too weak. the axle of the wheel by which the crank was worked too frail, its bearings bad, and the handle so near the axle that a man's full force could not be exerted. These defects were in some degree remedied.

5. But they have all been repeated in the pump since supplied to the Hospital, and on 21st April 1876 in his No 155 Captain Smith brought this to Mr Grainger's notice.

6. On the 11th May the Dy. Asst. Quarter Master General Centre District observed the defective working of the pump, and brought it to my notice, whereupon I addressed the General Superintendent and enclosed copy of his reply No 784 of 1st June.

7. The pump was furnished only on the 18th March last.

8. I beg to observe that we put up the articles sent to us by the General Superintendent. I cannot understand what it matters that 1 1/2" piping has been used instead of 2" - that can only add a little to the amount of friction. but if it be of importance, the General Superintendent is to blame in supplying it.

9. I regret to have to bring the affair to the notice of Government but nearly all my dealings with the Public Works Workshops are very unsatisfactory; and in removing from my charge the Gundy House Water Works the Government have implied that I was to blame for shortcomings for which I respectfully submit the General Superintendent Public Works Workshops is solely responsible.

I have the honor to be Sir

Your most obedient servant
H. B. B. Colwell
Superintendent Chislehurst

101

From

PUBLIC WORKS WORKSHOPS AND STORES,

To

THE *District Engineer*
Presidency
Fort Saint George.

SIR,

Enclosures

With reference to your endorsement No 540 of 6th ultims on letter from the Superintending Engineer Chingleput relative to the pumps at the Hospital, & Barracks at Saint Thomas Mount, I have the honor to state that they were inspected by Mr Francis on the 29th idem and he considers that the fixing of 1½" piping to the Pumps (by the Executive Engineer Mount) instead of 2" piping for which they were designed is the cause of the failure. This was pointed out to the Executive Engineer in August last vide copy of letter enclosed.

Mr. Francis now recommends
that the large size force pumps similar
to that supplied to Government House
Madras be used instead of those now at
the

27
 from
 The Chief Engineer
 Singapore
 to
 The Secretary to Govt.
 P. M. Dept.
 Dated 3rd
 Decr 5th } July 1876
 Recd
 Enclosure No. 1186
 Enclosed for the
 orders of Government
 certain copies of cor-
 -respondence with the
 Genl. Capt. R. P. Public
 M. Montefiore on the
 subject of a number
 supplied for the
 well in the Garrison
 Hospital & Mount
 C. E. No: 1063
 12.7.76.

The Chief Engineer has the
honor to request that Colonel
Fowell will, in personal
communication with the
District Engineer, Providence,
take steps for securing
that this matter shall be
set to rights at once by
the Genl. Supt. of the Dist.
Workshops; whose manage-
ment of the business is
trusted to him appears
to have been most successful
hitherto. Mr. Springer will
be instructed to proceed
to the extent, & settle every
particular personally with
the Genl. Supt. of the Dist.
Workshops.

the Mount and I agree with him.

If the Superintending Engineer
Chinglaput will send me a sketch showing
the arrangement of pipes for the actual
length of Piping required, and also the
quantity of water to be raised by each
Pump I will fill in the rates at which
the workshops can supply, as it is not advi-
sable to attempt altering the Present Pumps.

I have the honor to
signed J. N. Spranger
Genl. Super. P. W. Workshop Station.

N^o 800

Copy to the Superintending
Engineer Chinglaput with reference to
his letter N^o 155 of 21st April 1896.

2^d June 1896.

J. N. Spranger
Genl. Super. P. W. Workshop Station.

No. 1233

No. 2 Range Office
14th August 1875

From

The Executive Engineer
Mount Range

To

The General Supt. P.W. Store
Workshops

Sir

I have the honor to bring to your notice that the force pumps sent to me with your printed memo No. 1299 dated 6th July 1875 for the new Barracks are by no means satisfactory

2 The principal faults are as follow
3 The plank to which the pump is attached is not thick enough

4 The axle of the wheel is too frail & the arrangement for its bearings is bad

5 The handle is too near the centre, thus a large amount of leverage is lost; the distance is only 10 inches; by as it were, prolonging one of the spokes beyond the rim of the wheel and fixing the handle there to a further leverage of 8 inches might be gained, for any man can work a wheel with an 18" radius and with practice a 2 foot one.

6 The one inch piping which I was obliged to use as a delivery pipe is much too small and cannot possibly deliver the required quantity

7 One of the pumps is defective I imagine

P. W. 812/76

From

The General Superintendent,
P. W. Workshops,

To

The Supt. Engineer

Working at

Dated 20 June 1875

No. 800

ENCLOSURES.

Enclosure copy of letter
No 1874 of 1st June 1875
addressed to the Supt. Engineer
Residency, Hyderabad
the Comdant of the Barracks
new Barracks in the
Mount and suggesting
supply of new pumps
and repair of those overcast

its plunger or valves are out of order & the latter has a crack in one of the spokes.

8. With regards to paras. 3, 4, 5 & 7 I should like you to send up a skilled foreman in order that you may have a mechanical opinion pronounced. I am working the pumps with a view to filling the reservoirs in order to test the various pipes, joints &c. for each pump and I should like your man to come up & see the pumps at work.

* The two lots of
78' one lot & 58' 1/2'
second lot. one lot

P. 4812/76

9. With regards to para. 10. I shall be very glad if you will bear in mind to supply me with 1 1/2" pipe to the length of 136 feet at the first opportunity.

I have &c
/s/ J. A. Smith Captain R.E.
Executive Engineer

(True copy)

Admiral Captain R.E.

Executive Engineer

No 155.

No 2 Range office
21st April 1876

From
The Executive Engineer
Mount Range
To
The General Superintendent
P.W. Store & Shop

Sir,

I have the honor to bring to your notice that in my No. 214 of 26 October 75 I requested that the pumps for the Garrison Hospital, Mount, might be exactly similar to those supplied to the new Barracks.

2. Also in my No. 1233 of 14 August 75 I pointed out the defects in these pumps which have since been altered by you.

3. Among these was the fact that the handle was only 18" from the axle whereas the radius could be much greater.

4. I now find the same fault repeated in the pump supplied for the Garrison Hospital.

5. The result is that as this pump has to force water to a height of about 50 feet (besides the suction of 25 feet or so) it requires to move to work it easily.

6. If the radius is increased to 20 inches the pumps could be worked by 3 men.

7. The diameter of the wheels from out to out is about 30 inches, I request to be informed whether if I send the wheels to you your Car would pump out the tires & so increase the radius to 20 inches.

8. If this cannot be done new wheels will have to be provided at great cost.

9. I shall also be obliged if you will kindly inform me what in your opinion is the greatest radius that an average native Cooly can work on with ease.

I have &c
/s/ J. A. Smith Captain R.E.,
Executive Engineer.

(True Copy)

Smith Captain R.E.,

Executive Engineer

NO. 778

No. 2 Range Office.

Ermore 14 June 1876.

FROM

THE EXECUTIVE ENGINEER

No. 2 or Mount Range

Chingleput District.

TO

THE

Superintending Engineer
Chingleput.

SIR,

The Sups.

Engineer Chingleput.

Enc 3

2 letters to the

Genl Suptt of P.W.

Stores No 1253 & 155-2.

1 copy of letter

800 of 1875 P.W.S.

With reference to letter No 800 dated 22 Instant from the General Superintendent P.W. Works and Stores, I have the honor to state that in my No 502 dated 12th June 1875 I sent a copy of a prior Indent for the Pump and piping for the Garrison Hospital.

This indent was made out by my predecessor and a Pump with the 1 1/2" piping had been found to answer the purpose before so the same sized piping was allowed in the Indent and a pump to make the indent capable of forcing the water to a height of 48 feet.

I imagined the quantity of water depended on the size of piping allowed and on reference to the requirements of the Hospital, I found that sized piping would

would

would be ample supposing it only flowing full or at the rate of $8\frac{1}{2}$ gal. per minute.

4. In his no 716 of 22 June 1875 the Superintendent of P. W. Works replied that the pump would be made in Work Shop, no exception whatever was taken to the size of the piping which the Superintendent said could be supplied at once.

5. In due time the pump turned up but as it was of weak construction it was returned with my no 240 of 26th October with a request that it might be strengthened and altered in exactly the same manner as the pumps for the new Barracks, the defects in which had been pointed out in my no 1233 of 14th August 1875; the pumps at the new Barracks had been altered according to my no 1233 and worked pretty well for a time. I do not understand the argument about the smallness of the pipe, the amount of water forced through the pipes depends upon the velocity with which the

the

the pump is worked, with the present average (which I have recommended should be increased) velocity worthy of the name is unattainable

6. With his no 3531 of 24th November the pump was returned altered as directed but when I came to examine it (it had then been fixed up) I found that the main alteration in the increase of power had been unattended to.

7. Upon this I wrote my no 155 of 21st April copy enclosed and a reminder there to no 511 of 24th May to neither of which had I received any reply up to date, I also enclose a copy of my no 1233 of 14th August 1875.

I have the honor to be
Sir
Your most Obedt Servt
Alfred C. Smith
Executive Engineer

Public Works Workshops
Chapank 13 October 1873.

No 1607

From
The General Superintendent
Public Works Workshops and
Stores

To The Executive Engineer
Mount Range
No 110 Mount Road

Sir
Adverting to your letter No 929 dated
6th October 1873 enquiring the price of a
pump required for the well in the Hospital
Compound at the Mount. I have the honor
to inform you that a Pump of the descrip-
-tion given is available in the Public
Works Stores and will be supplied on
sanctioned indent without payment.

The Pump when received should
be accounted for under the head of
Machinery in use in the Range.

I have the honor to be
Sir
your most obed^t Serv^t

(Signed) J. W. Grainger
Ch. Supt of P. W.
Workshops
& Stores

(True Copy)

(Signed) W. S. Harrington
Executive Engineer

8. N. 4812/70

TO THE
EXECUTIVE ENGINEER
MOUNT RANGE
CLINGPOT DISTRICT.
No. 110 Mount Road
Enclosures: 3
Despatched 15/10/73
Received
1873
P. W. Grainger
Ch. Supt of P. W.
Workshops
& Stores
Chapank 13 October 1873.

From

THE EXECUTIVE ENGINEER

No. 2 of Mount Range,

Clingpot District.

17 ✓

Presidency Workshop dno
Madras 8. ~~Alameda~~ 1876 Signy M. Manning.
20th Feb. 77 Ince copy. Geo Sup. P. W. Workshop,
J. Manning. Alameda.
Geo Sup. P. W. Workshop, Alameda.

Public Works Department.

Name of Articles	No.	Date of No. New or what	Admitted
		New last requir. purpose	
		in issue	No.
		and	Value
1 1/2" Iron pipes Flaming feet	No.	"	210 3/4 For Impe-
3/4" Do	"	"	-rival purposes
1 1/2" R. Chains	No.	"	9
3/4" Do	"	"	3
1 1/2" I'S	"	"	1
3/4" Brass cocks	"	"	8
1 1/2" Do	"	"	1
Enamelled weak hand basin 1 ft diameter with copper ring 3" broad with knobs 8"	"	"	For the use of Garrison Hospital at Homburg
One pump with a suction pipe of 40 ft to force water to the height of 48 feet with a length of pipe 146 feet	No.	"	7

Total 18

Similar to those required for new barracks.

No. 2 Messrs Office
 18 July 1874

Signed A.C. Smith Capt
 Executive Engineer

No. 586

The attention of the District Engineer of the Presidency is directed to the accompanying papers (to be retained) and with reference to the Chief Engineer's endorsement on the Super Engineer's letter. he will be so good as to take the requisite steps to see the Chief Engineer's wishes carried out, and report when he would wish the undersigned to inspect the completed work with him.

Yrs W Farewell & Co.
Offg. Dy. Ch. Engr.

15th July 1876.

W. F.

Fort St. George
17th October 1876
O. J. V.
To The Chief Engineer
Public Works Department.

Sir
With reference to your endorsement on letter from the Superintending Engineer Chingleput No. 1063 dated 12th July 1876, I have the honor to report that in company with the Presidency District Engineer and the General Superintendent of Public Works Workshops and Stores I inspected the pumps set up at the Royal Artillery Hospital and Barracks at St. Thomas' Mount on the 13th Inst.

2 The Hospital pump appeared to work fairly enough but the water is pumped unnecessarily high and the arrangement for its distribution is all out of repair and requires to be immediately attended

it

and

attended to. The present wooden
tubs or receiving cisterns on the
roof of the Hospital should be
removed and replaced by a small
Iron Tank in the wash house itself.

3 The other two pumps for
supplying the Barracks are useless
water in one of the wells being at
too great a depth for suction and
the pump of the other well still
out of order, some one having stolen
the air plug. From my own ex-
perience of Barracks in this country
I do not think Elaborate Force
Pumps with their easily removed
small brass and iron fittings
should ever be used in their vicinity
as the Native followers appear to
be unable to resist the chance of
stealing such articles thus rendering
the pumps practically useless, but
even

even setting this aside, the rough
usage they are subjected to in
the hands of Natives is speedily
fatal to their continuous successful
working and makes the cost of
repairs excessive. For some time
past the condition of the water
supply to the lavatories of the
Barracks has been most unsat-
isfactory, water being obtainable
only in small quantities by a
little earthen chatty and a rope.
I recommend the immediate
removal of the force pumps at
the Barracks, indeed, I think
even that at the Hospital should
be removed also, and ordinary
timber staging with pulley,
double leather buckets and rope,
trough and supply pipes, as
used for filling Railway
Tank ^{res} at once substituted
for

for them -

(a) Heads of Service—

Fund.

Class.

Main-head.

Sub-head.

Section.

Name of Work.

Amount.

To be carried out by the

Department.

Superior

Admiralty

Original Works

Military

Military Buildings

Accommodation for European Artillery

Setting up a force pump at the
Garrison Hospital St. Thomas' Mount.

Rs 856

P. W.

Print in the margin of G. O. No 872 of 15/3/77.

PUBLIC WORKS DEPT. ORDERS.

Dated

3rd March 1877

Extract from G. O. No 872 of 15 March
should go to all S. S.

R. J.
30/3.

Attended to 6/4/77

as per attached No 872 of P. W. D.
and at the request of the Madras Government
under date the 15 March/77

W 872 P. H. O.
Under date the 15 March 77
Read the following:
(1861 Dec 11 to 23 July 1876)
(1861 Dec 23 to 28 Sept)
(1861 Dec 28 to 12 Oct)
(1861 Dec 17 to 17)

From these papers
the conclusion arrived
at by His Grace in
Council is that the
work generally of fitting
up hand pumps and
pipes at the Garrison
Hospital and New
Royal Artillery Barracks
at Saint Thomas Mount
has proved a failure
and it is evidently most
desirable that the pumps
be at once replaced by
some more simple appliance
and

it is recommended
that the use of the
hand forcing pumps for
supplying water to the
upper story of the Garrison
Hospital be discontinued
and

for and returned into the Public
 Works stores their value being
 recredited to the work.

2. The Superintending Engineer
 will lose no time in sub-
 mitting plans and estimates
 for filling the wells of the
 Garrison Hospital and
 New Royal Artillery Barracks
 at St. Thomas Mount
 with ordinary pulleys, ropes
 and leather baskets with
 timber staging 8 ft at each
 a height as to allow of the
 water being delivered by
 gravitation into the
 lower story bath rooms
 and wash houses in
 the upper story wash houses
 of the Garrison Hospital
 alone being supplied by
 a small force pump with
 a small iron delivery tank
 connected with the
 main supply.

it possible that a
 hand. But the building
 is cheaply built there
 will be no marking
 to get out of order
 in case of neglect.
 I presume the Whittier
 who felt the live tank
 will give the water
 to the upper story.
 In some places I
 have seen the whole
 of the well covered with
 a work in iron, leaving
 only leaving sufficient space
 in the bucket to pass
 up & down - and I believe
 this to be a better safe
 guard for the protection
 from accident than
 a rule on palmate in
 which space must be
 left for the bucket
 to pass.

in the wash house itself
 the pump being fixed
 at the center on the
 ground level. As an
 additional security
 against possible accident
 the crests of the parapet
 walls of the wells should
 be guarded by stout
 timber palings four
 and a half feet in height.

3. The delay which has
 taken place in the
 adjustment of these
 accounts and the expla-
 nations given are very
 unsatisfactory.

4. It should be a
 standing Rule that the
 General Superintendent
 of Public Works not supply
 and stores is not to supply
 any article from the
 Workshops

Workshops when such article
is available from the
Stores free of charge.

5. With these remarks the
revised estimate of Rs 856
for setting up a force
pump at the Barrack
Hospital at St. James
Mount, is sanctioned.
The Superintending Engineer
will report the expendi-
ture on the work during
the current year, the value
of the pump &c. returned
to Stores and the sum
if any, which may be
required to adjust outlay
in 1876-77.

W.H.
This sanction 3.77 has
been registered as
Imperial No 147 W. of
1876-77.

Extract Para 4 furnish
to all other ^{of} line
6/4/77

To the Superintending Engineer
• St. James' Barrack
• Exr. P. & A. Co.
• Military Department

28.3.77

109308
1871
1872
Cobt. of 1877; Madras.
PUBLIC WORKS.

To
The S. B. Changleput

Dated
Issued *tip*

Recd. Encl.

C. O. 15 March 1877, No. 872.

Spec. 354-355

Garrison Hospital at St
Thomas Mount, Changleput
Or. — The revised estimate
of Rs 836 for setting up a
force pump at the —,
sanctioned with remarks.

Cont. no Regd.