

No. 343

Supg. Engineer's Office II Circle
Coimbatore, 6th August 1881.
Sept 8th — 80 —

From, The Superintending Engineer
II Circle.

To,

The Chief Engineer
D. W. D.

Sir,

In continuation of my
letter No. 306 dated 19th July regarding
the Cruz Milagre Dam, I have the
honor to report that the Port Officer
who was requested to carry out at
once any emergent repairs required,
informs me that the Eastern side
of the Dam requires protection as
the Shingle revetment has sunk below
high tide level and therefore during
high tides the earth is being gradu-
ally washed away.

I

2. I have directed him to ^{be} given an advance of Rs 100 as an imprest and requested him at once to carry out the necessary emergent repairs and have recommended the use of stakes, bushes and Shingle to prevent the wash when required.

3. The Port Officer recommends a permanent protection of Stone pitching or Shingle and roughly estimates the Cost of the Work at Rs 1,300 or Rs 600 according to the material used.

4 I have directed the Executive Engineer to have an Estimate prepared for the work.

• repair of the Dam and the
Work can be done after the
monsoon.

I have the honor to be
Sir,

Yours most Obedt. Servant

Major M. B. ...

Supg Engineer, 27 vols.

B. No. 1987 Wd/12th Augth 1881

Communicated to
the Master Attendant
through the Marine Deptt
in continuation of G.O.
No. 1883 Wd/1 August 1881

S 10/8

GO NO
1987

Marine Deptt
Recd
12-8-81

No 24
P. H. C. No 4504
From Prof August
The Supp. Engineer,
Second Circle.

No. 1987 W

Dated 6th
Recd. 8th } August 1881
Recd. 9th

No. 343.
Entd. in Receipt Regr
Spuz Mileage & am:—

Inform that the
Port. Officer of Cochin in-
forms that the Eastern
side of the — requires
protection; that the
Supp. Engr has directed
that an advance of
Rs. 100 be made to carry
out the necessary repairs.
that the Supp. Engr has directed
the Engr. to have an esti-
mate prepared for the thorough
repair of the —
With over.