

Public Works (1896) Department.

SERIAL

No. 22

G.O., No. 1035 R

DATED 11. December
1896

[Despatch Abstract.]

Cross guides of bridges of the S. & P. Railway: Letter
to the Govt of India forwarding ^{with names of} a statement showing
all - (other than those of 150, 120 and 100 spans)
which do not comply with the Govt of India
rules.

17/12

BACK PAPERS.

[illegible]

FURTHER PAPERS.

G.O.	No.	Department.	Date.
	108K		19/2/97

Public Works (1896) Department.

CURRENT No. 7847

Order

From

The Govt. of India.

No. 37.7 R.S.

Dated 25. 8. 96.

Received 2. 9. 96

Enclosures .

Spare copies -

SUBJECT.

cross girders of bridges
of the S. I. Ry.

Requesting to be furnished with the further report on the strength of the _____ of other than 150, 120, + 100' spans over which certain 'C' class engines are used.

8539
05566

P. W. 19

BACK PAPERS.

G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	D.S.

All communications should be addressed to the Secretary.

No. 377 R.S.

GOVERNMENT OF INDIA.

PUBLIC WORKS DEPARTMENT.

Railway Stores.

To

The Joint Secretary to the Government of Madras,
Public Works Department, Railway Branch.

Simla, the 25th August 1896.

Sir,

I am directed to invite attention to paragraph 3 of Government of India No. 140 R.S., dated 20th April 1896, and to request the favour of being furnished with the further report called for in Government of India No. 77 R.S., dated 27th February 1894, on the strength of the cross girders of bridges of the South Indian Railway of other than 150, 120, and 100 feet spans over which the 0 class engines of that line which infringe standard dimensions, are used.

I have the honour to be,

Sir,

Your most obedient servant,

Assistant Secretary.

Documents accompanying:-

Nil.

R. L.

SERIAL
No.

110

No. 152 of 23rd Sept. 1916
 To A. As reply in 1123

With ref to the accompanying copy of Govt. of India letter No. 377 R.S. d 25/8/16 I ~~a report statement~~ have the h. today that a stat^t of these girders was furnished to the Chief Engineer of your line to Mr. Hodson. together with an estimate of the cost of strengthening all the girders in the line up to Govt. of India standard, and an abstract of calculation for the Whipple Murphy tension girders.

2. But it appears from the Govt. correspondence that the calculations are based on the assumption that wind pressure is to be treated as a vertical load and that a further report is under preparation.

3. I shall be glad if you will let me know as early as possible how the matter stands in order that I may reply ^{fully} to the Govt. of India letter.

Yds
 22/9

23/9/16

Public Works (1896) Department.

CURRENT No. 9595

Order

From
The Government of India,
Public Works Department
Simla

No. 476 R.S.

Dated 16 }
Received 24 } October 1896.

Enclosures Nil

Spare copies .

SUBJECT.

Strength of ^{certain} cross girders
of bridges of S. D. Railways

Enquiring when the
further report called for
in Govt of India no. 77/A
dated 27 Feb'y 1894 on
the — may be expected.

No. 152 of 23rd Sept'r/96.

BACK PAPERS.

[illegible]

FURTHER PAPERS.

[illegible]

*All communications
should be addressed
to the Secretary.*

No. 476 R.S.

GOVERNMENT OF INDIA.

PUBLIC WORKS DEPARTMENT.

Railway Stores.

To

The Joint Secretary to the Government of Madras,
Public Works Department, Railway Branch.

Simla, the 16th October 1896.

Sir,

With reference to paragraph 3 of Government of India Public Works Department letter No.140 R.S.,dated the 20th April 1896 and subsequent reminder,I am directed to enquire when the further report called for in Government of India letter No.17 R.S.,dated the 27th February 1894 on the strength of the cross girders of bridges of the South Indian railway of other than 150, 120, and 100 feet spans, over which the "O" class engines of that line, which infringe standard dimensions, are used, may be expected.

I have the honour to be,

Sir,

Your most obedient servant,

Assistant Secretary.

Documents accompanying :-

iii.

S. I. R.

Statement of Cross Girders, of Plate girders that are weak for "O" class Engine under Government of India Standard Rules.

Span of main girder - dets.		Number of spans erected on the railway	Iron or Steel	No. of girders to each span	Area reqd.		Area avail - lable.				Remarks
Span ft.	Type				Top	Bottom	Top	Bottom	Top	Bottom	
10	B	81	Iron	5	4.76	4.76	2.97	3.59	1.79	1.17	The Cross girders will be Strengthened by drawing in the main girders to 6 ft centres
10	I	5	Do	5	4.74	4.74	3.58	3.76	1.16	.98	
12	B	20	Do	5	6.28	6.28	5.75	5.75	.53	.53	
12	D	16	Do	5	4.76	4.76	2.97	3.59	1.79	1.17	Do Do Do
12	E	1	Do	5	4.77	4.77	4.32	4.32	.45	.45	+ } The cross girders being weak only to a trifling extent will be left as they are.
12	F	14	Steel	5	3.70	3.70	3.58	3.76	.12		
15	C	6	Iron	5	6.26	6.26	5.75	5.75	.51	.51	
15	E	20	Do	5	4.69	4.69	2.97	3.59	1.72	1.10	The Cross girders will be Strengthened by drawing in the main girders
15	G	1	Do	2	4.69	4.69	2.97	3.59	1.72	1.10	
15	H	33	Steel	5	3.65	3.65	3.58	3.75	.07	.07	
20	B	10	Iron	5	6.26	6.26	5.75	5.75	.51	.51	Cross girders being only a trifle weak will be left as they are
20	E	3	Do	6	2.79	2.79	2.13	2.63	.66	.16	
20	F	72	Do	6	4.74	4.74	3.28	3.59	1.46	1.15	
20	H	150	Steel	6	3.70	3.70	3.58	3.75	.12		Cross girders to be Strengthened by drawing in the main girders
20	J	4	Iron	6	2.96	2.96	2.47	2.97	.49		
20	K	5	Steel	6	3.70	3.70	3.58	3.75	.12		
25	A	134	Iron	8	4.74	4.74	3.28	3.59	1.46	1.15	Cross girders weak to a trifling degree to be left as they are
25	B	73	Steel	8	3.70	3.70	3.58	3.75	.12		
25	C	9	Do	8	3.70	3.70	3.58	3.75	.12		
29	A	9	Iron	8	7.81	7.81	6.88	6.88	.93	.93	The Cross girders to be brought to Standard by raising on brackets so as to bring rail level to top of main girders & to draw in main girders
30	A	12	Do	9	6.33	6.33	5.75	5.75	.58	.58	
30	D	59	Do	9	2.79	2.79	1.97	2.47	.82	.32	
40	A	28	Do	12	2.80	2.80	2.19	2.97	.61		Practically up to Standard.
50	A	26	Do	11	6.34	6.34	5.75	5.75	.59	.59	
50	D	2	Do	13	5.38	5.38	3.66	3.66	1.72	1.72	

Note :- a = Rolled Iron girder
b = Built up girder.

W. Spalding
Chief Engineer

Copy 2/4
C. P. H.
2.11/17.

ENC. 1
LETTER 1123
FROM

5332 of 1896

No. 1123

South Indian Railway Co., Ltd.

AGENT'S OFFICE,

TRICHINOPOLY, 5th Decr 1896.

SERIAL
No. 1123

From

THE AGENT,

SOUTH INDIAN RAILWAY,

To

THE CONSULTING ENGINEER

FOR RAILWAYS,

MADRAS.

Sir,

With reference to your letter No. 152 dated 23rd September 1896, I have the honor to point out that it is customary to neglect wind pressure in the case of cross girders, - an assumption which would appear to be in accordance with the rules of the Government of India which prescribe only that its effect should be taken into account as forming a part of the stress of the chords of main girders. In the calculations already submitted, wind pressure has been neglected in the case of cross girders and treated as a vertical load in the case of main girders. Calculations are now in hand taking wind pressure as a lateral stress, but it will be some time before the work is finished. I enclose a statement received from the Chief Engineer showing all cross girders on this line other than those of the Whipple Murphy bridges, which do not comply with the rules (wind pressure being neglected) under the weight of the O class engine.

I have the honor to be,
Your most obedient servant

A.D.S. Shelly Captain
Agent

1 Enclosure M.S.



113

No. 1035-2

Government of Madras.

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

To

THE SECY. TO THE GOVT. OF INDIA,

P. W. DEPARTMENT.

Calcutta

Madras, the 11th December 1896.

SIR,

in reply to your letter
No. 476 R.B. d 16/10/96
I am directed to inform
you that the matter has
been under consideration
with the Agent S.I.R.
calculations are being
made by the Agent S.I.R.
forward copy of a stat^t
received from the Chief
Engineer of that R.
showing all cross-girders
on the line (other than those
of 150, 120 and 100 spans
specified in your letter
under ref) which do not
comply with the 1st of Indian
rules
2. 2 this stat^t wind-pressure

From

THE AGENT,

SOUTH INDIAN RAILWAY,

Trichinopoly

To

THE CONSULTING ENGINEER FOR

RAILWAYS,

Madras.

Dated

Received

No.

ENCLOSURE.

189

has been refuted. Calculations
are now in hand in which
wind-pressure is treated as
a lateral stress but it will
be some time before these
works finished are completed

Wt
9/12

Wt
No 1035. Dated 11.12.96

Documents accompanying:-
Statement referred to