1

Educational (1906) Department.

ORDINARY PRINTED.

G.O., No. 529

DATED 10·8·06

⑪

[Despatch Abstract.]

Roman Catholic Convent Girls' School, Tuticorin

Declining to grant any extension of time for the due completion of the building for the ——.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.	1906.	*Enclosures*	
Regd.		*Spare copies*	

G.O., No. 529, 10th August 1906.

Roman Catholic Convent Girls' School, Tuticorin.

Declining to grant any extension of the time allowed for the due completion of the building for the —.

GOVERNMENT OF MADRAS.

EDUCATIONAL DEPARTMENT.

Read—the following papers :—

I

G.O., No. 789, Educational, dated 1st December 1905.

Abstract.—Sanctioning, with remarks, a grant of Rs. 2,400 towards the cost of constructing a building for the Roman Catholic Convent Girls' school, Tuticorin.

II

Letter—from the Manager, Roman Catholic Convent Girls' School, Tuticorin.
To—the Director of Public Instruction.
Dated—the 13th July 1906.

I have the honour to inform you that there is no fresh water in the town and even the Municipal wells at this time of the year are not supplied with fresh water. It is necessary to use fresh water for the mortar required in connection with the Roman Catholic Girls' school building and this water can only be taken from springs outside the town limit. This will increase the expenditure estimated already and affect the progress of the work.

Under these circumstances, I request that an extension of two months' time be given for the completion of the school building.

III

Ref. on Cur. No. 4016-05, dated 24th July 1906.

Submitted to Government, Educational Department, with reference to G.O., No. 789, Educational, dated 1st December 1905, and recommended.

A. G. Bourne,
Director of Public Instruction.

Order—No. 529, Educational, dated 10th August 1906.

The Government consider that sufficient time was allowed in the original order to admit of the due completion of the buildings and are unable to accept the reason assigned for the present application. Scarcity of fresh water in the town cannot be accepted as adequate reason for granting any further extension.

2. The fixing of dates for completion of works and submission of actual expenditure also enables the Director of Public Instruction to estimate the sum required for payment of building grants during any financial year. If without sufficient reason extensions of time are granted his budget arrangements will be disturbed and it might not be possible to make provision for the payment in the succeeding year.

3. The application is therefore refused.

(True Extract.)

H. D. Taylor,
Ag. Secretary to Government.

To the Director of Public Instruction.

17

EDUCATIONAL DEPARTMENT.

NOTES CONNECTED WITH G.O., No. 529, EDUCATIONAL, DATED 10TH AUGUST 1906.

[SUBJECT.—*Application for an extension of two months' time for the completion of the building for the Roman Catholic Convent Girls' school, Tuticorin.*]

From the Director of Public Instruction, dated 24th July 1906, *No.* 4016.

In G.O., No. 789, Educational, dated 1st December 1905, a grant of Rs. 2,400 was sanctioned towards the cost of constructing a building for the Roman Catholic Convent Girls' school, Tuticorin. One of the conditions of the grant was that the work should be completed before the 31st of December 1906 and a statement of actual expenditure submitted before 31st January 1907. The Director of Public Instruction submits copy of a communication from the manager of the school requesting that an extension of two months' time be given for the completion of the building. The manager states that, owing to the scarcity of fresh water in the town of Tuticorin, the fresh water necessary for making the mortar has to be brought from outside the town limits—a circumstance affecting the progress of the work. It is for consideration whether, in the circumstances, the draft placed below may issue?

P.K.M.—31-7-06.

But an extension of two months' time means that the grant cannot be paid during the current financial year. It is therefore submitted that the utmost that can be done is to grant a month's extension.

Yes. One of the objects of fixing a term was to enable the Director of Public Instruction to see the obligations that he would have to meet in each year under building grants.
H. D. TAYLOR—3-8-06.

P. T. THARYAN—1-8-06.

Submitted that the reason for delay does not seem very satisfactory. Surely a great deal of water for making mortar is not required.

C. G. MACKAY—2-8-06.

If extensions are granted without any real reason, the Director of Public Instruction's budget arrangements will be upset. One of the reasons for fixing a date for completion of the work and for submission of a certificate of expenditure, was to enable the Director of Public Instruction to estimate the liabilities for building grants in any one year. Until this rule was introduced the grants promised, and undisbursed, amounted to an enormous figure.

G.O., No. 160, Educational, dated 16th March 1905.

G.O., No. 200, Educational, dated 29th March 1905.

2. It is full early yet for the managers to make application for extension. They evidently desire to postpone the work till water can be more cheaply obtained. That is, it is submitted, no valid reason. The application may be refused.

H. D. TAYLOR—3-8-06.

Yes and explain the reasons.

G. S. F[ORBES]—4-8-06.

Please draft.

H. D. TAYLOR—4-8-06.

The draft placed below is submitted for approval.

P. T. THARYAN—4-8-06.

C. G. MACKAY—7-8-06.

Please type as revised. Budget consideration is a secondary reason; the *first* point to be considered is the grant of adequate time.

H. D. TAYLOR—8-8-06.

Typed and submitted.

P. T. THARYAN—8-8-06.

Issue.

H. D. TAYLOR—9-8-06.

[G.O., No. 529, Educational, dated 10th August 1906.]

Printed

Edl G. O. No. 529
10-8-06

[L. & M. / 46.]
1,500—20-11-05.

NOTE FOR THE

[E. / 7-]
1,500—12-12-04.

EDUCATIONAL DEPARTMENT.

5

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
[1208] The D. P. I.	4016	26.7.06	1+2

[P. T. O. FOR PUT UP PAPERS.

PAPERS PUT UP WITH CURRENT No.

Papers of the department to which the current belongs.

Number.	Date.	Original (=O) or spare copy (=S. C.).	Remarks. (In this column such of the papers as have been removed for copying, printing, &c., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (=O) or spare copy (=S. C.).	Despatcher to note the return of the papers to the departments concerned.

Stock Form No. 135
3,700—17-6-05.

10789 / 1/12/05 w/

Ed CURRENT No. 1208 / 6

EDUCATIONAL DEPARTMENT.

Received LOCAL & MUNICIPAL 25 JUL 1906 SECRETARIAT. 190 , Registered 25.7. 1906

Subject.

Submitting copy of a communication from the Manager, Roman Catholic Convent Girls' school, Tuticorin requesting that an extension of two months' time be given for the completion of the school building.

ENCLOSURES.
No.
Spare copies

Ref. on Cur. No. 4016/05

Station Madras, Dated the 24th July 1906.

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc., F.R.S.,

(Designation) Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Department.

Sir,

7 2P

II

Tuticorin,
13th July 1906.

To

The Director of Public Instruction,
Madras.

Sir,

I have the honour to inform you that there is no fresh water in the town and even the Municipal wells at this time of the year, are not supplied with fresh water. It is necessary to use fresh water for the mortar required in connection with the R.C. Girls' school building and this water can only be taken from springs outside the town limit. This will increase the expenditure estimated already and affect the progress of the work.

Under these circumstances, I request that an extension of two months' time be given for the completion of the school building.

I have the honour to be,
Sir,
Your obedient servant,
(Sd.) R. Nicolas.

III

✓ Submitted to Government, Educational, with reference to G.O. No. 789, Educational, dated 1st December 1905 and recommended.

E W Middlemast
For Director of Public

[Notes connected with G.O. No. 529 Edl. d/10-8-07

[E./2.]
1,000—29-5-06.

EDUCATIONAL DEPARTMENT.

C. No. 1208 From the D.P.I. No. 6016, dated 26-7-1906.

SUBJECT.

Application for an extension of 2 months' time, for the completion of the building for the Roman Catholic Convent Girls' School, Tuticorin

In G.O. No. 789 Edl. d/ 1-12-05, a grant of Rs 2600 was sanctioned towards the cost of constructing a building for the Roman Catholic Convent Girls' School, Tuticorin. One of the conditions of the grant was, that the work should be completed before the 31st of December 1906 (and a statement of actual expenditure submitted before 31st Jany 1907). The D.P.I. submits copy of a communication from the Manager of the School, requesting that an extension of 2 months' time, be given for the completion of the building. The manager states that owing to the scarcity of fresh water in the town of Tuticorin, the fresh water necessary for making the mortar, has to be brought from outside the town limits — a circumstance ~~thus~~ affecting the progress of the work. It is for consideration, whether, in the circumstances the draft placed below may issue?

Press

Please print and show proof

P.N.N.

31-7-06

But an extension of 2 months' time means that the grant cannot be paid during the current financial year.

Yes. One of the objects of fixing a term was to enable the D.P.I. to see the obligations that he would have to meet in each year under building grants //

Om.

9 28

It is therefore submitted that the utmost that can be done is to grant a month's extension.

Pl. [illegible] S.
1/8/06

Submitted that the reason for delay does not seem very satisfactory. Surely a great deal of water for making mortar is not required.

C.G. Mackz
2.8.06

If extensions are granted without any real reason, the D.P.I's Budget arrangements will be upset. One of the reasons for fixing a date for completion of the work and for submission of a certificate of expenditure, was to enable the D.P.I to estimate the liabilities for building grants in any one year. Until this rule was introduced the grants promised, and undisbursed, amounted to an enormous figure.

G.O. no 160 Edl dt 16th march 1905. B

G.O. no 200 Edl dt 29th march 1905. C

2 It is full early yet for the Managers to make application for extension. They evidently desire to postpone the work till water can be more cheaply obtained. That is, it is submitted, no valid reason. The application may be refused

H.W. [illegible]
3.8.06

Hm. Yes & explain the [illegible]

Please [illegible]
[illegible]

10 3P

The draft placed below is submitted for approval.

7.8.06

4/8/06

Please type as revised. Budget consideration is a secondary reason – the first point to be considered is the point of adequate time

8-8-06

Typed and submitted.

for

20/8

8/8/06

G. No. 529 Estt. d/ 10-8-06

529 Edul

11 38

I

Educational Department.

Read --

Again G.O. No.789 Edl., dated 1st December 1905.

Also C. No.1208, from the D.P.I., No. 4016, dated 24th July 1906.

ORDER:-- 529 dt 10-8-06
P.S.

Desp issues
+ print
9/8/6

The Government consider that sufficient time was allowed in the original order to admit of the due completion of the buildings and are unable to accept the reason assigned for the present application. Scarcity of fresh water in the town cannot be accepted as adequate reason for granting any further extension.

2. The fixing of dates for completion of works and submission of actual expenditure also enables the Director of Public Instruction to estimate the sum required for payment of building grants during any financial year. If without sufficient reason extensions of time are granted his budget arrangements will be disturbed and it might not be possible to make provision for the payment in the succeeding year.

3. The application is therefore refused.

9-8-06.

To

The D.P.I. Despd 10/8/6

First copy sent to Press.

Returned for signature.

Despatched in print.

Number of copies required. { Order complete. 30
Letter only.
Order complete with Letter.

Read again G.O., No. 789 Pub. I, dated 1-12-05 — P.
190

II & III in page 2 of current — A

4 P
Pub 1-3 P

Current No.

Press
please print in type & show proof
[illegible]
14/8/06

Enclosures to C. No.

Order of Government.

Letter to Government.

Statement with ditto.

Papers not filed up, being meant for despatch in original.

N.B.—

A = Print in full.
B = Not to be printed.
P = Print abstract only.
Q = Print heading only.