M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 1658 Press Mis. 7-8

Dated 2-CO- 1874. 7-8

4/8

Not to be folded or roughly handled

K.V

3-6-40

G.F. 73.

Date taken out.	For what purpose.			Initials of clerk taking the paper or of attender.	Date returned.	Initials of attender.
	Department.	C. No.	Year.			

Appendix V.

Description of the work	Expenditure in 1873-74	Remarks
Tinnevelly Local Fund Board Reconstructing the ruined portion of the Bridge over the Sathur river on the High Road from Palamcottah to Madura	16616	The Treasury Deputy Collector Tinnevelly reports, that the work was confined to demolishing the standing piers removing the debris of fallen arches and the preparation of materials for sinking wells in all of which, fair progress has been made."
Calicut Local Fund Board. For the completion of the Tamburacherry Ghaut Road ~~which~~ and approach to the Bypanad Section	1684-7	The Executive Engineer Wynad reports thro' the Treasury Officer Malabar as follows - "The work extends from the foot of the Tamburacherry Ghaut to the Mysore Frontier and is 16 miles in length and for convenience of working, subdivided into 5 Sections. 1st Section - The Tamburacherry Ghaut is about 8½ miles in length, 4 miles of which is thoroughly completed, and on the remainder about Rs 7,000 more will be required for widening certain rocky portions, building parapet walls, and completing metalling. 2d Section - From head of Ghaut to Pythery - On this section nothing remains to be done except about 1½ miles of metalling 3 Culverts and a Composite wood and Iron bridge of 52 feet span, the materials for which are at site - 3d Section - From Pythery to Culpakay About 7 miles requires metalling or gravelling the whole way, a little rock blasting and 14 Culverts, also portion of masonry and Iron Superstructure of a bridge of 2 Spans of 56 feet each the latter has been contracted for, and will be completed in March next -

4'

Description of the work	Expenditure in 1873-74.	Remarks.

4th Section - From Culpatty to Sultans Battery about 15 miles - requires metalling for about ½ the distance, 4 Culverts ranging from 9 to 16 feet span, one Warren girder Iron bridge of 60 feet span on screw piles of which the materials are at site, and one composite Iron and wood bridge of 52 feet span on masonry abutments, of which the materials are ready.

5th Section - From Sultans Battery to Mysore Frontier - About 13 miles metalling and gravelling required for about half distance, one Bridge of 30 feet span masonry abutments and Timber Superstructure, 6 Culverts, One Bridge of 70 feet composite wood and Iron, on masonry abutments, of which the abutments are completed and the rest of the materials at site, and one Bridge of 3 Spans, one 60 feet, and two 30 feet Warren Girder on Iron screw piles given out on contract to be completed in March next."

H Cooke

Dy Accountant General &c &c

In charge Acct. Genl's Office

Compd 1874

Journal of Commissioners of Public Buildings, Act of 1871, during 1873.

Internal Improvement Fund

Amount Balance Cash in Treasury Dec. 31st 1872 ... $ 1,000.00
Amount Received from Sales of Swamp Lands ... 30000 Acres ... 30,000.00
Amount Received from Sales of Swamp Lands ... 1,000 " ... 1

Finance Department

From

The Accountant General

To The Chief Secretary & Govt

Dated 23rd Sept/74

Recd 26 Sept/74

No 328

Encls: one.

No 1992

Annual Statement of Loans made under the Local Public works Loan Act of 1871 during the year 1873-74.

Statement of Loans under Act XXII of 1871

The Statement enclosed with the Accountant General's letter No 328 dated 23rd Sept/74 is submitted in original to the Financial Secretary to Govt

30/9 R/10

With notes

Sent to Press 6 October 74

Secretariat
6 Acts 1874

Gobt. of {1874} Madras.

Finl.

To,
The Secy to the Govt of India
Finl. Dept.

G. O. 2nd Oct., 1874, No. 1658.

Nos. 7-8.

Local Public Works Loan Act of 1871 - The annual statement of Loans made under the act during the year 1873-74, furnished by the Accountant-General, ordered to be forwarded to the Govt of India & copy of the statement to be published in the Fort St. George Gazette -