M.R.O. 1—29,000—16-11-20.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1266	Press Mis.	
146-147			
146-147 Dated	23 — 8 —	19	1864

4/5

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
***23rd August* 1864.**

No. 146. Read the following Proceedings of Government, in the Public Works Department, dated 15th August 1864, No. 2327.

Communicating the Report of Progress made on the Central Jail at Coimbatore for the month of July 1864. } (Vide Proceedings Public Works Dept., dated 15th Aug. 1864, Nos. 292 & 293.)

No. 147. ORDER THEREON, 23rd August 1864, No. 1266.
Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,
Secretary to Government.

To the Inspector General of Jails.

Exd. T. Cartledge.

Read the following :—

FORM No. 1.

Progress Report of Lieutenant H. C. Smith, R. E., for the Central Jail at Coimbatore for the month of July 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Net expended up to the previous year.	Expenditure in this year.		Remarks.
				In this month.	Up to this month.	
I. Judicial.			Rs. A. P.	Rs. A. P.	Rs. A. P.	336 Cubic yards of walls built to Radial cell No. 1, with brick in chunam.
Building Central Jail at Coimbatore...	1,80,800	Government.	30,660 1 2	2,298 15 9	7,803 15 5	26 Cubic yards of basement built to do. do. with rough stone in chunam. 95 Cubic yards of walls and pillars built to Workshop No. 2, with brick in chunam. 100 Cubic yards of basement built to do. do. with rough stone in chunam. 251 Cubic yards of foundation built to the outer wall with rough stone in chunam. 45,751 Wall bricks moulded. 57,220 Terrace bricks do. 8,150 Tiles do. 22,352 Flat tiles do. 1,204½ Cubic yards of rough stone quarried. 1,26,850 Bricks carted from Brick field to Jail site by Jail carts. 219½ Cubic yards of rough stone carted from quarry to Jail site by Jail carts. 1,395 Paras of sand carted from Noyel river to Jail site by Jail carts. 95 Cubic yards of lime stone quarried, and part of them broken. 48½ Cubic yards of rock blasting at Jail well. 175⅝ Cubic yards of hard gravel excavated foundation to Workshop No. 2. 152⅝ Cubic yards of do. do. do. to Workshop No. 3. 26 Cubic yards of do. do. to chunam grinding trough.

Coimbatore,
3rd August 1864.

(Signed) H. C. SMITH, Lieutenant, R. E.,
Acting Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government, Public Works Department,
15th August 1864.

No. 293. ORDER THEREON, 15th August 1864, No. 2,327.

Communicated to the Judicial Department.

(True Extract)

J. Macdonald Stewart
Major, R. E.,
Deputy Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Recd 18th Sept.

Recd 30th Sept 18[illegible]

Recd of Bradshaw Govt
in the Pub. Works Dept
No 2,327

Dated 16th
Rec'd 17th } Aug 18[illegible].

No. 1689

Communicating the Report
of Progress made in the
Central Jail at Coimbatore
for the month of July 18[illegible].

No. 1266 – 23rd August 18[illegible].

Communicated to the Inspector Genl. of Jails.

L & A

The Inspector Genl of Jails. } desp 25/8

With Order.

146. 147.