M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 1356 Press
~~Mis.~~
80-81

80-81.
Dated 12-9- 19 1864

3/4

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,

12*th September* 1864.

No. 80. Read the following Proceedings of Government in the Public Works Department, dated 3rd September 1864, No. 2564.

Communicating the Report of the progress made in the construction of the Central Jail at Rajahmundry, during July 1864. } (Vide Proceedings, Public Works Dept., dated 3rd Sept. 1864, Nos. 79 & 80.)

No. 81. ORDER THEREON, 12th September 1864, No. 1356.

Copy forwarded to the Inspector General of Jails.

(Signed) J. D. SIM,
Secretary to Government.

To the Inspector General of Jails.

Exd. T. Cartledge.

Proceedings of the Madras Government, Public Works Department, 3rd September 1864.

No. 79. Read the following:—

GODAVERY DISTRICT.

Monthly Report on the progress made in constructing the Central Jail at Rajahmundry in the month of July 1864.

				RS.	A.	P.
Expenditure in this month...				5,408	4	1
Do. up to this month				12,574	11	5
Expenditure in last year 1863-64	57,002	14	9			
Deduct Recoveries	1,251	15	0	55,750	15	9
Total ...				68,325	11	2

WORK PERFORMED.

For No. 5 Radial Block.—Foundations dug, in which one row of rough stone laid; water thrown and well rammed. Foundations and basement being raised. 350 cubic yards of masonry work performed for building the foundations of the Radial Block No. VII. The wall round the well built 6 feet high. 7,800 cubic yards of rough stone, 125 garces of chunam, and 400 garces of sand being collected at work.

Wood and iron work for 100 doors finished and 20 in progress.

(Signed) O. W. S. CHAMBERS, Lieut.-Colonel, R. E.,
Superintending Engineer, 1st Division

WALTAIR,
22nd August 1864.

No. 80. ORDER THEREON, 3rd September 1864, No. 2,564.

Communicated to the Judicial Department.

(True Extract.)

J. Macdonald Stewart

Major, R. E.,
Deputy Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

List 13th Sept 1854

80. 81.

Rec'd 1856. Sept 11

Report of Mr Thos Peck on the Pub. Works Depot

No 2564

Dated 5 Sept 56
Rec'd 6 Sept 56

No. 1850.

Communicating the Report of the proceedings made in the Construction of the Central Fort at Rajahmundry during July 1854

With Order.

No. 1356 - 12th September 1856.

Copy forwarded to the Inspector General of Sails.

The Inspector Genl. of Sails. } dispd 12/9