M.R.O. 1—38,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 1375 Press Mis.

115-116 Dated 17-9-19 1864

3/4

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
17th September 1864.

No. 115. Read the following Proceedings of Government in the Public Works Department, dated 13th September 1864, No. 2649.

Communicating the Report of Progress made on the Central Jail of Coimbatore, during the month of August 1864. } (Vide Proceedings, Public Works Department, dated 13th September 1864, Nos. 245 & 246.)

No. 116. ORDER THEREON, 17th September 1864, No. 1375.

Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,
Secretary to Government.

To the Inspector General of Jails.

Exd. T, O'Connor.

Proceedings of the Madras Government, Public Works Department, 13th September 1864.

No. 245. Read the following :—

FORM No. 1.

Progress Report of Lieutenant H. C. SMITH, R. E., for the Central Jail at Coimbatore, for the month of August 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Net expenditure up to the previous year.	Expenditure.	
				In this month.	Up to this month.
	RS.		RS. A. P.	RS. A. P.	RS. A. P.
J. Judicial. Building Central Jail at Coimbatore.	1,80,800	Government.	30,660 1 2	4,471 9 8	12,275 12 1

REMARKS.

164½ Cubic yards of walls and pillars built to Work-shop No. 2 with brick in chunam.
49 Cubic yards of radial walls built with brick in chunam.
153⅓ Cubic yards of outer walls built with rough stone in chunam.
131 Cubic yards of walls built ; Radial Cell No. 1 with brick in chunam, fixing 32 door frames.
16½ Cubic yards of basement built to Work-shop No. 3, with rough stone in chunam.
76 Do. do. built to do. with rough stone in chunam by Sappers.
125 Cubic yards of foundation built to do. with rough stone in chunam by Sappers.
88,508 Wall bricks moulded.
28,908 Terrace bricks do.
2,100 Flat tiles do.
900 Roof tiles do.
100,000 of wall and terrace bricks burnt.
150¼ Cubic yards of limestone quarried.
1,812 Paras of chunam burnt and drawn.
3,782 Paras of sand carted from Noyel river to Jail site by hired carts.
283 Paras of do. do. from do. by Jail carts.
2,719$\frac{11}{27}$ Cubic yards of rough stone quarried.
178½ Cubic yards of rough stone carted from quarry to Jail site by Jail carts.
258 Cubic yards of do. do. carted by hired carts.
36,750 Bricks carted from brick field to Jail site by Jail carts.
1 Stack of straw 23′ × 10′ × 7′ purchased.

Coimbatore,
1st *September* 1864.

(Signed) H. C. SMITH, Lieutenant, R. E.,
Acting Assistant Engineer.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 246. Order thereon, 13th September 1864, No. 2,649.
Communicated to the Judicial Department.
(True Extract.)

J. Thornton
Major, R. E.,
Deputy Secretary to Government.

To the Judicial Department.
Exd. S. T. Augustin.

Judicial 18th Deptt

Revd. of Madras Govt. Sanitn
Pub. Works Deptt No 2644

Dated 13 } Septr 1864.
Recd 15 }

No. 1901

Communicating the Report of Rogues made on the Central Jail of Coimbatore, during the month of August 1864.

115. 110?

With Order.

The Inspector Genl. of Sails. 3 } Despd 17/9

Jail Dept. Collr 4th

No. 1375 - 8/17 Septr/64.

Communicated to the Inspector Genl. of Sails.