M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No.	1505	Press / Mis.
123-124 Dated	17-10- 19 1864	

3/4

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,

17th October 1864.

No. 123. Read the following Proceedings of Government in the Public Works Department, dated 10th October 1864, No. 2908.

Communicating a report of the progress made on the Central Jail at Rajahmundry during August 1864. (Vide Proceedings, Public Works Department, dated 10th October 1864, Nos. 133 & 134.)

No. 124. ORDER THEREON, 17th October 1864, No. 1505.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. T. Cartledge.

Proceedings of the Madras Government, Public Works Department, 10*th October* 1864.

No. 133. Read the following :—

Monthly report on the progress made in constructing the Central Jail at Rajahmundry, in the month of August 1864.

				Rs.	A.	P.
Expenditure in this month...				5,812	3	11
Up to this month...				18,386	15	4
Expenditure in last year 1863-64 ...		57,002	14 9			
Deduct recoveries		1,254	4 0			
				55,748	10	9
	Total ...			74,135	10	1

Work performed.

2,124 cubic yards of masonry work performed; wall round the well has been built 21 feet high with cut stone in chunam.

8,431 cubic yards of rough stone; 177 garces lime; $576\frac{55}{80}$ garces of sand collected; 4,350 cubic yards of earthwork done for digging foundations.

1,30,000 square yards of jungle cleared.

100 doors finished and wood work for 45 and iron work for 20 in progress.

WALTAIR,
26*th September* 1864.

(Signed) J. BEATTY, Captain, R. E.,
For Superintending Engineer, 1*st Division.*

No. 134. ORDER THEREON, 10th October 1864, No. 2,908.

1. Communicated to the Judicial Department.

2. In order to these reports conveying a more accurate idea of the work performed, as compared with the estimate, the Government request that they may be prepared hereafter, in the form given below :—

ESTIMATE.				WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			REMARKS.
Item.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	

Proceedings of the Madras Government, Public Works Department,
10th October 1864.

3. The Superintending Engineers, 5th and 7th Divisions, will adopt a similar form in preparing the Progress Reports connected with the Jail at Salem and Central Jail at Coimbatore respectively.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
„ Do. do. 5th Division.
„ Do. do. 7th Division.
„ Judicial Department.

Exd. S. T. Augustin.

List of 25 Each.

1505

Judicial 18th Dept

Pros. of Madras Govt
in Pub: Works Dept
No 2908.

Dated 10th
Rec'd 13th } Oct/64.

No. 2088

Communicating a
Report of the progress
made on the Central
Jail at Rajamundry
during August 1864.

123-124

With Order.

No. 1505 - 17th October 1864.

Communicated to the
Inspector General of Jails.

The Inspector Genl. of Jails. } despd 18/10