M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judiccial **DEPARTMENT.**

G.O. No. 1515 Press ~~Mis.~~

140-141

Dated 19-10- ~~19~~ 1864

3/4.

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,

19*th October* 1864.

No. 140. Read the following Proceedings of Government in the Public Works Department, dated 12th October 1864, No. 2930.

Communicating Report of progress made on the Central Jail at Coimbatore during the month of September 1864. } (Vide Proceedings, Public Works Department, dated 12th October 1864, Nos. 188 & 189.)

No. 141. ORDER THEREON, 19th October 1864, No. 1515.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. T. Cartledge.

Proceedings of the Madras Government, Public Works Department, 12th October 1864.

No. 188. Read the following :—

FORM No. 1.

Progress Report of Lieutenant H. C. SMITH, R. E., Acting Assistant Engineer for the Central Jail at Coimbatore, for the month of September 1864.

Description of work.	Amount of estimate.	By whom sanctioned.	Net expenditure up to the previous year.	Expenditure.	
				In this month.	Up to this month.
	RS.		RS. A. P.	RS. A. P.	RS. A. P.
J. JUDICIAL. Building Central Jail at Coimbatore. Sanction of 1864-65 Rupees 60,000.	1,80,800	Government.	30,660 1 2	3,495 0 6	15,772 9 7

REMARKS.

78¾ Cubic yards of foundation built to outer-wall with rough stone in chunam.
265½ Cubic yards of walls built to outer-wall with rough stone in chunam.
43 Cubic yards of basement and walls built to Workshop No. 3, with rough stone in chunam.
125,085 Wall bricks moulded.
48,000 Terrace bricks do.
2,220 Tiles do.
3,440 Flat tiles do.
100,000 Of wall bricks and 30,000 terrace bricks burnt.
240½ Cubic yards of limestone quarried.
67⅓ Do. do. broken.
1,280 Paras of chunam burnt and drawn.
1,345 Cubic yards of rough stone quarried.
838 Cubic yards of do. do. carted from quarry to Jail site by Jail carts.
391⅔ Cubic yards of do. do. carted by hired carts.
19,250 Bricks carted from brick-field to Jail site by Jail carts.
3,043 Paras of sand carted from Noyel river to Jail site by hired carts.
479⅞ Cubic feet of Vengay timber purchased.

COIMBATORE,
1st October 1864.

(Signed) H. C. SMITH, Lieutenant, R. E.,
Acting Assistant Engineer.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 189. ORDER THEREON, 12th October 1864, No. 2,930.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

List of Vessels

1575

Judicial 18th Dec.

Proceedings of Court in the Prob. Court Dept

Lo 2950

Dated 12th } Oct 62.
Dec 14th }

No. 1515 - 19th October 1862

Communicated to the Inspector General of Sails.

Lo. 2117.

Covering Report of Proceedings made on the Central Jail at Coimbatore during the months of September 1862.

With Order.

143-141.

2 Inspector Genl. of Sails. 3 } despd 20/10