M.R.O. 1—32,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No.	1797	Press ~~Mis.~~
15-2-153 Dated	13-12-	19 1864

6/6

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
13th December 1864.

No. 152. Read the following Proceedings of Government in the Public Works Department, dated 8th December 1864, No. 3500.

Communicating the reports of progress made on the Central Jail at Rajahmundry during September and October 1864. (Vide Proceedings, Public Works Dept., dated 8th Dec. 1864, Nos. 137—139.)

No. 153. ORDER THEREON, 13th December 1864, No. 1797.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 137.

Read the following

GODAVERY

Monthly report on the progress made in constructing the Central Jail at

Item.	Estimate. Quantity.	Rate.	Amount.	Work performed in this month. Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.	Remarks.
		Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Four Workshops.									
Rough stone in chunam... ... ... Cubic yards.	1,493$\frac{21}{27}$	3 0 0	4,481 5 4	22 11 7	1,509 12 6	685$\frac{1}{27}$	3 12 0	2,568 8 7	
Excavating the foundations and filling the basement ...	.....	.....	164 0 0	.....	.....	.....	.....	143 2 5	
Cut-stones over the pillars' heads ... ... No.	141	1 4 0	190 0 0	.....	31 8 0	.....	.....	44 2 5	
Contingencies	.....	.....	1,926 13 4	.....	52 0 0	.....	.....	450 12 3	
Centre Warder.									
Stone columns ... ... No.	12	12 8 0	150 0 0	.....	40 0 0	.....	.....	40 0 0	
Two Workshops with truss roof.									
Rough stone in chunam... ... ... Cubic yards.	733$\frac{11}{27}$	3 0 0	2,110 11 6	.....	10 10 5	.....	.....	10 10 5	
Excavating the foundations and filling the basement ...	.....	.....	120 0 0	.....	13 12 9	.....	.....	13 12 9	
Two residential blocks of Cells.									
Rough stone in chunam... ... ... Cubic yards.	11,027$\frac{15}{27}$	3 0 0	33,352 9 3	2 12 5	4,794 13 4	5,021$\frac{17}{27}$	3 7 7	17,436 15 5	
Centring	.....	.....	2,400 0 0	.....	20 12 3	.....	.....	220 10 2	
Flooring with brick on edge in chunam and a levelling course of wall bricks underneath ... Square.	307$\frac{1}{2}$	7 4 0	2,229 6 0	.....	93 4 10	.....	.....	93 4 10	
Excavating the foundations and filling the basement ...	.....	.....	600 0 0	.....	222 14 9	.....	.....	663 14 11	
Contingencies	.....	.....	8,030 1 3	.....	277 10 3	.....	.....	3,371 3 3	
8 Blocks Cells for Women.									
Excavating the foundations and filling the basement ...	.....	.....	140 0 0	.....	2 6 6	.....	.....	2 6 6	
Two residential blocks of Cells.									
Earth-work in excavation ... ... Cubic yards.	4,776$\frac{6}{27}$	3 0 0	11,328 14 2	.....	656 4 0	.....	.....	656 4 0	
Terrace flooring ... ... Square.	7,440	0 2 0	930 0 0	.....	173 6 5	.....	.....	422 2 10	
Brick-work in cement									
Well.									
Cement-work ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	.....	2,287	0 1 4	190 9 4	
Do. ... ... "	620	0 1 6	58 2 0	.....	.....	620	0 1 6	58 2 0	
Do. ... ... "	2,118$\frac{12}{16}$	0 2 5	320 0 0	.....	.....	2,118$\frac{10}{16}$	0 2 5	320 0 0	
Do. ... ... "	2,400	0 7 0	1,050 0 0	.....	.....	2,400	0 7 0	1,050 0 0	
Do.	.....	.....	412 10 0	.....	.....	.....	.....	462 10 0	
Do.	.....	.....	483 6 5	.....	.....	.....	.....	483 6 5	
Do.	.....	.....	1,167 10 9	.....	286 14 0	40$\frac{5}{27}$	29 0 11	1,167 11 8	
Do.	40$\frac{5}{27}$	29 0 11	901 7 1	.....	286 14 0	40$\frac{5}{27}$	22 6 9	901 1 8	
Do.	40$\frac{5}{27}$	22 6 11	724 2 9	.....	687 3 2	40$\frac{5}{27}$	18 1 6	727 14 10	
Do.	40$\frac{5}{27}$	18 0 4	281 4 9	10 11 4	172 2 6	16$\frac{2}{27}$	10 11 4	172 2 6	
Do.	16$\frac{2}{27}$	17 8 0	421 15 1	9 13 7	237 7 2	24$\frac{3}{27}$	9 13 7	237 7 2	
Do.	21$\frac{3}{27}$	17 8 0	610 5 0	.....	255 8 0	.....	.....	255 8 0	
Do.	36$\frac{1}{27}$	16 14 0	412 8 0	0 1 5	59 9 1	1,764	0 1 8	188 5 6	
Do.	6,600	0 1 0	355 14 10	.....	6 3 5	.....	.....	347 7 11	
Do.	.....	.....	.....	.....	.....	.....	.....	181 2 1	
Plastering in the outside of the steening ... ... Square yards.	.....	.....	.....	.....	9,900 1 4	.....	.....	32,881 7 10	
Contingencies ... ... Total ...	.....	.....	.....	.....	.....	.....	.....	57,001 9 4	
Cost of Land	.....	.....	.....	.....	.....	.....	.....	89,883 1 2	
Total ...	.....	.....	.....						

Estimate for the work remaining at the end of October 1861 ...

Total ...

Warrant,

... November 1864.

y in the month of October 1864.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

GODAVERY DISTRICT.

Monthly report on the progress made in constructing the Central Jail at Rajahmundry in the month of September 1864.

Item.	Estimate.			Work performed in this month.			Work performed up to this month.			Remarks.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Four Workshops:										
Rough stone in chunam ... ... Cubic yards.	1,493$\frac{21}{27}$	3 0 0	4,481 5 4	318$\frac{16}{27}$	2 3 2	700 6 2	618$\frac{16}{27}$	1 11 5	1,058 12 1	
Excavating the foundations and filling the basement ...	.....	... ...	164 0 0	.....	... ...	99 3 3	.....	... ...	143 2 5	
Cut-stones over the pillars' heads... ... ... No.	141	1 4 0	190 0 0	.....	... ...	10 8 9	.....	... ...	12 10 5	
Contingencies	.....	... ...	1,926 13 4	.....	... ...	79 2 11	.....	... ...	398 12 3	
Five radial blocks of Cells.										
Rough stone in chunam ... ... Cubic yards.	11,027$\frac{14}{27}$	3 0 0	33,352 9 3	1,471$\frac{11}{27}$	1 8 9	2,276 4 9	3,295$\frac{11}{27}$	3 13 4	12,642 2 1	
Centring	.....	... ...	2,400 0 0	.....	... ...	190 13 11	.....	... ...	190 13 11	
Excavating the foundation and filling the basement ...	.....	... ...	600 0 0	.....	... ...	363 3 6	.....	... ...	441 0 2	
Contingencies	.....	... ...	8,030 1 3	.....	... ...	387 4 7	.....	... ...	3,093 9 0	
Enclosure walls.										
Broken bottle in chunam ... ... Squares.	7,440	0 2 0	930 0 0	.....	... ...	....	.....	... ...	218 12 5	
Well.										
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	... ...	....	2,287	0 1 4	190 9 4	
Do. ... ... do.	620	0 1 6	58 2 0	.....	... ...	....	620	0 1 6	58 2 0	
Do. ... ... do.	2,118$\frac{10}{16}$	0 2 5	320 0 0	.....	... ...	....	2,118$\frac{10}{16}$	0 2 5	320 0 0	
Bailing water and sinking the well frame ... ... do.	2,400	0 7 0	1,050 0 0	.....	... ...	....	2,400	0 7 0	1,050 0 0	
Value of the well frame	.....	... ...	442 10 0	.....	... ...	....	.....	... ...	462 10 0	
Cut-stone in chunam	.....	... ...	483 6 5	.....	... ...	....	.....	... ...	483 6 5	
Do. do. ... ... Cubic yards.	40$\frac{5}{27}$	29 0 11	1,167 10 9	.....	... ...	....	.....	21 14 9	880 13 8	
Do. do. ... ... do.	40$\frac{5}{27}$	22 6 11	901 7 1	45 9 8	... ...	....	40$\frac{5}{27}$	15 4 7	614 3 8	
Earthwork for filling the outside of the steening ... ... do.	40$\frac{5}{27}$	18 0 4	724 2 9	614 3 8	25 7 7	40 11 8	40$\frac{5}{27}$	1 0 3	40 11 8	
Contingencies	6,600	0 1 0	412 8 0	40$\frac{5}{27}$	1 0 3	44 1 10	1,101$\frac{11}{16}$	0 1 10	128 12 5	
Clearing jungle	.....	... ...	355 14 10	370	0 1 11	54 8 9	.....	... ...	341 4 6	
	... ..	... ...	... ...	.....	... ...	....	.....	... ...	181 2 1	
Total ...	.....	... ...	... ...	.....	... ...	4,906 3 5	.....	... ...	22,981 6 6	
Unadjusted advances remaining at the end of September 1864	.....	... ...	... ...	.....	... ...	....	.....	... ...	54,654 5 10	
Total ...	.....	... ...	... ...	.....	... ...	....	.....	... ...	77,635 12 4	

Waltair,
23rd November 1864.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department, 8th December 1864.

No. 139. ORDER THEREON, 8th December 1864, No. 3,500.

1. The foregoing reports will be communicated to the Judicial Department.

2. The Superintending Engineer, 1st Division, will be requested to explain, in future Returns, in the column of "Remarks," the cause of all excesses over the rates allowed in the sanctioned estimate for the various portions of the work. It is observed that the rates at which the items noted below are being carried out exceed those entered in the estimate :—

SEPTEMBER 1864.

Five radial blocks of Cells.

Rough stone in chunam.

Estimate	Rupees	3	0	0	per cubic yard.
Actual cost	„	3	13	4	do.

Well.

Earth-work for filling the out side of the Steening.

Estimate	Rupees	0	1	0	per cubic yard.
Actual cost	„	0	1	10	do.

OCTOBER 1864.

Workshops.

Rough stone in chunam.

Estimate	Rupees	3	0	0	per cubic yard.
Actual cost of work performed in the month...	„	22	11	7	do.
Do. of do. up to the month.	„	3	12	0	do.

Five radial blocks of Cells.

Rough stone in chunam.

Estimate	Rupees	3	0	0	per cubic yard.
Actual cost...	„	3	7	7	do.

(True Exract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
„ Judicial Department.

Exd. S. T. Augustin.

Public Works Dept.
Proceedings of Govt.
Dt. 8th Dec. 1864.
No. 3500

Letter R. Dec 16. } Dec 16.

Ref. 204-309/65.

Superintending Engineer
1st Circle
Chintadripet
Madras 15th December 1864.

1st. Ist.

With Order.

No. 1797 - 13 Dec. 1864.
Communicated to the
Inspector General of Jails.

The Inspector Genl. of Jails. } 16/12