M.R.O. 1—23,000—15-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1194	Press Mis.
233-234		
Dated	29-8	1935

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
29th August 1865.

No. 233. Read the following Proceedings of Government in the Pulic Works Department, dated 21st August 1865, No. 2421.

Communicating Progress Report of the Coimbatore Central Jail for July 1865. (Vide Proceedings, Public Works Dept., dated 21st August 1865, Nos. 682 & 683.)

No. 234. ORDER THEREON, 29th August 1865, No. 1194.

Copy furnished to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. T. O'Connor.

No. 682.

Read the following :—

Progress Report of Mr. JOHN GEORGE, Assistant Engineer, in charge of Central Jail at Coimbatore, for the month of July 1865.

Items.	Unit.	Original Estimate. Quantity.	Original Estimate. Rate.	Original Estimate. Amount.	Revised Estimate. Quantity.	Revised Estimate. Rate.	Revised Estimate. Amount.	Work performed in this month. Quantity.	Work performed in this month. Rate	Work performed in this month. Amount.	Work performed up to this month. Quantity.	Work performed up to this month. Rate	Work performed up to this month. Amount.
			RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS.	RS. A. P.		RS.	RS. A. P.
Rough stone in chunnam	C. Yds.	11,581½	2 8 0	29,271 12 0	24,585 1/10	3 8 0	86,477 11 8	5483/4	...	4,442 11 0	10,113 3/37	...	63,928 14 7
Brick work in do.	„	12,919 5/8	4 0 0	51,679 1 2	4,897 1/2	6 0 0	29,505 4 1	1081/4	...	967 3 2	2,147	...	28,024 15 5
Terracing	Square.	495 8/10	.....	12,788 8 0	540 5/16	.....	16,209 9 3	24½	...	2,482 7 8	126½	...	7,235 9 8
White-washing	„	4,769	0 2 2	645 12 10	5,482½	0 6 0	2,055 15 0	.....	...	.....	.....	...	.....
Flooring brick on edge	„	754	8 3 4	6,189 1 4	729½	12 0 0	8,754 4 7	.....	...	455 13 8	.....	...	455 13 8
Excavating foundation	„	.....	.....	1,614 8 0	.....	.....	1,817 0 0	.....	...	.....	.....	...	568 0 11
Teak-wood wrought and put up	C. Ft.	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	...	.....
Jungle-wood do. do.	„	8,533¾	1 12 0	14,956 1 0	916⅔	4 0 0	3,786 14 0	.....	...	.....	.....	...	.....
Wood oil	Square.	463	1 2 8	540 2 8	7,644	2 0 0	15,317 15 1	.....	...	2,421 8 6	.....	...	21,055 14 5
Cut stone over pillars	No.	269	1 0 0	269 0 0	475⅕	1 4 0	594 12 0	.....	...	.....	.....	...	58 8 0
Do. for centre pillars	„	84	1 8 0	126 0 0	307	1 12 0	537 4 0	.....	...	.....	.....	...	165 10 8
Flat arch work	C. Ft.	1,868⅝	0 3 0	350 5 10	.....	.....	.....	.....	...	.....	.....	...	.....
Plastering	Square.	.....	.....	.....	1,663¼	0 4 6	467 11 11	.....	...	.....	.....	...	106 1 2
Stone columns	No.	24	14 12 0	354 0 0	83¾	3 8 0	293 2 0	.....	...	95 3 7	.....	...	95 3 7
Wooden stair-case, complete	Rupees.	.....	.....	120 0 0	.....	.....	.....	.....	...	.....	.....	...	.....
Cornice work	C. Ft.	2,947	0 6 10	1,258 9 10	.....	.....	120 0 0	.....	...	.....	.....	...	.....
Country-wood batten doors, complete	Pairs.	60	.....	1,080 8 6	2,948½	0 8 0	1,474 4 0	.....	...	.....	36	...	985 0 7
Ditto. windows, do.	„	35	.....	518 8 6	43	.....	1,199 0 0	.....	...	.....	35	...	610 0 0
Roofing with country-wood	Square.	131¼	8 3 4	1,077 5 6	35	.....	654 0 0	.....	...	.....	.....	...	.....
Painting	„	140¼	.....	298 0 6	132⅓	18 0 0	2,404 10 2	65 14/100	...	1,014 5 6	65 16/100	...	2,005 4 6
Wooden trusses, complete	No.	38	30 0 0	1,140 0 0	38¾	4 12 0	189 4 0	.....	...	7 8 0	.....	...	40 2 0
Arched roof	C. Ft.	65,812½	0 3 0	12,339 13 6	38	80 0 0	3,116 0 0	.....	...	.....	.....	...	2,236 13 2
Centring for do.	Rupees.	.....	.....	3,100 0 0	77,000	0 4 6	21,656 4 0	.....	...	4,091 13 8	.....	...	6,371 8 9
Putting jelly, two courses of flat tiles, and plastering over the arched roof.	Square.	286½	9 0 0	2,578 8 0	.....	.....	3,100 0 0	.....	...	.....	.....	...	1,203 11 4
Iron doors with wooden frames and venetian barred above, complete.	No.	320	60 0 0	19,200 0 0	391½	15 0 0	5,921 15 8	.....	...	322 9 7	.....	...	345 4 11
Iron doors with wooden frames, iron fixtures and venetian, complete.	„	40	35 0 0	1,400 0 0	160	60 0 0	9,600 0 0	.....	...	307 4 3	.....	...	9,831 5 5
Venetian windows barred	„	.....	.....	.....	55	40 0 0	2,200 0 0	.....	...	.....	.....	...	.....
Lead color	Square.	320	2 2 0	680 0 0	169	30 0 0	4,800 0 0	.....	...	294 13 0	.....	...	1,475 7 4
Country-wood, Necessary seat	Rupees.	.....	.....	16 0 0	310	6 0 0	1,860 0 0	.....	...	.....	.....	...	.....
Coping to walls	C. Ft.	123⅗	0 1 3	9 10 6	.....	.....	16 0 0	.....	...	.....	.....	...	.....
Wooden railing	Rg. Ft.	1,300	2 8 0	3,250 0 0	10,752	0 4 0	2,688 0 0	.....	...	.....	.....	...	.....
Iron rails with gates inside	Rupees	.....	.....	427 8 0	1,640	2 8 0	4,100 0 0	.....	...	.....	650	...	1,390 9 0
Do. do. outside	„	.....	.....	570 0 0	.....	.....	427 8 0	.....	...	.....	.....	...	.....
Masonry work under the gates	„	.....	.....	450 0 0	.....	.....	570 0 0	.....	...	.....	.....	...	.....
Eave board	„	.....	.....	10 0 0	.....	.....	450 0 0	.....	...	.....	.....	...	.....
Tarring	„	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	...	.....
Coping with laterite stone in chunam	Square.	51¼	7 0 0	358 12 0	.....	.....	175 0 0	.....	...	.....	.....	...	.....
Laying with laterite stone in clay	„	36 9/10	1 8 0	55 5 9	.....	.....	.....	.....	...	.....	.....	...	.....
Well	.....	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	...	.....
Sundries	.....	.....	.....	19,077 1 3	.....	.....	1,142 0 0	.....	...	.....	.....	...	.....
					.....	.....	23,288 10 7	.....	...	615 8 8	.....	...	10,144 0 8
Total...	.....	.....	.....	1,87,800 0 0	.....	.....	2,57,000 0 0	.....	...	17,548 14 3	.....	...	1,58,334 15 11
Deduct for Convict labour...	.....	.....	.....	7,000 0 0	.....	.....	.....	.....	...	.....	.....	...	.....
Recoveries up to 31st July 1865.	.....	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	...	2,980 15 2
Net expenditure do. do.	.....	.....	.....	.....	.....	.....	.....	.....	...	.....	.....	...	1,55,351 0 9
				1,80,800 0 0									

The plan of the Jail is as follows:—
I.—Outer wall of twelve sides or divisions.
II.—Inner wall of do. do.
III.—Radial cell and workshop, eleven blocks.
IV.—Centre Warder house.
V.—Outside, Jailer's quarter.

Work as follows has been executed to 31st July 1865:—
I.—Outer-wall, eight sides, completed to full height of 16 feet.
II.—Inner wall, four sides, completed, four sides foundation built.
III.—Radial cells and workshop, eleven blocks.
1. Workshop, } Foundation excavated.
2. Radial cells, }
3. Workshop: masonry all done, nine trusses for roof ready.
4. Radial cell: foundation excavated, and portion of foundation built.
5. Workshop completed.
6. Radial cell completed.
7. Workshop completed all but flooring.
8. Radial cells: masonry built to springing, all doors and windows up, roofing in progress.
9. Workshop completed.
10. Radial cells: masonry built to springing 8 feet, all doors and windows up.
11. Workshop: masonry completed.

IV.—Centre Warder, lower story completed.
V.—Outside, Jailer's quarter, completed.

COIMBATORE,
7th August 1865.

(Signed) J. GEORGE,
Assistant Engineer.

Remark in reply to Memorandum from the Superintending Engineer.

N. B.—*Item* "*Jungle-wood.*"—Excess of expenditure is due mainly to the very large wastage in cutting up Vengay wood (nearly 30 per cent.). I have an enormous amount of waste Vengay now on hand, but should certain proposed alterations to the Jail be carried out, much of this waste wood will be used up for venetians, louvre boards, planking over doors and windows, &c. &c., and the refuse will then be sold, and the proceeds brought to account in the usual way.

Item "*Teak-wood wrought and put up.*"—A good deal of Teak has been used for purlins and summers, but is not yet paid for; a charge against this item will be shown either in August or September accounts.

(Signed) J. GEORGE,
Assistant Engineer.

11*th August* 1865.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 683. ORDER THEREON, 21st August 1865, No. 2,421.

CIVIL WORKS, No. 67.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Judicial 1865 - Departt
Pro: Aug.
Proceedings of Government
Public Works Departt
No 2,421

Dated 21st
Rec'd 25 August 1865 -

No 1797.
Communicating Progress
Report of the Coimbatore
Central Jail for July '65
No 1194 - dd 29 August 1865
Copy furnished to the
Inspector Genl. of Jails.

233. 234.

The Inspector
Genl. of Jails } desp 29/8