M.R. O. 1—22,000—15-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 1368 Press ~~Mis~~

258-259

Dated 21—9—~~19~~ 1865

4/5

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,

21st September 1865.

No. 258. Read the following Proceedings of Government in the Public Works Department, dated 14th September 1865, No. 2699.

Communicate Progress Report of the Central Jail at Coimbatore, for August 1865. } (Vide Proceedings, Public Works Department, dated 14th September 1865, Nos. 313 and 314.)

No. 259. ORDER THEREON, 21st September 1865, No. 1368.

Copy furnished to the Inspector General of Jails.

(Signed) W. HUDLESTON,
Acting Secretary to Government.

To the Inspector General of Jails.

Exd. J, Tulloch.

Judicial 1865 Sept.

Proceedings of Govt. under
Public Works Depts.
No. 2699

Dated 11th Sept. 1865
Recd 16th

No 1977

Communicate Progress
Report of the Central
Jail at Coimbatore
for August 1865 -
No. 1368 dated 21st Septr. 1865.
Copy furnished to the
Inspector Genl. of Jails.

To the Inspector Genl. of Jails. dispd 22/9

268-269.

No. 313. Read the

Progress Report of Mr. JOHN GEORGE, Assistant Engineer, in charge

Items.	Unit.	Original Estimate.					
		Quantity.	Rate.			Amount.	
			Rs.	A.	P.	Rs.	A. P.
Rough stone in mortar	C. Yds.	11,581½	2	8	0	29,271	12 0
Brick work do.	„	12,919⅝	4	0	0	51,679	1 2
Terracing	Square.	495⅝	.....			12,788	8 0
White-washing	„	4,769	0	2	2	645	12 10
Flooring brick on edge	„	754	8	3	4	6,189	1 4
Excavating foundation	C. Ft.	.....	.....			1,611	8 0
Jungle wood wrought and put up... ...	„	8,533¾	1	12	0	14,956	1 0
Teak-wood do. do.	Square.	.....	.....			.....	
Wood oil	No.	463	1	2	8	510	2 8
Cut stone over pillars	„	269	1	0	0	269	0 0
Do. for centre pillars	C. Ft.	84	1	8	0	126	0 0
Flat arch work	Square.	1,868⅝	0	3	0	350	5 10
Plastering	No.	.....	.....			.....	
Stone columns	Rupees.	24	14	12	0	354	0 0
Wooden stair-case, complete	C. Ft.	.....	.....			120	0 0
Cornice work	Pairs.	2,947	0	6	10	1,258	9 10
Country-wood batten doors, &c., complete...	„	60	.....			1,080	8 6
Ditto. windows, do.	Square.	35	.....			518	8 0
Roofing with country-wood...	„	131¼	8	3	4	1,077	5 6
Painting	No.	140¼	.....			298	0 6
Wooden trusses, complete		38	30	0	0	1,140	0 0
Arched roof	C. Ft.	65,812½	0	3	0	12,339	13 6
Centring for do.	„	.....	.....			3,100	0 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof.	Square.	286½	9	0	0	2,578	8 0
Iron doors with wooden frames and venetian barred above, complete.	No.	320	60	0	0	19,200	0 0
Iron doors with wooden frames, iron fixtures and venetian, complete.	„	40	35	0	0	1,400	0 0
Venetian windows barred	„	.....	.....			.....	
Lead color	Square.	320	2	2	0	680	0 0
Country-wood, Necessary seat	Rupees.	.....	.....			16	0 0
Coping to walls	C. Ft.	123⅓	0	1	3	9	10 6
Wooden railing	Rg. Ft.	1,300	2	8	0	3,250	0 0
Iron rails with gates inside	Rupees	.....	.....			427	8 0
Do. do. outside	„	.....	.....			570	0 0
Masonry work under the gates	„	.....	.....			450	0 0
Eave board	„	.....	.....			10	0 0
Tarring	„	.....	.....			.....	
Coping with laterite stone in chunam ...	Square.	51¼	7	0	0	358	12 0
Laying with laterite stone in clay ...	„	36⅘	1	8	0	65	5 7
Well	.....	.....				.....	
Sundries	.....	.....				19,077	1 3
Total...	.....	.....				1,87,800	0 0
Deduct for Convict labor	.....	.....				7,000	0 0
	.....	.....				1,80,800	0 0
Recoveries up to 31st August 1865.	.....	.....				.....	
Net expenditure up to do. do.	.....	.....				.....	

following :—

of Central Jail at Coimbatore, for the month of August 1865.

Revised Estimate.			Work performed in this month.			Work performed up to this month.		
Quantity.	Rate.	Amount.	Quantity.	Rate	Amount.	Quantity.	Rate	Amount.
	Rs. A. P.	Rs. A. P.		Rs.	Rs. A. P.		Rs.	Rs. A. P.
21,585¼	3 8 0	86,477 11 8	1,750¼	...	4,995 6 4	11,864$\frac{23}{47}$	...	68,924 4 11
4,897$\frac{11}{47}$	6 0 0	29,505 4 1	134	...	915 12 7	2,281	...	28,940 12 0
510$\frac{5}{16}$	.....	16,209 9 3	171½	...	3,339 8 4	144	...	10,575 2 0
5,182½	0 6 0	2,033 15 0	152¼	...	491 5 9	152¼	...	491 5 9
729½	12 0 0	8,754 4 7	89½	...	1,800 10 0	89½	...	2,256 7 8
.....	.....	1,847 0 0	.....	...	.....	.....	...	568 0 11
7,644	2 0 0	15,317 15 1	.....	...	986 3 4	.....	...	22,042 1 9
916⅔	4 0 0	3,786 14 0	.....	...	.....	.....	...	.....
475⅔	1 4 0	594 12 0	.....	...	302 0 0	.....	...	360 8 0
307	1 12 0	537 4 0	.....	...	.....	.....	...	165 10 8
.....	.....	.....	.....	...	.....	.....	...	.....
1,663⅓	0 4 6	467 11 11	.....	...	104 0 0	.....	...	106 1 2
83⅓	3 8 0	293 2 0	73½	...	.....	.....	...	199 3 7
.....	.....	.....	.....	...	.....	.....	...	.....
.....	.....	120 0 0	.....	...	.....	.....	...	.....
2,948½	0 8 0	1,474 4 0	.....	...	.....	.....	...	985 0 7
43	.....	1,199 0 0	.....	...	.....	.....	...	610 0 0
35	.....	654 0 0	.....	...	531 4 0	65$\frac{13}{100}$	...	2,536 8 6
132½	18 0 0	2,404 10 2	.....	...	.....	.....	...	40 2 0
38⅔	4 12 0	189 4 0	.....	...	.....	.....	...	2,236 13 2
38	80 0 0	3,116 0 0	.....	...	.....	C. Yds.		
.....	.....	.....	C. Yds.			217½	...	14,397 12 1
77,000	0 4 6	21,656 4 0	217½	...	8,026 3 4	.....	...	1,472 5 10
.....	.....	3,100 0 0	.....	...	268 10 6	.....	...	963 0 8
201½	15 0 0	5,921 15 8	.....	...	617 11 9	.....	...	9,955 1 5
160	60 0 0	9,600 0 0	.....	...	123 12 0	.....	...	.....
55	40 0 0	2,200 0 0	.....	...	.....	.....	...	1,617 3 4
160	30 0 0	4,800 0 0	.....	...	141 12 0	.....	...	.....
310	6 0 0	1,860 0 0	.....	...	.....	.....	...	.....
.....	.....	16 0 0	.....	...	.....	.....	...	.....
10,752	0 4 0	2,688 0 0	.....	...	.....	.....	...	.....
1,610	2 8 0	4,100 0 0	450	...	949 13 0	.....	...	2,310 6 0
.....	.....	427 8 0	.....	...	.....	.....	...	.....
.....	.....	570 0 0	.....	...	.....	.....	...	.....
.....	.....	450 0 0	.....	...	.....	.....	...	.....
.....	.....	.....	.....	...	.....	.....	...	.....
.....	.....	175 0 0	.....	...	.....	.....	...	.....
.....	.....	.....	.....	...	.....	.....	...	.....
.....	.....	.....	.....	...	.....	.....	...	.....
.....	.....	1,142 0 0	.....	...	.....	.....	...	.....
.....	.....	23,288 10 7	.....	...	388 14 8	.....	...	10,533 15 6
.....	.....	2,57,000 0 0	.....	...	23,982 15 7	.....	...	1,82,317 15 6
.....	.....	.....	.....	...	.....	.....	...	.....
.....	.....	.....	.....	...	.....	.....	...	.....
.....	.....	.....	.....	...	.....	.....	...	2,980 15 2
.....	.....	.....	.....	...	.....	.....	...	1,79,337 0 4
.....	.....	.....						

The plan of the Jail is as follows:—

I.—Outer wall of twelve sides or divisions.
II.—Inner wall of ten do. do.
III.—Radial cells and workshops, eleven blocks.
IV.—Centre Warder house.
V.—Outside, Jailer's quarter.

Work as follows has been done to 31st August 1865:—

I.—Outer wall—eight sides completed, one side nearly completed, three sides untouched.
II.—Inner wall—nine sides completed, one side untouched.
III.—Radial cells and workshops, eleven blocks.

1. Workshop, } Foundation excavated; wood works, doors and windows
2. Radial cells, } all ready.
3. Workshop—masonry completed; fifteen trusses (out of nineteen) for roof all ready.
4. Radial cells—foundation partly laid; all doors and windows ready.
5. Workshop—completed.
6. Radial cell—completed.
7. Workshop—completed, all but flooring.
8. Radial cell—masonry built to springing; roofing half done.
9. Workshop—completed.
10. Radial cell—masonry built to springing; all doors and windows up; materials ready for roof; will be completed by end of September 1865.
11. Workshop—nearly completed.

IV.—Centre Warder—lower story completed.
V.—Jailer's quarter—completed.

COIMBATORE,
4th September 1865.

(Signed) J. GEORGE,
Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 314. ORDER THEREON, 14th September 1865, No. 2,699.

CIVIL WORKS, No. 35.

Communicated to the Judicial Department.

(True Extract.)

Major, R. E.,
Under Secretary to Government.

To the Judicial Department.

Erd. S. T. Augustin.