M.R.O. 1—38,000—16-10-23.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 1499 Press Mis.

146-147

Dated 20.10.1925

8/9

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
20th October 1865.

No. 146. Read the following Proceedings of Government in the Public Works Department, dated 16th October 1865, No. 3068.

Communicating Progress Report of the Rajahmundry Central Jail for August last. } (Vide Proceedings, Public Works Department, dated 16th October 1865, Nos. 351 & 352.)

No. 147. ORDER THEREON, 20th October 1865, No. 1499.

Copy furnished to the Inspector General of Jails.

(Signed) W. HUDLESTON,
Acting Secretary to Government.

To the Inspector General of Jails.

Exd. J. Telloch.

No. 351. Read the following :—

Remarks regarding progress on the Central Jail.

Of the five Radial Blocks of Cells—
Three are finished (on radii 1, 6, 8.)
One nearly finished.
One at basement level.
Of the six Workshops—
Two are finished (on radii 5, 7.)
} entrance angle 0 or 12.

Three are being roofed.

One has its walls up.

The two ranges of Solitary and Women Cells.

Walls of one 9 feet high.

Do. of do. 5 do. do.

Central Warder.—Finished.

Enclosure wall.—Two sides (out of twelve) raised to the full height, five sides 14 feet high, and on one side foundations are up. The buttresses are built up 13 feet high on two sides, 9 feet high on two sides, and foundations are up on four sides.

Partition walls.—On radii 3, 6, and 9 (the entrance angle being 0 or 12) finished.

Inner Palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, 3, (*i. e.*, on the entrance side) is suspended pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells each giving space for four Convicts is ready for the reception of the prisoners now on their way up from Cuddapah, Nellore, and Guntoor.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

GODAVERY DISTRICT.

Progress Report of the Central Jail at Rajahmundry for the month of August 1865.

Items.	Estimate.						Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.			Amount.		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs.	A.	P.	Rs.	A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Four Workshops.												
Rough stone in chunam ... ... Cubic yards.	1,493 1/2	3	0	0	4,181	5 4	64	0 0	64 0 0	1,592	2 11 3	4,310 5 9
Terracing with brick on edge, &c., &c. ... Square.	220 80/100	22	0	0	4,857	9 8	.....	.....	208 13 3	100	19 12 7	1,978 8 6
White-washing in chunam... ... ... ,,	261 41/100	0	3	0	48	15 8	100	2 1 5	15 13 6	130	0 3 5	27 12 3
Flooring with brick on edge, &c., &c. ... ,,	192	7	4	0	1,392	0 0	.....	.....	0 13 3	102	6 4 8	641 11 0
Excavating foundation and filling the basement ...	.....	.....			164	0 0	.....	.....	.....	.....	.....	179 2 4
Teak-wood wrought and put up ... Cubic feet.	3,537 1/2	2	4	0	7,958	8 0	876 1/2	2 4 0	1,973 1 0	3,034 1/2	2 4 0	6,827 4 0
Wood oil three coats ... ... Square.	292	1	0	0	292	0 0	146	0 0 7	5 4 0	146	1 6 1	201 11 7
Cut stones over the pillars' heads ... ... No.	152	1	4	0	190	0 0	.....	.....	.....	114	1 9 8	182 14 5
Do. do. centre do. ... ... ,,	84	1	8	0	126	0 0	.....	.....	.....	63	1 7 4	91 14 11
Contingencies	.....	.....			1,934	9 4	.....	.....	202 10 0	.....	.....	1,352 11 11
Partition walls between the centre pillars, &c., &c.												
Rough stone in chunam... ... ... Cubic yards.	185 2/4	3	0	0	556	0 0	.....	.....	.....	182	2 11 7	495 10 3
Contingencies	.....	.....			91	6 4	.....	.....	.....	.....	.....	83 9 4
Six Towers.												
Rough stone in chunam ... ... Cubic yards.	405	3	0	0	1,215	0 0	33	0 14 10	30 7 4	243	3 8 11	863 13 9
Excavating foundations and filling the basement ...	.....	.....			15	0 0	.....	.....	4 8 3	.....	.....	17 5 7
Teak-wood wrought and put up... ... Cubic feet.	52 1/2	2	4	0	118	2 0	.....	.....	.....	60 1/2	2 4 0	136 6 6
Wood oil three coats	.....	.....			6	0 0	.....	.....	.....	.....	.....	3 1 3
Contingencies	.....	.....			256	13 6	.....	.....	2 14 0	.....	.....	76 15 5
Centre Warder.												
Rough stone in chunam... ... ... Cubic yards.	316 10/27	3	0	0	1,010	0 0	.....	.....	10 9 1	343	2 10 6	911 5 3
Flat arch work in do. ... ... Cubic feet.	152	0	3	0	28	8 0	.....	.....	.....	152	0 1 2	11 3 0
Terracing with brick on edge, &c., &c.... Square.	20 80/100	18	10	10	388	4 11	.....	.....	154 6 5	.....	.....	213 10 11
Flooring with do. do. ... ... ,,	18 25/100	7	4	0	132	5 0	.....	.....	12 0 0	12	7 7 1	89 4 9
Stone columns ... ... No.	12	12	8	0	150	0 0	.....	.....	.....	12	12 13 11	154 7 7
Cornice work in chunam ... ... Cubic feet.	127 1/2	0	4	0	31	14 0	.....	.....	.....	135	0 1 11	15 15 5
Wooden stair-case, complete	.....	.....			180	0 0	.....	.....	23 6 6	.....	.....	24 12 7
Excavating foundations and filling the basement ...	.....	.....			80	0 0	.....	.....	.....	.....	.....	79 7 2
Country wood batten doors with frames and iron fixtures, &c., complete, 8 × 4 ... ... each.	3	26	0	0	78	0 0	.....	.....	.....	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete, 5 × 2-6 ... ... ,,	8	15	0	0	120	0 0	.....	.....	.....	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 3/4	2	4	0	750	7 6	64 1/2	2 4 0	145 15 6	409 1/2	2 4 0	922 2 0
Cut stones over the pillars' heads ... No.	12	1	8	0	18	0 0	.....	.....	.....	12	1 6 4	16 12 6
Wood oil three coats ... ... Square.	13	1	0	0	13	0 0	.....	.....	.....	.....	.....	7 15 1
Red paint three do. ... ... ,,	5 1/4	1	12	0	9	10 0	.....	.....	.....	.....	.....	7 6 10
Upper Story.												
Brick in chunam ... ... Cubic yards.	151 18/27	4	0	0	618	10 8	.....	.....	91 14 8	118	4 2 1	487 11 5
Flat arch work in chunam ... ... Cubic feet.	116 1/2	0	3	0	21	13 6	.....	.....	.. ...	510	0 0 3	2 0 8
Cornice work in do. ... ... ,,	127 1/2	0	4	0	31	14 0	.....	.....	18 14 0	135	0 2 9	22 14 0
Terracing with brick on edge, &c., &c. ... Square.	21 72/100	22	0	0	477	13 5	22	9 2 6	201 7 2	22	10 0 7	220 12 8
Stone columns... ... ... No.	12	12	0	0	144	0 0	.....	.....	.....	12	11 15 9	143 13 6
Teak-wood wrought and put up ... ... ,,	12	1	4	0	15	0 0	.....	.....	.....	12	0 15 9	11 12 6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 × 4 ... ... each.	333 1/4	2	4	0	750	7 6	64 1/2	2 4 0	146 1 0	409 1/2	2 4 0	922 3 6
Do. do. windows, do. 5 × 2-6 ... ... ,,	3	26	0	0	78	0 0	.....	.....	.....	1	26 0 0	26 0 0
Wood oil three coats ... ... Square.	8	18	0	0	144	0 0	.....	.....	.....	6	15 0 0	90 0 0
Paint three do. ... ... ,,	8	1	0	0	8	0 0	.....	.....	.....	.....	.....	5 3 0
Contingencies	7	1	12	0	12	4 0	.....	.....	.....	.....	.....	9 14 10
	.....	.....			539	13 6	.....	.....	39 11 6	.....	.....	384 6 11

Progress Report of the Central Jail, &c.—(Continued.)

Items.	Estimate. Quantity.	Rate.	Amount.	Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Two Workshops with truss roof.									
Rough stone in chunam ... ... Cubic yards.	713	3 0 0	2,140 11 6	.....	.....	27 1 0	714	2 9 11	1,918 14 3
Roofing with country wood, reepers, nails, flat and pan-tiles and chunam borders ... ... Square.	130	12 0 0	1,563 13 4	.....	.....	2 4 6	.....	.....	122 4 2
Flooring with brick on edge, &c., &c. ... ,,	86	7 4 0	628 12 8	15	3 14 1	58 3 9	15	13 6 10	201 6 5
Excavating foundations and filling the basement ...	.....	.....	120 0 0	.....	.....	.....	.....	.....	128 11 9
Cut stones over the pillars' heads ... ... No.	38	1 4 0	47 8 0	.....	.....	.....	38	0 15 1	35 13 8
Wooden truss, complete	38	35 0 0	1,330 0 0	16	35 0 0	560 0 0	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706	2 4 0	3,810 11 0	582	2 4 0	1,311 6 9	582	2 4 0	1,311 6 9
Contingencies	.....	.....	968 7 6	.....	.....	204 15 8	.....	.....	504 12 9
Five Radial Block of Cells.									
Rough stone in chunam ... ... Cubic yards.	11,117	3 0 0	33,352 9 3	.....	.....	921 0 2	9,502	2 11 9	25,970 8 8
Arch work in chunam over the doors ... Cubic feet.	187	0 3 0	35 2 6	.....	.....	.....	127	0 1 1	8 7 3
Arched roof with brick in chunam ... ,,	65,812	0 4 0	16,453 2 0	.....	.....	99 6 3	41,730	0 2 6	6,128 8 1
Centrings	.....	.....	2,160 0 0	.....	.....	123 5 4	.....	.....	1,228 3 7
Cornice work in chunam ... ... Cubic feet.	2,512	0 4 0	628 2 0	.....	.....	.....	1,821	0 3 7	413 1 2
Terracing with brick on edge, &c., &c. ... Square.	25	22 0 0	560 15 10	15	3 11 0	55 4 10	15	18 2 5	272 4 2
Putting jelly, two courses of flat tiles, and plastering three coats chunam over the arched roof ... Square.	386	10 15 3	4,236 5 8	232	0 11 4	163 14 8	232	11 3 6	2,602 14 1
White-washing in chunam ... ... ,,	1,720	0 3 0	322 8 0	.....	.....	28 1 0	1,032	0 4 2	268 7 0
Flooring with brick on edge, &c., &c. ... ,,	367	7 4 0	2,229 6 0	.....	.....	.....	230	10 8 6	2,422 11 1
Excavating foundations and filling the basement ...	.....	.....	600 0 0	.....	.....	4 7 5	.....	.....	821 14 8
Teak-wood wrought and put up ... ... Cubic feet.	220	2 1 0	562 8 0	.....	.....	.....	250	2 4 0	562 8 0
Iron doors with wooden frames, venetianed and barred, complete, 10·10 × 3-6 as per plan, &c. ... each.	320	60 0 0	19,200 0 0	12	60 0 0	720 0 0	258	60 0 0	15,480 0 0
Wood oil three coats to the joists	.....	.....	25 0 0	.....	.....	.....	.....	.....	25 15 8
Lead color three coats ... ... Square.	300	2 6 0	712 8 0	180	0 6 5	72 0 0	180	3 5 7	602 14 1
Pad-locks ... ... No.	360	8 0 0	2,880 0 0	120	1 14 8	230 0 0	120	1 14 8	230 0 0
Contingencies	.....	.....	8,156 12 9	.....	.....	78 5 6	.....	.....	5,370 9 10
Solitary Cells for Women.									
Rough stone in chunam... ... ... Cubic yards	1,513	3 0 0	4,541 5 4	.....	.....	71 1 9	1,163	2 9 0	2,979 12 5
Flat arch work in do. ... ... Cubic feet.	410	0 3 0	77 5 6	.....	.....	.....	206	0 0 7	7 14 3
Terracing with brick on edge, &c., &c. ... Square.	76	22 0 0	1,689 9 6	.....	.....	.....	.....	.....	1 7 9
Flooring with brick on edge, &c., &c. ... ,,	51	7 4 0	392 5 10	.....	.....	.....	.....	.....	136 13 7
Excavating foundations and filling the basement... ...	.....	.....	110 0 0	.....	.....	.....	.....	.....	143 4 4
Teak-wood wrought and put up ... ... Cubic feet.	770	2 4 0	1,746 10 0	266	2 4 0	598 15 6	701	2 4 0	1,578 7 6
Iron doors with wooden frames, &c., complete, 6-6 × 3-6 ... ... each.	40	35 0 0	1,400 0 0	18	35 0 0	630 0 0	20	35 0 0	700 0 0
Wood oil three coats to the joists	.....	.....	60 0 0	.....	.....	.....	.....	.....	40 3 3
Lead color three coats	.....	.....	40 0 0	.....	.....	.....	.....	.....	32 2 2
Contingencies	.....	.....	1,016 3 10	.....	.....	141 2 6	.....	.....	621 4 7
Jailers' quarters.									
Wood oil three coats to the beams and joists, &c. ...	.....	.....	20 0 0	.....	.....	.....	.....	.....	14 14 8
Red paint three coats to the doors and windows... ...	.....	.....	35 0 0	.....	.....	.....	.....	.....	24 9 3
Out-offices for Jailers.									
Country wood batten windows, with frames, &c., complete, 2-6 × 3-3 ... ... each.	3	6 0 0	18 0 0	.....	.....	.....	1	6 0 0	6 0 0
Painting	.....	.....	6 0 0	.....	.....	.....	.....	.....	5 0 11
Hospital and Stores, &c.									
Batten doors with frames, and iron fixtures, &c., complete, 7 × 3 ... ... each.	24	17 0 0	408 0 0	.....	.....	.....	24	17 0 0	408 0 0
Do. do. do. 6 × 3	9	15 0 0	135 0 0	.....	.....	.....	4	15 0 0	60 0 0
Wood oil three coats, red paint three coats	.....	.....	96 0 0	.....	.....	.....	.....	.....	72 0 9

Progress Report of the Central Jail, &c.—(Continued.)

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Enclosure walls.									
Rough stone in chunam ... ... Cubic yards.	6,854$\frac{11}{16}$	3 0 0	20,562 15 1	835	0 13 7	708 10 6	4,512	2 9 10	11,791 2 6
White-washing in do. ... ... Square.	1,364$\frac{1}{2}$	0 3 0	255 13 6	.....	.....	.....	.....	.....	120 0 0
Broken bottle in do.	.....	.....	.....	.....	.....	.....	.....	.....	454 9 10
Red paint	.....	.....	200 0 0	.....	.....	.....	.....	.....	46 0 0
Excavating foundations and filling the basement	.....	.....	280 0 0	.....	.....	46 0 0	.....	.....	163 11 6
Contingencies	.....	.....	693 4 6	.....	.....	10 3 9	.....	.....	1,073 9 10
Scaffoldings	.....	.....	1,100 0 0	.....	.....	.....	.....	.....	93 4 0
Banquite, &c.				.....	.....	93 4 0	.....	.....	
Broken bottle in chunam ... ... Square.	.....	.....	.....	.....	.....	.....			38 15 0
Contingencies	.....	.....	.....			.....	.....	.....	5 0 0
Inner Partition wall.				.....	.....	.....	.....	.....	
Rough stone in chunam ... ... Cubic yards	2,529$\frac{3}{47}$	3 0 0	7,589 12 0	.....	.....	.....			
Excavating foundations and filling the basement	.....	.....	100 0 0				854	4 4 1	3,635 5 5
Contingencies	.....	.....	778 10 8	75	19 14 11	1,494 13 7	.....	.....	15 3 2
Front gate and wooden railings.				.....	.....	0 12 6	.....	.....	132 15 3
Wooden railings, complete ... ... R. feet.	1,532	2 8 0	3,830 0 0	.....	.....	24 5 6			
Masonry work...	.....	.....	500 0 0				300	5 8 3	1,655 4 11
Painting	.....	.....	150 0 0	300	0 3 9	69 12 6	.....	.....	8 8 3
Contingencies	.....	.....	540 8 0	.....	.....	3 3 9	.....	.....	100 15 0
Well.				.....	.....	.....	.....	.....	127 5 8
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	.....	57 5 2			
Do. ... ... ,,	620	0 1 6	58 2 0	.....	.....	.....	2,287	0 1 4	190 9 4
Do. ... ... ,,	2,118$\frac{12}{16}$	0 2 5	320 0 0	.....	.....	.....	620	0 1 6	58 2 0
Do. ... ... ,,	2,400	0 7 0	1,050 0 0	.....	.....	.....	2,118$\frac{12}{16}$	0 2 5	320 0 0
Baling water and sinking the well frame	.....	.....	412 10 0	.....	.....	.....	2,400	0 7 0	1,050 0 0
Value of the well frame	.....	.....	483 6 5	.....	.....	.....	.....	.....	462 10 0
Cut stone in chunam... ... ... Cubic yards.	40-5	29 0 11	1,167 10 9	.....	.....	.....	.....	.....	483 6 5
Do. ... ... ,,	40-5	22 6 11	901 7 1	.....	.....	.....	40-5	29 0 11	1,167 11 8
Do. ... ... ,,	40-5	18 0 4	724 2 9	.....	.....	.....	40-5	22 6 9	901 1 8
Do. ... ... ,,	16-2	17 8 0	281 4 9	.....	.....	.....	40-5	18 1 10	727 14 10
Do. ... ... ,,	21-3	17 8 0	421 15 1	.....	.....	.....	16-2	17 0 9	274 0 0
Do. ... ... ,,	36-1$\frac{1}{2}$	16 11 0	610 5 0	.....	.....	.....	21-3	17 4 6	416 9 7
Filling in the outside of steening ... ... ,,	6,600	0 1 0	412 8 0	.....	.....	.....	28-0	17 1 5	478 8 0
Contingencies	.....	.....	355 14 10	.....	.....	7 11 7	6,560	0 1 0	403 15 4
Clearing jungle	.....	.....	.....	.....	.....	.....	.....	.....	347 7 11
Terrace roof Workshops.				.....	.....	103 6 3	.....	.....	350 10 10
Iron pipes...	.....	.....	.....	.....	.....	.....			
Cisterns.							.....	.....	13 11 3
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	
Brick in do.	.....	.....	.....	.....	.....	2 13 9	.....	.....	2 13 9
Plastering	.....	.....	.....	.....	.....	1 1 0	.....	.....	1 1 0
Contingencies	.....	.....	.....	.....	.....	4 7 0	.....	.....	4 7 0
Parapet wall on the terrace roof Workshops.				.....	.....	0 9 0	.....	.....	0 9 0
Brick in chunam	.....	.....	.....	.....	.....	.....			
Plastering	.....	.....	.....						16 4 4
White-washing	.....	.....	.....	.....	.....	16 4 4	.....	.....	0 12 0
Parapet wall on the terrace of the centre	.....	.....	.....	.....	.....	0 12 0	.....	.....	1 2 0
Ward upper story.				.....	.....	1 2 0	.....	.....	.....
Brick in chunam	.....	.....	.....	.....	.....	.....			
Plastering	.....	.....	.....				.....	.....	13 13 9
				.....	.....	13 13 9	.....	.....	8 7 6
				.....	.....	8 7 6			

Progress Report of

Items.	Estimate.		
	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.
Radial Blocks.			
Iron pipes	.....	.....	.....
Cisterns.			
Rough stone in chunam	.....	.....	.....
Brick in chunam	.....	.....	.....
Plastering	.....	.....	.....
Parapet wall on the terrace of the Radial Blocks.			
Brick in chunam	.....	.....	.....
Plastering	.....	.....	.....
White-washing	.....	.....	.....
Total...	.....	.....	.....
Unadjusted advance remaining at the end of August 1865...	.....	.....	.....
Total ...	.....	.....	.....

WALTAIR,
23rd September.

To the Secretary to Government, Public Works Department, Madras.

the Central Jail, &c.—(Concluded.)

Work performed in this month.			Work performed up to this month.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....	.....	0 4 0	.....	.....	31 7 7
.....	.....	.....	.....	.....	39 1 9
.....	.....	.....	.....	.....	8 1 0
.....	.....	.....	.....	.....	1 13 9
.....	.....	67 8 0	.....	.....	145 0 9
.....	.....	.....	.....	.....	22 2 0
.....	.....	.....	.....	.....	3 0 0
.....	.....	12,190 6 5	.....	.....	1,24,991 13 8
.....	.....	.....	.....	.....	22,530 10 11
.....	.....	.....	.....	.....	1,47,522 8 7

(Signed) J. G. RYVES, Captain R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
16th October 1865.

No. 352. ORDER THEREON, 16th October 1865, No. 3,068.

CIVIL WORKS, No. 46.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Judicial 1885 - Dept.
No. 3168

Proceedings of Police
Police Court Dept
No 3168.

Date 16
Rec'd 17 Oct/85 -

No. 2204

Communicating Copies
Report of Chief Engineer
Boarding Central Fire
for August Last -
No. 1499 - 20 October 1885
Copy furnished to
the Inspector Genl. of
Sails.

The Inspector
Genl. of Sails