M.R.O. 1—33,000—15-11-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 380 Press Mis.

54-55

Dated 11. 3. 19[illegible]

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
11*th March* 1865.

No. 54. Read the following Proceedings of Government in the Public Works Department, dated 2nd March 1865, No. 567.

Communicating report of progress made on the Central Jail at Rajahmundry during January 1865. } (Vide Proceedings, Public Works Dept., dated 2nd March 1865, Nos. 3 & 4.)

No. 55. ORDER THEREON, 11th March 1865, No. 380.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 3.

Read the following:—

Progress Report of Central Jail at Rajahmundry for the month of January 1865.

ESTIMATE.						WORK PER	WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			Remarks.
Items.	Quantity.	Rate.		Amount.		Quantity.	Rate.		Amount.	Quantity.	Rate.		
		Rs. A. P.		Rs. A. P.			Rs. A. P.		Rs. A. P.		Rs. A. P.		
Four Workshops.													
Rough stone in chunam ... ... Cubic yards.	1,493 2/7	3 0 0		4,481 5 4		14	2 15 6		41 7 9	1,447	2 6 9		3,505 4 5	
Terracing with brick on edge, jelly, three courses of flat tiles and three coats plastering to the ceiling and top of the terrace ... ... Squares.	220 80/100	22 0 0		4,857 9 8		.....	.....		42 6 8	.....	.....		309 3 5	2,06,584 terrace bricks have been collected at work.
Flooring with brick on edge in chunam and a levelling course of wall bricks underneath ... ... Squares.	192	7 4 0		1,392 0 0		.....	.....		121 12 3	.....	.....		126 8 11	28,124 small bricks do. do.
Excavating foundations and filling the basement ...	.....	.....		164 0 0		.....	.....		.....	.....	.....		179 2 4	
Cut stones over the pillars' heads ... ... No.	152	1 4 0		190 0 0		38	1 3 1		45 6 8	114	1 3 6		139 4 6	
Do. do. centre do. ... ... do.	84	1 8 0		126 0 0		18	1 6 8		25 7 7	40	1 8 1		60 4 11	Some stones remain at Quarry.
Contingencies	.....	.....		1,926 13 4		.....	.....		36 1 6	.....	.....		525 1 11	
Partition walls between centre pillars of the Workshop for converting it for cooking place.														
Rough stone in chunam ... ... Cubic yards.	185 9/72	3 0 0		556 0 0		.....	.....		352 5 9	149	3 0 1		448 1 5	Materials such as stone, &c., remain on
Contingencies	.....	.....		91 6 4		.....	.....		23 14 4	.....	.....		26 9 4	hand.
Six Towers.														
Rough stone in chunam ... ... Cubic yards.	421 1/2 7	3 0 0		1,263 2 6		.....	.....		.....	.....	.....		5 2 6	
Excavating foundations and filling the basement ...	.....	.....		15 0 0		.....	.....		.....	.....	.....		8 6 8	
Centre Warder.														
Rough stone in chunam... ... ... Cubic yards.	346 18/27	3 0 0		1,040 0 0		289	1 12 0		505 11 5	289	1 12 0		506 11 2	
Arch work in chunam ... ... Cubic feet.	152	0 3 0		28 8 0		152	0 0 9		7 4 9	152	0 0 9		7 4 9	
Stone columns ... ... No.	12	12 8 0		150 0 0		.....	.....		22 8 7	.....	.....		62 8 7	
Excavating foundations and filling the basement ...	.....	.....		80 0 0		.....	.....		22 7 6	.....	.....		65 1 4	
Contingencies	.....	.....		534 15 6		.....	.....		61 12 3	.....	.....		65 0 11	
Upper Storey.														
Stone columns... ... ... No.	12	12 0 0		144 0 0		.....	.....		6 0 0	.....	.....		6 0 0	
Two Workshop with truss roof.														
Rough stone in chunam ... ... Cubic yards.	713 12/27	3 0 0		2,140 11 6		.....	.....		114 5 4	696	2 4 2		1,572 7 9	
Flooring with brick on edge in chunam and a levelling course of wall bricks underneath ... Squares.	86 75/100	7 4 0		628 12 8		.....	.....		82 11 8	.....	.....		82 11 8	10,766 large bricks have been collec ted
Excavating foundations and filling the basement ...	.....	.....		120 0 0		.....	.....		.....	.....	.....		128 11 9	at work.
Cut stones over the pillars' heads ... ... No.	38	1 4 0		47 8 0		.....	.....		2 1 1	.....	.....		2 1 1	
Contingencies	.....	.....		968 7 6		.....	.....		47 10 6	.....	.....		191 8 10	
Five Radical block of cells.														
Rough stone in chunam ... ... Cubic yards.	11,027 14/27	3 0 0		33,352 9 3		779	0 12 1		590 7 8	7,227	2 13 7		20,602 5 3	
Arch work in chunam over the doors ... Cubic feet.	.....	.....		35 2 6		.....	.....		.... .	.....	.....		2 8 6	
Arched roof with brick in chunam ... do.	65,812½	0 4 0		16,453 2 0		9,056	0 1 5		832 5 0	19,486	0 2 6		3,126 9 8	
Centring	.....	.....		2,400 0 0		.....	.....		115 13 6	.. ...	.....		646 3 11	
Cornice work in chunam ... ... Cubic feet.	2,512½	0 4 0		628 2 0		415	0 3 6		89 15 7	906	0 4 10		272 15 9	Materials such as brick, &c., are at hand.
Terracing with brick on edge, jelly, three courses of flat tiles and three coats plastering to the ceiling and top of the terrace ... ... Squares.	25 50/100	22 0 0		560 15 10		.....	.....		2 5 0	.....	.....		154 5 5	This work is in progress.
Putting jelly, two courses of flat tiles and plastering three coats chunam over the arched roof ... ... Squares.	286 50/100	10 15 3		3,138 1 2		.....	.....		31 0 0	.....	.....		46 4 0	Do. do.
Flooring with brick on edge in chunam and a levelling course of wall bricks underneath ... ... do.	307 50/100	7 4 0		2,229 6 0		.....	.....		.....	113	13 6 4		1,513 8 11	44,250 large and 77,544 small bricks remain in hand.
Excavating foundations and filling the basement ...	.....	.....		600 0 0		.....	.....		.....	.....	.....		809 15 9	Foundations have been excavated an
Contingencies	.....	.....		8,030 1 3		.....	.....		45 5 3	.....	.....		3,577 5 11	additional depth of 2 feet.
Two Solitary cells for women.														
Rough stone in chunam... ... ... Cubic yards.	1,513 2/27	3 0 0		4,541 5 4		.....	.....		262 14 0	987	2 6 1		2,350 5 5	
Excavating foundations and filling the basement ...	.....	.....		140 0 0		.....	.....		.....	.....	.....		143 4 4	
Contingencies	.....	.....		1,016 3 10		.....	.....		120 6 6	.....	.....		322 12 11	

Progress Report of

Central Jail.—(Concluded.)

Estimate.								Work per	Work performed up to this month.					Remarks.
Items.		Quantity.	Rate.			Amount.			Quantity.	Rate.		Amount.		
			Rs.	A.	P.	Rs.	A.	P.		Rs.	A.	P.	Rs. A. P.	
Enclosure walls.														
Rough stone in chunam	Cubic yards.	4,776 8/17	3	0	0	14,328	14	2	.....	.....	.....	.....	1,112 13 5	2,000 Cubic yards of rough stone 25½ Garces of chunam and 18½ of sand remain in hand.
Broken bottle in do.	Squares.	7,440	0	2	0	930	0	0	.....	.....	.....	.....	444 9 10	22,231 Bottles have been collected at work.
Excavating foundations and filling the basement ...		.....	.....			150	0	0	.....	.....	.....	.....	40 7 0	
Contingencies		.....	.....			1,552	5	1	.....	.....	.....	.....	100 13 8	
Banquette, &c.														
Broken bottle in chunam...	Squares.	49 20/100	0	2	0	615	0	0	.....	.....	.....	.....	12 5 5	617 Bottles do. do.
Front gate and wooden railings.														
Wooden railings complete...	R. feet.	1,300	2	8	0	3,250	0	0	.....	.....	.....	.....	77 12 0	77¼ Feet teak-wood purchased.
Masonry work		.....	.....			560	0	0	.....	.....	.....	.....	2 5 6	
Well.														
Earthwork	Cubic yards.	2,287	0	1	4	190	9	4	.....	2,287	0	1	4	190 9 4	
Do.	do.	620	0	1	6	58	2	0	.....	620	0	1	6	58 2 0	
Do.	do.	2,110 1/8	0	2	5	320	0	0	.....	2,118 10/16	0	2	5	320 0 0	
Do.	do.	2,400	0	7	0	1,050	0	0	.....	2,400	0	7	0	1,050 0 0	
Baling water and sinking the well frame		.....	.....			442	10	0	.....	.....	.....	.....	462 10 0	
Value of well frame		.....	.....			483	6	5	.....	.....	.....	.....	483 6 5	
Cut stone in chunam	Cubic yards.	40·5	29	0	11	1,167	10	9	.....	.....	.....	.....	.....	
Do.	do.	40·5	22	6	11	901	7	1	.....	40·5	29	0	11	1,167 11 8	
Do.	do.	40·5	18	0	4	724	2	9	.....	40·5	22	6	9	901 1 8	
Do.	do.	16·2	17	8	0	281	4	9	.....	40·5	18	1	10	727 14 10	
Do.	do.	24·3	17	8	0	421	15	1	.....	16·2	17	0	9	274 0 0	
Do.	do:	36·4½	16	14	0	610	5	0	.....	24·3	17	4	6	416 9 7	
Filling in the outside of steening	do.	6,600	0	1	0	412	8	0	.....	28·0	17	1	5	478 8 0	12 Cubic yards of cyclopean stone remain at Quarry.
Contingencies		.....	.....			355	14	10	.....	6,543 12/16	0	1	0	388 15 0	
Clearing jungle		.....	.....			.....			.....	.....	.....			347 7 11	
	Total...	.....	.....			.....			.....	.....	.....			181 2 1	
Unadjusted advance remaining at the end of Jan. 1865.		.....	.....			.....			.....	4,128 13 3	.....	.....		50,831 5 3	
	Total ...	.....	.....			.....			.....	.....	.....	....		53,791 6 5	
										.....	.....	.....		1,04,622 11 8	

Range Office No. 6,
Camp at Cottapully,
7th February 1865.

(Signed) A. RAMIAH, *Supervisor,*
In charge of No. 6 Range, Godavery District.

(Signed) J. BEATTY, Captain, R. E.,
For Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
2nd March 1865.

No. 4. ORDER THEREON, 2nd March 1865, No. 567.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Judicial 1863 Dept.

Proceedings of Govt. P. W. Dept. No. 567

Dated 2nd & 4th June 1863.

No. 380. 11th March 1865.

Communicates to the Inspector General of Sails.

No. 551

Covering report of Enquiries made on the Central Jail at Rajamundry during Jany. 1863.

57. 55.

With Order.

The Inspector General of Sails. Forwarded