M.R.O. 1—22,000—16-10-42.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 889 Press Mis.

122-173

Dated 23 - 6 - 1918.

6/6

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department

23rd *June* 1865.

No. 172. Read the following Proceedings of Government in the Public Works Department, dated 17th June 1865, No. 1687.

Communicating the Report of Progress made on the Central Jail at Rajahmundry for the month of April 1865. } (Vide Proceedings, Public Works Dept., dated 17th June 1865, Nos. 440 & 441.)

No. 173. ORDER THEREON, 23rd June 1865, No. 889.

Communicated to the Inspector General of Jails.

(Signed) W. HUDLESTON,
Acting Secretary to Government.

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 440.

Read the

GODAVERY

Progress Report of the Central Jail at

ollowing:—

)ISTRICT.

Rajahmundry for the month of April 1865.

Items.	Estimate.			Work performed up to this month.			Work performed up to this month.			Remarks.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Four Workshops.										
Rough stone in chunam ... ... Cubic yards.	1,493 1/27	3 0 0	4,481 5 4	4	19 9 9	478 7 0	1,508	2 11 1	4,064 8 7	
Terracing with brick on edge, &c. &c. ... Square.	220 50/100	22 0 0	4,857 9 8	.....	.....	96 4 9	.....	.....	662 12 9	
Flooring with do. do. ,,	192	7 4 0	1,392 0 0	34	1 7 3	49 8 6	43	6 8 4	280 7 0	
Excavating foundations and filling the basement ...	.....	.....	164 0 0	.....	.....	.....	.....	.....	179 2 4	
Teak-wood wrought and put up ... Cubic feet.	3,502 9/12	2 4 0	7,881 4 0	1,782 1/2	2 4 0	4,009 11 0	1,782 1/2	2 4 0	4,009 11 0	
Cut stones over the pillars' heads ... ... No.	152	1 4 0	190 0 0	.....	.....	.....	114	1 7 11	170 2 7	
Do. do. centre do. ... ... Do.	84	1 8 0	126 0 0	.....	.....	0 13 9	41	1 14 6	78 2 10	
Contingencies	.....	.....	1,926 13 4	.....	.....	470 11 7	.....	.....	1,037 5 0	
Partition walls between centre pillars, &c.										
Rough stone in chunam... ... ... Cubic yards.	185 9/27	3 0 0	556 0 0	.....	.....	8 1 4	182	2 11 7	495 10 3	
Contingencies	.....	.....	91 6 4	.....	.....	2 8 2	.....	.....	83 9 4	
Six Towers.										
Rough stone in chunam ... ... Cubic yards.	421 1/27	3 0 0	1,263 2 6	60	6 10 6	399 7 9	144	2 14 1	414 13 2	
Excavating foundations and filling the basement ...	.....	.....	15 0 0	.....	.....	.....	.....	.....	12 13 4	
Teak-wood wrought and put up ... Cubic feet.	52 6/12	2 4 0	118 2 0	60 1/2	2 4 0	136 6 6	60 1/2	2 4 0	136 6 6	
Contingencies	.....	.....	148 1 0	.....	.....	13 8 0	.....	.....	13 8 0	
Centre Warder.										
Rough stone in chunam... ... ... Cubic yards.	346 8/27	3 0 0	1,040 0 0	40	1 9 9	68 5 6	338	2 10 3	893 1 0	
Arch work in do. ... ... Cubic feet.	152	0 3 0	28 8 0	.....	.....	3 14 3	152	0 1 2	11 3 0	
Terracing with brick on edge, &c. &c. ... Square.	20 8/100	18 10 10	388 4 11	.....	.....	1 2 6	.....	.....	1 2 6	
Stone columns ... ... No.	12	12 8 0	150 0 0	.....	.....	.....	12	12 13 11	154 7 7	
Cornice work in chunam ... ... Cubic feet.	127 1/2	0 4 0	31 14 0	.....	.....	10 14 0	.....	.....	10 14 0	
Excavating foundations and filling the basement ...	.....	.....	80 0 0	.....	.....	.....	.....	.....	74 9 1	
Country wood batten doors with frames and fixtures, &c., complete 8 × 4 ... ... each.	3	26 0 0	78 0 0	3	6 0 0	78 0 0	3	26 0 0	78. 0 0	
Do. do. window shutters with frames and iron bars &c., complete 5× 2·6 each.	8	15 0 0	120 0 0	8	5 0 0	120 0 0	8	15 0 0	120 0 0	
Teak-wood wrought and put up ... Cubic feet.	322 1/2	2 4 0	725 11 6	345	2 4 0	776 2 6	345	2 4 0	776 2 6	
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0	12	0 3 0	2 4 6	12	0 14 4	10 12 6	
Upper Story.										
Stone columns... ... ... No.	12	12 0 0	144 0 0	.....	.....	22 15 8	.....	.....	138 15 6	
Cut stones over the pillars' heads ... ... ,,	12	1 4 0	15 0 0	.....	.....	0 13 6	.....	.....	6 14 9	
Teak-wood wrought and put up ... ... Cubic feet.	322 1/2	2 4 0	725 14 6	345	2 4 0	776 2 6	345	2 4 0	776 2 6	
Country wood batten doors with frames and iron fixtures &c., complete 8 × 4 ... ... each.	3	26 0 0	78 0 0	1	6 0 0	26 0 0	1	26 0 0	26 0 0	
Do. do. windows do. 5 × 2·6 ... ... ,,	8	18 0 0	144 0 0	6	5 0 0	90 0 0	6	15 0 0	90 0 0	
Contingencies	.....	.....	534 15 6	.....	.....	172 0 9	.....	.....	342 2 11	
Two Workshops with Truss Roof.										
Rough stone in chunam ... ... Cubic yards.	713 1/27	3 0 0	2,140 11 6	.....	.....	209 8 4	696	2 9 0	1,784 13 3	
Flooring with brick on edge, &c. &c. ... Square.	86 75/100	7 4 0	628 12 8	.....	.....	.....	.....	.....	143 2 8	
Excavating foundations and filling the basement ...	.....	.....	120 0 0	.....	.....	.....	.....	.....	128 11 9	
Cut stones over the pillars' heads ... No.	38	1 4 0	47 8 0	.....	.....	.....	.....	.....	24 13 0	
Wooden truss, complete ... ... each.	38	35 0 0	1,330 0 0	22	5 0 0	770 0 0	22	35 0 0	770 0 0	
Teak-wood wrought and put up ... Cubic feet.	1,706 6/12	2 4 0	3,840 11 0	375 4/12	2 4 0	844 8 0	375 4/12	2 4 0	844 8 0	
Contingencies	.....	.....	968 7 6	.....	.....	163 1 6	.....	.....	375 4 7	

Progress Report of the Central Jail, &c.—(Continued.)

Items.	Estimate.			Work performed up to this month.			Work performed up to this month.			Remarks.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Five Radial Block of Cells.										
Rough stone in chunam ... ... Cubic yards.	11,027 4/7	3 0 0	33,352 9 3	8,696	2 9 9	22,720 4 4	471	1 4 7	605 11 7	
Arch work in chunam over the doors	167½	0 3 0	35 2 6	.....	.....	7 15 6	.....	.....	2 12 0	
Do. do. with brick in chunam ... Cubic feet.	65,812½	0 4 0	16,453 2 0	34,800	0 2 3	4,961 0 8	2,624	0 3 9	614 1 5	
Contingencies	.....	.....	2,400 0 0	.....	.....	837 10 8	.....	.....	48 8 4	
Cornice work in chunam ... ... Cubic feet.	2,512½	0 4 0	628 2 0	1,323	0 4 0	336 8 2	30	0 0 7	1 2 0	
Terracing with brick on edge, &c. &c. ... Square.	25 50/100	22 0 0	560 15 10	.....	.....	181 8 1	.....	.....	17 9 5	
Putting jelly, two courses of flat-tiles, &c. ... Yards.	286 50/100	10 15 3	3,138 1 2	.....	.....	793 6 0	.....	.....	398 14 0	
White-washing in chunam ... ... Square.	1,720	0 3 0	322 8 0	.....	.....	150 0 0	.....	.....	.....	
Flooring with brick on edge, &c. &c. ... ,,	307 50/100	7 4 0	2,229 6 0	210	8 10 6	1,818 2 4	40	2 10 8	106 9 2	
Excavating foundations and filling the basement ...	.....	.....	600 0 0	.....	.....	809 15 9	.....	.....	.....	
Teak-wood joists (40) ... ... Cubic feet.	250	2 4 0	562 8 0	250	2 4 0	562 8 0	250	2 4 0	562 8 0	
Iron doors with wooden frames, &c., &c. ... each.	320	60 0 0	19,200 0 0	246	60 0 0	14,760 0 0	246	60 0 0	14,760 0 0	
Contingencies	.....	.....	8,030 1 3	.....	.....	5,262 10 1	.....	.....	1,576 6 8	
Two Solitary Cells for Women.										
Rough stone in chunam... ... ... Cubic yards	1,513 2/7	3 0 0	4,541 5 4	987	2 9 10	2,581 3 2	.....	.....	220 13 9	
Terracing with brick on edge, &c. &c. ... Square	76 80/100	22 0 0	1,689 9 6	.....	.....	1 7 9	.....	.....	.....	
Flooring with do. do. ... ,,	54 12/100	7 4 0	392 5 10	.....	.....	136 13 7	.....	.....	.....	
Excavating foundations and filling the basement ...	.....	.....	140 0 0	.....	.....	143 4 4	.....	.....	.....	
Teak-wood wrought and put up ... ... Cubic feet.	776 13/13	2 4 0	1,746 10 0	.....	.....	979 8 0	435 1/1	2 4 0	979 8 0	
Iron doors with wooden frames, &c. complete 6·6 X 3·6										
Iron shutters will be supplied by the Inspector General of Jails if required ... ... each.	40	35 0 0	1,400 0 0	2	35 0 0	70 0 0	2	35 0 0	70 0 0	
Contingencies	.....	.....	1,016 3 10	.....	.....	454 1 2	.....	.....	109 0 0	
Out-offices for Jailers.										
Country wood batten windows with frames 2·6 × 3·3 each	3	6 0 0	18 0 0	1	6 0 0	6 0 0	1	6 0 0	6 0 0	
Hospital and Stores, &c.										
Batten doors with iron fixtures, &c. complete 7 X 3 each.	24	17 0 0	408 0 0	24	17 0 0	408 0 0	24	17 0 0	408 0 0	
Do. do. do. 6 × 3 do.	9	15 0 0	135 0 0	4	15 0 0	60 0 0	4	15 0 0	60 0 0	
Enclosure walls.										
Rough stone in chunam ... ... Cubic yards.	4,776 3/7	3 0 0	14,328 14 2	2,402	3 15 10	9,591 10 4	928	2 6 10	2,250 6 2	
White-washing in do. ... ... Square.	793 60/100	0 3 0	148 12 9	.....	.....	120 0 0	.....	.....	120 0 0	
Broken bottle in do. ... ... ,,	7,440	0 2 0	930 0 0	.....	.....	454 9 10	.....	.....	10 0 0	
Excavating foundations and filling the basement ...	.....	.....	150 0 0	.....	.....	79 5 5	.....	.....	4 0 6	
Contingencies	.....	.....	1,552 5 1	.....	.....	899 10 1	.....	.....	285 0 9	
Banquite, &c.										
Broken bottle in chunam... ... ... Square.	49 50/100	0 2 0	615 0 0	.....	.....	31 5 5	.....	.....	.....	
Contingencies	.....	.....	526 13 7	.....	.....	5 0 0	.....	.....	.....	
Front gate and wooden Railings.										
Wooden railings complete ... ... R. feet.	1,300	2 8 0	3,250 0 0	.....	.....	1,163 0 0	.....	.....	1,085 4 0	
Masonry work	.....	.....	560 0 0	.....	.....	2 5 6	.....	.....	.....	
Contingencies	.....	.....	482 8 0	.....	.....	26 6 0	.....	.....	26 6 0	

Progress Report of the

Items.	Estimate.						Work per
	Quantity.	Rate.		Amount.			Quantity.
		Rs.	A.	P.	Rs.	A.	P.	
Well.								
Earthwork ... ... Cubic yards.	2,287	0	1	4	190	9	4	.....
Do. ... ... ,,	620	0	1	6	58	2	0	.....
Do. ... ... ,,	2,118 10/16	0	2	5	320	0	0	.....
Do. ... ... ,,	2,400	0	7	0	1,050	0	0	.....
Baling water and sinking the well frame ,,	.....		.....		442	10	0	.....
Value of well frame	.....		.....		483	6	5	.....
Cut stone in chunam ... ... Cubic yards.	40·5	29	0	11	1,167	10	9	.....
Do. ... ... ,,	40·5	22	6	11	901	7	1	.....
Do. ... ... ,,	40·5	18	0	4	724	2	9	.....
Do. ... ... ,,	16·2	17	8	0	281	4	9	.....
Do. ... ... ,,	24·3	17	8	0	421	15	1	.....
Do. ... ... ,,	36·4½	16	14	0	610	5	0	.....
Filling in the outside of steening ... ... ,,	6,600	0	1	0	412	8	0	.....
Contingencies	.....		.....		355	14	10	.....
Clearing jungle	.....		.....		.....			.....
Total...	.....		.....		.....			.....
Unadjusted advances remaining up to the end of April 1865	.....		.....		.....			.....
Total...	.....		.....		.....			.....

1. Of the five Radial blocks of cells three are finished, one half finished, the other at basement level.
2. Of the six work sheds, one is finished, two being roofed, and the remaining three have their walls up.
3. The walls of the cells for females and solitary confinement are raised 5 feet.
4. The central warder lower story finished.
5. Enclosure wall about one-third done, three sides 14 feet high, two sides 8½ feet high and two sides 4 with cut stone (and sunk 72 feet) has been completed.

WALTAIR,
29th May 1865.

Central Jail, &c.—(Concluded.)

Formed in this month.		Work performed up to this month.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	
.....	.....	2,287	0 1 4	190 9 4	
.....	.....	620	0 1 6	58 2 0	
.....	.....	2,118 10/16	0 2 5	320 0 0	
.....	.....	2,400	0 7 0	1,050 0 0	
.....	.....	.....	.....	462 10 0	
.....	.....	.....	.....	483 6 5	
.....	.....	40·5	29 0 11	1,167 11 8	
.....	.....	40·5	22 6 9	901 1 8	
.....	.....	40·5	18 1 10	727 14 10	
.....	.....	16·2	17 0 9	274 0 0	
.....	.....	24·3	17 4 6	416 9 7	
.....	.....	28	17 1 5	478 8 0	
.....	.....	6,543 10/16	0 1 0	392 7 6	
.....	.....	.....	.....	347 7 11	
.....	.....	.....	.....	181 2 1	
.....	34,131 13 7	.....	.....	97,087 12 11	
.....	.....	.....	.....	*27,091 4 11	* Government Workshop... 13,882 0 10 Other advances ... 13,209 4 1 27,091 4 11
.....	.....	.....	.....	1,24,179 1 10	

feet high. Two of the radial walls commenced, and four of the lower. A large well (22 feet diameter) line

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
17th June 1865.

No. 441. ORDER THEREON, 17th June 1865, No. 1,087.

CIVIL WORKS, No. 73.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

No 889 of 23rd June 1865 –

Communicated to the Inspector General of Jails.

To the Insp. Genl of Jails dated 23/6

Exd. T. O'Connor.