15/3/53
2001

3775 2K4
RH

M.R.O. 1—23,000—18-10-52.

# MADRAS RECORD OFFICE.

---

## Government of Madras.

Judicial DEPARTMENT.

G.O. No. 891 Press Mis.

1786-87

Dated 23.6. 19=1865

**Not to be folded or roughly handled**

*Proceedings of the Madras Government, Judicial Department*

**23*rd June* 1865.**

No. 176. Read the following Proceedings of Government in the Public Works Department, dated 17th June 1865, No. 1690.

Communicating Report of Progress made on the Central Jail at Coimbatore during May 1865. } (Vide Proceedings, Public Works Dept., dated 17th June 1865, Nos. 446 & 447.)

No. 177. ORDER THEREON, 23rd June 1865, No. 891.

Communicated to the Inspector General of Jails.

(Signed) W. HUDLESTON,
*Acting Secretary to Government.*

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 446.

Read the

*Progress Report of Mr.* JOHN GEORGE, *Assistant Engineer in charge*

| Items. | Unit. | Original Estimate. | | |
|---|---|---|---|---|
| | | Quantity. | Rate. | Amount. |
| | | | RS. A. P. | RS. A. P. |
| Rough stone in mortar ... ... ... | C. Yds. | 11,581½ | 2 8 0 | 29,271 12 0 |
| Brick work in do. ... ... ... | „ | 12,919⅝ | 4 0 0 | 51,679 1 2 |
| Terracing ... ... ... ... ... | Square. | 495 8/10 | ..... | 12,788 8 0 |
| White-washing ... ... ... ... | „ | 4,769 | 0 2 2 | 645 12 10 |
| Flooring brick on edge ... ... ... | „ | 754 | 8 3 4 | 6,189 1 4 |
| Excavating foundation ... ... ... | Rupees. | ..... | ..... | 1,614 8 0 |
| Teak-wood wrought and put up ... ... | C. Ft. | ..... | ..... | ..... ... |
| Jungle-wood do. do. ... ... | „ | 8,533¾ | 1 12 0 | 14,956 1 0 |
| Wood oil ... ... ... ... ... | Square. | 463 | 1 2 8 | 540 2 8 |
| Cut stone over pillars ... ... ... | No. | 269 | 1 0 0 | 269 0 0 |
| Do. for centre pillars ... ... ... | „ | 84 | 1 8 0 | 126 0 0 |
| Flat arch work ... ... ... ... | C. Ft. | 1,868⅝ | 0 3 0 | 350 5 10 |
| Plastering ... ... ... ... ... | Square. | ..... | ..... | ..... |
| Stone columns ... ... ... ... | No. | 24 | 14 12 0 | 354 0 0 |
| Wooden stair-case complete ... ... | Rupees. | ..... | ..... | 120 0 0 |
| Cornice work ... ... ... ... | C. Ft. | 2,947 | 0 6 10 | 1,258 9 10 |
| Country-wood batten doors, complete. ... | Pairs. | 60 | ..... | 1,080 8 6 |
| Ditto. windows, do. ... ... | „ | 35 | ..... | 518 8 0 |
| Roofing with country-wood... ... ... | Square. | 131¼ | 8 3 4 | 1,077 5 6 |
| Painting ... ... ... ... ... | „ | 140¼ | ..... | 298 0 6 |
| Wooden trusses complete ... ... ... | No. | 38 | 30 0 0 | 1,140 0 0 |
| Arched roof ... ... ... ... ... | C. Ft. | 65,812½ | 0 3 0 | 12,339 13 6 |
| Centrings for do. ... ... ... | Rupees. | 3,100 | ..... | 3,100 0 0 |
| Putting jelly, two courses of flat tiles, and plastering over the arched roof. | Square. | 286¼ | 9 0 0 | 2,578 8 0 |
| Iron doors with wooden frames and venetian barred above, complete. | No. | 320 | 60 0 0 | 19,200 0 0 |
| Iron doors with wooden frames, iron fixtures and venetian, complete. | „ | 40 | 35 0 0 | 1,400 0 0 |
| Venetian windows barred ... ... ... | „ | ..... | ..... | ..... |
| Lead color ... ... ... ... | Square. | 320 | 2 2 0 | 680 0 0 |
| Country-wood Necessary seat | Rupees. | ..... | ..... | 16 0 0 |
| Coping to walls ... ... ... ... | C. Ft. | 123⅜ | 0 1 3 | 9 10 6 |
| Wooden railing complete ... ... | R. Ft. | 1,300 | 2 8 0 | 3,250 0 0 |
| Iron rails with gates inside ... ... | Rupees | ..... | ..... | 427 8 0 |
| Do. do. outside ... ... | „ | | ..... | 570 0 0 |
| Masonry work under the gates ... ... | „ | ..... | ..... | 450 0 0 |
| Eave board ... ... ... ... | „ | ..... | ..... | 10 0 0 |
| Tarring ... ... ... ... ... | „ | ..... | ..... | ..... |
| Coping with laterite stone in chunam ... | Square. | 51⅛ | 7 0 0 | 358 12 0 |
| Laying with laterite stone in clay ... | „ | 36 9/10 | 1 8 0 | 55 5 7 |
| Well ... ... ... ... ... | „ | ..... | ..... | ..... ... |
| Sundries ... ... ... ... ... | ..... | ..... | ..... | 19,077 1 3 |
| Total... | ... | ..... | ..... | 1,87,800 0 0 |
| Total expenditure to 31st May 1865... | ..... | ..... | ..... | ..... |
| Recoveries in previous year's expenditure. | ..... | ..... | ..... | ..... |
| | ..... | ..... | | ..... |



following :—

*of Central Jail at Coimbatore, for the month of May 1865.*

| Revised Estimate. | | | Work performed in this month. | | | Work performed up to this month. | | |
|---|---|---|---|---|---|---|---|---|
| Quantity. | Rate. | Amount. | Quantity. | Rate | Amount. | Quantity. | Rate | Amount. |
| | RS. A. P. | RS. A. P. | RS. A. P. | RS. | RS. A. P. | | RS. | RS. A. P. |
| 24,585¼ | 3 8 0 | 86,477 11 8 | 100 1/21 | ... | 3,293 3 10 | 8,514 16/27 | ... | 55,841 9 7 |
| 4,897 14/27 | 6 0 0 | 29,505 4 1 | 182 7/27 | ... | 4,733 9 6 | 1,964 15/27 | ... | 25,305 13 5 |
| 540 5/16 | ..... | 16,209 9 3 | ..... | ... | 28 12 0 | 51 | ... | 338 6 0 |
| 5,482½ | 0 6 0 | 2,055 15 0 | ..... | ... | ..... | ..... | ... | ..... |
| 729½ | 12 0 0 | 8,754 4 7 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 1,847 0 0 | ..... | ... | 117 3 0 | ..... | ... | 536 8 11 |
| 946⅔ | 4 0 0 | 3,786 14 0 | ..... | ... | ..... | ..... | ... | ..... |
| 7,644 | 2 0 0 | 15,317 15 1 | ..... | ... | 2,838 7 8 | 2,861 5/72 | ... | 17,373 6 3 |
| 475⅘ | 1 4 0 | 594 12 0 | ..... | ... | 58 8 0 | ..... | ... | 58 8 0 |
| 307 | 1 12 0 | 537 4 0 | 13 | ... | 19 8 0 | 114 | ... | 165 10 8 |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | ..... |
| 1,663⅓ | 0 4 6 | 467 11 11 | ..... | ... | ..... | ..... | ... | 106 1 2 |
| 833¾ | 3 8 0 | 293 2 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 120 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| 2,948½ | 0 8 0 | 1,474 4 0 | ..... | ... | ..... | ..... | ... | ..... |
| 43 | ..... | 1,199 0 0 | 32 | ... | 798 12 0 | 36 | ... | 985 0 7 |
| 35 | ..... | 654 0 0 | 24 | ... | 444 0 0 | 32 | ... | 580 0 0 |
| 132½ | 18 0 0 | 2,404 10 2 | ..... | ... | ..... | ..... | ... | 44 0 0 |
| 38¾ | 4 12 0 | 189 4 0 | ..... | ... | ..... | ..... | ... | 11 10 0 |
| 38 | 80 0 0 | 3,116 0 0 | ..... | ... | 296 2 0 | 35 | ... | 2,186 13 2 |
| 77,000 | 0 4 6 | 21,656 4 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 3,100 0 0 | ..... | ... | 1,161 8 4 | ..... | ... | 1,203 11 4 |
| 394⅘ | 15 0 0 | 5,921 15 8 | ..... | ... | ..... | ..... | ... | 22 11 4 |
| 160 | 60 0 0 | 9,600 0 0 | ..... | ... | 669 15 0 | 113 | ... | 8,976 8 4 |
| 55 | 40 0 0 | 2,200 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| 160 | 30 0 0 | 4,800 0 0 | ..... | ... | 734 14 4 | 64 | ... | 1,180 10 4 |
| 310 | 6 0 0 | 1,860 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 16 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| 10,752 | 0 4 0 | 2,688 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| 1,640 | 2 8 0 | 4,100 0 0 | ..... | ... | ..... | 650 | ... | 1,312 9 0 |
| ..... | ..... | 427 8 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 570 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 450 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 175 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 1,142 0 0 | ..... | ... | ..... | ..... | ... | ..... |
| ..... | ..... | 23,288 10 7 | ..... | ... | 897 10 4 | ..... | ... | 9,293 3 4 |
| ..... | ..... | 2,57,000 0 0 | ..... | ... | 16,092 2 0 | ..... | ... | 1,25,522 13 5 |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | 1,25,522 13 5 |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | 2,848 1 2 |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | 1,22,674 12 3 |
| ..... | ..... | ..... | ..... | ... | ..... | ..... | ... | ..... |

## *Proceedings of the Madras Government, Public Works Department,*
## 17*th June* 1865.

The plan of the Jail is as follows :—

I. Outer wall of 12 sides or divisions.
II. Inner wall of do. do.
III. Radial cells and Workshops, 11 blocks.
IV. Centre. Warder's house.
V. Outside. Jailer's quarters.

Work as follows, has been executed to 31st May 1865 :—

I. Outer wall, six sides completed to full height of 16 feet.
One side built 4 feet high.
II. Inner wall, four sides, foundation and basement built.
III. Radial cells and Workshops, eleven blocks.
1. Workshop. } Foundations excavated.
2. Radial cells. }
3. Workshop, masonry all done, eight trusses for roof ready to put up.
4. Radial cells, foundations excavated.
5. Workshop, completed.
6. Radial cells built to springing of arches, six cells roofed in, all doors and windows up.
7. Workshop, masonry complete, trusses for roof all up, other roof timbers all ready.
8. Radical cells, masonry built to four feet in height, all doors and windows ready.
9. Workshop, completed all except flooring.
10. Radial cells, foundations and basement built, all doors and windows ready.
11. Workshop, foundation and basement built.

IV. Centre warder, lower story built, floor timbers up, all doors and windows ready.
V. Outside. Jailer's quarters. Masonry completed, roof timber up, all doors and windows ready.

COIMBATORE,
*7th June* 1865.

(Signed) JOHN GE[illegible]
*Engineer.*
(Signed) G. W. WALKER, Lie[illegible]nel, R. E.,
*Superintending [illegible], 7th Division.*

No. 447. ORDER THEREON, 17th June 1865, No. 1,690.

CIVIL WORKS, No. 74.

1. Communicated to the Judicial Department.

2. The Superintending Engineer will be requested to expedite the submission of the revised estimate.

(True Extract.)

Colonel, R. E.,
*Secretary to Government.*

To the Judicial Department.
,, Superintending Engineer, 7th Division.

Exd. S. T. Augustin.

No. 891 of 23 June 1865 —
Communicated to the Inspector General of Jails.

To the Inspector General of Jails. Madras

Dated 17th June 1865

Proceedings of Government, Public Works Department, dated 17th June 1865, No. 1690.

No. 1318

Copy of Proceedings of the Executive Engineer, Coimbatore, dated 7th June 1865, submitting a revised estimate for the Coimbatore Prison.

Received 18th June 1865.