M.R.O. 1—30,000—16-10

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 1032	Press ~~Mis.~~
15-16	
Dated 3 . 7 .	~~19~~ 1886

8/9

Not to be folded or roughly handled

Q13

Proceedings of the Madras Government, Judicial Department, 3rd July 1866.

No. 15. Read the following Proceedings of Government in the Public Works Department, dated 21st June 1866, No. 1949.

Communicating Progress Report of the Rajamundry Central Jail for April 1866. (Vide Proceedings, Public Works Department, dated 21st June 1866, Nos. 475 & 476.)

No. 16. ORDER THEREON, 3rd July 1866, No. 1032.

Communicated to the Inspector General of Jails.

(Signed) J. D. SIM.

Acting Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 475. Read the following:—

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Four are finished on radii 3, 5, 7, and 9.

One is being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet: The flying arches and foot-way on the six sides about two-thirds done.

Partition Walls.—On radii 3, 6, and 9, (the entrance angle being 0 or 12), finished.

Inner palisade.—Complete from 3 to 9.

Well.—22 feet diameter, 72 feet deep finished, except parapet and countersloping annular pavement round it.

Towers.—Four out of six finished.

Jailers' quarters.—Walls raised to full height and roof work in progress.

Four temporary sheds for latrine have been erected on the requisition of Jail authorities.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Progress Report of the Central Jail at Rajahmundry for the month of April 1866

Items.	Estimate. Quantity.	Rate.	Amount.	Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Four Workshops.									
Rough stone in chunam ... ... Cubic yards.	1,493 $\frac{21}{27}$	3 0 0	4,481 5 4	.....	.....	.....	1,583$\frac{21}{27}$	2 13 0	4,453 13 9
Terracing with brick on edge, &c., &c. ... Squares.	220 $\frac{80}{100}$	22 0 0	4,857 9 8	.....	.....	.....	105	21 6 4	2,246 7 0
White-washing in chunam... ... ... ,,	261$\frac{1}{100}$	0 3 0	48 15 8	.....	.....	.....	180$\frac{62}{100}$	0 5 10	48 6 3
Flooring with brick on edge, &c., &c. ... ... ,,	192	7 4 0	1,392 0 0	.....	.....	.....	99$\frac{22}{100}$	6 9 9	654 11 0
Excavating foundations and filling the basement ...	.....	.....	164 0 0	.....	.....	.....	.....	.....	179 2 4
Teak-wood wrought and put up ... Cubic feet.	3,640$\frac{1}{2}$	2 4 0	8,190 4 0	.....	.....	.....	3,544$\frac{9}{12}$	2 4 0	7,974 12 0
Wood oil three coats ... ... Squares.	292	1 0 0	292 0 0	.....	.....	.....	146	1 15 3	285 0 8
Cut stones over the pillars' heads ... ... No.	152	1 4 0	190 0 0	.....	.....	.....	114	1 9 8	182 14 5
Do. do. centre do. ... ... ,,	84	1 8 0	126 0 0	.....	.....	.....	63	1 7 4	91 14 11
Contingencies	.....	.....	1,957 13 4	.....	.....	.....	.....	.....	1,487 11 1
Partition wall between centre pillars.									
Rough stone in chunam... ... ... Cubic yards.	185$\frac{9}{27}$	3 0 0	556 0 0	.....	.....	.....	185$\frac{9}{27}$	2 12 8	516 0 3
Contingencies	.....	.....	91 6 4	.....	.....	.....	.....	.....	83 9 4
Six Towers.									
Rough stone in chunam ... ... Cubic yards.	405	3 0 0	1,215 0 0	.....	.....	44 15 10	304$\frac{9}{27}$	3 3 6	978 0 11
Flooring with brick on edge... ... ... Squares.	5$\frac{84}{100}$	7 4 0	40 10 6	3$\frac{12}{100}$	5 1 1	20 4 5	3$\frac{12}{100}$	5 1 1	20 4 5
White-washing in chunam ... ... ,,	73$\frac{2}{100}$	0 3 0	13 11 0	24	0 8 3	12 6 6	24	0 8 3	12 6 6
Excavating foundations and filling the basement ...	.....	.....	15 0 0	.....	.....	.....	.....	.....	17 5 7
Brick in chunam... ... ... Cubic yards.	89$\frac{9}{27}$	4 0 0	357 5 0	34	7 8 0	255 2 1	65	4 8 0	295 1 1
Terrace work ... ... Squares.	106$\frac{8}{100}$	22 0 0	233 9 0	7	23 3 10	162 10 9	7	23 3 10	162 10 9
Teak-wood wrought and put up... ... Cubic feet.	52$\frac{6}{12}$	2 4 0	118 2 0	.....	.....	.....	60$\frac{1}{2}$	2 4 0	136 6 6
Wood oil three coats	.....	.....	6 0 0	.....	.....	.....	.....	.....	3 1 3
Contingencies	.....	.....	256 13 6	.....	.....	44 1 6	.....	.....	140 3 0
Centre Warder.									
Rough stone in chunam... ... ... Cubic yards.	316$\frac{18}{27}$	3 0 0	1,040 0 0	.....	.....	.....	354$\frac{1}{2}$	2 13 3	1,001 15 6
Arch work in do. ... ... Cubic feet.	152	0 3 0	28 8 0	.....	.....	.....	152	0 2 11	27 14 0
Terracing with brick on edge, &c., &c.... Squares.	20$\frac{82}{100}$	18 10 10	388 4 11	.....	.....	.....	20$\frac{82}{100}$	17 10 3	370 7 7
Flooring with do. do. ... ... ,,	18$\frac{36}{100}$	7 4 0	132 5 0	.....	.....	.....	18$\frac{25}{100}$	7 6 6	133 4 5
White-washing in chunam ... ... ,,	48	0 3 0	9 0 0	.....	.....	.....	48	0 5 4	16 0 11
Stone columns ... ... each	12	12 8 0	150 0 0	.....	.....	.....	12	12 13 11	154 7 7
Cornice work in chunam ... ... Cubic feet.	127$\frac{1}{2}$	0 4 0	31 14 0	.....	.....	.....	127$\frac{1}{2}$	0 3 10	30 7 11
Wooden stair-case, complete	.....	.....	180 0 0	.....	.....	.....	.....	.....	180 12 8
Excavating foundations and filling the basement ...	.....	.....	80 0 0	.....	.....	.....	.....	.....	79 7 2
Country-wood batten doors with frames and iron fixtures, ... each.	3	26 0 0	78 0 0	.....	.....	.....	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete ... ... ,,	8	15 0 0	120 0 0	.....	.....	.....	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333$\frac{6}{12}$	2 4 0	750 7 6	.....	.....	.....	409$\frac{6}{12}$	2 4 0	922 2 0
Cut stones over the pillars' heads ... each.	12	1 8 0	18 0 0	.....	.....	.....	12	1 9 0	18 12 6
Wood oil three coats ... ... Squares.	13	1 0 0	13 0 0	.....	.....	.....	13	1 2 2	14 12 1
Red paint three do. ... ... ,,	5$\frac{1}{2}$	1 12 0	9 10 0	.....	.....	.....	5$\frac{1}{2}$	1 13 6	10 1 4
Upper Story.									
Brick in chunam ... ... Cubic yards.	154$\frac{18}{27}$	4 0 0	618 10 8	.....	.....	.....	142$\frac{15}{27}$	4 1 5	580 4 10
Flat arch work... ... ... Cubic feet.	116$\frac{1}{2}$	0 3 0	21 13 6	.....	.....	.....	116$\frac{1}{2}$	0 2 3	16 5 8
Cornice work in chunam	127$\frac{1}{2}$	0 4 0	31 14 0	.....	.....	.....	127$\frac{1}{2}$	0 2 9	22 14 0
Terracing with brick on edge, &c., &c. ... Squares.	21$\frac{72}{100}$	22 0 0	477 13 5	.....	.....	.....	21$\frac{72}{100}$	16 13 9	370 13 9
White-washing in chunam... ... ... ,,	71	0 3 0	13 5 0	.....	.....	.....	71	0 3 11	17 8 6
Stone columns... ... ... each.	12	12 0 0	144 0 0	.....	.....	.....	12	14 0 9	168 9 6
Cut stones over the pillars' heads ... ... ,,	12	1 4 0	15 0 0	.....	.....	.....	12	1 5 8	16 4 6
Teak-wood wrought and put up	333$\frac{1}{2}$	2 4 0	750 7 6	.....	.....	.....	409$\frac{1}{2}$	2 4 0	922 3 6
Country batten doors with frames, and iron fixtures, &c., complete, 8 × 4 ... ... each.	3	26 0 0	78 0 0	.....	.....	.....	3	26 0 0	78 0 0
Do. do. window shutters do. &c., 5 × 2-6 ... ,,	8	18 0 0	141 0 0	.....	.....	.....	8	15 0 0	120 0 0
Wood oil three coats ... ... Squares.	8	1 0 0	8 0 0	.....	.....	.....	8	1 2 4	9 3 0
Paint three do. ... ... ,,	7	1 12 0	12 4 0	.....	.....	.....	7	2 3 4	15 7 4
Contingencies	.....	.....	539 13 6	.....	.....	.....	.....	.....	394 1 0

Progress Report of the Central Jail at Rajahmundry, &c.—(Continued.)

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Two truss roof Workshops.									
Rough stone in chunam ... ... Cubic yards.	713 1/17	3 0 0	2,140 11 6	.....	.....	.....	744 5/17	2 15 11	2,230 1 2
Roofing with country-wood reepers, nails, flat and pan-tiles, and chunam borders... ... ... Squares.	130 33/100	12 0 0	1,563 13 4	.....	.....	83 10 2	130 30/100	10 4 2	1,333 14 7
White-washing in chunam ... ... ,,	160	0 3 0	30 0 0	.....	.....	.....	80	0 5 8	28 6 8
Flooring with brick on edge, &c. ... ... ,,	86 75/100	7 4 0	628 12 8	.....	.....	.....	90	7 5 5	660 10 5
Excavating foundations and filling the basement ...	.....	.....	120 0 0	.....	.....	.....	.....	.....	128 11 9
Cut stones over the pillars' heads ... ... each.	38	1 4 0	47 8 0	.....	.....	.....	38	1 2 1	42 13 8
Wooden truss, complete	38	35 0 0	1,330 0 0	.....	.....	.....	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 11/12	2 4 0	3,840 11 0	.....	.....	.....	1,775 23/12	2 4 0	3,993 15 9
Contingencies	.....	.....	968 7 6	.....	.....	.....	.....	.....	865 15 2
Five Radial Block of Cells.									
Rough stone in chunam ... ... Cubic yards.	11,117 4/27	3 0 0	33,352 9 3	6	4 9 4	27 8 3	10,375 20/27	2 9 2	26,719 3 10
Arch work in chunam over four doors ... ,,	187½	0 3 0	35 2 6	.....	.....	.....	150	0 2 8	25 2 3
Arched roof with brick in chunam ... Cubic feet.	65,812½	0 4 0	16,453 2 0	.....	.....	.....	46,575	0 2 4	6,758 0 1
Centrings	.....	.....	2,400 0 0	.....	.....	.....	.....	.....	1,356 10 10
Cornice work in chunam	2,512½	0 4 0	628 2 0	.....	.....	.....	2,010	0 3 3	413 1 2
Terracing with brick on edge, &c., ... Squares.	25 10/100	22 0 0	560 15 10	.....	.....	28 11 8	21 84/100	16 10 9	416 12 11
Putting jelly, two courses of flat tiles, &c. ... ,,	386 7/8	10 15 3	4,236 5 8	.....	.....	121 8 11	306 58/100	9 9 10	2,952 14 4
White-washing in chunam ... ... ,,	1,720	0 3 0	322 8 0	439	0 4 10	132 3 0	1,471	0 4 4	400 10 0
Flooring with brick on edge, &c., &c. ... ... ,,	307 50/100	7 4 0	2,229 6 0	.....	.....	.....	246	9 13 7	2,422 11 1
Excavating foundations and filling the basement ...	.....	.....	600 0 0	.....	.....	.....	.....	.....	821 14 8
Teak-wood joists (forty) ... ... Cubic feet.	250	2 4 0	562 8 0	.....	.....	.....	250	2 4 0	562 8 0
Iron doors with wooden frames, &c. ... ... each.	320	60 0 0	19,200 0 0	.....	.....	.....	320	60 0 0	19,200 0 0
Wood oil three coats to the joists	.....	.....	25 0 0	.....	.....	.....	.....	.....	25 15 8
Lead color three coats to the weather boards, and iron doors ... ... Squares.	300	2 6 0	712 0 0	.....	.....	2 0 0	180	3 7 5	623 12 1
Pad-locks ... ... each.	360	8 0 0	2,880 0 0	.....	.....	.....	206	2 4 6	470 6 6
Contingencies	.....	.....	8,156 12 9	.....	.....	80 5 5	.....	.....	5,856 7 4
Solitary Cells for Women.									
Rough stone in chunam ... ... Cubic yards.	1,513 11/27	3 0 0	4,541 5 4	.....	.....	.....	1,036 17/27	3 1 7	3,213 7 10
Arch work in do.... ... ... Cubic feet.	412½	0 3 0	77 5 6	.....	.....	.....	206	0 2 2	28 11 9
Flooring with do. do. ... ... Squares.	76 80/100	22 0 0	1,689 9 6	.....	.....	.....	.....	.....	1 7 9
Excavating foundations and filling the basement... ...	54 18/100	7 4 0	392 5 10	.....	.....	.....	.....	.....	136 13 7
Teak-wood wrought and put up ... ... Cubic feet.	.....	.....	140 0 0	.....	.....	.....	.....	.....	143 4 4
Iron doors with wooden frames, &c. ... each.	776 34/112	2 4 0	1,746 10 0	.....	.....	.....	770 114/112	2 4 0	1,734 10 6
Wood oil three coats to the joists	40	35 0 0	1,400 0 0	.....	.....	.....	40	35 0 0	1,400 0 0
Lead color three coats	.....	.....	60 0 0	.....	.....	.....	.....	.....	40 3 3
Contingencies	.....	.....	40 0 0	.....	.....	.....	.....	.....	32 2 2
Jailers' quarters.	.....	.....	1,016 3 10	.....	.....	.....	.....	.....	708 14 8
One rough stone in chunam ... ... Cubic yards.	465 14/27	3 0 0	1,396 5 3	278	4 5 4	1,204 5 11	410	3 0 1	1,322 13 9
Arch work ... ... Cubic feet.	409½	0 3 0	76 12 6	408	0 3 0	76 11 11	408	0 3 0	76 11 11
Excavating foundations, &c.	.....	.....	22 0 0	.....	.....	62 4 2	.....	.....	80 4 8
Wood oil three coats to the beams and joists, &c. ...	.....	.....	20 0 0	.....	.....	.....	.....	.....	14 14 8
Red paint three coats to the doors and windows, ...	.....	.....	35 0 0	.....	.....	.....	.....	.....	24 9 3
Contingencies	.....	.....	359 4 3	.....	.....	131 6 2	.....	.....	148 9 2
Out-offices for Jailers.									
Country-wood batten windows, with frames and iron fixtures, &c., complete, 2-6 X 3-3	3	6 0 0	18 0 0	.....	.....	.....	1	6 0 0	6 0 0
Painting	.....	.....	6 0 0	.....	.....	.....	.....	.....	5 0 11
Hospital and Stores, &c.									
Batten doors with frames, and iron fixtures, &c., complete, 7 × 3	24	17 0 0	408 0 0	.....	.....	.....	24	17 0 0	408 0 0
Do. do. do. 6 × 3	9	15 0 0	135 0 0	.....	.....	.....	4	15 0 0	60 0 0
Wood oil three coats, red paint three coats	.....	.....	96 0 0	.....	.....	.....	.....	.....	72 0 9

Progress Report of the Central

Items.	Estimate.		
	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.
Enclosure wall.			
Rough stone in chunam ... ... Cubic yards.	6,854 17/16	3 0 0	20,562 15 1
Brick work in do. ... ... „	855 9/27	4 0 0	3,422 13 0
Brick work in do. (arches) ... ... „	346 8/27	5 1 0	1,753 2 0
Concrete work over arches ... ... „	69 2/27	1 12 0	121 4 3
White-washing in do. ... ... Squares.	1,364½	0 3 0	255 13 4
Broken bottle in do.	.....	.....	.....
Wrought iron railings, &c. ... ... lbs.	8,800	0 2 6	1,375 0 0
Fixing and setting up do.	.....	.....	300 0 0
Red painting to iron railings	.....	.....	200 0 0
Excavating foundations, &c.	.....	.....	280 0 0
Contingencies	.....	.....	693 4 6
Scaffoldings and sundries	.....	.....	1,100 0 0
Banquette, &c.			
Broken bottle in chunam ... ... Squares.	.....	.....	.....
Contingencies	.....	.....	.....
Inner Partition wall.			
Rough stone in chunam ... ... Cubic yards.	2,529 3/4	3 0 0	7,589 12 0
White-washing in do. ... ... Squares.	427	0 3 0	80 1 0
Excavating foundations and filling the basement	.....	.....	100 0 0
Broken bottle in chunam ... ... Squares.	.....	.....	.....
Contingencies	.....	.....	778 10 8
Front gate and wooden Railings.			
Wooden railings, complete ... ... R. feet.	1,532	2 8 0	3,830 0 0
Masonry work	.....	.....	560 0 0
Painting	.....	.....	150 0 0
Contingencies	.....	.....	510 0 0
Well.			
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4
Do. ... ... „	620	0 1 6	58 2 0
Do. ... ... „	2,118 10/16	0 2 5	320 0 0
Do. ... ... „	2,400	0 7 0	1,050 0 0
Baling water and sinking the well frame	.....	.....	422 10 0
Value of well frame	.....	.....	483 6 5
Cut stone in chunam ... ... Cubic yards.	40-5	29 0 11	1,167 10 9
Do. do. ... ... „	40-5	22 6 11	901 7 1
Do. do. ... ... „	40-5	18 0 4	724 2 9
Do. do. ... ... „	16-2	17 8 0	281 4 9
Do. do. ... ... „	24-3	17 8 0	421 15 1
Do. do. ... ... „	36-1½	16 14 0	610 5 0
Filling in outside of steening	6,600	0 1 0	412 8 0
Contingencies	.....	.....	355 14 10
Workshops.	.....	.....	.....
Iron pipes	.....	.....	.....
Cisterns.			
Rough stone in chunam	.....	.....	.....
Brick in do.	.....	.....	.....
Plastering	.....	.....	.....
Contingencies	.....	.....	.....
Parapet wall on the top of the Workshops.			
Brick in chunam	.....	.....	.....
Plastering	.....	.....	.....
White-washing in chunam	.....	.....	.....
Centre Warder upper story.			
Iron pipes	.....	.....	.....

Jail at Rajahmundry, &c — Continued.)

Work performed in this month.			Work performed up to this month.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....	.....	28 1 3	5,407 17/27	2 10 8	14,430 8 6
54	1 15 3	105 5 4	54	1 15 3	105 5 4
141	6 0 4	848 11 0	283 13/27	3 13 3	1,087 8 0
24	10 8 1	252 2 3	24	10 8 1	252 2 3
.....	.....	.....	.....	.....	120 0 0
.....	.....	.....	.....	.....	454 9 10
1,723	0 1 2	129 3 6	1,723	0 3 11	425 5 6
.....	.....	28 5 2	.....	.....	36 1 8
.....	.....	.....	.....	.....	46 0 0
.....	.....	.....	.....	.....	203 4 5
.....	.....	.....	.....	.....	1,073 9 10
.....	.....	120 10 9	.....	.....	400 15 0
.....	.....	.....	.....	.....	38 15 0
.....	.....	.....	.....	.....	5 0 0
.....	.....	.....	889 4/27	4 2 5	3,688 8 0
.....	.....	.....	182 140/1000	0 2 4	26 12 1
.....	.....	.....	.....	.....	19 1 0
.....	.....	.....	758 R. feet	0 0 7	28 7 6
.....	.....	.....	.....	.....	151 0 0
.....	.....	.....	300	10 14 10	3,280 13 4
.....	.....	.....	.....	.....	127 2 5
.....	.....	.....	.....	.....	118 13 0
.....	.....	.....	.....	.....	138 10 6
.....	.....	.....	2,287	0 1 4	190 9 4
.....	.....	.....	620	0 1 6	58 2 0
.....	.....	.....	2,118 10/16	0 2 5	320 0 0
.....	.....	.....	2,400	0 7 0	1,050 0 0
.....	.....	.....	.....	.....	462 10 0
.....	.....	.....	.....	.....	483 6 5
.....	.....	.....	40-5	29 0 11	1,167 11 8
.....	.....	.....	40-5	22 6 9	901 1 8
.....	.....	.....	40-5	18 1 10	727 14 10
.....	.....	.....	16-2	17 0 9	274 0 0
.....	.....	.....	24-3	17 4 6	416 9 7
.....	.....	2 1 0	28	17 2 7	480 9 0
.....	.....	.....	6,811½	0 1 0	420 8 11
.....	.....	.....	.....	.....	317 7 11
.....	.....	.....	.....	.....	482 1 6
.....	.....	.....	.....	.....	13 11 3
.....	.....	.....	.....	.....	2 13 9
.....	.....	.....	.....	.....	1 1 0
.....	.....	.....	.....	.....	4 7 0
.....	.....	.....	.....	.....	0 9 0
.....	.....	.....	.....	.....	16 4 4
.....	.....	.....	.....	.....	0 12 0
.....	.....	.....	.....	.....	1 2 0
.....	.....	.....	.....	.....	130 14 1

Progress Report of the Central Jail at Rajahmundry, &c.—(Concluded.)

Items.	Estimate.			Work performed in this month.			Work performed up to the month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Radial Blocks.									
Iron pipes	.....	.....	.....	.....	.....	0 12 0	.....	.....	32 3 7
Cisterns.									
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	30 1 9
Brick in chunam	.....	.....	.....	.....	.....	.....	.....	.....	8 1 0
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 13 9
Parapet wall on the top of the Radial Blocks.									
Brick in chunam	.....	.....	.....	46	4 0 0	20 12 1	46	4 0 0	184 2 2
Plastering	.....	.....	.....	20	2 6 9	18 2 3	20	2 6 9	48 6 9
White-washing in chunam	.....	.....	.....	.....	.....	.....	.....	.....	3 0 0
Temporary sheds of latrine	.....	.....	.....	.....	.....	633 10 8	.....	.....	614 1 8
Bamboo tatties	.....	.....	.....	.....	.....	.....	.....	.....	82 1 9
Materials at site	.....	.....	.....	.....	.....	.....	.....	.....	2,434 1 2
Manufacture of materials	.....	.....	.....	.....	.....	1,308 15 10	.....	.....	8 9 5
Total ...	.....	.....	.....	.....	.....	.....	.....	.....	1,52,858 8 6
Unadjusted advances remaining at the end of April 1866...	.....	.....	.....	.....	.....	5,987 1 9	.....	.....	7,684 5 11
Grand Total ...	.....	.....	.....	.....	.....	.....	.....	.....	1,60,542 14 5

Waltair,
1*st June* 1866.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1*st Division.*

Proceedings of the Madras Government, Public Works Department,
21st June 1866.

No. 476. ORDER THEREON, 21st June 1866, No. 1,949.

CIVIL WORKS, No. 37.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

No. 22 Dy May 1866 Pp. 215-216

Judicial 1866 Dept.

Letter 16 July

Pros. Govt. P. W. Dept.
No. 1949

Dy 21st
Dy 25th } June 66

Rec'd 28 July

No 1360

Forwarding Progress Report
of the Rajamundry
Central Jail for April
1866.

15-16.

Written Order

No 1032 3d July 1866.
Communicated to
the Inspector General
of Jails

50 Insp. General } Despatched
of Jails }