M.R.O. 1—83,000—15-1[illegible]-23.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 1118 Press Mis

121-122

Dated 18-7-~~19~~1886

4/8

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
18*th July* 1866.

No. 171. Read the following Proceedings of Government in the Public Works Department, dated 11th July 1866, No. 2171.

Communicating Progress Report of the Coimbatore Central Jail for May last. } (Vide Proceedings, Public Works Department, dated 11th July 1866, Nos. 220 and 221.)

No. 172. ORDER THEREON, 18th July 1866, No. 1118.
Communicated to the Inspector General of Jails.

(Signed) J. D. SIM,
Acting Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

Read the following :—

No. 220. Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of May 1866.

Items.		Revised Estimate by John George, Esq.						Work performed up to 31st December 1865.						Estimate by Lieutenant-Colonel F. J. Moberly, R. E.					
		Quantity.	Rate.			Amount.		Quantity.	Rate.			Amount.		Quantity.	Rate.			Amount.	
			Rs.	A.	P.	Rs.	A. P.		Rs.	A.	P.	Rs.	A. P.		Rs.	A.	P.	Rs.	A. P.
Rough stone in mortar	Cubic yards.	24,585$\frac{1}{9}$	3	8	0	86,477	11 8	14,097$\frac{1}{3}$	5	15	11	84,388	11 5	8,655$\frac{1}{3}\frac{2}{7}\frac{9}{8}$	5	0	0	43,277	7 9
Brick-work in do.	,,	4,897$\frac{4}{7}$	6	0	0	29,505	4 1	2,507$\frac{1}{2}$	14	11	0	30,874	8 2	440$\frac{1}{2}\frac{1}{1}$	7	0	0	3,082	14 5
Terracing	Squares.	540$\frac{5}{16}$	.....			16,209	9 3	203$\frac{3}{4}$	66	7	11	13,499	11 9	32·79	40	0	0	1,311	9 7
Whitewashing	,,	5,482$\frac{1}{2}$	0	6	0	2,055	15 0	1,067$\frac{2}{4}$	0	9	9	657	6 9	2,012$\frac{1}{3}$	0	6	0	754	11 9
Flooring brick on edge	,,	729$\frac{1}{2}$	12	0	0	8,754	4 7	210$\frac{1}{2}$	42	6	1	8,900	9 0	442$\frac{3}{100}$	15	0	0	6,641	2 5
Flooring with brick jelly in chunam well beaten down and asphalte over	Squares.	.....	.....			.....		.....	.....			.....		151$\frac{3}{100}$	30	0	0	4,532	6 4
Teakwood wrought and put up	Cubic feet.	946$\frac{3}{8}$	4	0	0	3,786	14 0	.....	.....			2,398	10 6	.....	.....			.....	
Jungle-wood do.	,,	7,644	2	0	0	15,317	15 1	2,675	8	10	0	23,070	12 3	1,419$\frac{1}{3}\frac{1}{6}$	2	8	0	3,547	9 1
Cut stone over pillars	No.	307	1	12	0	537	4 0	114	1	7	8	165	10 8	.....	.....			.....	
Cut stone	Cubic yards.	.....	.....			.....		.....	.....			.....		3	15	0	0	45	0 0
Flat arch work	Cubic feet.	1,663$\frac{1}{3}$	0	4	6	467	11 11	.....	.....			699	10 11	2,038$\frac{1}{2}$	0	8	0	1,019	4 0
Plastering	Squares.	83$\frac{3}{4}$	3	8	0	293	2 0	.....	.....			278	11 7	.....	.....			.....	
Wooden stair-case, complete	Rupees.	.....	.....			120	0 0	.....	.....			.....		.....	.....			.....	
Cornice work	Cubic feet.	2,948$\frac{1}{2}$	0	8	0	1,474	4 0	.....	.....			139	0 0	736$\frac{5}{12}$	0	12	0	552	5 0
Country-wood batten doors, &c., complete	No.	43	.....			1,199	0 0	.....	.....			.....		.....	.....			.....	
Wooden gates, 6 X 10 with frames, &c., complete	,,	.....	.....			.....		36	27	5	9	985	0 7	.....	.....			.....	
Iron gates, 6 X 10 do. do.	,,	.....	.....			.....		.....	.....			.....		1	50	0	0	50	0 0
Country-wood batten windows, complete...	,,	35	.....			654	0 0	.....	.....			.....		1	100	0	0	100	0 0
Batten doors 3$\frac{1}{2}$ X 6$\frac{3}{4}$ with frames, &c , complete	,,	.....	.....			.....		.....	.....			.....		.....	.....			.....	
Batten doors 3$\frac{1}{2}$ X 6 with do. &c., complete	,,	.....	.....			.....		35	17	6	10	610	0 0	.....	.....			.....	
Excavating foundation	Rupees.	.....	.....			1,847	0 0	.....	.....			.....		3	24	0	0	72	0 0
Half-panelled and half-venetian doors, 4 X 7$\frac{1}{2}$ with frames, &c., complete	No.	.....	.....			.....		.....	.....			.....		1	30	0	0	30	0 0
Ditto do. 4 X 7 with do. do.	,,	.....	.....			.....		.....	.....			.....		C. yards.					
Iron barred windows, 4 X 4 with frames, &c., complete,,		.....	.....			.....		.....	.....			617	3 7	2,575$\frac{1}{2}\frac{7}{7}$	0	4	0	643	14 5
Panelled doors, 3$\frac{1}{2}$ X 6$\frac{3}{4}$ with do. &c., complete	,,	.....	.....			.....		.....	.....			.....		21	45	0	0	945	0 0
Batten windows, 3 X 4 with do. &c., complete ...	,,	.....	.....			.....		.....	.....			.....		1	35	0	0	35	0 0
Windows of glazed and barred with do. do.	,,	.....	.....			.....		.....	.....			.....		5	30	0	0	150	0 0
Half-venetian and half-glazed windows, complete	,,	.....	.....			.....		.....	.....			.....		2	30	0	0	60	0 0
Fixed gratings, 4 X 8 with frames, &c., complete	,,	.....	.....			.....		.....	.....			.....		3	15	0	0	45	0 0
Ditto 4 X 7 do. do. ...	,,	.....	.....			.....		.....	.....			.....		4	35	0	0	140	0 0
Ditto 4 X 7$\frac{1}{2}$ do. do. ...	,,	.....	.....			.....		.....	.....			.....		2	25	0	0	50	0 0
Ditto 3 X 6 do. do. ...	,,	.....	.....			.....		.....	.....			.....		84	25	0	0	2,100	0 0
Iron doors, 4 X 8 with frames, &c., complete	,,	.....	.....			.....		.....	.....			.....		15	25	0	0	375	0 0
Ditto 4 X 7 with do. do. ...	,,	.....	.....			.....		.....	.....			.....		11	25	0	0	275	0 0
Ditto 4 X 7$\frac{1}{2}$ with do. do. ...	,,	.....	.....			.....		.....	.....			.....		20	22	0	0	440	0 0
Roofing with country-wood	Squares.	132$\frac{1}{2}$	18	0	0	2,404	10 2	.....	.....			.....		18	50	0	0	900	0 0
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c.	Squares.	.....	.....			.....		.....	.....			.....		5	50	0	0	250	0 0
Roofing with Vengay-wood completed rafters, reepers, &c, complete	Squares.	.....	.....			.....		.....	.....			.....		2	50	0	0	100	0 0
Trusses, 24 feet each	No.	.....	.....			.....		65$\frac{16}{100}$	39	8	8	2,576	14 9	.....	.....			.....	
Ditto 18 feet each	,,	.....	.....			.....		.....	.....			.....		92$\frac{3}{1}\frac{8}{0}\frac{5}{0}$	40	0	0	36,838	11 2
Arch work	Cubic feet.	77,000	0	4	6	21,656	4 0	.....	.....			.....		45$\frac{4}{100}$	45	0	0	2,026	12 9
Centrings for do.	Rupees.	.....	.....			3,100	0 0	.....	.....			.....		32	80	0	0	2,560	0 0
Semi-trusses of 12′-6″ each, with iron straps, &c., complete	No.	.....	.....			.....		.....	.....			.....		21	65	0	0	1,365	0 0
Ditto of 9′-6″ each with do. &c., complete	,,	.....	.....			.....		C. yards. 1,598$\frac{3}{4}$	14	3	8	22,841	11 10	4,393·54	0	8	0	2,196	12 2
Putting jelly, two courses of flat tiles, and plastering over the arched roof	Squares.	394$\frac{1}{8}$	15	0	0	5,921	15 8	.....	.....			1,472	5 10	.....	.....			.....	
								.....	.....			.....		65	25	0	0	1,625	0 0
								.....	.....			.....		15	24	0	0	360	0 0
								212	13	11	8	2,911	10 5	.....	.....			.....	

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of May 1866.—*(Continued.)*

Items.	Since January 1866.									Remarks.
	Work performed in this month.						Work performed up to this month.			
	Quantity.	Rate.			Amount.		Quantity.	Rate.		Amount.			
		Rs.	A.	P.	Rs.	A. P.		Rs.	A. P.	Rs.	A.	P.	
Rough stone in mortar ... ... Cubic yards.	815	4	12	9	3,909	3 9	4,781⅓	3	12 11	18,211	13	9	From Stock—Stone ... Rupees 702 0 0
Brick-work in do. ... ... ,,	174½	3	6	5	594	0 11	297½	6	8 3	1,937	6	2	From Stock—Bricks ... ,, 724 0 0
										* 520	4	9	* Paid for bricks used in October 1865.
Terracing ... ... Squares.	26·33	9	9	11¾	250	3 6	26·33	9	11 11¾	253	8	3	From Stock—Terrace bricks, Rupees 3 4 9
Whitewashing ... ... ,,	377¼	0	5	2½	122	4 3	470¼	0	5 1	149	5	3	
Flooring brick on edge ... ... ,,	63	6	0	7	380	6 6	63	13	3 11	834	8	6	From Stock—Bricks ... ... ,, 415 0 0
Flooring with brick jelly in chunam well beaten down and asphalte over ... ... Squares.	.....	.....			.....		.....	.....		.....			Jelly ... ... ,, 20 0 0
Teakwood wrought and put up ... ... Cubic feet.	.....	.....			.....		.....	.....		.....			
Jungle-wood do. ... ... ,,	.....	.....			.....		.....	.....		356	6	6	Paid for labor only.
Cut stone over pillars ... ... No.	.....	.....			170	14 6	.....	.....		.....			
Cut stone ... ... Cubic yards.	.....	.....			.....		.....	.....		.....			
Flat arch work ... ... Cubic feet.	.....	.....			43	14 0	3	26	8 4	79	9	0	
Plastering ... ... Squares.	.....	.....			.....		.....	.....		.....			
Wooden stair-case, complete ... ... Rupees.	.....	.....			.....		.....	.....		.....			
Cornice work ... ... Cubic feet.	123	0	3	6	27	3 5	.....	.....		.....			
Country-wood batten doors, &c., complete No.	.....	.....			.....		.....	.....		.....			From Stock—Bricks ... Rupees 30 12 0
Wooden gates, 6 X 10 with frames, &c., complete ,,	.....	.....			.....		123	0	8 ¼	61	10	7	
Iron gates, 6 × 10 do. do. ,,	.....	.....			.....					25	13	6	
Country-wood batten windows, complete ... ,,	.....	.....			15	2 6	.....	.....		.....			From Stock—Soft iron ... Rupees 16 0 0
Batten doors, 3½ X 6¾ with frames, &c., complete ,,	.....	.....			.....		.....	.....		31	2	6	
Batten doors, 3½ X 6 with do. &c., complete ,,	.....	.....			.....		.....	.....		.....			
Exc vating foundation ... ... Rupees.	.....	.....			.....		.....	.....		.....			
Half-panelled and half-venetian doors, 4 × 7½, with frames, &c., complete ... ... No.	.....	.....			50	6 3	.....	.....		272	9	9	
Ditto do. 4 X 7 with do. do.... ... ,,	.....	.....			.....		.....	.....		.....			
Iron barred windows, 4 X 4 with frames, &c., complete ,,	.....	.....			.....		.....	.....		.....			
Panelled doors, 3½ X 6¾ with do., &c., complete ,,	.....	.....			.....		.....	.....		.....			
Batten windows, 3 X 4 with do , &c., complete ,,	.....	.....			.....		.....	.....		.....			
Windows of glazed and barred with do. do. ,,	.....	.....			.....		.....	.....		.....			
Half-venetian and half-glazed windows, complete ,,	.....	.....			.....		.....	.....		.....			
Fixed gratings, 4 X 8 with frames, &c., complete ,,	.....	.....			200	12 0	.....	.....		.....			
Ditto 4 X 7 do. do. ... ,,	.....	.....			.....		30	22	9 4½	677	9	3	Paid for labor.
Ditto 4 X 7½ do. do. ... ,,	.....	.....			.....					200	12	0	
Ditto 3 X 6 do. do. ... ,,	.....	.....			.....		.....	.....		.....			
Iron doors, 4 X 8 with frames, &c., complete ,,	.....	.....			.....		.....	.....		.....			
Ditto 4 X 7 with do. do. ... ,,	.....	.....			.....		.....	.....		.....			
Ditto 4 X 7½ with do. do. ... ,,	.....	.....			.....		16	46	5 2¾	725	3	8	
Roofing with Country-wood... ... ... Squares	.....	.....			.....		.....	.....		.....			
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. ... ... Squares	9¾	26	12	4	261	2 9	.....	.....		.....			
Roofing with Vengay-wood completed rafters, reepers, &c., complete ... ... Squares	.....	.....			.....		71¼	18	2 3½	1,293	13	2	From Stock—Pan tiles... Rupees 217 0 7
Trusses, 24 feet each ... ... No.	.....	.....			.....								Flat tiles ,, 77 6 7
Ditto 18 feet each ... ... ,,	.....	.....			.....		.....	.....		.....			Mortar ... ,, 13 8 0
Arch work ... ... Cubic feet.	.....	.....			.....		.....	.....		.....			
Centrings for do. ... ... Rupees.	*8,343	.....			1,091	7 7	.....	.....		.....			From Stock—Bricks ... Rupees 786 12 0
Semi-trusses of 12′ 6″ each, with iron straps, &c., complete ... ... No.	.....	.....			.....		8,343	.....		1,878	3	7	* Rupees 534-5-4 paid in excess by mistake for 4,122 C. ft of arch work.
Ditto of 9′ 6″ each with do., &c., complete ,,	15	.....			29	6 0	.....	.....		27	10	0	
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... ... Squares.	.....	.....			.....		15	25	7 6	382	1	6	From Stock—Teak-wood Rupees 256 14 6
							.....	.....		.....			Soft iron... ,, 25 0 0
							.....	.....		.....			

Progress Report of the Executive Engineer in charge of the Central

Items.	Revised Estimate by John George, Esq.								
	Quantity.	Rate.			Amount.			Work performed up to 31st December 1865.	
		RS.	A.	P.	RS.	A.	P.	Quantity.	Rate.
Iron doors with wooden frames, venetian barred above, complete ... ... No.	160	60	0	0	9,600	0	0	160	55 15 0
Iron doors with wooden frames, iron fixtures, and venetians, complete ... ... No.	55	40	0	0	2,200	0	0	.....	.....
Venetian windows barred ... ... ,,	160	30	0	0	4,800	0	0	160	16 0 8½
Ventilators, 5 × 1¼ with iron bars, frames, and weather-boards, &c., complete ... ... No.	.....	.....			.....			.....	.....
Lead colour ... ... Squares.	310	6	0	0	1 860	0	0	.....	.....
Country-wood Necessary seat ... ... Rupees.	.....	.....			16	0	0	.....	.....
Coping to walls ... ... Cubic feet.	10,752	0	4	0	2,688	0	0	.....	.....
Wooden railings, complete ... ... R. feet.	1,640	2	8	0	4,100	0	0	1,195	2 1 9
Iron rails with gates inside ... ... Rupees.	.....	.....			427	8	0	.....	.....
Do. do. outside ... ... ,,	.....	.....			570	0	0	.....	.....
Masonry work under the gates ... ... ,,	.....	.....			450	0	0	.....	.....
Tarring ... ... ,,	.....	.....			175	0	0	.....	.....
Bengal roofing ... ... Squares.	.....	.....			.....			.....	.....
Planking to gables ... ... Rupees.	.....	.....			.....			.....	.....
Honey-comb tile work ... ... Squares.	.....	.....			.....			.....	.....
Batten doors, 3½ × 6 with frames, &c., complete No.	.....	.....			.....			.....	.....
Windows, 3 × 4 with do. &c, complete ,,	.....	.....			.....			.....	.....
Venetian windows. 3 × 4 with do. do. ,,	.....	.....			.....			.....	.....
Wooden trusses, complete ... ... ,,	38	80	0	0	3,116	0	0	38	76 13 3
Painting ... ... Squares.	38¾	4	12	0	189	4	0	.....	.....
Wood oil ... ... ,,	475⅛	1	4	0	594	12	0	.....	.....
Rock deepening for well ... ... Rupees.	.....	.....			1,142	0	0	.....	.....
Sundries ... ... ,,	.....	.....			23,288	10	7	.....	.....
Total...	.....	.....			2,57,000	0	0	.....	.....
Stock.									
Mortar ... ... Paras.	.....	.....			.....			206	0 7 0
Stone... ... ... Cubic yards.	.....	.....			.....			550½	1 0 0
Bricks ... ... No	.....	.....			.....			1,26,987	10 0 0
Vengay-wood... ... ... Cubic feet.	.....	.....			.....			2,042½	1 12 0
Firewood ... ... B. load.	.....	.....			.....			.....	.....
Iron doors, ... No.	.....	.....			.....			.....	.....
Soft iron ... ... Mds.	.....	.....			.....			.....	.....
Reeper nails ... ... ,,	.....	.....			.....			.....	.....
Teakwood ... ... Cubic feet.	.....	.....			.....			181¼	3 0 0
Iron bars ... ... Mds.	.....	.....			.....			.....	.....
Terrace bricks ... ... No.	.....	.....			.....			78,900	3 0 0
Flat tiles ... ... ,,	.....	.....			.....			14,500	3 0 0
Bandies and bullocks ... ... ,,	.....	.....			.....			.....	.....
Reepers ... ... R. feet.	.....	.....			.....			.....	.....
Chunam ... ... Paras.	.....	.....			.....			250	0 6 0
Jelly ... ... Cubic yards.	.....	.....			.....			210	0 8 0
Total ...	.....	.....			.....			.....	.....
Expenditure from stock during the month ...	.....	.....			.....			.....	.....
Cost of four pairs of bullocks and four carts transferred to Caroor Range	.....	.....			.....			.....	.....

Jail at Coimbatore for the month of May 1866.—(*Continued.*)

Work performed up to 31st December 1865.			Estimate by Lieutenant-Colonel F. J. Moberly, R. E.		
Amount.			Quantity.	Rate.	Amount.
RS.	A.	P.		RS. A. P.	RS. A. P.
10,057	11	5	.....	.....	.....
.....			.....	.....	.....
2,566	15	3	.....	.....	.....
.....			20	20 0 0	400 0 0
.....			.....	.....	.....
.....			.....	.....	.....
.....			.....	.....	.....
2,530	6	0	1,092	2 8 0	2,730 0 0
.....			.....	.....	.....
.....			.....	.....	.....
.....			.....	.....	.....
.....			.....	.....	.....
.....			$65\frac{15}{100}$	25 0 0	1,629 0 0
.....			.....	.....	85 0 0
.....			$30\frac{73}{100}$	12 0 0	368 12 5
.....			1	21 0 0	21 0 0
.....			14	12 0 0	168 0 0
.....			2	18 0 0	36 0 0
2,912	14	8	.....	.....	.....
40	2	0	.....	.....	.....
360	8	0	.....	.....	.....
.....			C. yards. 830	3 0 0	2,490 0 0
11,782	14	8	.....	.....	6,374 10 9
2,27,339	14	0	.....	.....	.....
90	2	0	.....	.....	.....
550	5	4	.....	.....	.....
1,480	3	11	.....	.....	.....
3,574	9	6	.....	.....	.....
.....			.....	.....	.....
.....			.....	.....	.....
.....			.....	.....	.....
515	5	4	.....	.....	.....
.....			.....	.....	.....
236	11	3	.....	.....	.....
42	13	5	.....	.....	.....
* 2,060	0	0	.....	.....	.....
.....			.....	.....	.....
93	12	0	.....	.....	.....
105	0	0	.....	.....	.....
8,778	14	9	.....	.....	.....
2,976	3	11	.....	.....	1,32,800 0 0
* 440	0	0	.....	.....	.....
12,195	2	8			

* The bandies and bullocks appear to be over-valued, this is now altered to Rs. 2,500.

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of May 1866.—(*Concluded.*)

Items.	Since January 1866. Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.	Remarks.
		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
Iron doors with wooden frames, venetian barred above, complete ... ... No.	.....	.....	.....	.....	.....	31 14 0	
Iron doors with wooden frames, iron fixtures, and venetians, complete ... ... No.	.....	.....	.....	.....	.....	.....	
Venetian windows barred ... ... ,,	.....	.....	...	.....	.....	.....	
Ventilators, 5 X 1½ with iron bars, frames, and weather-boards, &c., complete ... ... No.	.....	.....	.....	20	9 12 3	195 5 0	
Lead colour .. .. Squares.	.....	.....	.....	.....	.....	... ..	
Country-wood Necessary seat ... ... Rupees.	.....	.....	.....	.....	.....	.....	
Coping to walls ... ... Cubic feet	.....	.....	.....	.....	.....	35 0 0	
Wooden railings, complete ... ... R. feet.	.....	.....	.....	.....	.....	.....	
Iron rails with gates inside ... ... Rupees.	.....	.....	.....	.....	.....	.....	
Do. do. outside... ... ... ,,	.....	.....	.....	.....	.....	.....	
Masonry work under the gates ... ... ,,	.....	.....	.....	.....	.....	.....	
Tarring ... ... ,,	.....	.....	.....	.....	.....	...	
Bengal roofing ... ... Squares.	18·9	15 3 7	276 15 3	18·9	16 15 3	310 3 5	From Stock—Mortar ... Rupees 33 4 2 Rafters, reepers, &c., not charged.
Planking to gables ... ... Rupees.	.....	.....	.....	.....	.....	26 4 0	
Honey-comb tile work ... ... Squares.	.....	.....	.....	.....	.....	.....	
Batten doors, 3½ X 6 with frames, &c., complete No.	.....	.....	.....	.....	.....	.....	
Windows, 3 X 4 with do. &c., complete ,,	.....	.....	.....	.....	.....	.....	
Venetian windows, 3 X 4 with do. do. ,,	.....	.....	.....	.....	.....	.....	
Wooden trusses, complete ... ... ,,	.....	.....	.....	.....	.....	.....	
Painting ... ... Squares.	.....	.....	.....	.....	.....	45 4 0	
Wood oil ... ... ,,	.....	.....	.....	.....	.....	.....	
Rock deepening for well ... ... Rupees.	.....	.....	.....	.....	.....	135 12 0	
Sundries ... ... ,,	.....	.....	6 8 0	.....	.....	1,111 0 7	From Stock—Mortar ... Rupees 97 8 0
			121 14 8				
Total...	.....	.....	... ..	.....	.....	.....	
Stock.							
Mortar ... ... Paras.	.....	.....	.....	3,233½	0 6 0	1,431 3 8	
Stone ... ... Cubic yards.	1,090½	1 0 0	1,090 14 8	2,287⅔	1 0 0	2,287 7 10	
Bricks ... ... No.	.....	...	801 3 0	.....	.....	3,966 2 3	
Vengay-wood ... ... Cubic feet	.....	.....	1,102 1 1	.....	.....	1,967 3 8	
Firewood ... ... B. load.	.....	.....	.....	1,365⅕	2 6 ¼	3,245 5 2	
Iron doors, ... No.	.....	.....	.....	9	.....	385 0 2	
Soft iron ... ... Mds.	.....	.....	.....	1¾	4 0 0	7 0 0	
Reeper nails ... ... ,,	.....	.....	.....	6	5 4 0	31 8 0	
Teakwood ... ... Cubic feet.	.....	.....	.....	.....	.....	161 4 5	
Iron bars ... ... Mds.	.....	.....	.....	.....	.....	22 10 0	
Terrace bricks ... ... No.	.....	.....	.....	.....	.....	.....	
Flat tiles ... ... ,,	.....	.....	.....	.....	.....	.....	
Bandies and bullocks ... ... ,,	.....	.....	.....	.....	.....	.....	
Reepers ... ... R. feet.	1,425	.....	17 13 0	.....	.....	17 13 0	
Expenditure from Stock during the month...	.....	.....	10,563 13 7	.....	.....	43,362 12 10	
Recovery ...	.....	... ...	38 0 0	.....	.....	38 0 0	
	.....	.....	10,525 13 7	.....	.....	43,324 12 10	
Deduct at 5 per cent. kept back as security...	.....	.....	157 0 0	.....	.....	.....	
	.....	.....	10,368 13 7	.....	.....	.....	
Total Expenditure ...	.....	.....	.....	.....	.....	2,70,664 10 10	
Recovered up to 31st May 1866 ...	.....	.....	.....	.....	.....	3,269 0 2	
Net Expenditure up to do. do. ...	.....	.....	.....	.....	.....	2,67,395 10 8	

The Plan of the Central Jail is as follows :—

I. Outer wall of 12 sides.
II. Inner wall of do.
III. Three Radial Cells.
IV. Two Barracks of 8 rooms each.
V. Two do. of 4 do.
VI. Seven Workshops.
VII. Seven Cook-rooms.
VIII. Central Warder house.
IX. Solitary Cells.
X. Do. Workshops.
XI. Female ward with out-houses.
XII. Juvenile ward with do.
XIII. Civil Debtors.
XIV. Store-rooms.
XV. Hospital with out-houses.
XVI. Latrine.
XVII. Outsid Jailer's quarters.
XVIII. Guard-room.
XIX. Hospital enclosure wall.

Work as follows has been executed up to 31st May 1866 :—

I. Outer wall of 12 sides completed.
II. Inner wall of do. do.
III. Three Radial Cells do.
IV. Two Barracks of 8 rooms, walls completed of one.
——— ——— ——— Do except gables of the second.
Waiting for trusses from Beypore.
V. Two Barracks of 4 rooms both completed.
VI. Seven Workshops, 4 completed.
VII. Seven Cook-rooms, completed.
VIII. Central Warder house do.
IX. Solitary Cells completed, except oiling of ventilators.
X. Workshop not commenced.
XI. Female ward do.
XII. Juvenile ward do.
XIII. Civil Debtors do.
XIV. Store-rooms do.
XV. Hospital do.
XVI. Latrine. do.
XVII. Outside Jailer's quarters completed.
XVIII. Guard-room wood work of roof nearly finished.
XIX. Hospital enclosure wall 8 feet in height built.

COIMBATORE,
20*th June* 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 221. ORDER THEREON, 11th July 1866, No. 2,171.

CIVIL WORKS, No. 37.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Bro: 1st June 66 No 1718

Judicial 1866 Dept

1st July

Ref to 2nd July

Rec'd Govt. P.W. Dept
No 2171

2nd July 66

No 1497.
Convey Progress Report
of the Committee
Central Jail for
May last. —

No 1118 18th July 1866.
Communicated to
the Inspector General
of Jails

171-172.

Written an Order

So Inspector General of Jails 18/7