M.R.O. 1—27,640—16-10-22.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 136 Press Mis.

245-246

Dated 31 1 19 1886

6/7

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
31st January 1866.

No. 245. Read the following Proceedings of Government in the Public Works Department, dated 12th January 1866, No. 160.

Communicating Report of progress made on the Coimbatore Central Jail in September 1865.. } (Vide Proceedings, Public Works Department, dated 12th January 1866, Nos. 327—330.)

No. 246. ORDER THEREON, 31st January 1866, No. 136.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

Judicial 1866 Dept.

Rec'd 6 Feby/66

Proceedings of Govt in the P.W. Dept.
No 160

Dated 12 Jany/66
Rec'd 16 Jany/66

No 96

Communicating Report of progress made on the Bimbatoc Central Jail in Sept 1866.

31st January 1866 No 130.
Communicated to the Inspector General of Jails.

Copy to the Asst Surgeon of Jails. desp. 1/2

245-246

Filed an Order.

Rec'd

No. 327. Read the following papers :—

Progress Report of the Officer in charge of Central Jail at

Items.	Unit.	Original Estimate. Quantity.	Rate.	Amount.	Revised Quantity.	Rate.
			Rs. A. P.	Rs. A. P.		Rs. A. P.
Rough stone in mortar ...	Cubic yds.	11,581¼	2 8 0	25,271 12 0	24,585¼	3 8 0
Brick work do. ...	,,	12,919½	4 0 0	51,679 1 2	4,807⅓	6 0 0
Terracing	Squares.	495⅛	.....	12,788 8 0	340⅝	.....
White-washing	,,	4,769	0 2 2	645 12 10	5,482½	0 6 0
Flooring brick on edge ...	,,	754	8 3 4	6,189 1 4	729½	12 0 0
Excavating foundation ...	,,	...	.....	1,614 8 0	.....	.....
Teakwood wrought and put up	Cubic ft.	...	.....	.....	946⅛	4 0 0
Jungle-wood do. ...	,,	8,533¾	1 12 0	14,956 1 0	7,669⅞	2 0 0
Wood oil	Squares.	463	1 2 8	540 2 8	475¼	1 4 0
Cut stone over pillars ...	No.	269	1 0 0	269 0 0	307	1 12 1
Do. for centre pillars ...	,,	84	1 8 0	126 0 0	.....	.....
Flat arch work	Cubic ft.	1,865⅜	0 3 0	350 5 10	1,663½	0 4 6
Plastering	Squares.	...	.....	.....	83½	3 8 0
Stone columns	No.	24	14 12 0	354 0 0	.....	.....
Wooden-stair case complete.	Rs.	...	.....	120 0 0	.....	.....
Cornice work	Cubic ft.	2,947	0 6 10	1,258 0 10	2,918½	0 8 0
Country-wood batten doors, &c., complete	Pairs.	60	.....	1,080 8 6	43	.....
Do. windows do. ...	,,	35	.....	518 8 0	35	.....
Roofing with country-wood.	Squares.	131½	8 3 4	1,077 5 6	132½	18 0 0
Painting	,,	1401	.....	293 0 6	28⅞	4 12 0
Wooden trusses, complete ..	No.	38	30 0 0	1,140 0 0	38	80 0 0
Arched roof...	Cubic ft.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6
Centerings for do. ...	,,	...	.....	3,100 0 0	.....	.....
Putting jelly, two courses of flat tiles, and plastering over the arched roof ...	Squares.	286½	9 0 0	2,578 8 0	594⅛	15 0 0
Iron doors with wooden frames and venetian barred above, complete ...	No.	320	60 0 0	19,200 0 0	160	60 0 0
Iron doors with wooden frames, iron fixtures, and venetian, complete ...	,,	40	35 0 0	1,400 0 0	55	40 0 0
Venetian windows barred...	,,	...	.....	.....	160	30 0 0
Lead color	Squares.	320	2 2 0	680 0 0	310	6 0 0
Country-wood necessary seat.	Rs.	...	.....	15 0 0	.....	.....
Coping to walls	Cubic ft.	123½	0 1 3	9 10 6	10,752	0 4 0
Wood railings, complete ...	Rg. feet.	1,300	2 8 0	3,250 0 0	1,640	2 8 0
Iron rails with gates inside.	Rs.	...	.....	427 8 0	.....	.....
Do. outside	,,	...	.....	570 0 0	.....	.....
Masonry works under the gates	,,	...	.....	450 0 0	.....	.....
Eave board	,,	...	.....	10 0 0	.....	.....
Tarring	,,	...	.....	.....	.....	.....
Coping with laterite stone in chunam	Squares.	51¼	7 0 0	358 12 0	.....	.....
Laying with laterite stone in clay	,,	36 5/16	1 8 0	55 5 7	.....	.....
Well		...	.....	.....	.....	.....
Sundries		...	.....	19,077 1 3	.....	.....
				1,87,800 0 0		
Deduct for Convict labour work...				7,000 0 0		
				1,80,800 0 0		

Colmbatore, 23rd *December* 1865.

Coimbatore, for the month of September 1865.

Estimate. Amount.	Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.	Remarks.
Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
86,477 11 8	335⅓	.....	5,704 12 10	12,200⅓	.....	74,629 1 9	
29,505 4 1	17	.....	77 4 0	2,298	.....	29,018 0 0	
16,209 9 3	...	.....	100 0 0	144	.....	10,675 2 0	
2,055 15 0	317	.....	42 6 0	469½	.....	533 11 9	
8,754 4 7	...	.....	5,408 2 0	89½	.....	7,664 9 8	
1,847 0 0	...	.....	.....	...	.....	568 0 11	
3,786 14 0	...	.....	500 0 0	...	.....	500 0 0	
15,317 15 1	...	.....	55 14 0	...	.....	22,097 15 9	
594 12 0	...	.....	.....	...	.....	360 8 0	
537 4 0	...	.....	.....	...	.....	165 10 8	
.....	...	.....	.....	...	.....	.....	
467 11 11	...	.....	.....	...	.....	106 1 2	
293 2 0	...	.....	.....	...	.....	199 3 7	
.....	...	.....	.....	...	.....	.....	
120 0 0	...	.....	.....	...	.....	.....	
1,474 4 0	...	.....	.....	...	.....	985 0 7	
1,109 0 0	...	.....	.....	...	.....	610 0 0	
654 0 0	...	.....	.....	...	.....	2,536 8 6	
2,404 10 2	...	.....	.....	...	.....	40 2 0	
189 4 0	...	.....	170 10 0	...	.....	2,407 7 2	
3,116 0 0	...	.....	5,782 12 7	...	.....	20,180 8 8	
21,656 4 0	...	.....	.....	...	.....	1,472 5 10	
3,100 0 0	...	.....	.....	...	.....	.....	
5,921 15 8	...	.....	.....	...	.....	963 0 8	
9,600 0 0	...	.....	102 10 0	...	.....	10,057 11 5	
2,200 0 0	...	.....	949 11 11	...	.....	2,566 15 3	
4,800 0 0	...	.....	.....	...	.....	.....	
1,860 0 0	...	.....	.....	...	.....	.....	
16 0 0	...	.....	.....	...	.....	.....	
2,688 0 0	...	.....	.....	...	.....	2,340 6 0	
4,100 0 0	...	.....	.....	...	.....	.....	
427 8 0	...	.....	.....	...	.....	.....	
570 0 0	...	.....	.....	...	.....	.....	
450 0 0	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
175 0 0	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
.....	...	.....	.....	...	.....	.....	
1,142 0 0	...	.....	.....	...	.....	.....	
23,288 10 7	...	.....	317 1 2	...	.....	10,851 0 8	
2,57,000 0 0			19,211 4 6			2,01,529 4 0	
			Recovered up to 31st September 1865...			2,980 15 2	
			Net Expenditure up to Do...			1,98,548 4 10	

(Signed) JOHN GEORGE,
Executive Engineer Coimbatore.
(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Proceedings of the Madras Government,

No. 328. *Progress Report of the Assistant Engineer in charge of the Central Jail at*

Public Works Department, 12th January 1866.

Coimbatore, for the month of October 1865.

Items.	Original Estimate.			Revised		Estimate.	Work performed in this month.			Work performed up to this month.			Remarks.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
Unit.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Rough stone in chunam ...Cubic yds.	11,581¼	2 8 0	29,271 12 0	24,585½	3 8 0	86,477 11 8	330½	.....	4,697 8 11	12,530½	.....	79,326 10 8	Recovered Rs. 17,340.
Brick work do. ... ... ,,	12,919½	4 0 0	51,679 1 2	4,897½	6 0 0	29,505 4 1	62½	.....	227 12 6	2,360½	.....	29,245 12 6	
Terracing ... ... Squares.	495⅝	.....	12,788 8 0	510⅛	.....	10,209 9 3	1½	.....	1,188 12 0	145½	.....	11,863 14 0	
White-washing ... ... ,,	4,769	0 2 2	645 12 10	482½	0 6 0	2,055 15 0	379½	.....	.....	819	.....	533 11 9	
Flooring brick on edge ... ,,	754	8 3 4	6,198 1 4	729½	12 0 0	8,754 4 7	59½	.....	603 3 4	149	.....	8,327 13 0	
Excavating foundation ...Cubic yds.	...	.....	1,614 8 0	...	.....	1,847 0 0	...	.....	.....	...	.....	568 0 11	
Teak-wood wrought and put up ... ...Cubic feet.	...	.....	.....	946⅜	4 0 0	.....	.....	.....	.....	...	.....	500 0 0	
Jungle-wood do. ... ,,	8,533⅓	1 12 0	14,956 1 0	7,609⅛	2 0 0	8,786 14 0	...	.....	224 14 6	...	.....	22,322 14 3	
Wood-Oil ... ... Squares.	463	1 2 8	540 2 8	475½	1 4 0	15,317 15 1	...	.....	.....	...	.....	360 8 0	
Cut-stone over pillars ... No.	269	1 0 0	269 0 0	307	1 12 0	594 12 0	...	.....	.....	...	.....	165 10 8	
Do. for centre pillars ... ,,	84	1 8 0	126 0 0	...	.....	537 4 0	...	.....	.....	...	.....	.....	
Flat arch work ... ...Cubic feet.	1,868⅛	0 3 0	350 5 10	1,663½	0 4 6	.....	...	.....	226 4 0	...	.....	332 5 2	
Plastering ... ... Squares.	...	.....	.....	83½	3 8 0	467 11 11	...	.....	.....	...	.....	199 3 7	
Stone columns ... ... No.	24	14 12 0	354 0 0	...	.....	293 2 0	...	.....	.....	...	.....	.....	
Wooden stair-case, complete. Rs.	...	.....	120 0 0	...	.....	.....	...	.....	.....	...	.....	.....	
Cornice work ... ...Cubic feet.	2,947	0 6 10	1,258 9 10	2,918½	0 8 0	120 0 0	...	.....	.....	...	.....	.....	
Country wood batten doors, complete ... ... Pairs.	60	.....	1,080 8 6	43	.....	1,474 4 0	...	.....	.....	...	.....	985 0 7	
Do. windows ... ... ,,	35	.....	518 8 0	35	.....	.....	.....	.....	.....	...	.....	610 0 0	
Roofing with country-wood. Squares.	131½	8 3 4	1,077 5 6	132½	18 0 0	1,199 0 0	...	.....	.....	...	.....	2,536 8 6	
Painting ... ... ,,	140½	.....	298 0 6	38⅞	4 12 0	654 0 0	...	.....	.....	...	.....	40 2 0	
Wooden Trusses, complete. No.	38	30 0 0	1,140 0 0	38	30 0 0	2,404 10 2	...	.....	.....	...	.....	2,646 0 2	
Arched roof ... ...Cubic feet.	65,812½	0 3 0	12,339 13 6	77,000	0 4 6	189 4 0	...	.....	238 9 0	...	.....	20,533 15 6	
Centering for ditto ... ,,	...	.....	3,100 0 0	...	.....	3,116 0 0	...	.....	353 6 10	...	.....	1,472 6 10	
Putting two courses of flat tiles and plastering over the arched roof ... Squares.	286½	9 0 0	2,578 8 0	394½	15 0 0	21,656 4 0	...	.....	.....	...	.....	.....	
Iron doors with wooden frames and venetian barred above, complete ... No.	320	60 0 0	19,200 0 0	160	60 0 0	3,100 0 0	...	.....	.....	...	.....	1,684 10 5	
Iron doors with wooden frames, iron fixtures, and venetian, complete ... ,,	40	35 0 0	1,400 0 0	55	40 0 0	5,921 15 8	79⅛	.....	721 9 9	79½	.....	10,057 11 5	
Venetian windows barred... ,,	...	.....	.....	160	30 0 0	9,600 0 0	...	.....	.....	...	.....	.....	
Lead color ... ... Squares.	320	2 2 0	680 0 0	310	6 0 0	2,200 0 0	...	.....	.....	...	.....	2,566 15 3	
Country-wood necessary seat ... ... Rs.	...	.....	16 0 0	...	.....	4,800 0 0	...	.....	.....	...	.....	.....	
Coping walls ... ...Cubic feet.	123⅜	0 1 3	9 10 6	10,752	0 4 0	1,860 0 0	...	.....	.....	...	.....	.....	
Wooden railings ... ... Rg. feet.	1,300	2 8 0	3,250 0 0	1,640	2 8 0	16 0 0	...	.....	.....	...	.....	2,340 6 0	
Iron rails with gates inside. Rs.	...	.....	427 8 0	...	.....	2,688 0 0	...	.....	.....	...	.....	.....	
Do. outside ... ... ,,	...	.....	570 0 0	...	.....	4,100 0 0	...	.....	.....	...	.....	.....	
Masonry work under the gates ... ... ,,	...	.....	450 0 0	...	.....	427 8 0	...	.....	.....	...	.....	.....	
Eave board ... ... ,,	...	.....	10 0 0	...	.....	570 0 0	...	.....	.....	...	.....	.....	
Tarring ... ... ,,	...	.....	.....	...	.....	.....	...	.....	.....	...	.....	.....	
Coping with laterite stone in chunam ... ... Squares.	51¼	7 0 0	358 12 0	...	.....	450 0 0	...	.....	.....	...	.....	.....	
Laying with laterite stone in clay ... ... ,,	36⅛	1 8 0	55 5 7	...	.....	175 0 0	...	.....	.....	...	.....	.....	
Well ... ... ,,	...	.....	.....	...	.....	.....	...	.....	.....	...	.....	.....	
Sundries ... ... ,,	...	.....	19,077 1 3	...	.....	.....	...	.....	.....	...	.....	11,020 8 11	
			1,87,800 0 0	...	.....	1,142 0 0	...	.....	169 8 3	...	.....	2,10,240 13 1	
Deduct for Convict labor...			7,000 0 0			23,288 10 7	...	.....	8,711 9 1	...	.....	3,053 7 2	
			1,80,800 0 0			2,57,000 0 0	...	.....	Recovred up to 31st October 1865 ...			2,07,187 5 11	
									Net Expenditure up to do.				

COIMBATORE, *23rd December* 1865.

(Signed) JOHN GEORGE,
Executive Engineer, Coimbatore.

(Signed) G. W. WALKER, Lieut-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 329.

Progress Report of the Officer in charge of the Central Jail at Coimbatore, for the month of November 1865.

Items.	Original Estimate.						Revised Estimate.			Work performed in this month.			Work performed up to this month.			Remarks.
	Quantity.	Rate.		Amount.			Quantity.	Rate.		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
Unit.		Rs.	A. P.	Rs.	A. P.			Rs.	A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Rough stone in mortar ...Cubic yds.	11,581¼	2	8 0	29,271	12 0		24,585½	3	8 0	1,782	.....	2,902 4 7	14,312¼	.....	82,228 15 3	
Brick work do. ... ... „	12,919½	4	0 0	51,679	1 2		4,897½	6	0 0	...	.....	539 6 5	2,360¼	.....	29,785 2 11	
Terreeing ... ... Square.	495¼	.....		12,788	8 0		540 $\frac{3}{16}$	.....		34½	.....	1,342 1 9	180¼	.....	13,205 15 9	
White-washing ... ... „	4,769	0	2 2	615	12 10		5,482½	0	6 0	86½	.....	84 12 0	935½	.....	618 7 9	
Flooring brick on edge ... „	754	8	3 4	6,189	1 4		7291	12	0 0	...	.....	.....	149	.....	8,327 13 0	
Excavating foundation ... „	...	.....		1,614	8 0		...	.....		...	.....	.....	...	.....	568 0 11	
Teakwood wrought and put up ... ...Cubic feet.	...	.....		.....			916½	4	0 0	...	.....	.....	...	.....	1,504 5 6	
Junglewood do. ... „	8,533¾	1	12 0	14,956	1 0		7,609 $\frac{7}{16}$	2	0 0	...	.....	1,004 5 6	...	.....	22,703 7 3	
Wood oil ... ... Square.	463	1	2 8	540	2 8		475½	1	4 0	3,786 14 0	.....	380 9 0	2,675	.....	360 8 0	
Cut stone over pillars ... No.	269	1	0 0	269	0 0		307	1	12 0	15,317 15 1	.....	.....	...	.....	165 10 8	
Do. for centre pillars. „	84	1	8 0	126	0 0		...	.....		694 12 0	.....	.....	114	.....	.....	
Flat arch work ... ...Cubic feet.	1,865¾	0	3 0	350	5 10		1,663½	0	4 6	537 4 0	.....	.....	...	.....	699 10 11	
Plastering ... ... Square.	...	.....		.....			83¾	3	8 0	.....	.....	367 5 9	...	.....	278 11 7	
Stone columns ... ... No.	24	14	12 0	351	0 0		...	.....		467 11 11	.....	79 8 0	78½	.....	.....	
Wooden stair-case, complete Rs.	...	.....		120	0 0		...	.....		293 2 0	.....	.....	...	.....	.....	
Cornice work ... ...Cubic feet.	2,947	0	6 10	1,258	9 10		2,948½	0	8 0	.....	.....	.....	...	.....	.....	
Country wood batten doors, &c., complete ... Pairs.	60	.....		1,080	3 6		43	.....		120 0 0	.....	.....	...	.....	.....	
Do. windows do. ... „	35	.....		518	8 0		35	.....		1,474 4 0	.....	.....	36	.....	985 0 7	
Roofing with country wood Square.	131¼	8	3 4	1,077	5 6		132½	18	0 0	...	.....	.....	35	.....	610 0 0	
Painting	140¼	.....		298	0 6		38¾	4	12 0	1,199 0 0	.....	.....	65 $\frac{14}{160}$	.....	2,536 8 6	
Wooden trusses, complete... No.	38	30	0 0	1,140	0 0		38	80	0 0	654 0 0	.....	.....	...	.....	40 2 0	
Arched roof ... ...Cubic feet.	65,812½	0	3 0	12,339	13 6		77,000	0	4 6	2,404 10 2	.....	.....	38	.....	2,866 0 8	
Centrings for do. ... „	...	.....		3,100	0 0		...	.....		189 4 0	.....	220 0 6	1,598¾	.....	21,533 15 6	
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... Square.	286¼	9	0 0	2,578	8 0		394¾	15	0 0	3,116 0 0	.....	1,000 0 0	...	.....	1,472 5 10	
Iron doors with wooden frames and venetian barred above, complete ... No.	320	60	0 0	19,200	0 0		160	60	0 0	21,656 4 0	.....	.....	...	.....	.....	
Iron doors with wooden frames, iron fixtures, and venetian, complete ... „	40	35	0 0	1,400	0 0		55	40	0 0	3,100 0 0	.....	.....	121¼	.....	1,684 10 5	
Venetian windows barred... „	...	.....		.....			160	30	0 0	...	.....	.....	...	.....	.....	
Lead colour ... ... Square.	320	2	2 0	680	0 0		310	6	0 0	5,921 15 8	.....	.....	160	.....	10,057 11 5	
Country wood necessary seat Rs.	...	.....		16	0 0		...	.....		...	.....	.....	...	.....	.....	
Coping to walls ... ...Cubic feet.	123¾	0	1 3	9	10 6		10,752	0	4 0	9,600 0 0	.....	.....	...	.....	2,566 15 3	
Wooden railings, complete. Rg. feet.	1,300	2	8 0	3,250	0 0		1,640	2	8 0	2,200 0 0	.....	.....	160	.....	.....	
Iron rails with gates inside. Rs.	...	.....		427	8 0		...	.....		4,800 0 0	.....	.....	...	.....	.....	
Do. outside ... ... „	...	.....		570	0 0		...	.....		1,860 0 0	.....	.....	...	.....	.....	
Masonry work under the gates ... ... „	...	.....		450	0 0		...	.....		16 0 0	.....	.....	1,100	.....	2,340 6 0	
Eave board ... ... „	...	.....		10	0 0		...	.....		2,688 0 0	.....	.....	...	.....	.....	
Tarring ... ... „	...	.....		.....			...	.....		4,100 0 0	.....	.....	...	.....	.....	
Coping with laterite stone in chunam ... ... Square.	51¼	7	0 0	358	12 0		...	.....		427 8 0	.....	.....	...	.....	.....	
Laying with laterite stone in clay ... ... „	36 $\frac{3}{16}$	1	8 0	55	5 7		...	.....		570 0 0	.....	.....	...	.....	.....	
Well ... ... „	...	.....		.....			...	.....		.....	.....	.....	...	.....	.....	
Sundries ... ... „	...	.....		19,077	1 3		...	.....		450 0 0	.....	.....	...	.....	.....	
				1,87,800	0 0					10 0 0	.....	.....	...	.....	.....	
Deduct for Convict labour work...				7,000	0 0					175 0 0	.....	.....	...	.....	.....	
				1,80,800	0 0					.....	.....	.....	...	.....	.....	
										.....	.....	.....	...	.....	11,311 0 8	
										1,142 0 0	.....	290 7 9	...	.....	2,18,451 10 4	
										23,288 10 7		8,210 13 3			3,254 0 2	
										2,57,000 0 0	Recovered up to 30th November 1865...					
											Net expenditure up to 30th November 1865...				2,15,197 10 2	

Coimbatore, 23rd December 1865.

(Signed) JOHN GEORGE,
Executive Engineer, Coimbatore.

(Signed) G. W. WALKER, Lieut-Colonel, R. E.,
Superintending Engineer, 7th Division.

THE PLAN OF JAIL IS AS FOLLOWS:—

I. Outer wall of 12 sides or divisions.
II. Inner wall of 10 do. do.
III. Radial Cells and Workshops, 11 blocks.
IV. Central Warder house.
V. Outside Jailer's Quarter.

Work as follows has been done up to 30th November 1865 :—

I. Outer wall, 11 sides completed, 1 side untouched.
II. Inner wall, 9 sides completed, 1 side do.
III. Radial Cells and Workshops 11 blocks.

1. Workshop, } Foundation excavated, wood work-doors, and windows all
2. Radial Cells, } ready.
3. Workshop, masonry completed, 16 trusses put up.
4. Radial Cells, foundation partly laid, all doors and windows ready.
5. Workshop, completed.
6. Radial Cells do.
7. Workshop do.
8. Radial Cells do.
9. Workshop do.
10. Radial Cells do.
11. Workshop do.

IV. Central Warder, completed.
V. Jailer's Quarter do.

No. 330. ORDER THEREON, 12th January 1866, No. 160.

CIVIL WORKS, No. 56.

1. Communicated to the Judicial Department.

2. Future Progress Reports should be submitted with greater regularity.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
,, the Superintending Engineer, 7th Division.

Exd. T. O'Conner.