M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 1965 Press ~~Mis.~~

123-124

Dated 18. 12. ~~19~~ 1866

3/4

Not to be folded or roughly handled

1108/7

Proceedings of the Madras Government, Judicial Department,
18*th December* 1866.

No. 123. Read the following Proceedings of Government in the Public Works Department, dated 11th December 1866, No. 3906.

Passing orders on the Progress Report of the Rajahmundry Central Jail for September last. } (Vide Proceedings, Public Works Department, dated 11th December 1866, Nos. 172 & 173.)

No. 124. ORDER THEREON, 18th December 1866, No. 1965.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

Proceedings of the Madras Government, Public Works Department,
11th December 1866.

No. 172. Read the following Progress Report from the Superintending Engineer, 1st Division :—

Progress Report of the Central Jail at Rajahmundry, for the month of September 1866. } (Here enter 17th November 1866.)

No. 173. ORDER THEREON, 11th December 1866, No. 3,906.

CIVIL WORKS, No. 36.

It appears from this Report that Rupees 2,544-12-3 were expended on the Central Jail at Rajahmundry in September last, and that the outlay on the work up to the 30th idem was Rupees 1,70,175 7-1 inclusive of unadjusted advances to the extent of Rupees 30-2-0. The progress made with the construction of the building is reported to have been as follows :—

Five Radial Blocks of Cells.—Four finished on radii 2, 4, 6, and 8, and one at basement level.

Six Workshops.—Four finished on radii 3, 5, 7, and 9. One being roofed, and the walls of another built.

Two Ranges of Solitary and Women's Cells.—Walls of one built ten feet high, and those of another five feet.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to fourteen feet. The flying arches and foot way on the six sides finished.

Partition Walls on radii 3, 6, *and* 9 (*the entrance angle being* 0 *or* 12).—Finished.

Inner Palisade.—Complete from three to nine.

Well, 22 *feet in diameter and* 72 *feet in depth.*—Finished.

Towers.—Four (out of six) finished.

Jailer's Quarters.—Finished with the exception of plastering, and fixing doors and windows.

Out-offices to do.—Walls raised to full height. Four temporary sheds for latrine erected on the requisition of the Jail authorities.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
,, Superintending Engineer, 1st Division.

Exd. S. T. Augustin.

Judicial 1866 Dec

Revenue Public Works Depts
No 3906

Dated 13 Decr 66

No 2724

Passing orders on the
Proceedings Report of the
Rajahmundry Central
Jail for Septr last.

With one Order

No 1965 18 Dec 1866
to communicated to the
Inspector General of
Jails

To Inspector General of Jails 13 Dec 66

123-124