M.R.O. 1—33,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 495 Press Mis.

25 26

Dated 5 - 4 1866.

8/9

Not to be folded or roughly handled

5-2-31

Proceedings of the Madras Government, Judicial Department,
5th April 1866.

No. 25. Read the following Proceedings of Government in the Public Works Department, dated 26th March 1866, No. 967.

Communicating Report of progress made in the Rajahmundry Central Jail in January last. } (Vide Proceedings, Public Works Dept., dated 26th March 1866, Nos. 562 & 563.)

No. 26. ORDER THEREON, 5th April 1866, No. 495.

Communicated to the Inspector General of Jails.

2. It is observed that the same remark which was entered in the last Report, viz., that all work in the semi-duodecagon, &c., is suspended pending the Central Jail Committee's recommendation and Government orders thereon, is repeated in the present Report. The Superintending Engineer's attention should be called to the remarks of Government on this point in paragraph 2 of their Proceedings of the 15th February 1866, No. 233.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.
„ Public Works Department.

Exd. J. Tulloch.

No. 562. Read the following :—

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet.

The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9, the entrance angle being 0 or 12, finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (*i. e.* on the entrance side) is suspended, pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts is occupied by the Jail Department.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

GODAVERY

Progress Report of the Central Jail at

Items.		Estimate. Quantity.	Rate. Rs. A. P.	Amount. Rs. A. P.
Four Workshops.				
Rough stone in chunam C	ic yards.	1,493¼	3 0 0	4,481 5 4
Terracing with brick on edge, &c., &c. ...	Squares.	220,⅝	22 0 0	4,857 9 8
White-washing in chunam...	... ...	261¾	0 3 0	48 15 8
Flooring with brick on edge, &c., &c. ...	... ...	192	7 4 0	1,392 0 0
Excavating foundations and filling the basemen	... ...	.....	.....	164 0 0
Teak-wood wrought and put up ... C	...	3,537¼	2 4 0	7,958 8 0
Wood oil three coats	bic feet.	292	1 0 0	292 0 0
Cut stones over the pillars' heads	Squares.	152	1 4 0	190 0 0
Do. do. centre do.	,,	84	1 8 0	126 0 0
Contingencies	,,	.....	.....	1,934 9 4
Partition walls between the centre pillar	...			
Rough stone in chunam... C				
Contingencies	bic yards.	185,⅞	3 0 0	556 0 0
Six Towers.	...	.....	.....	91 6 4
Rough stone in chunam C				
Excavating foundations and filling the basemen	bic yards.	405	3 0 0	1,215 0 0
Teak-wood wrought and put up... ...	...	.....	.....	15 0 0
Wood oil three coats	ubic feet.	52⅛	2 4 0	118 2 0
Contingencies	Squares.	.....	.....	6 0 0
Centre Warder.	... ...	.....	.....	256 13 6
Rough stone in chunam... C				
Arch work in do.	bic yards.	316⅛	3 0 0	1,040 0 0
Terracing with brick on edge, &c., &c....	ubic feet.	152	0 3 0	28 8 0
Flooring with do. do.	Squares.	20,⅛	18 10 10	388 4 11
White-washing in chunam	... ,,	18,⅛	7 4 0	132 5 0
Stone columns	... ,,	48	0 3 0	9 0 0
Cornice work in chunam	No.	12	12 8 0	150 0 0
Wooden stair-case, complete	ubic feet.	127¼	0 4 0	31 14 0
Excavating foundations and filling the baseme	...	.....	.....	180 0 0
Country-wood batten doors with frames and tures, &c., complete 8 X 4... ...	... iron fix-	.....	.....	80 0 0
Do. do. window shutters with frames and iron &c., complete	each.	3	26 0 0	78 0 0
Teak-wood wrought and put up ...	ars, ... ,,	8	15 0 0	120 0 0
Cut stones over the pillars' heads ...	ubic feet.	333¼	2 4 0	750 7 6
Wood oil three coats	No.	12	1 8 0	18 0 0
Red paint three do.	Squares	13	1 0 0	13 0 0
Upper Story.	,,	5¼	1 12 0	9 10 0
Brick work in chunam	Cubic yards.	154,⅛	4 0 0	618 10 8
Flat arch work in chunam	Cubic feet.	116¼	0 3 0	21 13 6
Cornice work in do.	,,	127¼	0 4 0	31 14 0
Terracing with brick on edge, &c., &c. ...	Squares.	21,⅛	22 0 0	477 13 5
White-washing in chunam...	... ...	71	0 3 0	13 5 0
Stone columns...	No.	12	12 0 0	144 0 0
Cut stones over the pillars' heads	... ...	12	1 4 0	15 0 0
Teak-wood wrought and put up ...	Cubic feet.	333¼	2 4 0	750 7 6
Country-wood batten doors with frames, and tures, &c., complete, 8 × 4 ...	iron fix-			
Do. do. window shutters do. &c., 5 × 2-6 ...	each.	3	26 0 0	78 0 0
Wood oil three coats	... ,,	8	18 0 0	144 0 0
Paint three do.	Squares.	8	1 0 0	8 0 0
Contingencies	... ,,	7	1 12 0	12 4 0
	... ...	.....	.....	539 13 6

DISTRICT.

Rajahmundry for the month of January 1866.

Work performed in this month. Quantity.	Rate. Rs. A. P.	Amount. Rs. A. P.	Work performed up to this month. Quantity.	Rate. Rs. A. P.	Amount. Rs. A. P.
	.....	.....	1,583⅛	2 13 0	4,453 13 9
.....	.....	.....	105	21 6 4	2,246 7 0
.....	.....	20 0 0	130,⅛	0 5 10	48 6 3
.....	.....	.....	99,⅛	6 9 9	654 11 0
.....	.....	.....	.....	.....	179 2 4
.....	.....	.....	3,544,⅛	2 4 0	7,974 12 0
.....	.....	38 0 0	146	1 15 3	285 0 8
.....	.....	.....	114	1 9 8	182 14 5
.....	.....	.....	63	1 7 4	91 14 11
.....	.....	4 9 0	.....	.....	1,483 0 1
.....	.....				
		.....	185,⅞	2 12 8	516 0 3
.....	.....	.....	.....	.....	83 9 4
.....					
		.....	264,⅞	3 5 11	889 10 10
	.....	.....	.....	.....	17 5 7
.....	.....	.....	601⅛	2 4 0	136 6 6
.....	.....	.....	.....	.....	3 1 3
.....	.....	.....	.....	.....	88 4 5
.....	.....	2 13 0	.....	.....	
.....	.....				
		.....	354⅛	2 13 3	1,001 15 6
	.....	.....	152	0 2 11	27 14 0
.....	.....	15 4 0	20,⅛	17 10 3	370 7 7
.....	.....	15 7 8	18,⅛	7 6 6	133 4 5
.....	.....	4 0 0	48	0 5 4	16 0 11
.....	.....	.....	12	12 13 11	154 7 7
.....	.....	.....	127¼	0 3 10	30 7 11
.....	.....	4 0 0	.....	.....	180 12 8
.....	.....	.....	.....	.....	79 7 2
.....	.....				
	.....	.....	3	26 0 0	78 0 0
.....		.....	8	15 0 0	120 0 0
	.....	.....	409⅛	2 4 0	922 2 0
.....	.....	2 0 0	12	1 9 0	18 12 6
.....	.....	.....	13	1 2 2	14 12 1
.....	.....	.....	5¼	1 13 6	10 1 4
.....	.....				
		.....	142⅛	4 1 5	580 4 10
.....	.....	.....	116¼	0 2 3	16 5 8
.....	.....	.....	127¼	0 2 9	22 14 0
.....	.....	15 0 0	21,⅛	16 13 9	370 13 9
.....	.....	7 8 0	71	0 3 11	17 8 6
.....	.....	24 12 0	12	14 0 9	168 9 6
.....	.....	4 8 0	12	1 5 8	16 4 6
.....	.....	.....	409⅛	2 4 0	922 3 6
.....	.....				
	.....	.....	1	26 0 0	26 0 0
.....	.....	.....	6	15 0 0	90 0 0
.....	.....	4 0 0	8	1 2 4	9 3 0
.....	.....	.....	7	2 3 4	15 7 4
.....	.....	1 12 0	.....	.....	394 1 0

Progress Report of the

Items.	Estimate.						Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.		Amount.			Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs.	A. P.	Rs.	A.	P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Two truss roof Workshops.									2 3 11	744 1/2	2 15 11	2,230 1 2
Rough stone in chunam ... ... Cubic yards.	713 1/2	3	0 0	2,140	11	6	.....	.....		.....		
Roofing with country-wood, reepers, nails, flat and pan-tiles, and chunam borders... ... ... Squares.	130 3/16	12	0 0	1,563	13	4	4	13 12 10	135 3 5	104 11/16	10 8 5	1,094 11 5
White-washing in chunam ... ... ,,	160	0	3 0	30	0	0	.....	.....	16 0 0	80	0 5 8	28 6 8
Flooring with brick on edge, &c., &c. ... ,,	86 7/16	7	4 0	628	12	8	.....	.....	90 11 0	90	6 0 4	542 1 1
Excavating foundations and filling the basement ...	.....	.....		120	0	0	.....	.....	.....	.....	.....	128 11 9
Cut stones over the pillars' heads ... ... No.	38	1	4 0	47	8	0	.....	.....	.....	38	0 15 1	35 13 8
Wooden truss, complete ... ... each.	38	35	0 0	1,330	0	0	.....	.....	.....	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 11/16	2	4 0	3,810	11	0	.....	.....	.....	1,775 1/2	2 4 0	3,993 15 9
Contingencies	.....	.....		968	7	6	.....	.....	13 1 0	.....	.....	854 2 4
Five Radial Block of Cells.												
Rough stone in chunam ... ... Cubic yards.	11,027 14/16	3	0 0	33,352	9	3	.....	.....	.....	10,369 1/2	2 9 1	26,691 11 7
Arch work in chunam over the doors ... Cubic feet.	187 1/2	0	3 0	35	2	6	.....	.....	.....	150	0 2 8	25 2 3
Centrings ... ... ,, ,,	65,812 1/2	0	4 0	16,453	2	0	.....	.....	.....	46,575	0 2 4	6,758 0 1
Cornice work in chunam	.....	.....		2,400	0	0	.....	.....	.....	.....	.....	1,356 10 10
Terracing with brick on edge, &c., &c. ... Cubic feet.	2,512 1/2	0	4 0	628	2	0	.....	.....	.....	2,010	0 3 3	413 1 2
Putting jelly, two courses of flat tiles, &c. ... Squares.	25 5/16	22	0 0	560	15	10	.....	.....	.....	24 11/16	12 5 8	296 8 2
White-washing in chunam ... ... ,,	386 11/16	10	5 3	4,236	5	8	.....	.....	.....	306 11/16	8 12 9	2,691 11 3
Flooring with brick on edge, &c., &c. ... ... ,,	1,720	0	3 0	322	8	0	.....	.....	.....	1,032	0 4 2	268 7 0
Excavating foundations and filling the basement ...	307 10/16	7	4 0	2,229	6	0	.....	.....	.....	246	9 13 7	2,422 11 1
Teak-wood joists (forty)	.....	.....		600	0	0	.....	.....	.....	.....	.....	821 14 8
Iron doors with wooden frames, &c., &c. ... ... each.	250	2	4 0	562	8	0	.....	.....	.....	250	2 4 0	562 8 0
Wood oil three coats to the joists	320	60	0 0	19,200	0	0	.....	.....	.....	320	60 0 0	19,200 0 0
Lead color three coats to the weather boards, and iron doors	.....	.....		25	0	0	.....	.....	.....	.....	.....	25 15 8
Pad-locks ... ... Squares.	300	2	6 0	712	8	0	.....	.....	.....	180	3 6 9	621 12 1
Contingencies ... ... each.	360	8	0 0	2,880	0	0	.....	.....	.....	206	2 4 6	470 6 6
Two Solitary Cells for Women.	.....	.....		8,136	12	9	.....	.....	2 2 0	.....	.....	5,735 5 0
Rough stone in chunam ... ... Cubic yards.	1,513 1/2	3	0 0	4,541	5	4	.....	.....	.....	1,036 1/16	3 1 7	3,213 7 10
Arch work in do.... ... ... Cubic feet.	410 1/2	0	3 0	77	5	6	.....	.....	.....	206	0 2 2	23 11 9
Terracing with brick on edge, &c., &c. ... Squares.	76 8/16	22	0 0	1,689	9	6	.....	.....	.....	.....	.....	1 7 9
Flooring with do. do. ... ... ,,	5 1/16	7	4 0	392	5	10	.....	.....	.....	.....	.....	136 13 7
Excavating foundations and filling the basement... ...	.....	.....		140	0	0	.....	.....	.....	.....	.....	143 4 4
Teak-wood wrought and put up ... ... Cubic feet.	776 3/16	2	4 0	1,746	10	0	.....	.....	.....	770 11/16	2 4 0	1,734 10 6
Wood oil three coats to the joists ... ... each.	40	35	0 0	1,400	0	0	.....	.....	.....	40	35 0 0	1,400 0 0
Lead color three coats	.....	.....		60	0	0	.....	.....	.....	.....	.....	40 3 3
Contingencies	.....	.....		40	0	0	.....	.....	.....	.....	.....	32 2 2
Jailers' quarters.	.....	.....		1,016	3	10	.....	.....	2 0 0	.....	.....	708 14 8
Wood oil three coats to the beams and joists, &c., ...	.....	.....		20	0	0	.....	.....	.....	.....	.....	14 14 8
Red paint three coats to the doors and windows, &c, ...	.....	.....		35	0	0	.....	.....	.....	.....	.....	24 9 3
Out-offices for Jailers.												
Country-wood batten windows, with frames, &c., 2-6 X 3-3							.....	.....	.....	1	6 0 0	6 0 0
Painting ... ... each.	3	6	0 0	18	0	0	.....	.....	.....	.....	.....	5 0 11
Hospital and Stores.	.....	.....		6	0	0	.....	.....	.....			
Batten doors with frames, and iron fixtures, &c., complete, 7 × 3 ... ... each.	24	17	0 0	408	0	0	.....	.....	.....	24	17 0 0	408 0 0
Do. do. do. 6 × 3 ,,	9	15	0 0	135	0	0	.....	.....	.....	4	15 0 0	60 0 0
Wood oil three coats, red paint three coats	.....	.....		96	0	0	.....	.....	.....	.....	.....	72 0 9

Central Jail, &c.—(Continued.)

Progress Report of the Central Jail, &c.—(Continued.)

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Enclosure walls.									
Rough stone in chunam ... ... Cubic yards.	6,854⅓	3 0 0	20,562 15 1			464 15 0	5,407⅓	2 10 4	14,302 6 4
Brick work in do. (Arches)... ... ... "	346⅔	5 1 0	1,753 2 0	.....	.....	10 2 0	38⅔	5 4 1	199 12 0
White-washing in chunam ... ... Squares.	1,364½	0 3 0	255 13 6	.....	.....	.....	.....	.....	120 0 0
Broken bottle in do. ... ... "	.....	.....	.....	.....	.....	.....	.....	.....	454 9 10
Wrought iron railings, &c., &c. ... ... lbs.	8,388⅔	0 2 6	1,310 11 8	.....	.....	.....	.....	.....	296 2 0
Red painting to iron railings	.....	.....	200 0 0	.....	.....	.....	.....	.....	46 0 0
Excavating foundations and filling the basement	.....	.....	280 0 0	.....	.....	.....	.....	.....	203 4 5
Contingencies	.....	.....	693 4 6	.....	.....	.....	.....	.....	1,073 9 10
Scaffolding and sundries	.....	.....	1,100 0 0	.....	.....	10 11 0	.....	.....	211 11 11
Banquite, &c.									
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	.....	.....	.....	38 15 0
Contingencies	.....	.....	.....	.....	.....	.....	.....	.....	5 0 0
Inner Partition walls.									
Rough stone in chunam ... ... Cubic yards.	2,529²⁄₃	3 0 0	7,589 12 0	.....	.....	.....	889¼	4 2 5	3,688 8 0
White-washing in do. ... ... Squares	427	0 3 0	80 1 0	.....	.....	22 8 0	182₁₆¹³	0 2 4	26 12 1
Excavating foundations and filling the basement	.....	.....	100 0 0	.....	.....	.....	.....	.....	19 1 0
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	.....	758 R. feet	0 0 7	28 7 6
Contingencies	.....	.....	778 10 8	.....	.....	.....	.....	.....	151 0 0
Front gate and wooden railings.									
Wooden railings, complete ... ... R. feet.	1,532	2 8 0	3,830 0 0	.....	.....	.....	300	10 14 10	3,280 13 4
Masonry work...	.....	.....	560 0 0	.....	.....	.....	.....	.....	127 2 5
Painting	.....	.....	150 0 0	.....	.....	17 14 0	.....	.....	118 13 0
Contingencies	.....	.....	540 0 0	.....	.....	2 2 0	.....	.....	138 10 6
Well.									
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	.....	.....	2,287	0 1 4	190 9 4
Do. ... ... "	620	0 1 6	58 2 0	.....	.....	.....	620	0 1 6	58 2 0
Do. ... ... "	2,118⅛	0 2 5	320 0 0	.....	.....	.....	2,118⅛	0 2 5	320 0 0
Baling water and sinking the well frame ... ... "	2,400	0 7 0	1,050 0 0	.....	.....	.....	2,400	0 7 0	1,050 0 0
Value of the well frame	.....	.....	442 10 0	.....	.....	.....	.....	.....	462 10 0
Cut stone in chunam... ... ... Cubic yards.	.....	.....	483 6 5	.....	.....	.....	.....	.....	483 6 5
Do. ... ... "	40-5	29 0 11	1,167 10 9	.....	.....	.....	40-5	29 0 11	1,167 11 8
Do. ... ... "	40-5	22 6 11	901 7 1	.....	.....	.....	40-5	22 6 9	901 1 8
Do. ... ... "	40-5	18 0 4	724 2 9	.....	.....	.....	40-5	18 1 10	727 14 10
Do. ... ... "	16-2	17 8 0	281 4 9	.....	.....	.....	16-2	17 0 9	274 0 0
Do. ... ... "	24-3	17 8 0	421 15 1	.....	.....	.....	24-3	17 4 6	416 9 7
Filling in the outside of steening ... ... "	36-4½	16 14 0	610 5 0	.....	.....	.....	28	17 1 5	478 8 0
Contingencies ... ... "	6,600	0 1 0	412 8 0	.....	.....	.....	6,811¼	0 1 0	420 8 11
Clearing jungle	.....	.....	355 14 10	.....	.....	.....	.....	.....	347 7 11
Workshops.									
Iron pipes...	.....	.....	.....	.....	.....	.....	.....	.....	482 1 6
Cisterns.									
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	13 11 3
Brick in do.	.....	.....	.....	.....	.....	.....	.....	.....	2 13 9
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 1 0
Sundries	.....	.....	.....	.....	.....	.....	.....	.....	4 7 0
Parapet wall on the top of the Workshops.									0 9 0
Brick in chunam	.....	.....	.....	.....	.....	.....	15¼	1 1 4	16 4 4
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	0 12 0
White-washing...	.....	.....	.....	.....	.....	.....	.....	.....	1 2 0
Centre Warder upper story.									
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	130 14 1

Progress Report of the Central Jail, &c.—(Concluded.)

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Radial Blocks.									
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	31 7 7
Cisterns.									
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	39 1 9
Brick in chunam	.....	.....	.....	.....	.....	.....	.....	.....	8 1 0
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 13 9
Parapet wall on the top of Radial Blocks.									
Brick in chunam	.....	.....	.....	37	3 15 2	146 2 9			
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	22 2 0
White-washing	.....	.....	.....	.....	.....	.....	.....	.....	3 0 0
Bamboo tatties	.....	.....	.....	.....	.....	.....	.....	.....	82 1 9
Materials at site	.....	.....	.....	.....	.....	9 12 0	.....	.....	743 0 0
	.....	.....	.....	.....	.....	409 8 0	.....	.....	
Total ...	.....	.....	.....	.....	.....	1,372 7 0	.....	.....	1,45,353 0 5
Unadjusted advances remaining at the end of Jan. 1866...	.....	.....	.....	.....	.....	.....	.....	.....	9,653 4 8
Total ...	.....	.....	.....	.....	.....	.....	.....	.....	1,55,006 5 1

CAMP, DOWLAISHWERAM,
22nd February 1866.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department.
26th March 1866.

No. 563. ORDER THEREON, 26th March 1866, No. 967.

CIVIL WORKS, No. 68.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Pro. 15th Feb 1866 No 1654 to 1360 Judicial 866 Sept

List of 10 April

Pros. Govt P. W. Dept. No 967

Sept 82.

Sept Rp 285 Inward 505

No 663-

Comm. Report of Proceedings made in the Rajahmundry Central Jail in January last.

Govt Sept 82.

5th April 1866 No 695

Communicated to the Inspector Genl of Jails.

It is observed that the same remark which was entered in the last Report viz that all work in the semi-duodecagon is suspended pending the Central Jail Committee's recommendation & Govt orders thereon, is repeated in the present report. The Supt Engineer's attention should be called to the remarks of Govt on this point in para 2 of their Proc. of the 15th February 66 No 233.

25-26.