M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 614 Press ~~Mis.~~

199-20

Dated 24-4-~~19~~ 1886

7/8

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department, 24th April 1866.

No. 199. Read the following Proceedings of Government in the Public Works Department, dated 11th April 1866, No. 1104.

Communicating Progress Report of the Rajahmundry Central Jail for February last. } (Vide Proceedings, Public Works Department, dated 11th April 1866, Nos. 156 and 157.)

No. 200. ORDER THEREON, 24th April 1866, No. 614.

Communicated to the Inspector General of Jails.

2. The attention of the Superintending Engineer should again be drawn to the Order of Government, dated 15th February last, No. 233, with reference to his remark regarding the suspension of work in the semi-duodecagon.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.
„ Public Works Department.

Exd. J. Tulloch.

No. 156. Read the following:—

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet. The buttresses are built up 15 feet high on six sides, and 25 cut stone arches turned on one side.

Partition Walls.—On radii 3, 6, and 9, the entrance angle being 0 or 12, finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (*i. e.* on the entrance side) is suspended, pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts, is occupied by the Jail Department.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

GODAVERY DISTRICT.

Progress Report of the Central Jail at Rajahmundry for the month of February 1866.

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Four Workshops.									
Rough stone in chunam ... ... Cubic yards.	1,493$\frac{1}{27}$	3 0 0	4,481 5 4	.....	.....	.....	1,583$\frac{2}{27}$	2 13 0	4,453 13 9
Terracing with brick on edge, &c., &c. ... Squares.	220$\frac{80}{100}$	22 0 0	4,857 9 8	.....	.....	.....	105	21 6 4	2,246 7 0
White-washing in chunam... ... ... ,,	261$\frac{10}{100}$	0 3 0	48 15 8	.....	.....	.....	130$\frac{82}{100}$	0 5 10	48 6 3
Flooring with brick on edge, &c., &c. ... ... ,,	192	7 4 0	1,392 0 0	.....	.....	.....	99$\frac{88}{100}$	6 9 9	654 11 0
Excavating foundations and filling the basement ...	.....	.....	164 0 0	.....	.....	.....	.....	.....	179 2 4
Teak-wood wrought and put up ... Cubic feet.	3,537$\frac{4}{12}$	2 4 0	7,958 8 0	.....	.....	.....	3,541$\frac{9}{12}$	2 4 0	7,974 12 0
Wood oil three coats ... ... Squares.	292	1 0 0	292 0 0	.....	.....	.....	146	1 15 3	285 0 8
Cut stones over the pillars' heads ... ... No.	152	1 4 0	199 0 0	.....	.....	.....	114	1 9 8	182 14 5
Do. do. centre do. ... ... ,,	84	1 8 0	126 0 0	.....	.....	.....	63	1 7 4	91 14 11
Contingencies	.....	.....	1,934 9 4	.....	.....	4 11 0	.....	.....	1,487 11 1
Partition walls between centre pillars.									
Rough stone in chunam... ... ... Cubic yards.	185$\frac{9}{27}$	3 0 0	556 0 0				185$\frac{9}{27}$	2 12 8	516 0 3
Contingencies	.....	.....	91 6 4	.....	.....	.....	.....	.....	83 9 4
Six Towers.									
Rough stone in chunam ... ... Cubic yards.	405	3 0 0	1,215 0 0				264$\frac{9}{27}$	3 5 11	889 10 10
Excavating foundations and filling the basement ...	.....	.....	15 0 0	.....	.....	.....	.....	.....	17 5 7
Teak-wood wrought and put up... ... Cubic feet.	52$\frac{6}{12}$	2 4 0	118 2 0	.....	.....	.....	60$\frac{1}{12}$	2 4 0	136 6 6
Wood oil three coats	.....	.....	6 0 0	.....	.....	.....	.....	.....	3 1 3
Contingencies	.....	.....	256 13 6	.....	.....	.....	.....	.....	88 4 5
Centre Warder.									
Rough stone in chunam... ... ... Cubic yards.	316$\frac{18}{27}$	3 0 0	1,010 0 0				354$\frac{1}{3}$	2 13 3	1,001 15 6
Arch work in do. ... ... Cubic feet.	152	0 3 0	28 8 0	.....	.....	.....	152	0 2 11	27 14 0
Terracing with brick on edge, &c., &c.... Squares.	20$\frac{13}{100}$	18 10 10	388 4 11	.....	.....	.....	20$\frac{82}{100}$	17 10 3	370 7 7
Flooring with do. do. ... ... ,,	18$\frac{25}{100}$	7 4 0	132 5 0	.....	.....	.....	18$\frac{25}{100}$	7 6 6	133 4 5
White-washing in chunam ... ... ,,	48	0 3 0	9 0 0	.....	.....	.....	48	0 5 4	16 0 11
Stone columns ... ... each.	12	12 8 0	150 0 0	.....	.....	.....	12	12 13 11	154 7 7
Cornice work in chunam ... ... Cubic feet.	127$\frac{1}{2}$	0 4 0	31 14 0	.....	.....	.....	127$\frac{1}{2}$	0 3 10	30 7 11
Wooden stair-case, complete	.....	.....	180 0 0	.....	.....	.....	.....	.....	180 12 8
Excavating foundations and filling the basement ...	.....	.....	80 0 0	.....	.....	.....	.....	.....	79 7 2
Country-wood batten doors with frames and iron fixtures, ... each.	3	26 0 0	78 0 0				3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete	8	15 0 0	120 0 0				8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333$\frac{1}{12}$	2 4 0	750 7 6	.....	.....	.....	409$\frac{10}{12}$	2 4 0	922 2 0
Cut stones over the pillars' heads ... each.	12	1 8 0	18 0 0	.....	.....	.....	12	1 9 0	18 12 6
Wood oil three coats ... ... Squares.	13	1 0 0	13 0 0	.....	.....	.....	13	1 2 2	14 12 1
Red paint three do. ... ... ,,	5$\frac{1}{2}$	1 12 0	9 10 0	.....	.....	.....	5$\frac{1}{2}$	1 13 6	10 1 4
Upper Story.									
Brick work in chunam ... ... Cubic yards.	154$\frac{18}{27}$	4 0 0	618 10 8				142$\frac{15}{27}$	4 1 5	580 4 10
Flat arch work... ... ... Cubic feet.	116$\frac{1}{2}$	0 3 0	21 13 6	.....	.....	.....	116$\frac{1}{2}$	0 2 3	16 5 8
Cornice work in do.	127$\frac{1}{2}$	0 4 0	31 14 0	.....	.....	.....	127$\frac{1}{2}$	0 2 9	22 14 0
Terracing with brick on edge, &c., &c. ... Squares.	21$\frac{13}{100}$	22 0 0	477 13 5	.....	.....	.....	21$\frac{12}{100}$	16 13 9	370 13 9
White-washing in chunam... ... ... ,,	71	0 3 0	13 5 0	.....	.....	.....	71	0 3 11	17 8 6
Stone columns... ... ... each.	12	12 0 0	144 0 0	.....	.....	.....	12	14 0 9	168 9 6
Cut stones over the pillars' heads ... ... ,,	12	1 4 0	15 0 0	.....	.....	.....	12	1 5 8	16 0 4
Teak-wood wrought and put up ... Cubic feet.	333$\frac{1}{12}$	2 4 0	750 7 6	.....	.....	.....	409$\frac{11}{12}$	2 4 0	922 3 6
Country batten doors with frames, and iron fixtures, &c., complete, 8×4 ... ... each.	3	26 0 0	78 0 0	2	26 0 0	52 0 0	3	26 0 0	78 0 0
Do. do. window shutters do. &c., 5 × 2-6	8	18 0 0	144 0 0	2	15 0 0	30 0 0	8	15 0 0	120 0 0
Wood oil three coats ... ... Squares.	8	1 0 0	8 0 0	.....	.....	.....	3	1 2 4	9 3 0
Paint three do. ... ... ,,	7	1 12 0	12 4 0	.....	.....	.....	7	2 3 4	15 7 4
Contingencies	.....	.....	539 13 6	.....	.....	.....	.....	.....	394 1 0

Progress Report of the

the Central Jail, &c.—(Continued.)

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Two truss roof Workshops.									
Rough stone in chunam ... ... Cubic yards.	713 11/16	3 0 0	2,140 11 6				5,407 17/27	2 10 7	14,402 7 3
Roofing with country-wood, reepers, nails, flat and pan-tiles, and chunam borders... ... ... Squares.	130 13/16	12 0 0	1,563 13 4			100 0 11	38 2/27	5 4 1	199 12 0
White-washing in chunam	160	0 3 0	30 0 0	.....	.....	.....	.....	.....	120 0 0
Flooring with brick on edge, &c., &c.	86 1/16	7 4 0	628 12 8	.....	.....	.....	.....	.....	454 9 10
Excavating foundations and filling the basement ...	.....	.....	120 0 0	.....	.....	.....	.....	.....	296 2 0
Cut stones over the pillars' heads ... ... each.	38	1 4 0	47 8 0	.....	.....	.....	.....	.....	46 0 0
Wooden truss, complete ... ... ,,	38	35 0 0	1,330 0 0	.....	.....	.....	.....	.....	203 4 5
Teak-wood wrought and put up ... Cubic feet.	1,706 11/16	2 4 0	3,840 11 0	.....	.....	.....	.....	.....	1,073 9 10
Contingencies	.....	.....	968 7 6	.....	.....	.....	.....	.....	222 0 11
Five Radial Block of Cells.									
Rough stone in chunam ... ... Cubic yards.	11,117 11/27	3 0 0	33,352 9 3	.....	.....	10 5 0	.....	.....	38 15 0
Arch work in chunam over doors ... Cubic feet.	18 7/8	0 3 0	35 2 6	.....	.....	.....	.....	.....	5 0 0
Arched roof with brick in chunam ... ,, ,,	65,512 1/2	0 4 0	16,453 2 0						
Centrings	.....	.....	2,460 0 0	.....	.....	.....	889 1/4	4 2 5	3,688 8 0
Cornice work in chunam ... ... Cubic feet.	2,512 1/2	0 4 0	628 2 0	.....	.....	.....	182 100/100	0 2 4	26 12 1
Terracing with brick on edge, &c., &c.... Squares.	25 100/100	22 0 0	560 15 10	.....	.....	.....	.....	.....	19 1 0
Putting jelly, two courses of flat tiles, &c. ... ,,	386 74/100	10 15 3	4,236 5 8	.....	.....	.....	758 R. feet	0 0 7	28 7 6
White-washing in chunam ... ... ,,	1,720	0 3 0	322 8 0	.....	.....	.....	.....	.....	151 0 0
Flooring with brick on edge, &c., &c. ... ... ,,	307 50/100	7 4 0	2,229 6 0	.....	.....	.....			
Excavating foundations and filling the basement ...	.....	.....	600 0 9	.....	.....	.....	300	10 14 10	3,280 13 4
Teak-wood joists (forty) ... ... Cubic feet.	250	2 4 0	562 8 0						127 2 5
Iron doors with wooden frames, ... each.	320	60 0 0	19,200 0 0	.....	.....	.....	.....	.....	118 13 0
Wood oil three coats to the joists	.....	.....	25 0 0	.....	.....	.....	.....	.....	138 10 6
Lead color three coats to the weather boards, and iron doors ... ... Squares.	300	2 6 0	712 8 0	.....	.....	.....	2,287	0 1 4	190 9 4
Pad-locks ... ... each.	360	8 0 0	2,880 0 0	.....	.....	.....	620	0 1 6	58 2 0
Contingencies	.....	.....	8,136 12 9	.....	.....	.....	2,118 1/16	0 2 5	320 0 0
Solitary Cells for Women.				.....	.....	.....	2,100	0 7 0	1,050 0 0
Rough stone in chunam ... ... Cubic yards.	1,513 1/27	3 0 0	4,541 5 4	.....	.....	.....	.....	.....	462 10 0
Arch work in do.... ... ... Cubic feet.	410 1/4	0 3 0	77 5 6	.....	.....	.....	.....	.....	483 6 5
Terracing with brick on edge, &c., &c. ... Squares.	76 50/100	22 0 0	1,689 9 6	.....	.....	.....	40-5	29 0 11	1,167 11 8
Flooring with do. do. ... ... ,,	51 100/100	7 4 0	392 5 10	.....	.....	.....	40-5	22 6 9	901 1 8
Excavating foundations and filling the basement... ...	.....	.....	140 0 0	.....	.....	.....	40-5	18 1 10	727 14 10
Teak-wood wrought and put up ... ... Cubic feet.	776 3/16	2 4 0	1,746 10 0	.....	.....	.....	16-2	17 0 9	274 0 0
Iron doors with wooden frames, &c. ... each.	40	35 0 0	1,400 0 0	.....	.....	.....	24-3	17 4 6	416 9 7
Wood oil three coats to the joists	.....	.....	60 0 0	.....	.....	.....	28	17 1 5	478 8 0
Lead color three coats	.....	.....	40 0 0	.....	.....	.....	6,811 1/2	0 1 0	420 8 11
Contingencies	.....	.....	1,016 3 10	.....	.....	.....	.....	.....	347 7 11
Jailers' quarters.				.....	.....	.....	.....	.....	482 1 6
Wood oil three coats to the beams and joists, &c., ...	.....	.....	20 0 0	.....	.....	.....	.....	.....	13 11 3
Red paint three coats to the doors and windows	.....	.....	35 0 0	.....	.....	.....	.....	.....	2 13 9
Out-offices for Jailers.				.....	.....	.....	.....	.....	1 1 0
Country-wood batten windows, with frames and iron fixtures, &c., complete, 2-6 X 3-3 ... ... each.	3	6 0 0	18 0 0	.....	.....	.....	.....	.....	4 7 0
Painting	.....	.....	6 0 0	.....	.....	.....	.....	.....	0 9 0
Hospital and Stores.				.....	.....	.....			
Batten doors with frames, and iron fixtures, &c., complete, 7 × 3	24	17 0 0	408 0 0	.....	.....	.....	15½	1 1 4	16 4 4
Do. do. do. 6 × 3	9	15 0 0	135 0 0	.....	.....	.....	.....	.....	0 12 0
Wood oil three coats, red paint three coats	.....	.....	96 0 0	.....	.....	.....	.....	.....	1 2 0
				.....	.....	.....	.....	.....	130 14 1

Progress Report of the Central Jail, &c.—(Concluded.)

Items.	Estimate			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Radial Blocks.									
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	31 7 7
Cisterns.									
Rough stone in chunam ... ... Cubic yards.	.....	.....	.....	.....	.....	.....	... ...	.....	39 1 9
Brick in chunam ... ... ,,	.....	.....	.....	.....	.....	.....	.....	.....	8 1 0
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 13 9
Parapet wall on the top of the Radial Blocks.									
Brick in chunam	.....	.....	.....	37	3 15 2	146 2 9			
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	22 2 0
White-washing	.....	.....	.....	.....	.....	.....	.....	.....	3 0 0
Bamboo tatties	.....	.....	.....	.....	.....	.....	.....	.....	82 1 9
Materials at site	.....	.....	.....	.....	.....	151 12 0	.....	.....	894 12 0
Total ...	.....	.....	.....	.....	.....	700 9 10	.....	.....	1,46,053 10 3
Unadjusted advances remaining at the end of Feb. 1866...	.....	.....	.....	.....	.....	.....	.....	.....	7,437 3 10
Grand Total ...	.....	.....	.....	.....	.....	.....	.....	.....	1,53,490 14 1

WALTAIR,
21st March 1866.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer 1st Division.

Proceedings of the Madras Government, Public Works Department,
11th April 1866.

No. 157. ORDER THEREON, 11th April 1866, No. 1,104.

CIVIL WORKS, No. 26.

Communicated to the Judicial Department.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Judicial 1866 Dept

Pub. Gnl. P.W. Dept
Dec. 1864

2111
2113 } April 1866

Copied

No 702

Communicating Copies
Report of Ltt. Col. Kennedy
Central Jail for Feby
last.—

No 1614. 24th April 1866.

Communicated to
the Inspector General
of Jails.

The attention of the
Supdg. Engineer should
again be drawn to the
Order of Govt dated 15th
Feby: last. No 233 with re-
-ference to his remarks
regarding the suspension
of work in the semi dur-
-ation.

By Order

So Insp. General
of Jails
— Public Works Dept

dated 25/4

With an Order