M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 786 Press Mis.

25-246

Dated 22. 5. — ~~19~~ 1886

9/9

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
22*nd May* 1866.

No. 215. Read the following Proceedings of Government in the Public Works Department, dated 14th May 1866, No. 1543.

Communicating Progress Report of the Rajahmundry Central Jail for March 1866. } (Vide Proceedings, Public Works Department, dated 14th May 1866, Nos. 354 & 355.)

No. 216. ORDER THEREON, 22nd May 1866, No. 786.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 354. Read the following :—

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Four are finished on radii 3, 5, 7, and 9.

One is being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet. The buttresses are built up 13 feet high on six sides ; 88 arches turned ; the cut stone flooring for the path over the wall, and the fixing of the iron railings, are in progress.

Partition Walls.—On radii 3, 6, and 9, (the entrance angle being 0 or 12), finished.

Inner palisade.—Complete from 3 to 9.

Well.—22 feet diameter, 72 feet deep finished, except parapet and countersloping annular pavement round it.

Towers.—Walls of 3 are raised to the required height and joists placed over them.

Jailer's quarters.—At basement level.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

GODAVERY DISTRICT.

Progress Report of the Central Jail at Rajahmundry for the month of March 1866.

Items.	Estimate.				Work performed in this month.			Work performed up to the month.		
	Quantity.	Rate.	Amount.		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.			Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Four Workshops.										
Rough stone in chunam ... ... Cubic yards.	1,493 21/27	3 0 0	4,481 5 4		.....	.....	.....	1,583 12/27	2 13 0	4,453 13 9
Terracing with brick on edge, &c., &c. ... Squares.	220 80/100	22 0 0	4,857 9 8		.....	.....	.....	105	21 6 4	2,246 7 0
White-washing in chunam... ... ... ,,	261 24/100	0 3 0	48 15 8		.....	.....	.....	130 62/100	0 5 10	48 6 3
Flooring with brick on edge, &c., &c. ... ... ,,	192	7 4 0	1,392 0 0		.....	.....	.....	99 88/100	6 9 9	654 11 0
Excavating foundations and filling the basement ...	.....	.....	164 0 0		.....	.....	.....	.....	.....	179 2 4
Teak-wood wrought and put up ... Cubic feet.	3,640 1/2	2 4 0	8,190 4 0		.....	.....	.....	3,544 1/2	2 4 0	7,974 12 0
Wood oil three coats ... ... Squares.	292	1 0 0	292 0 0		.....	.....	.....	146	1 15 3	285 0 8
Cut stones over the pillars' heads ... ... No.	152	1 4 0	190 0 0		.....	.....	.....	114	1 9 8	182 14 5
Do. do. centre do. ... ... ,,	84	1 8 0	126 0 0		.....	.....	.....	63	1 7 4	91 14 11
Contingencies	.....	.....	1,957 13 4		.....	.....	.....	.....	.....	1,487 11 1
Partition walls between centre pillars.										
Rough stone in chunam... ... ... Cubic yards.	185 9/27	3 0 0	556 0 0		.....	.....	.....	185 9/27	2 12 8	516 0 3
Contingencies	.....	.....	91 6 4		.....	.....	.....	.....	.....	83 9 4
Six Towers.										
Rough stone in chunam ... ... Cubic yards.	405	3 0 0	1,215 0 0		40	1 1 4	43 6 3	304 6/27	3 1 1	933 1 1
Excavating foundations and filling the basement ...	.....	.....	15 0 0		.....	.....	.....	.....	.....	17 5 7
Brick in chunam... ... ... Cubic yards.	89 9/27	4 0 0	357 5 0		31	1 4 7	39 15 0	31	1 4 7	39 15 0
Teak-wood wrought and put up... ... Cubic feet.	52 6/13	2 4 0	118 2 0		.....	.....	.....	60 1/2	2 4 0	136 6 6
Wood oil three coats	.....	.....	6 0 0		.....	.....	.....	.....	.....	3 1 3
Contingencies	.....	.....	256 13 6		.....	.....	7 13 1	.....	.....	96 1 6
Centre Warder.										
Rough stone in chunam... ... ... Cubic yards.	346 18/27	3 0 0	1,040 0 0		.....	.....	.....	354 1/3	2 13 3	1,001 15 6
Arch work in do. ... ... Cubic feet.	152	0 3 0	28 8 0		.....	.....	.....	152	0 2 11	27 14 0
Terracing with brick on edge, &c., &c.... Squares.	20 80/100	18 10 10	388 4 11		.....	.....	.....	20 82/100	17 10 3	370 7 7
Flooring with do. do. ... ... ,,	18 25/100	7 4 0	132 5 0		.....	.....	.....	18 25/100	7 6 6	133 4 5
White-washing in chunam ... ... ,,	48	0 3 0	9 0 0		.....	.....	.....	48	0 5 4	16 0 11
Stone columns ... ... each.	12	12 8 0	150 0 0		.....	.....	.....	1 2	12 13 11	154 7 7
Cornice work in chunam ... ... Cubic feet.	127 1/2	0 4 0	31 14 0		.....	.....	.....	127 1/2	0 3 10	30 7 11
Wooden stair-case, complete	.....	.....	180 0 0		.....	.....	.....	.....	.....	180 12 8
Excavating foundations and filling the basement ...	.....	.....	80 0 0		.....	.....	.....	.....	.....	79 7 2
Country-wood batten doors with frames and iron fixtures, ... each.	3	26 0 0	78 0 0		.....	.....	.....	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete ... ... ,,	8	15 0 0	120 0 0		.....	.....	.....	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 1/2	2 4 0	750 7 6		.....	.....	.....	409 1/2	2 4 0	922 2 0
Cut stones over the pillars' heads ... each.	12	1 8 0	18 0 0		.....	.....	.....	12	1 9 0	18 12 6
Wood oil three coats ... ... Squares.	13	1 0 0	13 0 0		.....	.....	.....	13	1 2 2	14 12 1
Red paint three do. ... ... ,,	5 1/2	1 12 0	9 10 0		.....	.....	.....	5 1/2	1 13 6	10 1 4
Upper Story.										
Brick in chunam ... ... Cubic yards.	154 18/27	4 0 0	618 10 8		.....	.....	.....	142 15/27	4 1 5	580 4 10
Flat arch work... ... ... Cubic feet.	116 1/2	0 3 0	21 13 6		.....	.....	.....	116 1/2	0 2 3	16 5 8
Cornice work in do.	127 1/2	0 4 0	31 14 0		.....	.....	.....	127 1/2	0 2 9	22 14 0
Terracing with brick on edge, &c., &c. ... Squares.	21 72/100	22 0 0	477 13 5		.....	.....	.....	21 72/100	16 13 9	370 13 9
White-washing in chunam... ... ... ,,	71	0 3 0	13 5 0		.....	.....	.....	71	0 3 11	17 8 6
Stone columns... ... ... each.	12	12 0 0	144 0 0		.....	.....	.....	12	14 0 9	168 9 6
Cut stones over the pillars' heads ... ... ,,	12	1 4 0	15 0 0		.....	.....	.....	12	1 5 8	16 4 6
Teak-wood wrought and put up ... Cubic feet.	333 1/2	2 4 0	750 7 6		.....	.....	.....	409 1/2	2 4 0	922 3 6
Country batten doors with frames, and iron fixtures, &c., complete, 8×4 ... ... each.	3	26 0 0	78 0 0		.....	.....	.....	3	26 0 0	78 0 0
Do. do. window shutters do. &c., 5 × 2-6	8	18 0 0	144 0 0		.....	.....	.....	8	15 0 0	120 0 0
Wood oil three coats ... ... Squares.	8	1 0 0	8 0 0		.....	.....	.....	8	1 2 4	9 3 0
Paint three do. ... ... ,,	7	1 12 0	12 4 0		.....	.....	.....	7	2 3 4	15 7 4
Contingencies	.....	.....	539 13 6		.....	.....	.....	.....	.....	394 1 0

Progress Report of the Central Jail, &c.—(Continued.)

Items.	Estimate.			Work performed in this month.			Work performed up to this month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Two truss roof Workshops.									
Rough stone in chunam ... ... Cubic yards.	713 1/4	3 0 0	2,140 11 6	.....	.....	.....	744 5/47	2 15 11	2,230 1 2
Roofing with (country-wood) reepers, nails, flat and pan-tiles, and chunam borders... ... ... Squares.	130 32/100	12 0 0	1,563 13 4	.....	.....	140 14 0	105 20/100	11 12 2	1,235 9 5
White-washing in chunam ... ... ,,	160	0 3 0	30 0 0	.....	.....	.....	80	0 5 8	28 6 8
Flooring with brick on edge, &c., &c. ... ,,	86 73/100	7 4 0	628 12 8	.....	.....	118 9 4	90	7 5 5	660 10 5
Excavating foundations and filling the basement ...	.....	.....	120 0 0	.....	.....	.....	.....	.....	128 11 9
Cut stones over the pillars' heads ... ... each.	38	1 4 0	47 8 0	.....	.....	7 0 0	38	1 2 1	42 13 8
Wooden truss, complete	38 8	35 0 0	1,330 0 0	.....	.....	.....	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 11 1/2	2 4 0	3,840 11 0	.....	.....	.....	1,775 3/12	2 4 0	3,993 15 9
Contingencies	.....	.....	968 7 6	.....	.....	11 12 10	.....	.....	865 15 2
Five Radial Block of Cells.									
Rough stone in chunam ... ... Cubic yards.	11,117 14 1/27	3 0 0	33,352 9 3	.....	.....	.....	10,369 20/27	2 9 1	26,691 11 7
Arch work in chunam over four doors ... ,,	187 1/2	0 3 0	35 2 6	.....	.....	.....	150	0 2 8	25 2 3
Arched roof with brick in chunam ... Cubic feet.	65,812 1/2	0 4 0	16,453 2 0	.....	.....	.....	46,575	0 2 4	6,758 0 1
Centrings	.....	.....	2,400 0 0	.....	.....	.....	.....	.....	1,356 10 10
Cornice work in chunam	2,511 1/2	0 4 0	628 2 0	.....	.....	.....	2,010	0 3 3	413 1 2
Terracing with brick on edge, &c., &c., ... Squares.	25 50/100	22 0 0	560 15 10	.....	.....	64 2 9	24 84/100	14 6 10	360 10 11
Putting jelly, two courses of flat tiles, &c. ... ,,	386 72/100	10 15 3	4,236 5 8	.....	.....	.....	306 68/100	8 12 9	2,691 11 3
White-washing in chunam ... ... ,,	1,720	0 3 0	322 8 0	.....	.....	.....	1,032	0 4 2	268 7 0
Flooring with brick on edge, &c., &c. ... ... ,,	307 50/100	7 4 0	2,229 6 0	.....	.....	.....	246	9 13 7	2,422 11 1
Excavating foundations and filling the basement ...	.....	.....	600 0 0	.....	.....	.....	.....	.....	821 14 8
Teak-wood joists (forty) ... ... Cubic feet.	250	2 4 0	562 8 0	.....	.....	.....	250	2 4 0	562 8 0
Iron doors with wooden frames, &c. ... ... each.	320	60 0 0	19,200 0 0	.....	.....	.....	320	60 0 0	19,200 0 0
Wood oil three coats to the joists	.....	.....	25 0 0	.....	.....	.....	.....	.....	25 15 8
Lead color three coats to the weather boards, and iron doors ... ... Squares.	300	2 6 0	712 8 0	.....	.....	.....	180	3 6 9	621 12 1
Pad-locks ... ... each.	360	8 0 0	2,880 0 0	.....	.....	.....	206	2 4 6	470 6 6
Contingencies	.....	.....	8,136 12 9	.....	.....	9 6 0	.....	.....	5,764 11 0
Solitary Cells for Women.									
Rough stone in chunam ... ... Cubic yards.	1,513 21/27	3 0 0	4,541 5 4	.....	.....	.....	1,036 17/27	3 1 7	3,213 7 10
Arch work in do.... ... ... Cubic feet.	412 1/2	0 3 0	77 5 6	.....	.....	.....	206	0 2 2	28 11 9
Terracing with brick on edge, &c., &c. ... Squares.	76 80/100	22 0 0	1,689 9 6	.....	.....	.....	.....	.....	1 7 9
Flooring with do. do. ... ... ,,	54 1/2	7 4 0	392 5 10	.....	.....	.....	.....	.....	136 13 7
Excavating foundations and filling the basement... ...	.....	.....	140 0 0	.....	.....	.....	.....	.....	143 4 4
Teak-wood wrought and put up ... ... Cubic feet.	776 3 1/2	2 4 0	1,746 10 0	.....	.....	.....	770 11/12	2 4 0	1,734 10 6
Iron doors with wooden frames, &c. ... each.	40	35 0 0	1,400 0 0	.....	.....	.....	40	35 0 0	1,400 0 0
Wood oil three coats to the joists	.....	.....	60 0 0	.....	.....	.....	.....	.....	40 3 3
Lead color three coats do.	.....	.....	40 0 0	.....	.....	.....	.....	.....	32 2 2
Contingencies	.....	.....	1,016 3 10	.....	.....	.....	.....	.....	708 14 8
Jailers' quarters.									
Rough stone in chunam	465 1/2	3 0 0	1,396 5 3	.....	.....	.....	.....	.....	14 14 8
Excavating foundations, &c., ...	.....	.....	22 0 0	.....	.....	.....	.....	.....	24 9 3
Wood oil three coats to the beams and joists, &c. ...	.....	.....	20 0 0						
Red paint three coats to the doors and windows, &c. ...	.....	.....	35 0 0						
Contingencies	.....	.....	359 4 3						
Out-offices for Jailers.									
Country-wood batten windows, with frames and iron fixtures, &c., complete, 2-6 X 3-3 ... ... each.	3	6 0 0	18 0 0	.....	.....	.....	1	6 0 0	6 0 0
Painting	.....	.....	6 0 0	.....	.....	.....	.....	.....	5 0 11
Hospital and Stores.									
Batten doors with frames, and iron fixtures, &c., complete, 7 × 3	24	17 0 0	408 0 0	.....	.....	.....	24	17 0 0	408 0 0
Do. do. do. 6 × 3	9	15 0 0	135 0 0	.....	.....	.....	4	15 0 0	60 0 0
Wood oil three coats, red paint three coats	.....	.....	96 0 0	.....	.....	.....	.....	.....	72 0 9

Progress Report of Central Jail, &c.—(Continued.)

Items.	Estimate. Quantity.	Rate.	Amount.	Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to the month. Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Enclosure walls.									
Rough stone in chunam ... ... Cubic yards.	6,854$\frac{17}{27}$	3 0 0	20,562 15 1	.....	.....	.....	744$\frac{15}{27}$	2 15 11	2,230 1 2
Brick work in do. (arches)... ... ... „	340$\frac{8}{27}$	5 1 0	1,753 2 0	25	0 9 5	14 11 0	130$\frac{20}{100}$	9 9 10	1,250 4 5
White-washing in chunam ... ... Squares.	1,364$\frac{1}{2}$	0 3 0	255 13 6	.....	.....	.....	80	0 5 8	28 6 8
Broken bottle in do. ... ... „	.....	.....	.....	.....	.....	.....	90	7 5 5	660 10 5
Wrought iron railings, &c., &c. ... ... lbs.	8,388$\frac{3}{5}$	0 2 6	1,310 11 8	.....	.....	.....	.....	.....	128 11 9
Red painting to iron railings	.....	.....	200 0 0	.....	.....	.....	38	1 2 1	42 13 8
Excavating foundations and filling the basement	.....	.....	280 0 0	.....	.....	.....	38	35 0 0	1,330 0 0
Contingencies	.....	.....	693 4 6	.....	.....	.....	1,775$\frac{24}{144}$	2 4 0	3,993 15 9
Scaffolding and sundries	.....	.....	1,100 0 0	.....	.....	.....	.....	.....	865 15 2
Banquite, &c.									
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	.....	10,369$\frac{20}{27}$	2 9 7	26,691 11 7
Contingencies	.....	.....	.....	.....	.....	.....	150	0 2 8	25 2 3
Inner Partition walls.							46,575	0 2 4	6,758 0 1
Rough stone in chunam ... ... Cubic yards.	2,529$\frac{3}{27}$	3 0 0	7,589 12 0	.....	.....	.....	.....	.....	1,356 10 10
White-washing in do. ... ... Squares.	427	0 3 0	80 1 0	.....	.....	.....	2,010	0 3 3	413 1 2
Excavating foundations and filling the basement	.....	.....	100 0 0	.....	.....	27 6 4	24$\frac{84}{100}$	15 8 4	388 1 3
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	139 10 2	306$\frac{58}{100}$	9 3 7	2,831 5 5
Contingencies	.....	.....	778 10 8	.....	.....	.....	1,032	0 4 2	268 7 0
Front gate and wooden railings.				.....	.....	.....	246	9 13 7	2,422 11 1
Wooden railings, complete ... ... R. feet	1,532	2 8 0	3,830 0 0	.....	.....	.....	.....	.....	821 14 8
Masonry work...	.....	.....	560 0 0	.....	.....	.....	250	2 4 0	562 8 0
Painting	.....	.....	150 0 0	.....	.....	.....	320	60 0 0	19,200 0 0
Contingencies	.....	.....	540 0 0	.....	.....	.....	.....	.....	25 15 8
Well.									
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	.....	.....	180	3 6 9	621 12 1
Do. ... ... „	620	0 1 6	58 2 0	.....	.....	.....	206	2 4 6	470 6 6
Do. ... ... „	2,118$\frac{6}{6}$	0 2 5	320 0 0	.....	.....	11 6 11	.....	.....	5,776 1 11
Do. ... ... „	2,400	0 7 0	1,050 0 0						
Baling water and sinking the well frame	.....	.....	442 10 0	.....	.....	.....	1,036$\frac{17}{27}$	3 1 7	3,213 7 10
Value of the well frame	.....	.....	483 6 5	.....	.....	.....	206	0 2 2	28 11 9
Cut stone in chunam... ... ... Cubic yards.	40-5	29 0 11	1,167 10 9	.....	.....	.....	.....	.....	1 7 9
Do. ... ... „	40-5	22 6 11	901 7 1	.....	.....	.....	.....	.....	136 13 7
Do. ... ... „	40-5	18 0 4	724 2 9	.....	.....	.....	.....	.....	143 4 4
Do. ... ... „	16-2	17 8 0	281 4 9	.....	.....	.....	770$\frac{114}{144}$	2 4 0	1,734 10 6
Do. ... ... „	24-3	17 8 0	421 15 1	.....	.....	.....	40	35 0 0	1,400 0 0
Filling in the outside of steening	36-4$\frac{1}{2}$	16 14 0	610 5 0	.....	.....	.....	.....	.....	40 3 3
Contingencies	6,600	0 1 0	412 8 0	.....	.....	.....	.....	.....	32 2 2
Clearing jungle	.....	.....	355 14 10	.....	.....	.....	.....	.....	708 14 8
Workshops.									
Iron pipes...	.....	.....	.....	162	0 11 8	118 7 10	162	0 11 8	118 7 10
Cisterns.				.....	.....	18 0 6	.....	.....	18 0 6
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	14 14 8
Brick in do.	.....	.....	.....	.....	.....	17 3 0	.....	.....	24 9 3
Plastering	.....	.....	.....						17 3 0
Contingencies	.....	.....	.....	.....	.....	.....	1	6 0 0	6 0 0
Parapet wall on the top of the Workshops.				.....	.....	.....	.....	.....	5 0 11
Brick work in chunam...	.....	.....	.....						
Plastering	.....	.....	.....	.....	.....	.....	24	17 0 0	408 0 0
White-washing in chunam	.....	.....	.....	.....	.....	.....	4	15 0 0	60 0 0
Centre Warder upper story.							.....	.....	72 0 9
Iron pipes	.....	.....	.....						

Progress Report of the Central Jail, &c.—(Continued.)

Items.	Estimate.			Work performed in this month.			Work performed up to the month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Enclosure walls.									
Rough stone in chunam ... ... Cubic yards.	6,854$\frac{11}{16}$	3 0 0	20,562 15 1	.....	.....	.....	5,407$\frac{17}{27}$	2 10 7	14,402 7 3
Brick work in do. (arches)... ... ... „	346$\frac{8}{27}$	5 1 0	1,753 2 0	104	0 6 0	39 1 0	142$\frac{15}{27}$	1 10 10	238 13 0
White-washing in do. ... ... Squares.	1,364$\frac{1}{2}$	0 3 0	255 13 4	.....	.....	.....	.....	.....	120 0 0
Broken bottle in do.	.....	.....	.....	.....	.....	.....	.....	.....	454 9 10
Wrought iron railings, &c. ... ... lbs.	8,800	0 2 6	1,375 0 0	.....	.....	.....	.....	.....	296 2 0
Fixing and setting up do.	.....	.....	300 0 0	.....	.....	7 12 6	.....	.....	7 12 6
Red painting to iron railings	.....	.....	200 0 0	.....	.....	.....	.....	.....	46 0 0
Excavating foundations and filling the basement	.....	.....	280 0 0	.....	.....	.....	.....	.....	203 4 5
Contingencies	.....	.....	693 0 2	.....	.....	.....	.....	.....	1,073 9 10
Scaffolding and sundries	.....	.....	1,100 0 0	.....	.....	58 3 4	.....	.....	280 4 3
Banquite, &c.									
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	.....	.....	.....	38 15 0
Contingencies	.....	.....	.....	.....	.....	.....	.....	.....	5 0 0
Inner Partition walls.									
Rough stone in chunam ... ... Squares.	2,529$\frac{24}{27}$	3 0 0	7,589 12 0	.....	.....	.....	889$\frac{6}{27}$	4 2 5	3,688 8 0
White-washing in do. ... ... „	427	0 3 0	80 1 0	.....	.....	.....	182$\frac{40}{100}$	0 2 4	26 12 1
Excavating foundations and filling the basement	.....	.....	100 0 0	.....	.....	.....	.....	.....	19 1 0
Broken bottle in chunam ... ... Squares.	.....	.....	.....	.....	.....	.....	758 R. feet	0 0 7	28 7 6
Contingencies	.....	.....	778 10 8	.....	.....	.....	.....	.....	151 0 0
Front gate and wooden railings.									
Wooden railings, complete ... ... R. feet.	1,532	2 8 0	3,830 0 0	.....	.....	.....	300	10 14 10	3,280 13 4
Masonry work...	.....	.....	560 0 0	.....	.....	.....	.....	.....	127 2 5
Painting	.....	.....	150 0 0	.....	.....	.....	.....	.....	118 13 0
Contingencies	.....	.....	540 0 0	.....	.....	.....	.....	.....	138 10 6
Well.									
Earthwork ... ... Cubic yards.	2,287	0 1 4	190 9 4	.....	.....	.....	2,287	0 1 4	190 9 4
Do. ... ... „	620	0 1 6	58 2 0	.....	.....	.....	620	0 1 6	58 2 0
Do. ... ... „	2,118$\frac{12}{16}$	0 2 5	320 0 0	.....	.....	.....	2,118$\frac{12}{16}$	0 2 5	320 0 0
Do. ... ... „	2,400	0 7 0	1,050 0 0	.....	.....	.....	2,400	0 7 0	1,050 0 0
Baling water and sinking the well frame	.....	.....	442 10 0	.....	.....	.....	.....	.....	462 10 0
Value of well frame...	.....	.....	483 6 5	.....	.....	.....	.....	.....	483 6 5
Cut stone in chunam... ... ... Cubic yards.	40-5	29 0 11	1,167 10 9	.....	.....	.....	40-5	29 0 11	1,167 11 8
Do. do. ... ... „	40-5	22 6 11	901 7 1	.....	.....	.....	40-5	22 6 9	901 1 8
Do. do. ... ... „	40-5	18 0 4	724 2 9	.....	.....	.....	40-5	18 1 10	727 14 10
Do. do. ... ... „	16-2	17 8 0	281 4 9	.....	.....	.....	16-2	17 0 9	274 0 0
Do. do. ... ... „	24-3	17 8 0	421 15 1	.....	.....	.....	24-3	17 4 6	416 9 7
Filling in outside of steening	36-4$\frac{1}{2}$	16 14 0	610 5 0	.....	.....	.....	28	17 1 5	478 8 0
Contingencies	6,600	0 1 0	412 8 0	.....	.....	.....	6,811$\frac{1}{2}$	0 1 0	420 8 11
Clearing jungle	.....	.....	355 14 10	.....	.....	.....	.....	.....	347 7 11
Workshops.									
Iron pipes...	.....	.....	.....	.....	.....	.....	.....	.....	482 1 6
Cisterns.									
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	13 11 3
Brick in do.	.....	.....	.....	.....	.....	.....	.....	.....	2 13 9
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 1 0
Contingencies	.....	.....	.....	.....	.....	.....	.....	.....	4 7 0
Parapet wall on the top of the Workshops.									
Brick in chunam	.....	.....	.....	.....	.....	.....	.....	.....	0 9 0
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	
White-washing in chunam	.....	.....	.....	.....	.....	.....	15$\frac{21}{27}$	1 1 4	16 4 4
Centre Warder upper story.									0 12 0
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	1 2 0
				.....	.....	.....	.....	.....	130 14 1

Progress Report of the Central Jail, &c.—(Concluded.)

Items.	Estimate.			Work performed in this month.			Work performed up to the month.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
Radial Blocks.									
Iron pipes	.....	.....	.....	.....	.....	.....	.....	.....	31 7 7
Cisterns.									
Rough stone in chunam	.....	.....	.....	.....	.....	.....	.....	.....	39 1 9
Brick in chunam	.....	.....	.....	.....	.....	.....	.....	.....	8 1 0
Plastering	.....	.....	.....	.....	.....	.....	.....	.....	1 13 9
Parapet wall on the top of the Radial Blocks.									
Brick in chunam	.....	.....	.....	9	1 14 7	17 3 4	46	3 8 10	163 6 1
Plastering	.....	.....	.....	20	0 6 6	8 2 6	20	1 8 3	30 4 6
White-washing	.....	.....	.....	.....	.....	.....	.....	.....	3 0 0
Temporary shed of latrine	.....	.....	.....	.....	.....	10 7 0	.....	.....	10 7 0
Bamboo tatties	.....	.....	.....	.....	.....	.....	.....	.....	82 1 9
Materials at site	.....	.....	.....	.....	.....	.....	.....	.....	894 12 0
Manufacture of materials	.....	.....	.....	.....	.....	238 14 9	.....	.....	238 14 9
Total ...	.....	.....	.....	.....	.....	817 12 6	.....	.....	1,46,871 6 9
Unadjusted advance remaining at the end of March 1866...	.....	.....	.....	.....	.....	.....	.....	.....	8,214 1 10
Grand Total ...	.....	.....	.....	.....	.....	.....	.....	.....	1,55,085 8 7

Waltair,
28th April 1866.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
14th May 1866.

No. 355. ORDER THEREON, 14th May 1866, No. 1,543.

CIVIL WORKS, No. 45.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.