M.R.O. 1—29,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 791 Press Mis.

223-224

Dated 22. 5. ~~19~~ 86.

8/9

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department, 22nd May 1866.

No. 223. Read the following Proceedings of Government in the Public Works Department, dated 12th May 1866, No. 1526.

Communicating Progress Report of the Coimbatore Central Jail, for March 1866. (Vide Proceedings, Public Works Department, dated 12th May 1866, Nos. 319 & 320.)

No. 224. ORDER THEREON, 22nd May 1866, No. 791.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

No. 319. Read the following Endorsement of the Superintending Engineer, 7th Division, dated Coonoor, 25th April 1866:—

Read the following letter from the Executive Engineer, Coimbatore Range, to the Superintending Engineer, 7th Division, dated Coimbatore, 24th April 1866, No. 119.

1. In forwarding the enclosed Progress Report, I have the honor to observe that I have made a distinction between the estimate and work executed up to 31st December and that now in progress, and so far altered the form laid down by Government; the nature of the work now in progress differs considerably from that carried on previous to December.

2. The cost of some articles in this month is slightly above their cost in the two previous months, and probably will be still slightly increased; this is owing to carelessness in small details in the Jail, items were charged to sundries, which should fairly have been debited to distinct heads. I have looked into this, and hope for the future that there will be no uncertainty as to the cost of any article, building, &c.

3. The rates entered in my estimate are less than the rates at which work was previously executed. I am glad to find that in no case have I exceeded the rates, and generally have worked well within them.

Submitted to Government for information. Appended to the Monthly Report of the New Central Jail at Coimbatore for March 1866.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of March 1866.

Items.	Revised Estimate by John George, Esq.			Work performed up to 31st December 1865.			Estimate by Lieutenant-Colonel F. J. Moberly, R. E.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
Rough stone in mortar ... ... Cubic yards.	24,585$\frac{1}{9}$	3 8 0	86,477 11 8	14,097$\frac{1}{3}$	5 15 11	84,388 11 5	8,655$\frac{8}{3}\frac{9}{6}$	5 0 0	43,277 7 9
Brick-work in do. ... ... ,,	4,897$\frac{14}{27}$	6 0 0	29,505 4 1	2,507$\frac{1}{4}$	14 11 0	30,874 8 2	440$\frac{1}{2}$	7 0 0	3,082 14 5
Terracing ... ... Squares.	540$\frac{5}{16}$	.....	16,209 9 3	203$\frac{3}{4}$	66 7 11	13,499 11 9	32$\frac{7}{1}\frac{5}{0}\frac{0}{0}$	40 0 0	1,311 9 7
Whitewashing ... ... ,,	5,482$\frac{1}{2}$	0 6 0	2,055 15 0	1,067$\frac{5}{4}$	0 9 9	657 6 9	2,012$\frac{3}{5}\frac{0}{0}$	0 6 0	754 11 9
Flooring with brick on edge ... ... ,,	729$\frac{1}{2}$	12 0 0	8,754 4 7	210$\frac{1}{2}$	42 6 1	8,906 9 0	442$\frac{7}{1}\frac{4}{0}\frac{3}{0}$	15 0 0	6,641 2 5
Flooring with brick jelly in chunam well beaten down and asphalte over ... ... Squares.	.....	.....	.....	.....	.....	.....	151$\frac{8}{1}\frac{8}{0}\frac{6}{0}$ C. yards.	30 0 0	4,532 6 4
Excavating foundation ... ... Rupees.	.....	.....	1,847 0 0	.....	.....	617 3 7	2,575$\frac{1}{2}\frac{7}{7}$	0 4 0	643 11 5
Teakwood wrought and put up ... ... Cubic feet.	946$\frac{3}{3}$	4 0 0	3,786 14 0	.....	.....	2,398 10 6	.....	.....	.....
Jungle-wood do. ... ... ,,	7,644	2 0 0	15,317 15 1	2,675	8 10 0	23,070 12 3	1,419$\frac{3}{5}\frac{1}{6}$	2 8 0	3,547 9 1
Cut stone over pillars ... ... No.	307	1 12 0	537 4 0	114	1 7 8	165 10 8	.....	.....	.....
Cut stone ... ... Cubic yards.	.....	.....	.....	.....	.....	.....	3	15 0 0	45 0 0
Flat arch work ... ... Cubic feet.	1,663$\frac{1}{4}$	0 4 6	467 11 11	.....	.....	699 10 11	2,038$\frac{1}{2}$	0 8 0	1,019 4 0
Plastering ... ... Squares.	83$\frac{3}{4}$	3 8 0	293 2 0	.....	.....	278 11 7	.....	.....	.....
Wooden stair-case, complete ... ... Rupees.	.....	.....	120 0 0	.....	.....	.....	.....	.....	.....
Cornice work ... ... Cubic feet.	2,948$\frac{1}{2}$	0 8 0	1,474 4 0	.....	.....	139 0 0	736$\frac{5}{1}\frac{}{2}$	0 12 0	552 5 0
Country-wood batten doors, &c., complete No.	43	.....	1,199 0 0	36	27 5 9	985 0 7	.....	.....	.....
Wooden gate, 6 X 10 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	1	50 0 0	50 0 0
Iron gates, 6 X 10 do. do. ,,	.....	.....	.....	.....	.....	.....	1	100 0 0	100 0 0
Country-wood batten windows, complete... ,,	35	.....	654 0 0	35	17 6 10	610 0 0	.....	.....	.....
Batten doors, 3$\frac{1}{2}$ X 6$\frac{3}{4}$ with frames, &c, complete ,,	.....	.....	.....	.....	.....	.....	3	24 0 0	72 0 0
Batten doors 3$\frac{1}{2}$ X 6 with do. &c., complete ,,	.....	.....	.....	.....	.....	.....	1	30 0 0	30 0 0
Half-panelled and half-venetian doors, 4 X 7$\frac{1}{2}$, with frames, &c., complete ... ... No.	.....	.....	.....	.....	.....	.....	21	45 0 0	945 0 0
Ditto do. 4 X 7 with do. do. ... ... ,,	.....	.....	.....	.....	.....	.....	1	35 0 0	35 0 0
Iron barred windows, 4 X 4 with frames, &c, complete,,	.....	.....	.....	.....	.....	.....	5	30 0 0	150 0 0
Panelled doors, 3$\frac{1}{2}$ X 6$\frac{3}{4}$ with do. &c., complete ,,	.....	.....	.....	.....	.....	.....	2	30 0 0	60 0 0
Batten windows, 3 X 4 with do. complete ... ,,	.....	.....	.....	.....	.....	.....	3	15 0 0	45 0 0
Windows of glazed and barred with do. do. ,,	.....	.....	.....	.....	.....	.....	4	35 0 0	140 0 0
Half-venetian and half-glazed windows, complete ,,	.....	.....	.....	.....	.....	.....	2	25 0 0	50 0 0
Fixed gratings, 4 X 8 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	84	25 0 0	2,100 0 0
Ditto 4 X 7 do. do. ... ,,	.....	.....	.....	.....	.....	.....	15	25 0 0	375 0 0
Ditto 4 X 7$\frac{1}{2}$ do. do. ... ,,	.....	.....	.....	.....	.....	.....	11	25 0 0	275 0 0
Ditto 3 X 6 do. do. ... ,,	.....	.....	.....	.....	.....	.....	20	22 0 0	440 0 0
Iron doors, 4 X 8 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	18	50 0 0	900 0 0
Ditto 4 X 7 with do. do. ... ,,	.....	.....	.....	.....	.....	.....	5	50 0 0	250 0 0
Ditto 4 X 7$\frac{1}{2}$ with do. do. ... ,,	.....	.....	.....	.....	.....	.....	2	50 0 0	100 0 0
Roofing with country-wood ... ... Squares.	132$\frac{1}{2}$	18 0 0	2,404 10 2	65$\frac{1}{1}\frac{6}{0}\frac{}{0}$	39 8 8	2,576 14 9	.....	.....	.....
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. ... ... Squares.	.....	.....	.....	.....	.....	.....	92$\frac{3}{1}\frac{6}{0}\frac{6}{0}$	40 0 0	36,838 11 2
Roofing with Vengay-wood completed, rafters, reepers, &c., complete ... ... Squares.	.....	.....	.....	.....	.....	.....	45$\frac{1}{1}\frac{}{0}\frac{}{0}$	45 0 0	2,026 12 9
Trusses, 24 feet each ... ... No.	.....	.....	.....	.....	.....	.....	32	80 0 0	2,560 0 0
Ditto 18 feet each ... ... ,,	.....	.....	.....	.....	.....	.....	21	65 0 0	1,365 0 0
Arch work ... ... Cubic feet.	77,000	0 4 6	21,656 4 0	C. yard. 1,598$\frac{3}{4}$	14 3 8	22,841 11 10	4,393·54	0 8 0	2,196 12 2
Centrings for do. ... ... Rupees.	.....	.....	3,100 0 0	.....	.....	1,472 5 10	.....	.....	.....
Semi-trusses of 12′ 6″ each, with iron straps, &c., complete ... ... No.	.....	.....	.....	.....	.....	.....	65	25 0 0	1,625 0 0
Do. of 9′ 6″ each with do., complete ... ,,	.....	.....	.....	.....	.....	.....	15	24 0 0	360 0 0
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... ... Squares.	394$\frac{8}{1}\frac{}{0}$	15 0 0	5,921 15 8	212	13 11 8	2,911 10 5	.....	.....	.....

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of March 1866.—*(Continued.)*

Items.	Since January 1866. Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.	Remarks.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Rough stone in mortar ... ... Cubic yards.	887⅓	3 10 7½	3,250 11 10	3,072$\frac{6}{27}$	3 7 5¼	10,646 0 5	Including from Stock— Stone ... ... Rs. 2,062 8 0 Mortar ... ... ,, 903 11 3
Brick-work in do. ... ... ,,	96$\frac{2}{27}$	4 8 6$\frac{11}{12}$	435 8 1 520 4 9*	96$\frac{2}{27}$	.....	435 8 1 520 4 9	* Paid for bricks used in October 1865.
Terracing ... ... Squares.	.....	.....	.....	.....	.....	.....	
Whitewashing ... ... ,,	93¼	0 4 7	27 1 0	93¼	0 4 7	27 1 0	
Flooring with brick on edge ... ... ,,	.....	.....	19 2 0	.....	.....	19 2 0	Repairing floor damaged in putting up partition walls to work shed.
Flooring with brick jelly in chunam well beaten down and asphalte over ... ... Squares.	.....	.....	.....	.....	.....	.....	
Excavating foundation ... ... Rupees.	.....	.....	48 12 6	.....	.....	156 2 6	
Teakwood wrought and put up ... ... Cubic feet.	.....	.....	.....	.....	.....	.....	
Jungle-wood do. ... ... ,,	.....	.....	.....	.....	.....	168 5 0	
Cut stone over pillars ... ... No.	.....	.....	.....	.....	.....	.....	
Cut stone ... ... Cubic yards.	.....	.....	.....	.....	.....	.....	
Flat arch work ... ... Cubic feet.	.....	.....	.....	.....	.....	.....	
Plastering ... ... Squares.	.....	.....	.....	.....	.....	.....	
Wooden stair-case, complete ... ... Rupees.	.....	.....	.....	.....	.....	.....	
Cornice work ... ... Cubic feet.	.....	.....	.....	.....	.....	3 11 2	
Country-wood batten doors, &c., complete No.	.....	.....	.....	.....	.....	25 13 6	
Wooden gate, 6 × 10 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	
Iron gates, 6 × 10 do. do. ,,	.....	.....	.....	.....	.....	.....	
Country-wood batten windows, complete ... ,,	.....	.....	.....	.....	.....	.....	
Batten doors, 3½ × 6¾ with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	
Batten doors, 3½ × 6 with do. &c., complete ,,	.....	.....	.....	.....	.....	.....	
Half-panelled and half-venetian doors, 4 × 7½, with frames, &c., complete ... ... No.	.....	.....	.....	.....	.....	.....	
Ditto do. 4 × 7 with do. do.... ... ,,	.....	.....	.....	.....	.....	.....	
Iron barred windows, 4 × 4 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	
Panelled doors, 3½ × 6¾ with do., &c., complete ,,	.....	.....	.....	.....	.....	.....	
Batten windows, 3 × 4 with do , complete... ,,	.....	.....	.....	.....	.....	.....	
Windows of glazed and barred with do. do. ,,	.....	.....	.....	.....	.....	.....	
Half-venetian and half-glazed windows, complete ,,	.....	.....	.....	.....	.....	.....	
Fixed gratings, 4 × 8 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	
Ditto 4 × 7 do. do. ... ,,	.....	.....	.....	.....	.....	.....	
Ditto 4 × 7½ do. do. ... ,,	.....	.....	.....	.....	.....	.....	
Ditto 3 × 6 do. do. ... ,,	.....	.....	.....	.....	.....	.....	
Iron doors, 4 × 8 with frames, &c., complete ,,	.....	.....	.....	.....	.....	.....	
Ditto 4 × 7 with do. do. ... ,,	.....	.....	.....	.....	.....	.....	
Ditto 4 × 7½ with do. do. ... ,,	.....	.....	.....	.....	.....	.....	
Roofing with country-wood... ... ... Squares	.....	.....	.....	.....	.....	.....	
Roofing with Vengay-wood rafters, reepers, nails, flat and pan-tiles, &c. ... ... Squares	.....	.....	.....	61$\frac{96}{100}$	11 11 0	724 11 3	
Roofing with Vengay-wood completed rafters, reepers, &c., complete ... ... Squares	.....	.....	.....	.....	.....	.....	
Trusses, 24 feet each ... ... No.	.....	.....	.....	.....	.....	.....	
Ditto 18 feet each ... ... ,,	.....	.....	.....	.....	.....	.....	
Arch work ... ... Cubic feet.	.....	.....	.....	.....	.....	.....	
Centrings for do. ... ... Rupees.	.....	.....	.....	.....	.....	.....	
Semi-trusses of 12′ 6″ each, with iron straps, &c., complete ... ... No.	.....	.....	.....	.....	.....	.....	
Do. of 9′ 6″ each, with do. complete ... ,,	.....	.....	.....	.....	.....	.....	
Putting jelly, two courses of flat tiles, and plastering over the arched roof ... ... Squares.	.....	.....	.....	.....	.....	.....	

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of March 1866.—(*Continued.*)

Items.	Revised Estimate by John George, Esq.			Work performed up to 31st December 1865.			Estimate by Lieutenant-Colonel F. J. Moberly, R. E.		
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
Iron doors with wooden frames, venetian barred above, complete ... ... No.	160	60 0 0	9,600 0 0	160	55 15 0	10,057 11 5	.....	.....	.....
Iron doors with wooden frames, iron fixtures, and venetians, complete ... ... No.	55	40 0 0	2,200 0 0	.....	.....	.....	.....	.....	.....
Venetian windows barred ... ... ,,	160	30 0 0	4,800 0 0	160	16 0 $8\frac{1}{12}$	2,566 15 3	.....	.....	.....
Ventilators, 5 X $1\frac{1}{4}$ with iron bars, frames, and weather boards, &c., complete ... ... No.	.....	.....	.....	.....	.....	.....	.....	.....	.....
Lead colour ... ... Squares	310	6 0 0	1,860 0 0	.....	.....	.....	20	20 0 0	400 0 0
Country-wood Necessary seat ... ... Rupees.	.....	.....	16 0 0	.....	.....	.....	.....	.....	.....
Coping to walls ... ... Cubic feet.	10,752	0 4 0	2,688 0 0	.....	.....	.....	.....	.....	.....
Wooden railings, complete ... ... R. feet.	1,640	2 8 0	4,100 0 0	.....	.....	.....	.....	.....	.....
Iron rails with gates inside ... ... Rupees.	.....	.....	427 8 0	1,195	2 1 9	2,530 6 0	1,092	2 8 0	2,730 0 0
Do. outside ... ... ,,	.....	.....	570 0 0	.....	.....	.....	.....	.....	.....
Masonry work under the gate ... ... ,,	.....	.....	450 0 0	.....	.....	.....	.....	.....	.....
Tarring ... ... ,,	.....	.....	175 0 0	.....	.....	.....	.....	.....	.....
Benyal roofing ... ... Squares.	.....	.....	.....	.....	.....	.....	.....	.....	.....
Planking to gables ... ... Rupees.	.....	.....	.....	.....	.....	.....	$65\frac{16}{100}$	25 0 0	1,629 0 0
Honeycomb tile work ... ... Squares.	.....	.....	.....	.....	.....	.....	.....	.....	85 0 0
Batten doors, $3\frac{1}{2} \times 6$ with frames, &c., complete No.	.....	.....	.....	.....	.....	.....	$30\frac{71}{100}$	12 0 0	368 12 5
Windows, 3 × 4 with do. complete ,,	.....	.....	.....	.....	.....	.....	1	21 0 0	21 0 0
Venetian windows, 3 × 4 with do. do. ,,	.....	.....	.....	.....	.....	.....	14	12 0 0	168 0 0
Wooden trusses, complete ... ... ,,	38	80 0 0	3,116 0 0	.....	.....	.....	2	18 0 0	36 0 0
Painting ... ... Squares.	$38\frac{3}{4}$	4 12 0	189 4 0	38	76 13 3	2,912 14 8	.....	.....	.....
Wood oil ... ... ,,	$475\frac{9}{10}$	1 4 0	594 12 0	.....	.....	40 2 0	.....	.....	.....
				.....	.....	360 8 0	.....	.....	.....
Rock deepening for well ... ... Rupees.	.....	.....	1,142 0 0				C. yards.		
Sundries ... ... ,,	.....	.....	23,288 10 7	.....	.....	.....	380	3 0 0	2,490 0 0
Stock	.....	.....	.....	.....	.....	11,782 14 8	.....	.....	6,374 10 9
Mortar ... ... Rupees	.....	.....	.....	.....	.....	.....	.....	.....	.....
Stone ... ... ,,	.....	.....	.....	.....	.....	.....	.....	.....	.....
Bricks ... ... ,,	.....	.....	.....	.....	.....	.....	.....	.....	.....
Vengay-wood ... ... ,,	.....	.....	.....	.....	.....	.....	.....	.....	.....
Iron bars $\frac{3}{4}$'' in diameter ... ... ,,	.....	.....	.....	.....	.....	.....	.....	.....	.....
Firewood ... ... ,,	.....	.....	.....	.....	.....	.....	.....	.....	.....
Total	.....	.....	2,57,000 0 0	.....	.....	2,27,339 14 0	.....	.....	1,32,800 0 0
Total expenditure up to 31st March 1866 ...	.....	.....	.....	.....	.....	.....	.....	.....	.....
Recovered up to do. do. ...	.....	.....	.....	.....	.....	.....	.....	.....	.....
Net expenditure up to do. do. ...	.....	.....	.....	.....	.....	.....	.....	.....	.....

Progress Report of the Executive Engineer in charge of the Central Jail at Coimbatore for the month of March 1866.—*(Concluded.)*

Items.	Since January 1866. Work performed in this month. Quantity.	Rate.	Amount.	Work performed up to this month. Quantity.	Rate.	Amount.	Remarks.
		Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	
Iron doors with wooden frames, venetian barred above, complete ... ... No.	.....	.....	.....	.....	.....	31 14 0	
Iron doors with wooden frames, iron fixtures, and venetians, complete ... ... No.	.....	.....	.....	.....	.....	.....	
Venetian windows barred ... ... ,,	.....	.....	.....	.....	.....	.....	
Ventilators, 5 × 1¼ with iron bars, frames, and weather boards, &c., complete ... ... No.	.....	.....	.....	.....	.....	.....	
Lead colour ... ... Squares.	.....	.....	.....	.....	.....	.....	
Country-wood Necessary seat ... ... Rupees.	.....	.....	.....	.....	.....	.....	
Coping to walls ... ... Cubic feet.	.....	.....	.....	.....	.....	.....	
Wooden railings, complete ... ... R. feet.	.....	.....	.....	.....	.....	.....	
Iron rails with gates inside ... ... Rupees.	.....	.....	.....	.....	.....	.....	
Do. outside ... ... ,,	.....	.....	.....	.....	.....	35 0 0	
Masonry work under the gate ... ... ,,	.....	.....	.....	.....	.....	.....	
Tarring ... ... ,,	.....	.....	.....	.....	.....	.....	
Bengal roofing ... ... Squares.	.....	.....	.....	.....	.....	.....	
Planking to gables ... ... Rupees.	.....	.....	26 4 0	.....	.....	26 4 0	
Honeycomb tile work ... ... Squares.	.....	.....	.....	.....	.....	.....	
Batten doors, 3½ × 6 with frames, &c., complete No.	.....	.....	.....	.....	.....	.....	
Windows, 3 × 4 with do. complete ,,	.....	.....	.....	.....	.....	.....	
Venetian windows, 3 × 4 with do. do. ,,	.....	.....	.....	.....	.....	.....	
Wooden trusses, complete ... ... ,,	.....	.....	.....	.....	.....	45 4 0	
Painting ... ... Squares.	.....	.....	.....	.....	.....	.....	
Wood oil ... ... ,,	.....	.....	.....	.....	.....	.....	
Rock deepening for well ... ... Rupees.	.....	.....	49 10 0	.....	.....	69 12 0	
Sundries ... ... ,,	.....	.....	315 0 1	.....	.....	736 15 7	
Stock	.....	.....	.....	.....	.....	.....	
Mortar ... ... Rupees.	.....	.....	127 2 5	.....	.....	741 4 4	
Stone ... ... ,,	.....	.....	440 2 0	.....	.....	499 5 11	
Bricks ... ... ,,	.....	.....	429 10 3	.....	.....	2,660 11 0	
Vengay-wood ... ... ,,	.....	.....	607 7 9	.....	.....	1,259 5 2	
Iron bars ¾" in diameter ... ... ,,	.....	.....	142 8 0	.....	.....	142 8 0	
Firewood ... ... ,,	.....	.....	.....	.....	.....	1,113 10 7	
Total ...	.....	.....	6,439 4 8	.....	.....	20,088 10 3	
Total expenditure up to 31st March 1866 ...	.....	.....	.....	.....	.....	2,47,428 8 3	
Recovered up to do. do. ...	.....	.....	.....	.....	.....	3,269 0 2	
Net expenditure up to do. do. ...	.....	.....	.....	.....	.....	2,44,159 8 1	

The Plan of the Central Jail is as follows :—

I. Outer wall of 12 sides.
II. Inner wall of do.
III. Three Radial Cells.
IV. Two Barracks of 8 rooms.
V. Two do. of 4 do.
VI. Seven Workshops.
VII. Seven Cook-rooms.
VIII. Central Warder house.
IX. Solitary Cells.
X. Do. Workshop.
XI. Female ward house.
XII. Juvenile ward with out-houses.
XIII. Civil Debtors.
XIV. Store-room.
XV. Hospital with out-houses.
XVI. Latrine.
XVII. Outside Jailer's quarters.
XVIII. Guard-room.
XIX. Hospital enclosure wall.

Work as follows has been executed up to 31st March 1866 :—

I. Outer wall of 12 sides completed.
II. Inner wall of do. do.
III. Radial Cells completed.
IV. Two Barracks of 8 rooms foundation completed.
V. Two do. of 4 do. one completed and one roofed in.
VI. Seven Workshops, 4 completed.
VII. Seven Cook-rooms do. completed.
VIII. Central Warder house ditto.
IX. Solitary Cells 4 feet built.
X. Workshop not commenced.
XI. Female ward ditto.
XII. Juvenile ward ditto.
XIII. Civil Debtors ditto.
XIV. Store-rooms ditto.
XV. Hospital ditto.
XVI. Latrine. ditto.
XVII. Outside Jailer's quarters completed.
XVIII. Guard-room foundation laid.
XIX. Hospital enclosure wall 8 feet built.

COIMBATORE,
21*th April* 1866.

(Signed) F. J. MOBERLY, Lieut.-Colonel, R. E.,
Executive Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 320. ORDER THEREON, 12th May 1866, No. 1,526.

CIVIL WORKS, No. 36.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Judicial 1866 Sept

Revd Govt P.W. Dept
No 1526.

9/12
9/15 } May 1866

Ex 1152.

No 1056.
Coming Progress Report
of the Coimbatore Central
Jail for March 1866.

223. 224.

—Write an Order

No 791 - 22nd May 1866.
Communicated to
the Inspector General
of Jails

So Insp. General of Jails Sept. 29/66