C.F. 73.

Date taken out.	For what purpose.			Initials of clerk taking the paper or of attender.	Date returned.	Initials of attender.
	Department.	C. No.	Year.			

[L. & M.
9,000-8-8-95.]

Local & Munl. (1895:) Department.

MISCELLANEOUS.

G.O., No. 1687 L.

DATED 14th Septr 1895.

[Despatch Abstract.]

Incomplete Works.

Recording, with remarks, list of ---- of the local boards in the Madura district for 1894-95.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Miscellaneous.

LOCAL AND MUNICIPAL DEPT.

G.O., DATED 14—9—95

No. 1687-L.

INDEXED.

When given for copying.

[Despatch Abstract.]

Incomplete works

Recording, with remarks, list of —— of the Local Boards in the Madura District for 1894-95.

Back Paper, No. of 189

Further Paper, No. of 189

Read again Order of Government, dated 189 , No , Miscellaneous.

Enclosures.

Current No

Statement with ditto.

Order of Government

Statement with ditto.

Papers not filed up, being meant for despatch in original (not paged).

N.B.—
A — Copy in full
B — Not to be copied.
P — Copy abstract only.
Q — Copy heading only.

Copied by

Examined by

Local & Municipal Dept.
From
CURRENT No. 2412 L

The President,
District Board,
Madura.

To
The Chief Secy. to Govt.,
Local and Municipal
Department,
Madras.

Dated 20th August 1895.
Received 22 AUG. 95

No. 96
Enclosures. (1)
SUBJECT.

Submitting, with remarks, a list of Incomplete works of 1894-95, for which allotments were made in the current year.

(With order)

N/misc Order 14-9-95 No 1687 L

Recorded with the following remarks,—

(1) Item 1 should not have been included in this list, as it is provided for in the current year's budget

(2) The allotments required for items 23, 41, 49, 51, 109, 127, 129, 174 and 197 in the list should be approved by the District Board, as the amounts exceed Rs 500 in each case.

(3) The sanction of Government should be obtained for the allotments proposed to be met from the general balance.

(4) The supplemental lists promised in the President's letter should be expedited.

V.R. 10/9/95

To
The President, District Board
Madura.

No. 96

MADURA DISTRICT BOARD OFFICE,

20th August 1895.

From

J. Twigg Esquire,
President, District Board,
Madura.

To

The Chief Secretary to Government,
Local and Municipal Department,
Madras.

Sir,

I have the honor to forward herewith a list of Incomplete works of 1894-95 of the District and Taluk Boards, for which allotments were made in the current year.

The President of the Dindigul Taluk Board has not submitted the list complete and states he is in correspondence with the District Board Engineer in respect of many of the works for which allotments were asked. The Board allotted funds for only such of the works as required no reference to the District Board Engineer, and these have been included in the Consolidated list enclosed. The Sivaganga Taluk Board, in the absence of the revised figures showing its Reserve and Balance, which were communicated to it only on 2-8-95, allotted more funds than it actually had under General Fund Balance, and I since desired it to allot the amounts from the Reserve instead. The Ramnad Taluk Board for the same reason was not able to point out the source from which it made allotments. As soon as I have further information from these Taluk Boards, I shall submit a supplemental list; meanwhile I submit the enclosed Statement as it is already overdue.

I have the honor to be
Sir,
Your most obedient servant,

Iwasachen

For President.

Total amount allotted as above for incomplete works excluding the allotments made by the Ramnad Taluq Board which has not yet communicated the source where from it made its allotments Rs 38790

Amount of reserve and balance in favor of the Local Boards as per Statement submitted in this office

	Reserve.	Endt. Fund balance.	Gl. Fund Balance.	Emm. Fund balance as per Budget
Rs 90 / 3-8-95	63,343	45879	17789	"
Amount allotted as per this Statement excluding Ramnad Tq Board	24331	10139	2403.	1319

Besides the above Rs 598 were allotted by transfer from one Budget head to another.

Madura Dist. Board Office
20th August 95.

Iwasachen
For President

Statement showing the Incomplete works of 1894–95 for which funds have been allotted for Expenditure in 1895–96 by the District and Taluk Boards of Madura

Item No.	Name of work	Amount of Estimate	Authority	Amount expended up to 31st March 1895			Allotment for 1895–96.	Remarks
	A. New works.							
	(1) Communications							
	District Board.							
1.	Construction of a road from Kenian to Bodinayakkanur.	28360	G.O. No 2381 Dmis 18-9-90	1954	10	-	185.	Reserve. The amount allotted for this work was Rs 228, but on subsequent suggestion of the District Board Engr it was reduced to Rs 185.
2.	Constructing Culvert of 6 vents in 62nd mile, 2nd Furlong of Road No 2 Madura to Ramnad.	2950	D.B.P. No 150 20-8-94.	449	-	-	2501	Reserve.
3.	Constructing revetment on the Peermede Ghat road.	1200	39 19-2-94	400	8	-	799	Do
4	Do. Do. Do.	790	198 15-10-94	333	-	-	457	Do
5.	Constructing 2 road dams on 18th and 8 Furlongs 19 mile of road No 31 Dindigul to Palni	216	79 17-10-92	193	3	2	4	Do
6	Constructing road dam in 25th mile and Culvert in 29th Mile of road No 2 Madura to Ramnad.	550	107 20-11-93	503	10	4	7	Do
	Madura Taluq:-							
7	Extending sluices of Kodemangalam tank	260	G.O. No 2336 Dmis 13-11-94	-	-	-	260.	Transfer from one Budget head to another.
	Sirumangalam Taluq:-							
8.	Earth work in the New Saptur Road.	10,000	G.O. 2331 Dmis 29-8-90	8224	-	-	22	Reserve.
	Dindigul Taluq:-							
9.	Gravelling portion of old Andepatti road from Periyakulam Toll bar to Melamangalam Dmis limits.	1290	J.B.P. 62 31-5-94	1185	-	-	105	Do
10	Constructing a bridge over the tunnel across the village for the improvement of the Feeder Market at Melakkottai	1530	111 13-12-93	1274	-	-	256.	Endowment Fund Balance.
11.	Constructing apron & providing Flood-banks to the tunnel across Ongar kolam Odai	700	108 17-10-94	517	-	-	183	Do.
	Ramnad Taluq:-							
× 12	Constructing road dam in the 3rd mile of road No 10 Ramnad to Devipattanam.	1350	J.B.P. 59 2-4-94	420	9	4	929	
× 13.	Do & Culvert in 34th mile of road No 3 Madura to Kamuthi	575	66 2-4-94	211	-	10	364.	

	Madura Dy:-							
28.	Construction of a chuttram at Chattirapatti	1967	46 / 13-3-93	1600	-	-	220	Rs 160 from Palaneeu market balance as a loan and Rs 160 from Samayanallur chuttram balance.
29	do - of Verandah to - do	850	47 / 13-3-93	691	-	-	100.	
	Tirumangalam Dy:-							
30	Constructing a school house at Pereiyur	965	150 / 24-12-92	791	4	9	73	Reserve.
31	do. an additional wing to the chuttram at Usilampatti	3150	D.B.P 32 / 12-3-91	1709	-	-	14	Chuttram Fund Balance.
32	do. Compound wall to the Hospital asstts quarters at Usilampatti	155	T.B.P 116 / 27-8-92	85	-	-	4	Reserve.
33.	do. Compound wall to the dispensary at Usilampatti	450	22 / 2-3-95	-	-	-	450	do.
	Melur Taluq:-							
34	Additions to Nattam american mission school building to convert it as Travellers' bungalow.	775	T.B.P 127 / 22-1-95	665	-	-	85	do.
	Ramnad Dy:-							
x 35	Constructing Compound wall in the western side of the Travellers' Bungalow at Paramagudi	185	T.B.P 124 / 9-7-94	-	-	-	185	
x 36	Putting up gates to the Travellers' Bungalow at Paramagudi	46	do	-	-	-	45	
x 37	Constructing a dead house for the Paramagudi hospital	377	57 / 2-4-94	-	-	-	377	
x 38	do a building for the location of Maruthas Pandiyan Statue	80	36 / 10-3-91	-	-	-	80	
x 39	Putting up aloe fence along the streets of Ramnad Hospital Compound & providing 4 doors.	127	131 / 6-11-93	-	-	-	127	
x 40	Constructing a dead house in the Compound of the L.F. Dispensary at Devakottah	485	143 / 6-8-94	-	-	-	485 / 1799	
	Sivaganga Taluq:-							
41.	Constructing a dispensary & hospital Assistants quarters at Karaikudi.	1740	31 / 16-2-95	-	-	-	1740	Reserve. X
42	Providing new Teakwood Shutters to the windows of the Union office at Karaikudi	35	132 / 15-9-94	35	-	-	4 / 1704	do - The D.T.B. Engineer will be asked to explain the reason for the excess of the allotment asked for over the Estimate.

	A. New works.							
	(3) Mis. Pub: Improvements.							
	Madura Tq:-							
43	Planting young trees in Palamedu market	54	47 / 11-4-92	43	-	-	8	Palamedu market balance.
	Tirumangalam Tq:-							
44	Construction of sheds in the weekly market at Checkanoorooni	616	155 / 20-12-90	574	-	-	15	Market fund balance.
	Dindigul Taluq:-							
45	Constructing a tiled shed in the weekly market at Selvathur.	540	79 / 11-10-93	504	15	11	27	Endowment balance.
46	Improvement of the weekly market at Marichilambu.	830	68 / 29-6-94	590	-	-	240	do.
47	Planting avenues on road No. 44 Upplipatti to Darapuram & No. 41 Palni to Darapuram	100	2 / 21-1-95	81	1	4	6	General balance.
48	do. do along the fence in the weekly market at Virupatchi	150	102 / 23-10-93	124	13	-	19	do.
49	Constructing a Compound wall and shed to the weekly market at Andipatti	4640	84 / 4-8-93	3489	12	11	580	Endowment Fund balance
50	do. a market shed at Allinagaram	1370	173 / 18-10-93	298	-	-	372	do.
51.	do. A Compound wall to the weekly market at Bodinayakkanur.	1720	159 / 11-9-94	675	-	-	1045	do.
52	Sinking a well in the market Compound at Andipatti	360	252 / 17-12-94	33	-	-	327	do.
	Ramnad Taluq:-							
x 53	Planting avenues in 3rd & 6th miles on road No. 10 Ramnad to Devipattam	249	120 / 2-10-93	28	8	4	215	
x 54	do. in 7th mile of road No. 10 - do.	165	142 / 6-8-94	22	13	2	142	
x 55	Growing Kodukapuli fence around the market at Paramakudi	75	190 / 11-10-94	22	-	-	53	
x 56	Constructing new gate on the East side of the market at Kamuthi	56	145 / 5-12-92	47	4	-	5	
x 57	do. a well in the Compound of the market at Pandalagudi	350	64 / 2-4-94	-	-	-	350	
x 58	Surveying the Melapasalai village attached to the Narikudi Chuttram	160	214 / 5-11-94	68	-	-	92	
x 59	Constructing a thatched shed in the weekly market at Tiruchuli	90	1 / 22-1-94	-	-	-	90	

60	Constructing an Escape in the Southern side of the Naloor tank.	80	15 / 21-1-95	-	-	-	80	
61	Planting avenues in the Compound of the Devakottah market	230	234 / 5-11-94	-	-	-	230	
62	do - in the 23d & 24th miles of road No 23. Karaipatti to Pandalgudi	250	213 / 5-11-94	105	-	.	145	
63	do - do in the 14th & 15th miles of road No 3. Madura to Kamuthi	215	213 / 5-11-94	-	-	.	215	
64	Demarcating the Kadaladi market	19	40 / 4.2.95	-	-	-	19	
	Sivaganga Taluq:-							
65	Improving weekly market at Singampuneri	2100	155 / 17-9-92	1744	8	9	355	Endowment Balance
66	Planting avenues on Road No 8 Madura to Tondi	300	72 / 16-6-94	294	14	3	3	Reserve.
67	Constructing Compound wall on the North & East sides of the newly purchased ground for the weekly market at Sivaganga	425	28 / 16.2.95	-	.		425	Endowment Fund Balance
68	Rectifying defects in the weekly market at Singampuneri	332	34 / 16.2.95	212	13	11	119	do.
69	do. in the Bandypettah at do	76	34 / 16.2.95	-	-	-	76	Reserve.
5	B. Repairs							
	(1) Communications.							
	District Board:-							
70	Maintenance of Road No 2. Madura to Ramnad.	14774	D.N.P. 93 / 7.5.94	13172	-	-	217	Reserve.
71	do. of do (Tirupuvanam union charge)	-	do	34	-	11	42	do.
72	do. of Pamben to Rameswaram	716	167 / 20.8.94	55	-	-	173	do.
73	do. Road No 31. Dindigul to Palni (Dindigul Portion)	2489	93 / 7.5.94	2239	1	6	12	do.
74	do. do. (Palni Portion)	3918	116 / 12.9.94	3443	7	2	105	do.
75	do - do. do. Road No 31 (1892-93) (Dindigul to Palni)	6800	60 / 15-8-92	5954	15	1	11	do.
76	do - do. Road No 33. Dindigul to Carvor (1893-94)	3130	7 / 17.4.93	2888	5	2	115	do.
77	do. do do. (1894-95)	3096	93 / 7.5.94	3014	5	6	34	do.
78	do - do. Road No 34 Dindigul to Trichinopoly	1393	do	1306	1	9	1	do.
79	do. do do (1893-94)	1440	7 / 17.4.93	1146	15	10	59	do.
80	do. do. Road No 36 Ammayanaikanur to Periyakulam (Periyakulam portion)	3000	93 / 7.5.94	2782	12	.	43	do.

81.	Maintenance of Road No. 38 Periyakulam to Gudalore	5257	93 / 7-5-94	4440	11	9	647	Reserve.
82	Supplemental Maintenance of - do - do.	1199	do.	1156	7	10	48 -	do.
83.	do. do. (1893-94)	3415	85 / 16-10-93	3245	-	4	1	do
84	Maintenance of Peermedeghat road	945	93 / 7-5-94	915	4	1	90	do The Dy. Bd. Engineer explains the excess over the Estimate as due to a transfer of Rs 131 from the Budget Provision of Rs 1130 for this work having been lost sight of.
85.	do. of Road No. 39. Periyakulam to Kodaikanal.	2172.	do.	2099	9	2	34	do.
86.	Reconstructing revetment on the Peermade ghat road.	2150	77 / 19-9-92	2019	1	7	10	do.
87	Remetalling the worst portions of - do -	5550	235 / 15-11-94	1684	10	10	3865	do
88	Renewing portion of Road No. 2 between Puducotah and Paramagudi	7500	191 / 17-9-94	3278	10	8	4221.	do
89	Repairing the flood damages on Road No. 2 Madura & Ramnad.	1400	D.W.O. 191 / 17-9-94	613	1	6	787	do
90	do masonry works on - do - do.	1460.	164 / 20-8-94	271	-	-	1189	do
91.	Repairing & reconstructing masonry works on - do - do -	360	100 / 20-11-93	276	12	5	51	do
92	Sanding in bad miles & filling in pullies on Road No. 2. Madura & Ramnad.	306	245 / 13-12-94	207	-	-	99	do
93.	Spreading the balance of the special materials Collected in 1893-94. on road No. 2.	52	2 / 21-1-95	11	11	6	40	do
94	Repairing road way across the breach in 65th mile of road No. 2.	25	11 / 21-1-95	11	10	4	11	do.
95	Remetalling the bad portions in 22nd mile of Road No. 36. (Dindigul Taluq).	780	10 / 21-1-95	467	-	-	313.	do
96.	Repairing the Toll shed at Shembaganur.	34	79 / 22-4-95	-	-	-	32 -	do
97	Diverting a portion of 11th mile of road No. 39 Periyakulam to Kodaikanal on the flat	242	249 / 13-12-94	-	-	-	242.	do.
98.	Removing prickly pears and widening the narrow portions of Road No. 38 Dindigul to Karur	204	55 / 18-3-95	-	-	-	204	do.
99	Widening the narrow portions & repairing the washed portions of Road No. 31 Palni Portion	82	53 / 18-3-95	-	-	-	82.	do.

11966

	Madura Talug:-							
100.	Repairing & remetalling the worst portions of 6th mile of Road No. 1 Madura to Melur	550	T.B.P. 47 / 9-5-94	230	.	.	320	Reserve.
101.	Important renewals on 2d mile of Road No. 6 Madura to Dindigul	1600.	47 / 9-4-94	1357	-	.	350	Do. The Dr. Bd. Engineer has been asked to Explain the necessity for the excess of allotment over the Estimate.
102.	Repairing a road portion of road from Madura to Palamedu & for adding a vent to the Tunnel already Completed.	212	73 / 13-5-94	9	-	-	203.	Palamedu market balance.
103.	Improving road from Sholavandan to Rishabamdu.	770	22 / 14-2-95	394	-	.	375	Reserve.
	Tirumangalam Tg:-							
104	Maintenance of road No. 47 A Kallupatte to Saptur.	375	29 / 31-3-94	315	4	10	49	do.
105	Repairing worst portions of the fifth furlong 3d mile of road No. 47 Tirumangalam to Srivelliputtoor	224	23 / 2-3-95	.	-	-	224	do.
	Melur Talug:-							
106	Maintenance of road No. 7 Madura to Nattam	1035	T.B.P. 196 / 31-3-94	981	4	5	22.	Transfer from one budget head to another.
107	Putting a flood bank and cutting side channels in 10th 11th & 16th miles of road No. 1 Madura to Melur.	115	182 / 6-3-94	89	—		22	do. - do.
108	Re-metalling a portion of 24th mile of road No. 7 Madura to Nattam	240	57 / 23-7-94	198	2	10	24.	do. - do.
	Dindigul Talug:-							
109.	Remetalling road No. 43 Mettur to Palkamuth.	1995	Information asked for from the Tenth Bd.				1606.	Endowment balance being feeder road to Kannivadi
109A.	Maintenance of Road No. 32. Dindigul to Aravakuruchi	1535	22 / 14-6-93	1462	10	5	111	General balance
110	do. do. No. 32 A Thadikombu to Edikottai	388	36 / 9-5-94	359	2	6	8	do.
111	do. do. No. 32 B. Uppiliapatte to Vedasendur	472	22 / 14-6-93	421	12	10	53	do.
112	do. do. No. 34 A. Vedasendur to Vadamadura	640.	36 / 9-5-94	580	4	8	23	do.
113	do. do. No. 35 Dindigul to Batlagundu.	2232	3 / 16-4-91	1919	0	7	132.	do.
114	do. do. No. 43 Mettur to Palkamuth	1638	22 / 14-6-93	1557	8	11	3	do.
115	Suppl. do. of do. do.	362	90 / 8-11-93	246	1	8	17	do.
116	Emergent repairs to side treaches on road No. 35 Dindigul to Batlagundu.	39	133 / 19-12-94	19	11	8	12	do.

359

117	Important renewals on road No. 9 Dindigul to Vattanam.	507	JBP 90 / 8-11-93	257	4	7	151	General balance.
118	Repairing culvert in the 18th mile of road No. 6 Madura to Dindigul	75	72 / 11-7-94	66	-	-	8	do.
119	Suppl. maintenance of Road No. 40 Palni to Udumelpet	513	98 / 23-10-93	179	-	-	16	do.
119A	Maintenance of Road No. 40 — do —	1440	63 / 15-5-94	1187	1	4	36	do.
120	do. of Road No. 41 Palni to Darapuram	787	31 / 28-4-92	768	10	-	9	do.
121	do. No. 42. Kalayuthu to Kallimandayam	699	63 / 15-5-94	619	1	6	8	do.
122	Suppl. do. No. 44 B Kallimandayam to Kodthampoondi	116	63 / 15-5-94	68	10	8	4	do.
123	do. of road No. 44. Uppilipatti to Dharapuram	237	98 / 23-10-93	159	3	3	12.	do.
124	Maintenance of road No. 41. Palni to Darapuram	781.	63 / 15-5-94	671	11	0	35	do.
125	Repairing approaches to road No. 45 old Dharapuram road	70	124 / 17-11-94	60	-	-	6	do.
126	Repairing Eroded portions of road No. 44 Uppilipatti to Dharapuram.	119	104 / 1-10-94	35	2	3	51	Reserve.
127	Repairing Cart track from Devadanapatti to foot of hills	3810	257 / 17-12-94	973	12	1	2836.	Endowment balance feeder road.
128	Filling in holes and ruts and forming mundaries on road from Melamangalam to Kilamangalam.	425	239 / 17-11-94	129	-	-	296	Reserve.
129	Repairing road from do. to do.	2160	281 / 17-12-94	347	-	-	753	Rs 198-7-9 from reserve + Rs 554-8-3 from general balance.
130	Maintenance of Devi Kulam Ghât road	500	56 / 31-5-94	324	-	-	176.	General Balance
131	Repairing Cart track from Road No. 39 to Kumbakarai	189	258 / 17-12-94	135	-	-	40.	do.
	Ramnad Taluq:-							
× 132.	Maintenance of road No. 10 Ramnad to Devipattam (1893-94)	900.	JBP 99 / 7-8-93	561	4	4	87	
× 133	do. do. — do. (1894-95)	845	77 / 7-5-94	804	14	7	6.	
× 134	do. do No. 23 within Arupukottah Union	150	98 / 11-6-94	145	2	-	3.	
× 135.	do. of Town roads of Ramnad (1893-94)	300	59 / 10-5-93	332	2	2	12.	The Dt. Bd. Engr. will be asked to account for the Excess over the Estimate.
× 136.	do. do. — (1894-95)	400.	185 / 3-9-94	102	-	-	290.	

137	Closing breaches in 41 to 45th miles of road No. 3. Madura to Kamuthi	245	T.B.P. 8 / 22-1-94	103	8	.	127	
138	Improving Town roads of Ramnad.	750	168 / 3-9-94	–	–	–	750.	
139	Improving town roads of Paramagudi	715	20 / 12-2-94	388	–	–	327	
140.	Repairing masonry works on road No. 10. Ramnad to Devipattam	5070.	158 / 6-8-94	1598	13	5	3471	
141	Filling up gullies &c. road No. 10. Ramnad to Devipattam	55	39 / 4-2-95	–	–	–	34.	
142	Painting mile & Furlong stones on road No. 10. Ramnad to Devipatam.	110	67 / 21-4-94	33	–	–	45.	~~The Dr. Bd. Engineer will be asked to account for the Excess over the Estimate.~~
143.	Closing breaches and Side works from 52d to 68th mile of road No. 8. Madura to Tondi	645	13 / 22-1-94	590	.	.	55	
144.	Repairing and improving streets in Aruppukottah union	135	77 / 10-7-93	99	–	–	10.	
145	Re-constructing a culvert and improving town roads in Devakottah union	2010	38 / 21-3-94	1455	3	5	555	
146	Repairing bad portions in No. 41st to 46th mile of road No. 3 Madura to Kamuthi	1095	110 / 4-9-93	980	–	–	115	
147	Re-constructing culvert & 2 covered drains in the town roads of Devakottah	670	48 / 4-2-95	–	–	–	670.	
148	Lowering the floor of 3 vents tunnel of Kambigudi supply channel on road No. 3 Madura to Kamuthi	130	175 / 3-9-94	84	14	11	45	
149	do. do. in 79th mile of road No. 9 Dindigul to Vattanam.	35	191 / 11-10-94	–	–	–	35	
150.	Digging trial pits for the Excavation of metal in Chithambaram Pillay Eurani at Ramnad.	22.	4 / 21-1-95	–	–	–	22.	
	Sivaganga Taluq:-							
151.	Maintenance of road No. 8. Chickadi to Tiruvengam pet. (1892-93)	5450	68 / 23-4-92	4997	9	1	278	Reserve.
152	do. of road No. 14. Melur to Tiruchuli	270	T.B.P. 38 / 14-4-94	217	11	10	33	do.
153	do. No. 16. Sivaganga to Ramnad (1893-94)	672	97 / 13-5-93	641	7	6	40.	The Dr. Bd. Engineer will be asked to account for the Excess over the Estimate
154	do. No. 17 Tirupattur to Pudukottai frontier – (1893-94)	685	do	626	4	9	36.	Reserve.

155.	Maintenance of road No. 50 Mana madura to Partibanur.	787	38 / 14.4.94	683	14	1	26	Reserve.
156	do. of Kovilur – Karaikudi road.	180	46 / 28.4.90	171	6	6	15	do. The Dr. 13th Engr. will be asked to account for the excess over the Estimate
157	Closing breaches &c. in the 40th mile of road No. 8 (Checkudi to Tiruvengampet)	1015	122 / 15-7-93	875	13	2	16	do.
158	Closing breaches & repairing damaged portions of road No. 8 in the new culvert of 3 vents in 42d mile	130	68 / 23-4-92	130	-	-	33	do.
159	Repairing bad portions of road No. 12 Melur to Tirupatur	950	198 / 19-11-92	865	9	4	68	do.
160	Reconstructing the wing walls & repairing the floor of 3 vents tunnel in 1st furlong 9th mile of road No. 8 Madura to Tondi	138	147 / 16-9-93	115	-	-	13	do.
161	Maintenance of road No. 9 Dindigul to Vattanam - - - (1893–94)	3376	97 / 13-5-93	2999	1	-	7	do.
162	do. - road No. 15 Mana madura to Tirupattur - - (1893–94)	2058	do	2525	7	6	60	do. The Dr. 13th Engr. will be asked to Explain for the Excess over the Estimate
163	do. - road No. 8. Checkudi to Tiruvengampet (1893–94)	4412	do	4441	13	10	3	do.
164	do. - do. - No. 15 (Unmi charge)	149	59 / 19-5-94	143	11	.	3	do.
165	do. - do. - No. 8. (do)	374	59 / 19-5-94	355	-	-	10	do.
166	do. - Town roads of Swalanga.	349	do	328	3	7	11	do.
167	Gravelling 7 & 8th mile of road No. 50.	1060	71 / 16.6.94	804	-	-	256	do.
168	Closing breaches in 40 mile of road No. 9	75	11 / 17.2.94	36	-	-	39	do.
169	Reconstructing a culvert in 27th mile of road No. 12.	385	66 / 25-5-94	339	9	10	45	do.
	B. Repairs. (2) Civil buildings District Board.							
170.	Repairing the Inspection shed at Neutral saddle on road No. 49	170	DBP 174 / 17-9-94	132	1	7	35	Reserve.
171	Chocolate washing the upstairs of the Technical Normal School Madura.	48	69 / 22.4.95	-	-	.	44	do.
	Tirumanjalam Tq:-							
172	Repairing Sundradoss Chuttram at Tirumanjalam.	800	TBP 145 / 24.12.94	500	-	.	270	Transfer from one Budget head to another.

	Melur Tq:-							
173	Repairing the Chuttram at Kottampatti	675	114 / 14-12-94	366	-	-	309	Kottampatti Chuttram Balance.
	Dindigul Taluq:-							
174	Repairing L. F. Chattram at Nilakottai	1164	95 / 12-9-94	438	-	-	726	Endowment balance.
175	do - L. F. Chattram at Andipatti	485	230 / 26-10-94	383	-	-	102.	do
	Ramnad Tq:-							
× 176	Repairing the L. F. Choultry at Pamben	1740	3 / 21-1-95	-	-	-	1740.	
× 177	do. do. at Muthunendal	2050	122 / 11-6-94	1200	-	-	10	
× 178	do - do. do	343	78 / 7-5-94	324	7	1	9	
× 179	Repairing mud Compound wall &c in the dispensary at Paramagudi	42	16 / 21-1-95	-	-	-	39	
× 180	Repairing the Cholera Shed &c in the dispensary at Ramnad.	25	30 / 21-1-95	-	-	-	22.	
× 181	do - the roof of the male & female wards attached to the Pamben dispensary	250	T.B.B. 127 / 9-7-94	194	-	-	22.	
× 182	do - Midwife's Quarters at Ramnad	35	96 / 11-6-94	25	11	2	9	
× 183	do - the dispensary building at Paramagudi	193	90 / 7-8-93	167	-	-	25	
184	Repairing the dead house & cook room attached to the L. F. dispensary at Devakottai	98	119 / 2-10-93	34	-	-	32.	
	Sivaganga Taluq:-							
185	Repairing the L. F. dispensary at Mana Madura	95	134 / 15-9-94	-	-	-	79	Reserve.
186	do. the Travellers Bungalow at Mana Madura	360	174 / 16-12-93	189	4	2	162	do
	B. Repairs.							
	(3) Mis: Pub: Improvements.							
	District Board.							
187	Maintenance of avenues on road No 2. Madura to Ramnad Tirupuvanam Union	376	D.B.P. 114 / 18-6-94	369	-	-	8	Reserve. The Engineer has been asked to explain the excess over the Estimate
188	do - on road No 31 Dindigul to Palni (Palni - portions)	100	D.B.P. 152 / 20-8-94	56	6	2	12.	do.
189	do - on road No 38 (South Periacm Portion)	120	Not sanctioned pending information from the Dt Bd Engineer	97	10	1	9	do
	Madura Tq:-							
190	Repairing the oddan urani at Thathampatti	559	T.B.P. 124 / 2-11-91	449	-	-	15	do
191	Renewing the old roof Sholavandan Market	45	96 / 8-10-94	36	-	-	9	Market: fund balance

	Tirumangalam Tq:-							
192.	Repairing a well in the market at Vikramangalam.	176	144 / 16.12.93	150	-	-	26.	Market fund balance
193	Raising & repairing the market wall & Petta at Tirumangalam	57	18 / 24.2.94	-	-	-	36.	do
	Dindigul Tq:-							
194	Repairing Anaikonar well at Eriodu	675	4 / 15.4.93	385	15	5	87	Balance
195	Maintenance of avenues.	350	72 / 29.6.94	297	15	2	22	do
196	Repairing a well in Kottaikamppenkil Street at Devadanappatti	110	210 / 19.10.94	-	-	-	110.	do
197	Repairing a well at Pannaikadu.	1395	160 / 11.9.94	650	15	7	744	do
	Ramnad Tq:-							
× 198.	Maintenance of avenues in Kamalai Tope	30	121 / 11.6.94	30	-	-	1	The D.Y.S. Engineer has been asked to explain the excess over the estimate
× 199	Repairing Athikulam tank attached to the Narikudi Chuttram.	31	324 / 27.10.90	24	-	-	7	
× 200.	do. Melapasabi urani attached to - do —	350	do	17	.	.	2	
× 200	do. Karumanendal tank - do — do —	695	196 / 11.10.94	80	-	-	615	
201.	do. Alangulam tank - do — do —	1465	140 / 6.8.94	106	-	-	1359	
× 202	Repairing & extending the drainage channel of the Athikulam tank — do —	485	65 / 2.4.94	-	-	-	485	
× 203	Closing breaches in Narikudi Kunmoy	319.	123 / 3.10.92	-	.	.	34	
× 204	do - do - Muttukulam tank	"	123 / 3.10.92	-	-	-	51	
× 205	do - do - in Athithanendal tank	—	123 / 3.10.92	-	-	-	40.	
× 206	Repairing the gate & wire fencing the market at Kamuthi	36.	15 / 22.1.94	-	-	-	36.	
× 207	Do to bund of the Narikudi tank	790.	174 / 3.9.94	-	-	-	790.	
× 208	do - the Mookkulam tank	428	do	-	-	-	428	
× 209	do. Athithanandal tank	533	do	.	.	.	533	
× 210.	do. irrigation tank attached to the Narikudi Chuttram (Mookkulam tank)	1216.	196 / 11.10.94	-	-	-	1216.	

211	Repairing Sandukachy tank	420	196 / 11-10-94 TBP.	–	–	–	420.	
212	do Granaries at Melapasalai attached to the Narikudi Chuttrum.	110	5 / 21-1-95	–	–	–	110.	
	Swalanga Tq:-							
213	Repairing bandy petta at Singampunari	540	197 / 19.11.92	483	13	9	33	Reserve.
214	Deepening the Chetti Orani at Swalanga. (Umm Fund)	56	73 / 16.6.94	–	–	–	56.	Umm Balance
215	Digging wells on the sides of roads No 13 & 15 for watering the trees of roads.	45	165 / 15-11-93	–	–	–	45	Reserve.
216	Repairing and improving the bandy pettah at Singampunari	250	167 / 17.11.94 & 12 / 19-1-95	–	–	–	154	do

hen given for copying ______
hen copied ______
hen examined ______
hen signed ______
} 189 .

AD AGAIN G.O., No. DATED 189 ,

RRENT No.

CLOSURES TO C. No.

DER OF GOVERNMENT .. .. .. A A A A A A A

ETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.