[L. & M.
9,000-8-8-96.]

Local & Munl. (1896) Department.

MISCELLANEOUS.

G.O., No. 167 M

DATED 31st January 1896

[Despatch Abstract.]

Proceedings.

Recording ----- of a general meeting of the Madras Municipal Commissioners held on 20th December 1895 together with statement of receipts and disbursements from April to November 1895 & progress report of works for October & November 1895.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

1896

Madras Municipality.

From

The President,

Municipal Commission,

MADRAS.

U
Misc
Order
Recorded

To

The Chief Secretary
to Government
Fort St: George.

1.R 30/1/96 Lobd Sent

G. No. 615

Dated 22 Jany: 1896

Despd. 22 JAN 1896 1896.

Recd.

GOVT. SECRETARIAT GOVERNMENT OF MADRAS

Enc. 3.

SUBJECT.

Forwarding proceedings of a General Meeting of the Commissioners held on 20th December 1895, together with Statements of Receipts and Disbursements from April to November 1895, and Progress Report of Works for October and November 1895.

(with order) 28/1

Genl. Dept.
13

G. No. 615

MUNICIPALITY OF MADRAS.
General Department.
Madras, 22 January 1896.

Local & Municipal Dept.
CURRENT No. 280 M

From

LIEUT.-COL. G. M. J. MOORE, C. I. E.,

President, Municipal Commission.

To

The Chief Secretary to Government,
Fort St. George.

SIR,

Enclosures
3

Pursuant to Section 69 of the City of Madras Municipal Act I of 1884 as amended by Madras Acts VII of 1884 and II of 1892, I have the honor to forward herewith Minutes of the proceedings of a General Meeting of the Commissioners held on 20th December 1895, together with Statement of Receipts and Disbursements from April to November 1895, and Progress Report of Works for October and November 1895.

I have the honor to be,
Sir,
Your most obedient servant,

G. M. J. Moore Lt.-Col.

President, M.M.C.

MINUTES of the PROCEEDINGS of a GENERAL MEETING of the MUNICIPAL COMMISSIONERS for the CITY of MADRAS, held at their Office Premises, No. 22, Errah Bauloo Chetty Street, Black Town, on Friday the 20th December 1895, at 5 P.M., under the provisions of the City of Madras Municipal Acts I and VII of 1884 and II of 1892.

PRESENT:

Lieutenant-Colonel G. M. J. Moore, C.I.E., *President.*
H. Ormerod, Esq.
M.R.Ry. P. Theagaroya Chetty Garu.
M.R.Ry. R. Balakistnama Chetty Garu.
M.R.Ry. Salla Gurusawmy Chetty Garu.
M.R.Ry. M. Venkataramiah Chetty Garu.
M.R.Ry. C. Yothirajulu Nayudu Garu.
M.R.Ry. P. M. Sivangnana Mudaliar Avargal.
Haji Mahamad Abdul Hadi Badsha Sahib.
M.R.Ry. P. V. Kistnasawmy Chetty Garu.
M.R.Ry. M. Varadarajulu Chetty Garu.
J. DeCaster, Esq.
E. H. Elliot, Esq.
M.R.Ry. V. Varadappa Nayudu Garu.
M.R.Ry. W. S. Venkataramanjulu Nayudu Garu.
M.R.Ry. Rao Bahadur C. Kalyanasundaram Chettiyar Avargal.
N. Subrahmanyam, Esq.
M.R.Ry. Rai Bahadur A. Dhanakoti Mudaliar Avargal.
M.R.Ry. Rao Bahadur V. Krishnama Charriyar Avargal.
M.R.Ry. G. Subramania Aiyar Avargal.
Dewan Bahadur R. Ragoonath Rao Garu.

No. 1.

Election of a Member of the Standing Committee in the room of M.R.Ry. P. M. Sivangnana Mudaliar Avergal, who lost his seat in the Committee under section 82 of Act I of 1884 as amended by Act II of 1892.

Proposed by M.R.Ry. V. Varadappa Nayudu Garu and seconded by M.R.Ry. P. V. Kistnasawmy Chetty Garu—

"That M.R.Ry. P. M. Sivangnana Mudaliar Avargal be re-elected under section 82."

Carried.

No. 2.

G.O., Nos 1623-1624 *M., dated 9th October* 1895, *reviewing the Administration Report of the Madras Municipality*, 1894-95.

Recorded.

No. 3.

Proceedings of the Standing Committee, dated 18th October, 1st and 15th November, and 6th December 1895.

Recorded.

No. 4.

Statement of Receipts and Disbursements from April to November 1895.

Recorded.

No. 5.

Progress Report of Works for October and November 1895.

Recorded.

No. 6.

Resolution of the Commissioners at their adjourned General Meeting held on the 2nd December 1895, *deferring the consideration of the question of the opening of an Athletic Ground in the People's Park.*

Proposed by Dewan Bahadur R. Ragoonath Rao Garu and seconded by M.R.Ry. Rao Bahadur V. Krishnama Charriyar Avargal—

"That the site be granted to the Athletic Association at a nominal rent of Rs. 12 per annum, the lease to be terminable on three months' notice."

As an amendment, M.R.Ry. W. S. Venkataramanjulu Nayudu Garu proposed and Haji Mahamad Abdul Hadi Badsha Sahib seconded—

"That the following words, viz., 'subject to conditions to be approved of by the Commissioners,' be added between 'annum' and 'the' to the original resolution."

As a further amendment, M.R.Ry. Salla Gurusawmy Chetty Garu proposed and Dewan Bahadur R. Ragoonath Rao Garu seconded—

"That the following words, viz., 'subject to rules of the association with reference to the letting of the ground to other associations of a similar nature or the public being approved of by the Commissioners' be added to the original resolution between 'annum' and 'the.'"

This amendment on being put to the meeting was lost.

M.R.Ry. W. S. Venkataramanjulu Nayudu Garu's amendment, which runs as follows, was then put to the meeting and carried:—

"That the site be granted to the Athletic Association at a nominal rent of Rs. 12 per annum, subject to conditions to be approved of by the Commissioners, the lease to be terminable at three months' notice."

No. 7.

The President moved the following resolution of which he had given notice:—

"That the letter from the President of the District Board, Chingleput, No. 3171-L. of 1895, dated 16th December 1895, *re* the question of re-opening the dispensary at Sembium, be considered."

M.R.Ry. V. Varadappa Nayudu Garu seconded.

Carried.

Proposed by M.R.Ry. V. Varadappa Nayudu Garu and seconded by M.R.Ry. P. Theagaroya Chetty Garu—

"That an annual contribution of Rs. 600 be granted to the Sembium Dispensary."

Carried.

The meeting terminated. G. M. Moore Lt. Col

President, Municipal Commissioner.

Municipal Office, Madras,
December 1895.

MADRAS: PRINTED BY THE SUPERINTENDENT, GOVERNMENT PRESS.

STATEMENT I.—*Revenues and Receipts of the Municipal Fund of the City of Madras.*

—	Estimate, 1895-96.		Receipts from April to November 1895.		Total Receipts under Major Heads.
	Details of Minor Heads.	Totals of Major Heads.	Arrear.	Current.	
	Rs.	Rs.	Rs. A. P.	Rs. A. P.	Rs. A. P.
1 Opening Balance—					2,40,748 7 3
(*a*) General Fund ..	6,270				23,678 0 1
(*b*) Water Works Fund ..	....				26,898 7 8
(*c*) Lighting Fund ..	21,810				
Total ..	....	28,080			2,91,324 15 0
2. Municipal Rates and Taxes—					
(*a*) Tax on Arts, &c. (Section 103) ..	65,000		2,240 0 0	32,345 0 0	
Deduct refund ..	....		....	....	
			2,240 0 0	32,345 0 0	34,585 0 0
(*b*) Tax on Buildings (Section 119)	5,13,000		36,928 5 9	3,11,605 14 0	
Deduct refund ..	....		45 2 1	1,037 15 6	
			36,883 3 8	3,10,567 14 6	3,47,451 2 2
(*c*) Tax on Lands (Section 119)	4,400		472 8 7	3,557 8 7	
Deduct refund ..	....		....	....	
			472 8 7	3,557 8 7	4,030 1 2
(*d*) Water Tax on Buildings (Section 138) ..	2,00,700		14,292 6 4	1,22,535 15 9	
Deduct refund ..	....		18 0 8	404 7 1	
			14,274 5 8	1,22,131 8 8	1,36,405 14 4
(*e*) Water Tax on Lands (Section 138) ..	1,640		149 0 2	1,325 14 9	
Deduct refund ..	....		....	....	
			149 0 2	1,325 14 9	1,474 14 11
(*f*) Lighting Tax on Buildings (Section 148) ..	61,120		4,634 8 0	38,985 5 3	
Deduct refund ..	....		5 10 0	129 11 5	
			4,628 14 0	38,855 9 10	43,484 7 10
(*g*) Lighting Tax on Lands (Section 148) ..	550		58 7 8	444 8 1	
Deduct refund ..	....		....	....	
			58 7 8	444 8 1	502 15 9
(*h*) Tax on Vehicles with Springs (Section 153).	27,400		222 0 0	19,843 8 0	
Deduct refund ..	....		10 0 0	38 0 0	
			212 0 0	19,805 8 0	20,017 8 0
(*i*) Tax on Animals (Section 153)	25,800		159 8 0	19,246 8 0	
Deduct refund ..	....		10 0 0	103 8 0	
			149 8 0	19,143 0 0	19,292 8 0
(*j*) Tax on Carts and other Vehicles without Springs (Section 164).	21,000		8 0 0	19,297 6 10	
Deduct refund ..	....		....	6 0 0	
			8 0 0	19,291 6 10	19,299 6 10
(*k*) Tolls on Vehicles and Animals entering Municipal limits (Section 170) ..	38,250		....	25,500 0 0	25,500 0 0
Total ..	....	9,61,860	....	....	6,52,043 15 0
Carried over ..	....	9,89,940	....	....	9,43,368 14 0

STATEMENT I.—*Revenues and Receipts of the Municipal Fund of the City of Madras*—cont.

—	Estimate, 1895-96. Details of Minor Heads.	Estimate, 1895-96. Totals of Major Heads.	Receipts from April to November 1895. Arrear.	Receipts from April to November 1895. Current.	Total Receipts under Major Heads.
	RS.	RS.	RS. A. P.	RS. A. P.	RS. A. P.
Brought over ..	....	9,89,940	....	....	9,43,368 14 0
3. Revenue derived from Municipal property and powers apart from Taxation—					
(a) i. Payment for occupation of Municipal Lands (Section 136).	10,000		668 10 1	4,762 3 5	
Deduct refund ..	....		1 15 6	7 10 0	
			666 10 7	4,754 9 5	
ii. Rent of Lands and Buildings not falling under Section 136 ..	10,000		....	8,611 3 11	
(b) i. Sale-proceeds of lands.	6,000		....	4,738 6 5	
ii. Esplanades, &c., Grazing Rents ..	530		....	225 14 2	
iii. Rent of Cart-stands.	1,600		....	807 7 6	
iv. Rent of Municipal Wharf	1,600		....	....	
v. Produce of Lands, Gardens, &c.—					
(1) People's Park.	5,150		....	3,043 13 11	
(2) Napier Park ..	3,200		....	2,123 10 0	
(3) Sewage Farms.	20,900		....	15,257 1 11	
vi. Sale-proceeds of Old Materials ..	200		....	621 7 6	
(c) Conservancy Receipts—Sale of Rubbish ..	5,530		....	4,164 15 2	
(d) i. Income from Markets (Section 362)—					
(1) General Market.	10,000		....	5,917 0 4	
(2) Smithfield Market	....		....	3,405 0 0	
(3) Mailapur Market	4,540		....	658 8 5	
ii. Income from Slaughter-houses (Section 345)	11,000		....	7,876 3 8	
(e) Other Fees—					
i. Import of Timber and Firewood (Section 341)	70,000		....	91,154 2 8	
Deduct refund ..	....		....	7,489 1 11	
			....	83,665 0 9	
ii. Slaughter of Animals for Food (Section 347)	25,600		....	15,991 2 10	
iii. Private Markets (Section 362) ..	2,000		25 0 0	1,225 0 0	
iv. Licenses, Registration, &c., under Sections 210, 288, 289, 290, 294, 320, 332, 335, 338, 343, 346, 379 and 383 ..	20,800		2,355 9 3	10,107 11 2	
Deduct refund ..	....		25 0 0	....	
			2,330 9 3	10,107 11 2	
v. Cart-stand Fees ..	390		....	117 8 0	
vi. Distraint Fees ..	6,000		....	3,983 9 5	
Deduct refund ..	....		....	0 4 0	
			....	3,983 5 5	
(f) Fines under Municipal and other Acts—					
i. Municipal ..	2,000		....	2,416 13 6	
ii. Police ..	....		....	....	
(g) Interest on Investments —(General	3,000		....	6,000 0 0	
(h) Premium on Loan ..	10,000		....	32,500 0 0	
Total ..	....	2,30,040	3,022 3 10	2,18,212 0 0	2,21,234 3 10
Carried over ..	....	12,19,980	....	....	11,64,603 1 10

STATEMENT I.—*Revenues and Receipts of the Municipal Fund of the City of Madras*—concluded.

—	Estimate, 1895-96. Details of Minor Heads.	Estimate, 1895-96. Totals of Major Heads.	Receipts from April to November 1895. Arrear.	Receipts from April to November 1895. Current.	Total Receipts under Major Heads.
	RS.	RS.	RS. A. P.	RS. A. P.	RS. A. P.
Brought over ..	....	12,19,980	....	....	11,64,603 1 10
4. Grants and Contributions—					
(a) From Government—					
i. Roads	9,060		....	9,058 0 0	
ii. Repairing structures of Bridges over the Cooum and over the Buckingham Canal.	4,440		....	4,443 0 0	
iii. Other purposes—					
(1) Compensation for Tax on Salaries.	3,850		123 4 2	1,872 2 2	
(2) Compensation for Tax on places used for Sale of Spirituous and Intoxicating Liquors ..	13,610		....	13,607 0 0	
(3) Zoological Collection in People's Park ..	2,000		....	2,000 0 0	
Total ..		32,960	123 4 2	30,980 2 2	31,103 6 4
5. Miscellaneous—					
(a) Payments for Water for Non-domestic Purposes	18,000		....	15,322 3 1	
(b) Sundry Receipts—			....	399 11 9	
Water Works ..	2,800		....	3,276 9 3	
(c) Other Items ..	3,000		....	1,539 13 0	
(d) Sale of Lymph ..	1,600		....	246 8 4	
(e) Refund from Expenditure of previous years.	1,000		....	20,784 13 5	20,784 13 5
Total ..		26,400	....		
6. Extraordinary and Debt—					
(a) Loans—					
In the market from private individuals.	4,00,000		....	4,00,000 0 0	
(b) Realization of Sinking Fund—					
Interest on Water Works Loan of 1869-73 ..	26,100		....	26,308 4 3	
Total ..		4,26,100	....	4,26,308 4 3	4,26,308 4 3
Advances Recovered—			73 6 0	....	
i. Permanent ..	80		4,801 13 0	21,394 11 11	
ii. Others	5,920				
Total ..	....	6,000	4,875 3 0	21,394 11 11	26,269 14 11
Grand Total ..	....	17,11,440	....	....	16,69,069 8 9

STATEMENT II.—*Expenditure from Municipal Fund of the City of Madras.*

—	Estimate, 1895-96. Details of Minor Heads.	Totals of Minor Heads.	Totals of Major Heads.	Expenditure from April to Nov. 1895.	Total Expenditure under Major Heads.
	RS.	RS.	RS.	RS. A. P.	RS. A. P.
GRANT I (*Public Works*)—					
1. New Works—					
(*a*) Communications ..	3,800			5,653 0 3	
(*b*) Buildings	36,350			11,414 6 7	
(*c*) Drainage	34,820			8,387 15 3	
(*d*) Water-supply ..	3,47,340			21,095 1 8	
(*e*) Miscellaneous ..	200			541 0 7	
		4,22,510		47,091 8 4	
2. Repairs—					
(*a*) Communications ..	98,770			62,151 6 11	
(*b*) Buildings	10,750			10,123 0 10	
(*c*) Drainage—					
Repairs to Works, &c.	1,51,910			98,131 11 9	
Establishment ..	15,510			3,877 14 5	
Overtime ..	980			562 2 4	
Allowances ..	320			....	
Leave Allowances ..	150			....	
(*d*) Water-supply—					
Repairs to Works, &c.	26,920			26,413 5 7	
Establishment ..	11,210			6,859 6 9	
Allowances ..	390			200 0 0	
Leave Allowances ..	120			45 5 4	
(*e*) Miscellaneous ..	500			....	
		3,17,440		2,08,364 5 11	
3. Establishment—					
(*a*) General—					
In-door	18,990			10,856 8 11	
Out-door	6,400			4,025 9 11	
Allowances ..	960			446 7 3	
Leave Allowances ..	240			233 4 4	
(*b*) Steam Road Roller—					
Establishment ..	960			638 0 0	
Overtime ..	600			164 15 11	
Fitters' Staff ..	140			93 5 4	
		28,290		16,458 3 8	
4. Tools and Plant ..	....	5,100		3,414 1 4	
5. Miscellaneous—					
(*a*) Stationery	1,500			1,184 13 3	
(*b*) Printing Charges ..	1,500			839 12 4	
(*c*) Advertising Charges ..	750			549 1 2	
(*d*) Law Charges and Stamp Duties	750			1,550 2 0	
(*e*) Office Furniture ..	350			138 11 2	
(*f*) Contingent	400			221 10 3	
(*g*) Water Works Contingent	900			169 9 3	
(*h*) Clothing for Peons and Badges for Road Coolies.	1,300			1,439 0 7	
(*i*) Fuel, Oil, &c., for Steam Road Roller ..	9,000			4,487 7 5	
		16,450		10,583 3 5	
Total, Grant I ..	....		7,89,790	....	2,85,911 6 8
GRANT II (*Education*)—					
1. Training Schools—					
(*a*) Stipends to Teachers attending Training schools	600			208 2 3	
(*b*) Do. Sessional schools.	400			200 0 0	
		1,000		408 2 3	
2. Results Grants	....	9,000		2,238 6 6	
3. Inspection—					
Establishment ..	900			560 0 0	
Allowances ..	240			150 0 0	
Contingent	50			32 0 0	
		1,190		742 0 0	
4. Miscellaneous—				....	
(*a*) Building grant ..	1,000			159 5 0	
(*b*) Furniture, apparatus, &c.	500				
		1,500		159 5 0	
Total, Grant II ..	....	....	12,690	....	3,547 13 9
Carried over ..	....	....	8,02,480	....	2,89,459 4 5

STATEMENT II.—*Expenditure from Municipal Fund of the City of Madras*—cont.

—	Estimate, 1895-96. Details of Minor Heads.	Totals of Minor Heads.	Totals of Major Heads.	Expenditure from April to Nov. 1895.	Total Expenditure under Major Heads.
	RS.	RS.	RS.	RS. A. P.	RS. A. P.
Brought over ..	....	....	8,02,480	....	2,89,459 4 5
GRANT III (*Sanitation and Medical Services*)—					
1. Hospitals and Dispensaries—					
i. Triplicane Hospital—					
(*a*) Establishment ..	3,280			1,936 4 0	
Medicines and supplies.	6,060			5,806 12 9	
Diets of Patients ..	3,500			2,608 7 3	
ii. Black Town Dispensary—					
(*a*) Establishment ..	2,890			2,031 3 6	
(*b*) Medicines and supplies.	3,900			1,707 11 5	
		19,630		14,090 6 11	
2. (*a*) Contributions to Provincial Funds—					
i. Hospitals	20,000			....	
ii. Medical College ..	2,000			....	
(*b*) Contribution for St. Thomé Dispensary.	1,000			716 10 8	
(*c*) Do. for Convent Dispensary ..	240			160 0 0	
(*d*) Do. for Victoria Caste and Gosha Hospital ..	500			500 0 0	
		23,740		1,376 10 8	
3. Vaccination—					
(*a*) Establishment ..	6,390			4,247 2 10	
Allowances	240			160 0 0	
(*b*) Contingencies—					
Animal Vaccination, Stationery, Clothing, &c.	4,300			2,965 7 10	
		10,930		7,372 10 8	
4. Registration of Births and Deaths—					
(*a*) Establishment ..	7,420			4,906 13 5	
(*b*) Allowances	240			160 0 0	
(*c*) Contingencies—					
Stationery, Clothing, &c.	1,200			505 4 10	
		8,860		5,572 2 3	
5. Conservancy—					
(*a*) Establishment—					
General	20,290			17,509 11 5	
Allowances	940			916 12 5	
Street Conservancy ..	6,620			5,506 7 2	
House do. ..	7,150			3,496 7 3	
(*b*) Hire of Scavengers ..	62,500			26,315 12 11	
(*c*) Do. of Bullocks ..	1,07,090			55,934 1 2	
(*d*) Do. of Carts ..	8,500			2,558 10 10	
(*e*) Night-soil Depôts and Shoots—					
Establishment ..	790			528 1 5	
Labour	22,100			7,285 9 2	
(*f*) Sanding Latrines ..	2,000			1,933 6 10	
(*g*) Maintenance of Sewage Farms—					
Establishment ..	960			879 8 6	
Overtime ..	100			81 12 0	
Fitters' staff ..	140			121 5 4	
Labour	8,990			19,295 12 10	
Leave allowances ..	50			....	
(*h*) Rent of Sewage Farms.	880			872 0 0	
(*i*) Rent of ground for a Parcherry	360			270 0 0	
(*j*) Rent of Lorry Stations and Cart Depôts ..	560			334 5 4	
(*k*) Burial and Burning Grounds—					
Labour	2,750			1,688 1 4	
	2,52,770			1,45,527 13 11	
Carried over ..	....	63,160	8,02,480	28,411 14 6	2,89,459 4 5

STATEMENT II.—*Expenditure from Municipal Fund of the City of Madras*—cont.

—	Estimate, 1895-96. Details of Minor Heads.	Estimate, 1895-96. Totals of Minor Heads.	Estimate, 1895-96. Totals of Major Heads.	Expenditure from April to Nov. 1895.	Total Expenditure under Major Heads.
	RS.	RS.	RS.	RS. A. P.	RS. A. P.
Brought over ..	....	....	8,02,480	....	2,89,459 4 5
				28,411 14 6	
GRANT III—*cont.* ..	....	63,160			
				1,45,527 13 11	
5. Conservancy—*cont.* ..	2,52,770				
(*l*) Repair of Carts, Boats, and Buckets ..	6,800			10,054 15 11	
(*m*) Contingent { General ..	7,000			3,948 6 9	
{ Cholera ..	3,000			328 15 9	
(*n*) Improvement of Parcherries	10,000			5,822 6 3	
(*o*) Road Watering—					
Establishment ..	1,430			943 12 11	
Labour	13,000			7,047 13 7	
(*p*) Tools and Plant ..	10,240			10,182 5 6	
		3,04,240		1,83,856 10 7	
6. Miscellaneous—					
(*a*) Stationery	1,200			1,108 14 0	
(*b*) Printing Charges ..	700			284 2 1	
(*c*) Advertising Charges ..	900			125 11 0	
(*d*) Law Charges and Stamp Duties	500			63 5 0	
(*e*) Office Furniture ..	400			397 1 7	
(*f*) Clothing for Peons ..	1,800			56 10 10	
(*g*) Badges and Belts ..	330			4 10 7	
(*h*) Extra Staff	850			277 12 2	
		6,680		2,318 3 3	
Total, Grant III ..	....		3,74,080	....	2,14,586 12 4
GRANT IV (*Miscellaneous Municipal Purposes*)—					
1. Lighting—					
Establishment ..	1,680			1,103 11 6	
Labour	360			240 0 0	
Maintenance ..	40,680			26,345 13 4	
Additional Lamps and Sundries	5,000			1,020 0 11	
Repairs to Lamps and Posts	2,000			870 8 10	
		49,720		29,580 2 7	
2. Markets & Slaughter-houses—					
(*a*) General Market—					
Establishment ..	640			423 8 9	
Labour and Contingencies	700			442 13 9	
(*b*) Smithfield Market—					
Establishment ..	500			334 4 8	
Labour and Contingencies	630			202 11 3	
(*c*) Mailapur Market—					
Establishment ..	....			77 0 9	
Labour and Contingencies	....			335 8 10	
(*d*) Slaughter-houses—					
Establishment ..	890			560 10 7	
Labour and Contingencies	2,340			1,503 7 0	
		5,700		3,880 1 7	
3. Avenues—					
Labour	3,000			2,263 4 2	
Tools and Plant ..	50			40 7 6	
		3,050		2,303 11 8	
Carried over ..	....	58,470	11,76,560	35,763 15 10	5,04,046 0 9

STATEMENT II.—*Expenditure from Municipal Fund of the City of Madras*—cont.

—	Estimate, 1895-96. Details of Minor Heads.	Estimate, 1895-96. Totals of Minor Heads.	Estimate, 1895-96. Totals of Major Heads.	Expenditure from April to Nov. 1895.	Total Expenditure under Major Heads.
	RS.	RS.	RS.	RS. A. P.	RS. A. P.
Brought over ..	....	....	11,76,560	....	5,04,046 0 9
				35,763 15 10	
GRANT IV—*cont.*		58,470			
4. Public Parks—					
(*a*) People's Park—				2,143 11 8	
Establishment ..	3,200			8,392 2 5	
Labour, &c. ..	15,750			153 0 1	
Tools and Plant ..	150				
(*b*) Napier Park—				255 12 0	
Establishment ..	380			80 0 0	
Allowances ..	120			1,378 12 0	
Labour, &c. ..	2,250			22 2 9	
Tools and Plant ..	30				
		21,880		12,425 8 11	
5. Survey of Land	....	940		623 12 5	
6. Fire—					
Establishment ..	2,410			1,528 15 4	
Labour, &c.	2,590			1,235 3 8	
Leave Allowances ..	50			....	
Tools and Plant ..	....			261 13 8	
		5,050		3,026 0 8	
7. Other Charges—					
(*a*) Esplanades	800			796 9 11	
(*b*) Quit-rent	1,500			1,072 1 10	
(*c*) Payment for Red Hills Water	14,000			8,087 0 0	
(*d*) Rewards for destruction of Dogs and Venomous Snakes	1,200			1,292 1 0	
(*e*) Municipal Proceedings, &c., Charges—				181 3 4	
Stationery ..	160			1,397 4 8	
Printing ..	2,250			809 0 0	
Advertising ..	1,400			....	
(*f*) Law Charges ..	300			212 5 6	
(*g*) Election Charges ..	600			117 2 0	
(*h*) Cost of Tin Tickets ..	150			....	
(*i*) Tools and Plant ..	200			....	
(*j*) Office Furniture ..	50			652 11 10	
(*k*) Other items ..	2,600				
(*l*) Contribution to Provincial Funds ..	50,000			....	
(*m*) Stores—				764 0 0	
Establishment ..	1,140				
Contingencies—					
Coolies for Stock-taking, Stationery, Clothing, &c.	300			167 7 11	
(*n*) Workshops—				1,817 8 0	
Establishment ..	2,970			160 0 0	
Allowance ..	240			40 0 0	
(*o*) Public Ceremonies ..	....			17,566 8 0	
		79,860			
Total, Grant IV ..	....		1,66,200	....	69,405 13 10
GRANT V (*Supervision and Management*)—					
1. Salaries of Officers ..	....	31,200		21,000 0 0	
2. Head Office—					
(*a*) Establishment ..	4,310			2,780 0 0	
(*b*) Stationery	200			131 6 1	
(*c*) Printing Charges ..	50			16 8 4	
(*d*) Advertising Charges ..	30			323 11 0	
(*e*) Insurance on Office Premises ..	520			564 7 0	
(*f*) Office Furniture ..	250			730 12 0	
(*g*) Contingent ..	400			209 1 9	
(*h*) Clothing for Peons ..	110			96 0 0	
		5,870		4,851 14 2	
Carried over ..	....	37,070	13,42,760	25,851 14 2	5,73,451 14 7

STATEMENT II.—*Expenditure from Municipal Fund of the City of Madras*—cont.

—	Estimate, 1895-96. Details of Minor Heads.	Estimate, 1895-96. Totals of Minor Heads.	Estimate, 1895-96. Totals of Major Heads.	Expenditure from April to Nov. 1895.	Total Expenditure under Major Heads.
	Rs	Rs.	Rs.	Rs. A. P.	Rs. A. P.
Brought over ..			13,42,760	....	5,73,451 14 7
GRANT V—*cont.* ..		37,070		25,851 14 2	
3. Assessment and Collection—					
(*a*) Establishment ..	38,370			25,590 11 5	
Allowances ..	600			400 0 0	
Leave Allowances ..	400			157 7 6	
(*b*) Stationery ..	1,800			1,177 3 5	
(*c*) Printing Charges ..	2,500			1,088 11 4	
(*d*) Advertising Charges ..	500			63 11 0	
(*e*) Law Charges and Stamp Duties	2,000			536 15 0	
(*f*) Office Furniture ..	200			367 0 5	
(*g*) Contingent ..	1,000			686 5 3	
(*h*) Clothing for Inspectors and Peons ..	400			325 7 0	
(*i*) Extra Writers, Coolies and Carts	2,500			1,492 7 3	
(*j*) Commissioners' Fees ..	1,000			340 0 0	
(*k*) Numbering Doors ..	300			85 5 10	
		51,570		32,311 5 11	
4. Contribution for Central Office and Audit Establishments		2,500		2,500 0 0	
Total, Grant V ..	....		91,140	....	60,663 4 1
Repayment of Debt—					
Sinking Fund—					
Water Works Loan (1869-73) ..	28,600			14,300 0 0	
Debenture Loan (1879) ..	440			....	
Water-supply Extension Loan (1882)	4,640			....	
B.T. Drainage Loan (1882) ..	1,850			....	
Do. (1883) ..	5,860			....	
Do. (1885) ..	5,720			5,860 0 0	
Do. (1887) ..	820			5,720 0 0	
Do. (1888) ..	1,160			....	
Do. (1889) ..	1,210			1,160 0 0	
Water Works Loan (1889) ..	170			....	
B.T. Drainage Loan (1890) ..	400			....	
Water Works Loan (1895) ..	3,050			....	
Total ..	....	53,920	53,920	3,050 0 0	30,090 0 6
Interest—	Rs.				
4% W.W. Loan, 1869-73	14,30,000	57,200			
6% Debenture Loan, 1879	20,000	1,200		28,600 0 0	
5% Water-supply Extension Loan, 1882	2,50,000	12,500		600 0 0	
„ B.T. Drainage Loan, 1882	1,00,000	5,000		11,625 0 0	
„ do. 1883	3,00,000	15,000		4,612 8 0	
„ do. 1885	18,000	17,820		13,147 8 0	
6% do. 1885	2,82,000			17,220 0 0	
„ do. 1887	1,00,000	6,000		6,000 0 0	
5% do. 1888	1,50,000	7,500		7,500 0 0	
„ do. 1889	1,50,000	7,500		3,750 0 0	
„ W.W. Loan, 1889	20,000	1,000		500 0 0	
„ B.T. Drainage Loan, 1890	50,000	2,500		1,250 0 0	
4% W. W. Loan, 1895 ..	4,00,000	8,000		4,540 0 0	
Total ..	....	1,41,220	1,41,220	....	99,345 0 0
Advances Recoverable—					
i. Permanent	....	....		35 6 0	
ii. Others	....	....		2,28,591 3 8	
Total ..	....		....	....	2,28,626 9 8
Refund of other than Current Collections	....	....	5,000	....	4,077 0 2
Carried over ..	....	....	16,34,040	....	9,96,253 12 6

STATEMENT II.—*Expenditure from Municipal Fund of the City of Madras*—concluded.

—	Estimate, 1895-96. Details of Minor Heads.	Estimate, 1895-96. Totals of Minor Heads.	Estimate, 1895-96. Totals of Major Heads.	Expenditure from April to Nov. 1895.	Total Expenditure under Major Heads.
	Rs.	Rs.	Rs.	Rs. A. P.	Rs. A. P.
Brought over ..	....	....	16,34,040	....	9,96,253 12 6
Pensions and Gratuities—				3,843 11 10	
(*a*) Superior Grade ..	....	5,600		156 2 0	
(*b*) Inferior Grade ..	....	190			
Total ..	....		5,790	....	3,999 13 10
Total Expenditure ..	....	....	16,39,830	....	10,00,253 10 4
Closing Balance—		....		2,86,258 7 6	
General Fund	....	35,540		3,47,279 9 5	
Water Works Fund	....	36,070		35,277 13 6	
Lighting Fund	....		71,610	....	6,68,815 14 5
Total ..	....		17,11,440	....	16,69,069 8 9
Grand Total ..	....	....			

N.B.—Sums aggregating Rs. 1,66,449-10-10 were transferred from the General Fund to the credit of the Water Works Fund to close the latter account in pursuance of G.O., No. 519 M., Local and Municipal, 4th June 1887, up to 31st March 1895.

The accounts from April to July 1895 have been audited by the Government Auditors.

Rev. Dept., Municipal Office, Madras, 2nd Dec. 1895.

Exd. J. S. APPADORAY PILLAY, *Head Accountant.*

P. RAMASAWMY CHETTY, *Rev. Officer, Munl. Commission.*

MADRAS: PRINTED BY THE SUPERINTENDENT, GOVERNMENT PRESS.

PUBLIC WORKS DEPARTMENT.

PROGRESS REPORT of WORKS executed and EXPENDITURE incurred during the months of OCTOBER and NOVEMBER 1895.

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	GRANT I, PUBLIC WORKS.											
	i. NEW WORKS.	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	(*a*) COMMUNICATIONS.											
	Removing the old arch, raising the side walls and covering over with granite stones the culvert in Casa Major's Road joining Pantheon Road, 5th Division.	530	..	140	100	..	..	100	..	..	..	
	Constructing two water-courses in Graem's Road, 6th Division.	200	..	200	..	..	..	..	..	..	..	
	Do. a retaining wall and a culvert in Montieth's Road, 5th Division.	1,000	..	400	..	..	..	..	..	..	..	
	Rebuilding the bridge in Erukkancherry Road, Vyasarpady, 4th Division.	2,835	..	2,835	..	..	..	..	57	..	57	
	Constructing a retaining wall on the southern side of Montieth's Road, 5th Division.	760	..	..	..	..	..	..	..	..	..	
	Do. two culverts in Montieth's Road near the Honorable Mr. Crole's Compound, 5th Division.	235	..	..	..	..	..	..	..	..	..	
	Renewing the culvert in Varasithivinayagar Covil Street junction of Mount Road, Teynampet, 8th Division.	114	..	..	100	..	..	100	..	105	105	
	Re-opening of Male Asylum Road	1,825	..	..	..	60	30	90	586	..	586	
	Acquiring land for Road Material Depôt in Ice House Road, 8th Division.	..	..	..	..	..	..	..	..	3,000	3,000	
	Petty works	225	..	225	..	..	..	..	70	69	139	
	Arrears of 1894-95.											
	Constructing three water-courses at the eastern side of Mount Road from the gate of the Masonic Lodge to the culvert at the junction of General Patter's Road and Mount Road, 6th Division.	125	5	..	100	..	..	100	67	7	74	
	Rebuilding a culvert in Yellapatha Madah Church Road, 8th Division.	210	176	..	100	..	..	100	18	..	18	
	Renewing a culvert in Beemanna Mudali Street, Mylapore, 8th Division.	170	148	..	100	..	..	100	1	..	1	
	Do. a culvert in Mowbray's Road near Chamier's Road, 8th Division.	510	428	..	100	..	..	100	2	..	2	
	Constructing a culvert near Canal Bridge in Yellapatha Madah Church Road, 8th Division.	140	118	..	100	..	..	100	..	..	..	
	Fencing rail-fence along the ditch outside of Mr. Paczensky's house in Kilpauk Garden Road, 6th Division.	360	338	..	100	..	..	100	..	..	..	
	Fencing with 740 feet of South Indian rails the ditch along Patter's Road junction up to the gate of the Masonic Hall, 6th Division.	650	146	..	100	..	..	100	403	186	589	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*a*) COMMUNICATIONS—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Arrears of 1894-95—cont.											
	Opening a street in Konditope	1,155	..	..	..	..	..	..	681	..	681	
	Improvements of streets as drainage works proceed ..	1,35,437	1,10,362	..	..	..	..	..	..	..	..	
	Widening Attepettan Street	1,500	860	..	..	..	..	..	..	..	..	
	Fixing 135 feet rail-fence to close the by-paths near No. 4 toll-gate, Vyasarpady, 4th Division.	145	11	..	5	..	..	5	2	..	2	
	Do. 225 feet rail fence to close the by-paths near No. 12 toll-gate, Kodambakkam, 6th Division.	220	6	..	5	..	..	5	6	..	6	
	Do. rail fence to close the by-paths near No. 6 toll-gate, Perambur, 4th Division.	100	30	..	5	..	..	5	3	..	3	
	Constructing a wall in Orme's Road from Mr. Paczensky's culvert over the side ditch to the next municipal culvert, 6th Division.	130	79	..	100	..	..	100	15	..	15	
	Do. six water courses in Madvakam Road between bridge and Lunatic Asylum, 6th Division.	130	107	..	100	..	..	100	42	36	78	
	Do. a culvert in lieu of an old arched one in Lawder's Gate Road.	290	..	..	100	..	..	100	..	..	..	
	Filling up the pool near Rubbish Depôt at St. Thomé and constructing a culvert through burial ground to draw off storm water to canal, 8th Division.	2,500	169	..	100	..	..	100	4	293	297	
		..	..	..	..	..	..	..	1,957	3,696	5,653	
	(*b*) BUILDINGS.											
	Constructing two cholera sheds measuring 50 feet × 20 feet near Perambur Railway Station with one Hospital Assistant room, one servant room, one kitchen room and one dead-house, 4th Division.	4,600	..	3,000	..	..	..	..	..	..	..	
	Removing the old building of No. 2 cottage and re-constructing the same.	1,000	..	1,000	..	..	..	..	..	..	..	
	Erecting a Mutton Slaughter-house, Perambur, 4th Division.	16,000	..	8,000	..	..	..	..	..	..	..	
	Extending and altering the cook room attached to the Superintendent's quarters, Monegar Choultry Slaughter-house, 1st Division.	160	..	160	..	..	..	..	..	..	..	
	Constructing two Horbury latrines of 15 seats each—one for males and the other for females—in Ebramji Sahib Street, 3rd Division.	1,660	..	1,660	..	..	5	5	..	2	2	
	Constructing two Horbury latrines in 2nd Division ..	1,760	..	1,760	..	..	..	..	..	..	..	
	Fixing one 15 seats Horbury latrine for males in lieu of that near Grain Bazaar, Wall Tax Road.	887	..	..	..	..	..	..	..	..	..	
	Fixing one 15 seats Horbury latrine for females in lieu of that near Grain Bazaar, Wall Tax Road.	888	..	..	..	..	..	..	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*b*) BUILDINGS—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Constructing two Horbury latrines in Devaraja Mudali Street, 7th Division.	1,760	..	1,760	..	5	20	25	..	1	1	
	Do. two Horbury latrines in Cox Parcherry, 7th Division.	1,900	..	1,900	..	..	..	..	..	6	6	
	Do. two Horbury latrines in Mungapathy Naick Street, 7th Division.	1,900	..	1,900	..	5	25	30	..	2	2	
	Do. two Horbury latrines in Lang's Garden Road, 5th Division.	1,760	..	1,760	..	..	..	..	..	..	..	
	Do. male and female Horbury latrines of 10 seats each in Muthu Parcherry, Kilpauk, 6th Division.	1,200	..	1,200	..	30	45	75	5	963	968	
	Erecting contagious disease shed, Royapettah Hospital, 8th Division.	950	..	950	..	50	25	75	..	63	63	
	Do. cholera shed in Kristnampet, 8th Division ..	7,000	3,000	4,000	..	..	..	..	..	2	2	
	Constructing two Horbury latrines of 15 seats each in Kasi Garden, 1st Division.	2,000	..	2,000	..	..	..	..	..	..	..	
	Do. do. in Shaik Maistry Street, 1st Division.	2,000	..	2,000	..	..	..	..	..	..	..	
	Corrugated iron dust-bins	3,000	..	3,000	..	..	..	..	3,273	673	3,946	
	Constructing an operation room over the terrace of a portion of the Royapettah Hospital Buildings, 8th Division.	1,500	..	..	100	..	..	100	..	..	..	
	Do. two Horbury latrines of 15 seats each to be fixed at Hanumantharoyen Covil Street.	1,760	..	..	2	10	10	22	..	6	6	
	Do. a new latrine for males and females (of the standard pattern) at Ootary, 6th Division.	710	..	..	..	..	..	..	..	..	..	
	Extending the Cassawarie fencing at People's Park, 5th Division.	435	..	..	100	..	..	100	97	23	120	
	Constructing a Toll station at the limits of Erukkancherry Road, 4th Division.	730	..	..	..	..	..	..	..	..	..	
	Fixing two 20 seats Horbury latrines at Chetty's Garden, 7th Division.	2,425	..	..	..	10	30	40	..	..	..	
	Removing 2 Lascars', 1 Licensing Clerk's and 1 Office shed from Shadyankuppam Lock to Ennore.	475	..	..	..	..	..	..	7	30	37	
	Acquisition of land for a latrine at Kilpauk	..	..	..	..	..	..	..	147	..	147	
	Renewing the cholera shed of the Royapettah Hospital at Kristnampet.	220	..	..	..	..	..	..	..	70	70	
	Petty works	300	..	300	..	..	..	..	15	24	39	
	Arrears of 1894-95.											
	Converting the sanded male and female latrine in Perambur Barracks Road into a standard pattern, 5th Division.	1,100	91	..	100	..	..	100	852	22	874	
	Altering a sanded male and female latrine behind the Egmore Police Station into one of standard pattern, 5th Division.	1,100	4	..	90	..	..	90	295	..	295	
	Opening a Cemetery at Kilpauk, 6th Division	13,350	10,366	..	90	..	..	90	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*b*) BUILDINGS—*cont.*											
	Arrears of 1894-95—cont.	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Constructing a platform for keeping night-soil buckets on the north side of male and female latrine in Fakir Sahib Street, Triplicane, 7th Division.	630	..	..	100	..	..	100	588	..	588	
	Constructing a platform for keeping night-soil buckets on the western side of male latrine in Venkataranga Pillai Street, Triplicane, 7th Division.	100	..	..	16	..	..	16	27	..	27	
	Raising the outer walls of the Perambur Bullock Slaughter-house by 2 feet, coping with broken glasses, repairing the gate and removing the decayed posts at the Carcass shed.	270	204	..	100	..	..	100	413	..	413	
	Erecting an upper storey over the terrace of the Sanitary Inspector's Office within the Municipal Office premises for preserving the records.	2,240	1,792	..	100	..	..	100	21	..	21	
	Extending the Horbury latrine on North Beach Road by 6 feet and enclosing in the same, also for laying pipes to the same for washing purposes, 3rd Division.	390	372	..	100	..	..	100	..	..	..	
	Erecting a roof of Calicut tiles for the protection of piece-meat stalls attached to the Monegar Choultry Slaughter-house, 1st Division.	2,400	999	..	100	..	..	100	1,609	18	1,627	
	Manufacturing 250 latrine boards as per sample, painting and fixing the same with masonry work on the top of each Municipal male and female latrines in all eight divisions.	450	207	..	100	..	..	100	120	..	120	
	Constructing a building 16′ × 8′ and a verandah 10′ × 6′ for toll-gate No. 3 in Manally, 1st Division.	500	491	..	100	..	..	100	20	..	20	
	Removing the old building of toll-gate No. 7 in Konnur and reconstructing the same with old and new materials, 4th Division.	450	321	..	100	..	..	100	130	..	130	
	Restoring the roof of air and store rooms of Chulai Sheep Slaughter-house, 5th Division.	445	406	..	100	..	..	100	..	..	..	
	Removing and reconstructing the front and back verandahs which were damaged by rains, and also for repairing and white-washing the rooms and halls of the Superintendent's quarters of Perambur Bullock Slaughter-house.	450	..	..	100	..	..	100	31	37	68	
	Constructing two Horbury latrines of 20 seats in Venkataranga Pillai Street, Triplicane, 7th Division.	2,250	18	..	100	..	..	100	1,786	36	1,822	
	Fixing two wooden screens, supplying shelves, benches, building drains, &c., for Out-patients' department at Royapettah Hospital, 8th Division.	1,090	434	..	100	..	..	100	..	..	..	
	Cholera sheds .. { Lands	22,960	7,033	..	..	..	..	..	..	..	..	
	Cholera sheds .. { Buildings	7,700	36	..	100	..	..	100	..	..	..	
		..	..	..	..	..	..	..	9,436	1,978	11,414	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*c*) DRAINAGE.	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Constructing 9″ masonry drain on both sides of Narayanappa Naick Street, 1st Division.	1,440	..	1,550	..	..	..	..	64	..	64	
Do.	12″ centre drain in Namasivoya Chetty Street, 1st Division.	690	..	1,060	..	..	..	..	..	..	..	
Do.	6″ masonry drain in Avadanum Paupier Lane, 5th Division.	800	..	820	..	..	20	20	..	..	..	
Do.	6″ masonry drain in Rottler's Road, 5th Division.	680	..	680	..	..	50	50	..	..	..	
Do.	9″ masonry drain in Nagappa Mudali Street, 5th Division.	460	..	460	..	40	20	60	..	1	1	
Do.	12″ drain back of Mr. Sidden's house and joining with the old drain in Mrs. Kennedy's compound, 5th Division.	300	..	300	..	..	..	..	110	4	114	
Do.	6″ masonry drain in Gengathereeswerer Covil Road, 5th Division.	150	..	150	..	60	..	60	..	..	..	
	Laying stoneware pipe drain from Thacker's Street down to DeMellow's Road, 5th Division.	40,000	..	15,000	2	..	..	2	..	37	37	
	Constructing 6″ masonry drain in Ouliam Sahib Street, 7th Division.	650	..	650	..	..	..	..	..	..	..	
Do.	6″ masonry drain in Tippu Sahib Street, 7th Division.	540	..	540	..	..	..	..	..	..	..	
Do.	6″ masonry drain in Oilmongers' Street, 7th Division.	350	..	350	75	25	..	100	..	3	3	
Do.	6″ masonry drain in Kandappa Mudali Street, 7th Division.	200	..	200	..	..	..	..	..	..	..	
Do.	a cross drain in Kesavaperumal West Street, 8th Division.	120	..	120	..	..	..	..	..	..	..	
Do.	three sluices for letting water to Doraisamy Pillay's garden lately purchased at outfall channel, 1st Division.	140	..	140	..	100	..	100	..	..	..	
Do.	9″ masonry drain in Basuviah Street, 1st Division.	1,050	..	1,000	..	..	..	..	..	..	..	
Do.	9″ masonry drain in Ramanujacoottum Street, 1st Division.	975	..	1,000	..	..	..	..	..	..	..	
Do.	9″ masonry drain in Sholiappen Street, North Side, 1st Division.	500	..	500	..	..	..	..	..	..	..	
	Removing the sewage well in People's Park and constructing a Sewer from the south of Sydenham's Road to DeMellow's Road Farm.	10,000	..	10,000	..	..	..	..	..	..	..	
	Raising the outside wall of the drain along China Bazaar Road from Popham's Broadway junction to Mint Street and cover the same with iron gratings, 2nd and 3rd Divisions.	5,300	..	..	30	10	10	50	1	173	174	
	Excavating and sinking an ordinary brick well at Robinson Park, 1st Division.	690	..	..	..	..	..	..	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*c*) DRAINAGE—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Extending the centre covered drain in Venkatachella Acharry Street, Komaleswaranpett, 5th Division.	125	..	..	..	..	..	..	..	..	..	
	Constructing 6″ masonry drain in Hanumantharoyen Covil Street, 7th Division.	130	..	..	100	..	..	100	..	93	93	
	Laying 9″ and 6″ stoneware pipes for letting in the sewage from the culvert near the Pensioners' quarters to the manhole of Sewer No. 2, near Mint Street junction, 1st Division.	850	..	..	..	..	..	..	..	..	..	
	Constructing a cross drain in Talayari Street to carry away storm water to Caraneswarer Covil side ditch, 8th Division.	130	..	..	100	..	..	100	..	..	..	
Do.	9″ masonry drain in East Cemetery Road from Narayanappa Naick Street towards north.	545	..	..	..	100	..	100	86	83	119	
Do.	6″ masonry drain in Nulluppa Vathiar Street from the junction of Narayanappa Naick Street to Ramanjiar Street.	1,360	..	..	100	..	..	100	266	16	282	
Do.	6″ masonry drain on both sides of Yami Street from Narayanappa Naick Street to Valluvan Street.	1,170	..	..	100	..	..	100	176	171	347	
Do.	12″ masonry drain on the northern side in Ice House Road, 7th Division.	900	..	..	60	15	25	100	..	..	..	
Petty works	.. ..	300	..	300	..	..	..	..	125	3	128	
	Arrears of 1894–95.											
	Constructing 6″ drain in Virasawmy Pillay Street, Egmore, 5th Division.	360	256	..	100	..	..	100	43	..	43	
Do.	6″ masonry drain in Washerman Street from Cooum Road to Guruvappa Chetty Street, 7th Division.	780	656	..	100	..	..	100	15	..	15	
Do.	6″ masonry drain in Pulley Street from Cooum Road to Iyah Mudali Street, 7th Division.	500	397	..	100	..	..	100	..	..	..	
Do.	6″ side drains in Alagappa Sirang Street from Kelava Chetty Street to Balakrishna Pillai Street, 7th Division.	500	446	..	100	..	..	100	4	..	4	
Do.	12″ masonry drain in Guruvappa Chetty Street from Cooum Road to Singanna Chetty Street, 7th Division.	2,645	2,068	..	100	..	..	100	45	..	45	
Do.	6″ side drain in Cootty Naick Street from Cooum Road to Iya Mudali Street, 7th Division.	670	498	..	100	..	..	100	..	..	..	
Do.	a scoop drain to carry off storm water in Pycroft's Road, junction of Venkatarunga Pillai Street, 7th Division.	2,590	2,451	..	100	..	..	100	206	..	206	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*c*) DRAINAGE—*cont.*											
	Arrears of 1894–95—cont.	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Constructing a cross drain across St. Xavier Street for diverting the sewage from the northern side drain to the southern side, 3rd Division.	255	128	..	100	..	..	100	..	..	..	
Do.	6″ masonry drain in Fakeer Sahib Street from Fakeer Sahib Lane to Oilmonger Lane, 7th Division.	370	253	..	100	..	..	100	69	..	69	
Do.	6″ masonry drain in Subadar Hoossain Street from Soobraya Mudaly Street to lane, Triplicane, 7th Division.	485	..	..	100	..	..	100	584	..	584	
Do.	6″ masonry drain in Jahnea Batcha Street from Sawmy Auchary Street to Burray Sahib Street, 7th Division.	720	427	..	100	..	..	100	166	..	166	
Do.	6″ masonry drain in Soobraya Mudaly Street from Subadar Hoossain Street to Burray Sahib Street, 7th Division.	710	83	..	100	..	..	100	423	..	423	
Do.	6″ masonry drain in Sawmy Auchary Street from Hoossain Mulk Street to Soobraya Mudaly Street, 7th Division.	400	271	..	100	..	..	100	86	..	86	
Do.	6″ masonry drain in Nyneappah Maistry Street from Soobraya Mudaly Street to Hoossain Mulk Street, 7th Division.	355	239	..	100	..	..	100	69	..	69	
	Altering the drain connection opposite to General Hospital to prevent bad smell, 2nd Division.	210	33	..	100	..	..	100	14	14	28	
	Constructing 6″ masonry drain in Mukternissa Begum Street from Triplicane High Road to Bungaru Naick Street.	1,085	614	..	100	..	..	100	268	..	268	
Do.	6″ masonry drain in Perumal Pillai Street, Egmore.	110	75	..	100	..	..	100	17	..	17	
Do.	6″ masonry drain in Abdool Karim Street from Mosque Street to Laul Mohamed Street, Triplicane.	135	28	..	100	..	..	100	150	..	150	
Do.	6″ masonry drain in Barber's Street from Pycroft's Road to a lane.	335	67	..	100	..	..	100	201	15	216	
Do.	6″ masonry drain in Mukternissa Begum Lane from Mukternissa Begum Street to Bungaru Naick Street.	150	105	..	100	..	..	100	..	..	..	
Do.	6″ masonry drain on both sides of Solayappen Street from Valluvan Street to Ramanjiar Street.	685	..	..	100	..	..	100	125	121	246	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*c*) DRAINAGE—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Arrears of 1894–95—cont.											
	Constructing 6″ masonry drain in Weaver Street from Mullen Ponnappah Mudaly Street to Surappah Mudaly Street, Triplicane.	205	26	..	100	..	..	100	121	22	143	
	Black Town drainage	10,73,500	10,71,296	..	..	..	..	..	41	..	41	
	Laying pipes from the Triplicane Pumping Station to Kistnampet, doing away with pumping at Triplicane, preventing sewage overflowing into the canal.	16,500	14,793	..	100	..	..	100	1,730	415	2,145	
	Diverting sewage channel by putting a bund from the wall of the pumping station to the picotta in Kistnampet Farm.	1,120	117	..	100	..	..	100	..	..	..	
	Extending outfall channel pipe 3,300 feet to the north ..	32,600	30,931	..	95	4	1	100	Cr. 339	368	29	
	Do. 2′ drain from the well on the south side of Robinson Park, 1st Division.	4,350	2	..	100	..	..	100	627	552	1,179	
	Do. 6″ masonry drains on the eastern side of Pathala Vigneswarer Covil Street from house No. 77 to the old tile drain at the south side of Kalmantapam Road, 1st Division.	420	80	..	100	..	..	100	222	5	227	
	Do. 1′ masonry drain in Poonamallee Road from 1st milestone to the east end of compound wall of the Ice Manufacturing Company, 5th Division	320	6	..	100	..	..	100	23	..	23	
	Do. 6″ drain in Poosala Gengoo Reddy Street, 5th Division.	470	..	..	100	..	..	100	78	61	139	
	Reconstructing the 9″ masonry drain in Tasuddeen Khan Bahadur Street, Triplicane, 7th Division.	610	32	..	100	..	..	100	475	..	475	
		..	..	..	..	..	..	..	6,231	2,157	8,388	
	(*d*) WATER-SUPPLY.											
	Laying 2″ pipes from Mowbray's Road to the junction of village of St. George's Cathedral Road and fixing a wall, 2 discharge cock fountain, 8th Division.	130	..	130	100	..	..	100	..	7	7	
	Do. and jointing 2″ and 1¼″ pipes and fixing two ¾″ discharge cocks in the latrine near Mannarsamy Covil, Mount Road, 6th Division.	225	..	210	100	..	..	100	11	..	11	
	Do. two auxiliary mains starting from Kilpauk masonry shaft, one running through the southern side of the 4th to 1st Division and the other passing through the 6th to the 8th Division.	3,42,700	58	3,42,700	..	..	..	..	5,898	3,171	9,069	
	Hydraulic survey	4,000	1,538	4,000	..	..	..	..	5,903	91	5,994	
	Petty works	300	..	300	..	..	..	..	193	..	193	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure: Up to previous month.	Expenditure: In Oct. and Nov. 1895.	Expenditure: Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*d*) WATER-SUPPLY—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Arrears of 1894–95.											
	Fixing meters	4,720	3,336	..	..	..	..	..	279	..	279	
	Erecting a cistern fountain in Alwarpet, Mowbray's Road, 8th Division.	245	224	..	100	..	..	100	4	..	4	
	Removing 1¾″ pipe, relaying 2″ and 1¾″ and constructing a cistern for feeding plants in South Beach Road, 3rd Division.	215	178	..	100	..	..	100	..	..	..	
	Erecting a cistern fountain at the junction of Nungambakkam High Road and village road in place of pillar fountain, 6th Division.	240	208	..	100	..	..	100	4	..	4	
	Do. do. in Kodambakkam High Road, 6th Division.	250	227	..	100	..	..	100	9	..	9	
	Do. do. in Harrington Road near Parcherry, 5th Division.	260	180	..	100	..	..	100	49	..	49	
	Do. do. at the junction of Casa Major, Gengoo Reddy and Spur Tank Roads, 5th Division.	260	79	..	100	..	..	100	66	98	164	
	Do. do. in Chetput village near the temple, 5th Division.	270	72	..	100	..	..	100	112	68	180	
	Laying pipe from 4″ main and constructing a cistern to use both for the cattle and watering carts opposite to toll-gate in Poonamallee Road, 5th Division.	125	95	..	100	..	..	100	..	..	..	
	Erecting a cistern fountain in the middle of Gregory Street, 2nd Division.	420	275	..	100	..	..	100	106	..	106	
	Do. do. in Narayana Naick Street, 1st Division.	260	75	..	100	..	..	100	156	..	156	
	Do. do. in Trivattur High Road, 1st Division.	250	46	..	100	..	..	100	159	..	159	
	New taps required to replace those worn out	3,000	..	..	..	..	..	..	1,347	..	1,347	
	Erecting a cistern fountain in Brunton Press Road, 1st Division	200	20	..	100	..	..	100	25	..	25	
	Do. in Pathala Vigneswarer Covil Street, 1st Division.	290	35	..	100	..	..	100	13	..	13	
	Laying 3″, 2½″ and 2″ pipes from Leonard Road, junction of Royapettah High Road, to Arrack Godown Street, and fixing a wall 2-tap fountain.	1,380	1,343	..	100	..	..	100	..	..	..	
	Extending 4″ pipes at Munro Statue to the northern approach of the Wallajah Bridge and for fixing 3 hydrants for road-watering, 7th Division.	1,865	1,494	..	100	..	..	100	15	..	15	
	Laying 4″ pipe connecting from 7″ main in [illegible]e House Road to 2½″ in Nullanna Mudali Street, and fixing [illegible] discharge cocks into the Royapettah Hospital new buildings.	340	277	..	100	..	..	100	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*d*) WATER-SUPPLY—*cont.*											
	Arrears of 1894-95—cont.	RS.	RS.	RS.					RS.	RS.	RS.	
	Laying 4″ pipe and fixing single masonry stand-pipe in Riverside road through Venkatachella Achary Lane, East, and taking branch from 4″ main, Conjeeveram, Pacheappa Mudali Street, Komaleswaranpet, 5th Division.	150	115	..	100	..	..	100	..	..	..	
	Do. 4″ pipe and fixing a single tap fountain in Chucklers' Polayam, taking branch in Perambur High Road, 4th Division.	590	543	..	100	..	..	100	35	..	35	
	Fixing a foot-bridge across the delivery channel between Nos. 4 and 5 miles.	150	3	..	100	..	..	100	81	..	81	
	Laying 2″ pipe from Mowbray's Road main to the junction of village and St. George's Cathedral Roads, and fixing a wall 2-discharge cock fountain.	200	166	..	100	..	..	100	..	10	10	
	Do. 2″ pipes from the junction of Triplicane High Road from 27″ main and fixing a wall 2-tap fountain in the middle of Typhoon Khan Bahadur Street and junction of Esuff Lubbai Street, 7th Division.	280	27	..	100	..	..	100	235	..	235	
	Connecting the dead ends of the mains in Coral Merchant Street	585	554	..	100	..	..	100	4	..	4	
	Laying 4″ pipe from 7″ main in St. Xavier Street to Pedariar Pagoda Lane, fixing and constructing 2 single taps in the lane, 3rd Division.	555	526	..	100	..	..	100	..	..	..	
	Do. pipes in Venkatesa Naick Street, taking branch from Poodoo Street main and erecting 2 single-stand pipe fountains, 4th Division.	290	..	..	100	..	..	100	265	..	265	
	Taking 2″ branch to Alathur Subramanya Achari Street from 2½″ main in Thottikalai Komarappa Mudali Street and erecting a double stand pipe fountain in the end of Subramanya Achari Street, 4th Division.	215	..	..	100	..	..	100	204	..	204	
	Laying pipe and erecting fountain in Andiappah Naick Street, taking branch from 3″ main in Comarappa Mudali Street, Chulay.	285	33	..	100	..	..	100	240	..	240	
	Do. and fixing fountains in First Salai Street, West, and Cundappah Mudaly Street, taking branch from 7″ main in General Collins' Road.	495	449	..	100	..	..	100	..	27	27	
	Extending the main in Venkatachala Mudaly Street, taking 2 branches, one for Arni Muthia Mudaly Street and another for Cundappah Mudaly Street, and fixing 2 single stand pipes there.	440	418	..	100	..	..	100	..	..	..	
	Laying and fixing three single masonry stand pipes at the northern end of Vella Chetty Street, near Thotty Parchery, 5th Division.	470	437	..	100	..	..	100	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*d*) WATER-SUPPLY—*cont.*											
	Arrears of 1894-95—cont.	RS.	RS.	RS.					RS.	RS.	RS.	
	Laying 3″ pipe from 7″ main through Iyah Mudaly Street and fixing double tap fountain in the middle of the street, 7th Division.	490	438	..	100	..	..	100	..	23	23	
	Do. 2″ main and fixing 2 discharge cock fountain in the middle of Thondaroya Mudaly Street, Triplicane, 7th Division.	160	16	..	100	..	..	100	113	28	141	
	Do. 2½″ pipes from 7″ running to Chengalroya Mudaly Street in the south, connecting 2½″ and 2″ portion to the north of Sundra Moorthy Venoyagar Covil Street and fixing a fountain at the southern extremity.	365	Cr. 2	..	100	..	..	100	312	..	312	
	Do. 2″ pipes from the flushing trough north of Wallajah mosque, fixing two fountains, one in Patchiappah Chetty Street near lamp-post No. 7 C-368 and another in Chetty's garden near lamp-post No. 7 C-334.	295	24	..	100	..	..	100	247	..	247	
	Do. 2″ pipe from 14″ main in Triplicane High Road and fixing a single tap fountain in Ponnappah Chetty Street near lamp-post at the end.	185	7	..	100	..	..	100	152	6	158	
	Do. 2″ pipe for constructing a single discharge cock fountain in Bobegum Street, 7th Division.	135	10	..	100	..	..	100	109	8	117	
	Do. 2″ pipe from 3″ main to Alangatha Pillai Street and fixing 2-tap fountain in the centre.	230	36	..	100	..	..	100	186	..	186	
	Do. 2″ pipe from 2½″ main in Royapettah High Road to Veeraperumal Mudaly Street, and fixing 2-discharge cock fountain, 8th Division.	265	245	..	100	..	..	100	..	..	..	
	Do. 2″ pipe from Adam Street up to Munthavalo fountain and fixing a wall discharge cock fountain near Wesleyan Mission Girls' School, 8th Division.	305	269	..	100	..	..	100	..	..	..	
	Do. and jointing 3″ and 2″ pipes from 4″ main in Gream's Road and fixing a double tap fountain at the centre of Muhammadan Garden Parcherry.	635	612	..	100	..	..	100	1	..	1	
	Removing 200 feet of 3″ and 1,000 feet of 2½″ pipe in Stephenson Road and relaying 4,350 feet of 4″ pipe up to the railway gate of Perambur High Road, and 450 feet of 3″ and 1,000 feet of 2½″ pipe up to the latrine near Parchary Madavaram Road, Perambur, and fixing fountains.	4,680	4,413	..	100	..	..	100	6	..	6	
	Laying pipe in Tholasinga Naick Street from 18″ main in Marshall's Road, connecting 2″ at the single wall tap fountain through Shiala Mudali Lane, and fixing a double stand pipe, 5th Division.	510	484	..	100	..	..	100	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	i. NEW WORKS—*cont.*											
	(*d*) WATER-SUPPLY—*cont.*	Rs.	Rs.	Rs.		..	..	..	Rs.	Rs.	Rs.	
	Arrears of 1894–95—cont.											
	Laying 2″ pipe from 3″ main in Bangaru Naick Street through Jahn Mohomed Street and fixing a fountain in the middle of the same street, connecting 2″ main from Jahn Mohomed Street to Latheran Street and fixing a fountain.	400	147	..	100	..	..	100	293	22	315	
	Laying 4″ and 3″ branch from 24″ main in Ramannen Street near the junction of Wall Tax Road and China Bazaar Road, connecting the same with 2½″ near Badriah Garden, 2nd Division.	890	867	..	100	..	..	100	13	..	13	
	Laying 4″ and 3″ pipes from 7″ main in West Madah Church Road and connecting with 3″ main in East Madah Church Road and fixing 2 single tap fountains in Marridoss and Church Madah Streets, 1st Division.	670	..	..	100	..	..	100	690	1	691	
		..	..	..	..	..	..	..	17,535	3,560	21,095	
	(*e*) MISCELLANEOUS.											
	Petty works	200	..	200	..	..	..	..	198	..	198	
	Arrears of 1894–95.											
	Building a wall in People's Park for 5 spans from Chulai Bazaar Road to Elephant Gate Bridge.	570	139	..	100	..	..	100	4	..	4	
	Constructing a wooden screen or apron with posts and filling breaches, &c., at north-east corner of Appasamy Mudaly Street at Chetput Parcherry, 6th Division.	440	..	..	100	..	..	100	339	..	339	
		..	..	..	..	..	..	..	541	..	541	
	ii. REPAIRS.											
	(*a*) COMMUNICATIONS.											
	Re-form by contract—											
	Materials	..	..	36,000	..	..	..	..	27,677	1,237	28,914	
	Cartage	..	..	9,000	..	..	..	..	5,848	505	6,353	
	Labour for reforming	..	..	4,000	..	..	..	..	2,833	1,020	3,853	
	Do. for rolling	..	..	1,940	..	..	..	..	864	139	1,003	
	Repairs materials	..	..	44,510	..	..	..	..	14,340	4,593	18,933	
	Do. to culverts and footpaths	..	..	500	..	..	..	..	1,739	1,013	2,752	
	Repairs to Bridges.											
	Repairing canal bridges	..	..	2,000	..	..	..	..	1	..	1	
	Do. the bridge over the Otary nulla in Strahan's Road, 5th Division.	..	..	375	..	..	..	..	..	..	..	
	Petty works	..	..	445	..	..	..	..	251	91	342	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	ii. REPAIRS—*cont.*											
	(*a*) COMMUNICATIONS—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Repairs to Bridges—cont.											
	Repairing the bridge in Perambur Barracks Road, 5th Division.	180	..	..	100	..	..	100	..	..	..	
	(*b*) BUILDINGS.	..	..	..	..	..	..	..	53,553	8,598	62,151	
	Repairing the male latrine in Kosapett Oobrapaliam, 5th Divn.	305	..	305	..	..	..	..	..	..	..	
	Do. the male latrine near Chulai Slaughter-house, 5th Division.	375	..	375	..	..	..	..	..	..	..	
	Do. and painting Pumping stations (Napier Park, Rayapuram, Triplicane, DeMellow's Road and Kistnampet).	1,000	..	1,000	..	..	..	..	38	38	76	
	Cement-flooring male and female wards, constructing 360′ of 6″ drain, gravelling compound, &c., Royapettah Hospital, 8th Division.	650	..	650	..	45	15	60	..	91	91	
	Repairing Municipal Office Stables, 3rd Division	285	..	285	100	..	..	100	141	..	141	
	Do. the Smithfield Market, 5th Division	6,000	..	6,000	10	5	10	25	..	376	376	
	Do. Municipal Workshops, 2nd Division	200	..	200	..	..	..	..	..	..	..	
	Do. male and female latrine near Boriakolam, Komaliswarenpett, 5th Division.	135	..	135	..	..	..	..	..	..	..	
	Do. the Municipal Office premises, 3rd Division ..	700	..	700	..	..	..	..	675	252	927	
	Do. dust-bins	100	..	100	..	..	..	..	19	9	28	
	Do. white and color washing, &c., of the Royapettah Hospital, 8th Division.	1,000	..	..	100	..	..	100	681	467	1,148	
	Do. the male and female latrine in Grama Parcherry, Purasawakkam, 5th Division.	326	..	..	..	..	..	..	..	..	..	
	Repairing and whitewashing Sergeants' quarters, People's Park, 5th Division.	210	..	..	100	..	..	100	122	14	136	
	Do. Black Town Dispensary, 1st Division	..	..	..	..	..	..	..	359	285	644	
	Do. Walkmen's Bungalows Delivery Channel ..	..	..	..	..	..	..	..	98	189	287	
	Repairing the roof of the Chintadripet Vaccination Depot ..	101	..	..	100	..	..	100	101	..	101	
	Do. the 2 gates and walls of the Contagious ward compound, fixing broken bottle pieces over them, and repairing the latrine in Monegar Choultry.	192	..	..	..	..	..	..	..	..	..	
	Petty works	1,000	..	1,000	..	..	..	..	1,807	990	2,797	
	Arrears of 1894–95.											
	Repairing the Trevelyan Basin Wharf	700	2	..	100	..	..	100	18	38	56	
	Do. the shed at the night-soil shoot and a portion of the platform on the west of bridge in Wall Tax Road.	155	14	..	100	..	..	100	2	..	2	
	Forming the road in the Municipal cart-stand near the Elephant Gate Bridge Road, 2nd Division.	740	..	..	100	..	..	100	644	..	644	
	Repairing the compound wall of the stores next to the Municipal Workshops, 2nd Division.	180	..	..	100	..	..	100	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in		Total.	Expenditure			Remarks.
		Amount.				Oct. 1895.	Nov. 1895.		Up to previous month.	In Oct. and Nov. 1895.	Total.	
	ii. REPAIRS—*cont.*											
	(*b*) BUILDINGS—*cont.*											
	Arrears of 1894-95—cont.	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Painting and repairing the roof, &c., of the Bandstand, People's Park, 5th Division.	310	291	..	100	..	..	100	124	..	124	
	Do. the Swimming-bath in People's Park, 5th Division..	320	247	..	100	..	..	100	39	..	39	
	Painting and repairing the Aviary in People's Park, 5th Division.	700	6	..	100	..	..	100	1,403	72	1,475	
	Do. the Wild Animals' enclosures outside corrugated iron sheet in People's Park, 5th Division.	440	301	..	100	..	..	100	18	..	18	
	Repairing the latrine in Wall Tax Road at the junction of Peddu Naick Tank Street, 2nd Division.	130	18	..	100	..	..	100	29	11	40	
	Do. the latrine in Basin Bridge Road near Conservancy Depôt, 1st Division.	130	81	..	100	..	..	100	2	..	2	
	Do. the Red Hills bungalow	1,170	221	..	90	..	..	90	398	..	398	
	Do. the male and female latrine in Chamier's Road near Pakera Parcherry.	160	81	..	100	..	..	100	96	..	96	
	Do. the male and female latrine in Iyemperumal Street, Royapettah, 8th Division.	160	54	..	100	..	..	100	97	..	97	
	Do. the male and female latrine in LeTang's Road, 5th Division.	150	34	..	100	..	..	100	168	1	169	
	Cement-plastering the outer walls of the Trevelyan Basin ..	485	256	..	100	..	..	100				
	Repairing colour and white-washing the Royapettah Hospital.	750	324	..	100	..	..	100	..	..	..	
	Do. the delivery channel bungalows	680	141	..	100	..	..	100	..	..	..	
	Do. the bullock shed at the Chulai Cart Depôt ..	345	..	..	75	25	..	100	..	..	..	
	Do. 13 toll-gate buildings Nos. 1, 2, 4, 5, 6, 8, 9, 10, 11, 12, 13, 14 and 15.	1,845	1,065	..	100	..	..	100	211	..	211	
		..	..	..	..	..	..	..	7,290	2,833	10,123	
	(*c*) DRAINAGE.											
	Repairing 1 foot side drain in Sawmy Pillai Street, Chulai, 5th Division.	420	..	370	..	60	..	60	..	4	4	
	Do. 12" drain with tile bed in Chulai Bazaar Road from Sawmy Pillai Street to Hunter's Road, 5th Division.	290	..	290	..	..	60	60	..	..	..	
	Do. 9" drain in Comarappa Chetty Street, Periamett, 5th Division.	306	..	280	..	..	..	..	..	..	..	
	Do. 12" drain in Chulai Bazaar Road from Sawmy Pillai Street to main drain, 5th Division.	185	..	185	..	..	60	60	..	..	..	
	Do. 18" drain with tile bed in Hunter's Road from Calatheappa Mudali Street to Avadanam Paupier Road, 5th Division.	175	..	175	..	..	..	..	..	..	..	
	Do. 9" drain in Nubikhan Bahadur Street, Periamett, 5th Division.	165	..	165	..	..	..	..	..	..	..	

No.	Particulars of Works.	Sanctioned Estimate.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in		Total.	Expenditure			Remarks.
		Amount.				Oct. 1895.	Nov. 1895.		Up to previous month.	In Oct. and Nov. 1895.	Total.	
	ii. REPAIRS—*cont.*											
	(*c*) DRAINAGE—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Repairing a portion of side drain in Poonamallee Road from Naval Hospital Road to Thiruvengada Mudali Street, 5th Division.	105	..	105	..	..	..	..	..	..	..	
	Do. side drain in Cooum Road from Colonel Law's Bridge to Napier Park western gate, Chintadripett, 7th Division.	500	..	500	..	..	..	..	..	..	..	
	Do. drain in southern side of Ice House Road from Venkatachella Mudali Street to Mohomed Hussain Khan Sahib Street, 8th Division.	420	..	420	..	..	..	..	..	..	..	
	Do. drain in southern side of Ice House Road from Mohomed Hussain Sahib Street to Barber's Bridge Road, 8th Division.	255	..	255	..	..	..	..	..	..	..	
	Do. drain in Royapettah Bazaar Road from Bazaar Lane to Muthu Mudali Street, Royapettah, 8th Division.	210	..	210	..	..	..	..	..	..	..	
	Do. side drain in Agraharam Street, 7th Division ..	950	..	950	20	55	25	100				
	Do. do. in Iyah Mudali Street, 7th Division ..	2,000	..	2,000	..	..	50	50	..	..	..	
	Do. do. in Mangapathi Naick Street, 7th Division.	1,160	..	1,160	20	25	30	75	..	..	..	
	Do. do. in Kelava Chetty Street from Iyah Mudali Street to Arunachella Naick's Road, 7th Division.	1,600	..	1,600	75	..	..	75	..	3	3	
	Do. do. in Valluvan Street, 7th Division ..	665	..	665	5	..	75	80	..	2	2	
	Do. do. in Nyneappa Naick Street, 7th Division.	1,400	..	1,400	100	..	..	100	..	..	..	
	Do. do. in Kelava Chetty Street from Arunachella Naick's Road to Guruvappa Mudali Street, 7th Division.	1,550	..	1,550	85	15	..	100	..	977	977	
	Do. do. in Nallanna Mudali Street, 8th Division.	820	..	820	75	15	..	90	..	40	40	
	Do. do. in Vedaghiri Maistry Street, 7th Division.	425	..	425	..	75	25	100	..	178	178	
	Do. do. in Nagamony Mudali Street, 7th Division.	355	..	355	100	..	..	100	..	..	..	
	Do. do. in Sadasiva Pillai Lane, 7th Division ..	345	..	345	100	..	..	100	..	229	229	
	Do. do. in Olagappa Maistry Street from Arunachella Naick's Road to Mungapathi Naick's Street, 7th Division.	175	..	175	..	75	25	100	..	219	219	
	Do. do. in Olagappa Maistry Street from Mungapathy Naick's Street to Vedaghiri Maistry Street, 7th Division.	250	..	250	..	75	25	100	..	..	..	
	Do. do. in Tholasinga Perumal Covil Street, 7th Division.	630	..	630	100	..	..	100	100	..	100	
	General repairs	..	..	2,000	..	..	..	..	..	..	..	
	Repairing drain in Therady Street	350	..	..	100	..	..	100	199	49	248	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in Oct. 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	ii. REPAIRS—*cont.*											
	(*c*) DRAINAGE—*cont.*	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Repairing and cement plastering the 9th drain in Singara Charri Street, 7th Division.	430	..	..	..	45	55	100	..	..	..	
	Petty works	500	..	500	..	..	..	..	2,874	939	3,813	
	Arrears of 1894–95.											
	Repairing side drain on the north side in Peters' Road from Jahnny Jahn Khan Road to Westcott Road, 7th Division.	1,530	441	..	100	..	..	100	156	..	156	
	Do. side drain in Singannah Chetty Street from Cooum Road to Arunachala Naick Road, 7th Division.	1,600	141	..	100	..	..	100	645	..	645	
	Do. side drain in Thevaraja Syrang's Lane, 7th Division.	320	188	..	100	..	..	100	86	1	87	
	Do. side drain in Singanna Chetty Street from Arunachala Naick Road to Guruvappa Chetty Street, 7th Division.	1,470	175	..	100	..	..	100	1,384	..	1,384	
	Do. drain in Carpoora Mudali Street, 5th Division ..	235	129	..	100	..	..	100	70	..	70	
	Do. drain in Carneswarer Covil Road, St. Thomé, 8th Division.	410	94	..	100	..	..	100	195	..	195	
	Do. drain in Poosala Gengoo Reddy Street, Egmore, 5th Division.	165	..	..	100	..	..	100	95	..	95	
	Do. 6" side drains in Nallanna Mudali Lane from Nallanna Mudali Street to Iyemperumall Mudali Street, Royapettah, 8th Division.	210	91	..	100	..	..	100	3	30	33	
	Repairs, general, to the Black Town surface drains ..	185	59	..	100	..	..	100	..	..	..	
	Do. the southern side drain in Peters' Road from Royapettah High Road to Venkatachella Mudali Street, 8th Division.	1,550	1,243	..	100	..	..	100	208	..	208	
		..	..	..	..	..	..	..	6,015	2,671	8,686	
	(*d*) WATER-SUPPLY.											
	Repairing delivery channel—											
	i. Labour	..	..	1,596	..	..	..	..	795	263	1,058	
	ii. Repairs materials	..	..	4,004	..	..	..	..	2,375	1,373	3,748	
	Repairing fountains—											
	i. Labour	..	..	7,416	..	..	..	..	3,660	1,222	4,882	
	ii. Repairs materials	..	..	8,400	..	..	..	..	4,886	2,743	7,629	
	Repairing pipes—											
	i. Labour	..	..	972	..	..	..	..	484	162	646	
	ii. Repairs materials	..	..	3,402	..	..	..	..	3,115	1,329	4,444	
	Red Hills Lake staff	..	..	930	..	..	..	..	459	155	614	
	Petty works	..	..	200	..	..	..	..	..	38	38	

No.	Particulars of Works.	Sanctioned Estimate. Amount.	Expenditure up to the end of preceding year.	Current year's Grant.	Percentage of works previously done.	Percentage of work done in October 1895.	Percentage of work done in Nov. 1895.	Total.	Expenditure Up to previous month.	Expenditure In Oct. and Nov. 1895.	Expenditure Total.	Remarks.
	ii. REPAIRS—*cont.*											
	(*d*) WATER-SUPPLY—*cont.*											
	Arrears of 1894–95.	Rs.	Rs.	Rs.					Rs.	Rs.	Rs.	
	Temporary water-supply, Red Hills pumping	9,000	6,175	..	..	..	..	..	1,541	1,813	3,354	
		..	..	..	..	..	..	..	17,315	9,098	26,413	
	(*e*) MISCELLANEOUS.											
	Removing silt and cutting a ditch at the Kristnampet Sewage Farm to carry away water from the swamp at the eastern side of the farm, 8th Division.	253	..	..	..	..	..	..	..	..	..	
	Petty works	500	..	500	..	..	..	..	..	..	..	
		..	..	..	..	..	..	..	..	..	..	

APPENDIX TO PROGRESS REPORT FOR OCTOBER AND NOVEMBER 1895.

II. REPAIRS.

(*a*) Communications.

The following roads have been re-formed during the period :—

Division.	Names of roads.	Materials.	Class.	Thickness.	Length.	Squares.
				INCHES.	FEET.	
Third ..	Benefield Road from Culvert to Fort Gate ..	Granite ..	1st ..	4	1,200	480
	Mukur Nallamuthu Chetti Street	.. ..	1st ..	4	1,250	338
Fifth ..	Male Asylum Road	Laterite ..	2nd ..	3	2,200	330
	Poonamallee Road from Police Commissioner's Office Road to Flowers Road.	Granite ..	1st ..	4	1,700	425
	Ponne Ammen Covil Road	Laterite ..	2nd ..	3	500	100
	Police Commissioner's Office Road from Pantheon Road to Egmore High Road.	Do. ..	1st ..	3	1,150	334·50
Sixth ..	Greams Road	..	3rd ..	3	4,300	680
	Haddows Road	..	2nd ..	3	2,550	383
	Whites Road	..	2nd ..	3	3,410	512
Seventh.	Tholasinga Perumal Covil Street	..	2nd ..	3	620	93
	Viraraghava Mudali Street from Bandy Venkatesa Naik Street to Pycroft's Road	..	2nd ..	3	870	190
	Viraraghava Mudali Street from Pycroft's Road to Tiruvattiswaranpettah Road	..	2nd ..	3	1,700	255
Eighth ..	Wharf Road leading to night-soil pits at Yellapatha Mada Covil Road	..	4th ..	3	2,240	240
	Total ..				23,690	4,360·50

Comparative Statement of Expenditure in each Division for eight months ending 30th November 1895.

Division.	Repairs.								Total.	Remarks.
	Communications.		Buildings.		Drainage.		Water-supply.	Miscellaneous.		
1	2		3		4		5	6	12	13
	Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.	Rs. A. P.	Rs. A. P.	
I	687 0 0	10,030 0 0	2,172 0 0	1,120 0 0	2,498 0 0	513 0 0	3,197 0 0	4 0 0	23,476 0 0	
II	..	5,965 0 0	614 0 0	1,216 0 0	251 0 0	591 0 0	2,223 0 0	3 0 0	14,139 0 0	
III	..	4,773 0 0	536 0 0	1,534 0 0	6 0 0	444 0 0	2,098 0 0	3 0 0	12,699 0 0	
IV	65 0 0	10,260 0 0	1,125 0 0	483 0 0	8 0 0	444 0 0	2,208 0 0	3 0 0	17,951 0 0	
V	628 0 0	6,553 0 0	1,803 0 0	2,832 0 0	384 0 0	645 0 0	3,045 0 0	7 0 0	19,151 0 0	
VI	789 0 0	6,191 0 0	1,629 0 0	469 0 0	78 0 0	446 0 0	2,322 0 0	342 0 0	15,510 0 0	
VII	..	9,475 0 0	2,964 0 0	569 0 0	1,903 0 0	4,749 0 0	3,886 0 0	3 0 0	26,679 0 0	
VIII	3,487 0 0	8,904 0 0	671 0 0	1,900 0 0	3,260 0 0	854 0 0	2,166 0 0	176 0 0	24,660 0 0	

Approximate figure are given.

TABLE showing the MATERIALS RECEIVED and ISSUED during the months of October and November 1895.

Depôts.	—	Receipts.		Issues. Re-form.		Repairs.		Miscellaneous.		Total Issues.		Balance in Depôts.	
		Laterite. C. FT.	Gravel. C. FT.	Laterite. C. FT.	Gravel. C. FT.	Laterite. C. FT.	Gravel. C. FT.	Laterite. C. FT.	Gravel. C. FT.	Laterite. C. FT.	Gravel. C. FT.	Laterite. C. FT.	Gravel. C. FT.
Rayapuram	Balance on 1st October 1895 ..	36½	2,333	..	..	..	..	..	..	..	..	..	..
	October 1895	..	..	..	..	..	..	..	..	..	..	..	..
	November 1895	..	..	..	..	..	..	..	250	..	250	..	..
	Balance on 30th November 1895 ..	..	..	..	..	..	..	..	..	..	..	36½	2,083
Salt Cotaurs	Balance on 1st October 1895 ..	118,233	37,787	..	..	..	..	..	..	..	..	..	..
	October 1895	..	..	14,572	4,645	17,175	3,050	..	..	..	..	..	..
	November 1895	53,520	17,540	32,716	8,508½	11,375	2,675	..	..	75,838	18,878½	..	..
	Balance on 30th November 1895 ..	..	..	..	..	..	..	..	..	..	..	95,915	36,448½
Ice House Road ..	Balance on 1st October 1895 ..	62	3,349½	..	..	..	..	..	..	..	..	..	..
	October 1895	18,750	2,350	6,362	1,460	3,525	..	..	..	..	..	..	..
	November 1895	15,000	2,440	14,725	3,356	3,525	..	..	..	28,137	4,816	..	..
	Balance on 30th November 1895 ..	..	..	..	..	..	..	..	..	..	..	5,675	3,323½
	Total ..	205,601½	65,799½	68,375	17,969½	35,600	5,725	..	250	103,975	23,944½	101,626½	41,855
		Granite. C. FT.	Gravel. C. FT.	Granite. C. FT.	Gravel. C. FT.	Granite. C. FT.	Gravel. C. FT.	Granite. C. FT.	Gravel. C. FT.	Granite. C. FT.	Gravel. C. FT.	Granite. C. FT.	Gravel. C. FT.
Penitentiary	Balance on 1st October 1895 ..	..	490	..	..	..	..	..	..	..	..	..	..
	October 1895	19,470	4,670	3,323	1,708	10,553	2,450	266	..	..	..	..	..
	November 1895	32,685	6,570	20,558	5,272	9,775	2,275	..	..	44,475	11,705	..	..
	Balance on 30th November 1895 ..	..	..	..	..	..	..	..	..	..	..	7,680	25
Chetput	Balance on 1st October 1895 ..	24,463	5,833	..	..	..	..	..	..	..	..	..	..
	October 1895	13,470	1,630	4,633	..	3,250	750	200	..	..	..	..	..
	November 1895	12,060	1,920	32,010	8,308	1,250	325	600	..	41,943	9,383	..	..
	Balance on 30th November 1895 ..	..	..	..	..	..	..	..	..	..	..	8,050	..
Basin Bridge Road ..	Balance on 1st October 1895 ..	6,320	5,719	..	..	..	..	..	..	..	..	..	..
	October 1895	7,290	..	7,600	1,530	4,870	1,125	..	..	..	..	..	..
	November 1895	9,720	..	3,815½	764	6,805	2,300	..	..	23,090½	5,719	..	..
	Balance on 30th November 1895 ..	..	..	..	..	..	..	..	..	..	..	239½	..
	Total ..	125,478	26,832	71,939½	17,582	36,503	9,225	1,066	..	109,508½	26,807	15,969½	25

(4) WATER-SUPPLY.

Red Hills Lake.

The level of the lake on the 30th September 1895 was 36·35, and on the 30th November 1895 was 43·33.

Delivery Channel.

The valves at the tower and tumbling bays along the channel have been kept in good working order. The channel slopes in good repair, and the water-way of the channel free of weeds. There were, however, several slips of the channel bund on the 5th mile. These were promptly attended to.

Waikmen's Bungalows.

The waikmen's bungalows had slight repairs done to them. But two of them—one at Red Hills and the other at Connoor—which were to be demolished and rebuilt, have not as yet been taken in hand for want of funds.

Fountains.

The fountains have been kept in good working order.

Pipes and Valves.

The pipes and valves have been kept in good working order.

House Services.

The licensed plumbers in October and November 1895 applied and obtained permission to lay on the following number of house services :—

	No.	Estimated amount. Rs.	A.	P.
New services	205	8,661	0	4
Extensions	255	3,020	13	8
Total ..		11,681	14	0

ADDITIONAL LIGHTING.

The following lamp-posts were fixed in the divisions noted below during the months of October and November 1895 :—

Second Division, North Ward.

1 Lamp-post, No. 269, in Venkatesa Maistry Street.
1 do. No. 270, in Ummen Covil Street, joining Cootty Maistry Street.
1 do. No. 271, Portuguese Church Street, joining Ummen Covil Street.

Fourth Division.

1 Lamp-post, No. 302, in Hindu Burial and Burning ground, D'Mellows Road.
1 do. No. 303, in D'Mellows Road.
1 do. No. 304, in Strahan's Road.
1 do. No. 305, in Connoor Road.

Fifth Division, North Ward.

1 Lamp-post, No. 314, in Padavattammen Covil Street, joining Poodoo Street.
1 do. No. 315, in Venkatramma Sunnady Road, joining Padavattammen Covil Street.
1 do. No. 316, in Calathyappa Mudaly Street, opposite to fountain.
1 do. No. 317, in Arimoothoo Maistry Street, near the tank.
1 do. No. 318, in Vijia Vigneswerer Covil Street, near the fountain.
1 do. No. 319, in Ashtaboojam Road, joining a lane.

Fifth Division, Central Ward.

1 Lamp-post, No. 297, in Lunatic Asylum Road, joining Parusawakum High Road.

Fifth Division, South Ward.

3 Lamp-posts, Nos. 331, 332 and 333, in Male Asylum Road.

Sixth Division, South Ward.

1 Lamp-post, No. 290, at the entrance of Azeez Mulk Street.

Seventh Division, South Ward.

1 Lamp-post, No. 263, in Johny John Khan Road.
1 do. No. 264, in Nagojee Row Street.

Eighth Division, North Ward.

1 Lamp-post, No. 424, in Peters' Road.
2 Lamp-posts, Nos. 425 and 426, in Barbers' Bridge Road.

Eighth Division, South Ward.

1 Lamp-post, No. 297, in Comara Gooroonatha Mudaly Street.
1 do. No 298, in Abirami Mudaly Street.
2 Lamp-posts, Nos. 299 and 300, in Ellapatha Madha Covil Parcherry.
1 Lamp-post, No. 301, in Nadu Street.
1 do. No. 302, in Cabaleeswerer Covil Street.
1 do. No. 303, in St. Thomé High Road.
1 do. No. 304, in Moothoo Gramany Street.
5 Lamp-posts, Nos. 305, 306, 307, 308 and 309, in Beemanenpettah Lane.
2 do. Nos. 310 and 311, in Alwarpet Street.

R. E. ELLIS, A.M.I.C.E.,
Engineer, Madras Municipal Commission.

Madras, 9th December 1895.

MADRAS: PRINTED BY THE SUPERINTENDENT, GOVERNMENT PRESS.

When given for copying ____
When copied ____
When examined ____
When signed ____ } 189.

READ AGAIN G.O., No. DATED
189 ,

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT	A	A	A	A	A	A	A	
LETTER OF GOVERNMENT.								
STATEMENT WITH DITTO.								
PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.								

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.