1. Number of pages 1-6
2. Date of Repair.
3. Initials of Referencer

9

I.R.O. 1—52,400—28-11-30.

# MADRAS RECORD OFFICE.

---

## Government of Madras.

Public Works DEPARTMENT.

Cons 29957

G.O. No. 843 Press Mis.

6667 Dated 28 — 7 — 1857

***Not to be folded or roughly handled***

1 H

*Fort Saint George, Public Works Consultation of 29th September 1857.*

No. 66. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 21st September 1857, No. 3847.

SIR,

I have the honor to submit the enclosed estimate amounting to Rupees three hundred and twenty (320) for constructing a Cookroom for the Sepoy Guard at the Collector's Cutcherry at Chitterpore.

2. The building is to be 47′ 6″ long, by 11′ 6″ broad in the clear, containing two open verandahs, each 33′ 6″ by 6′ and four small rooms each 4′ 9″ by 4′ 6.″

3. The basement of the building is to be raised 1 foot above foundations which are to be sunk 2′ 6″. The centre wall is to be 9 feet high, and the verandah walls and pillars 5 feet, supporting a tiled roof with ridge ventilator.

4. With reference to the Acting Collector's letter No. 353, dated 11th ultimo, I consider that flat tiles are essential to cleanliness, and that the walls should be of brick in chunam; as buildings constructed with brick in clay soon become destroyed by white ants.

5. The estimate is framed on moderate and sufficient data, and I beg to recommend the same for sanction.

---

No. 67. ORDER THEREON, No. 1843; dated 28th September 1857.

Ordered to be referred to the Military Department for consideration.

(Signed) H. FORBES,
*Acting Secretary to Government.*

No: 3844

From

The Chief Engineer

To

The Secretary to Government

Public Works Departt.

Sir,

I have the honor to submit the Enclosed Estimate amounting to Rupees Three hundred and twenty (320) for constructing a Cookroom for the Peons Guard at the Collectors Cutcherry at Chittagong.

Revenue
Cookroom for Peons Guard at Collectors Cutcherry.

Enclosures
1 Letter from the Asst Collector
Original Added
11 Augt 1857 No 333
with 3 pacts.
1 Abstract Estimate
1 Plan

2 The building is to be 47.6 long, by 11.6 broad in the clear, containing two open Verandahs, each 33.6 by 6 and four small rooms each 4.9 by 4.6.

3. The Basement of the Building is to be raised 1 foot above foundations which are to be sunk 2.6. The centre wall is to be 9 feet high, and the Verandah walls & Pillars 5 feet, supporting a tiled roof with ridge Ventilator.

4 With reference to the Acting

Collector

Collector's Letter No: 353, dated 11th Ultimo, Consider that first Piles are essential to cleanliness, and that the walls should be of Brick in common as Buildings constructed with Brick in clay soon become destroyed by white Ants.

5 The Estimate is framed on moderate and sufficient data, and beg to recommend the same for Sanction.

Central Office of Pub. Works Fort St. George 21st September 1870

I have the honor to be Sir Your most Obedient Servant

A. Cotton Colonel Chief Engineer

To The Secretary to Government Public Works Department.

Public Works 1857 Department
Dte Cons, 29th Septr.
No: 1883.

From
The Chief Engineer

To
The Secretary to Govt
of India

Sir,

I have the honor to forward herewith
a letter from the Executive Engineer
Bhagulpore, dated the 25th instant
with its enclosure, on the subject
of the Bridge over the Chandun
River on the Trunk Road, and
to request that the sanction
of Government may be solicited
to the proposed alteration.

I have &c

Chief Engineer

No 1843

Ordered to be recorded
& the Chief Engineer
informed that the
sanction of Government
has been solicited.

Fort William
28th Septr 1857.

For Copies to the Bridge Office
with a Draft &c 30th Sept