Number of Volumes 4
Date of Reprint 1928-30
or
4.

M.R.O.1—32 400—22-11-29

MADRAS RECORD OFFICE.

Government of Madras.

Public Department

DEPARTMENT.

G.O. No.	1090	Press Mis.
64-65		
Dated	10-4-	1857.

Not to be folded or roughly handled

No. 64. Read the following Extract from the Proceedings of the Chief Engineer, dated 15th October 1857, No. 4480.

Read the following letter from Lieutenant A. S. MOBERLY, District Engineer of Chingleput; to Colonel C. E. FABER, Chief Engineer, dated Camp Guindy, 10th October 1857, No. 1139.

SIR,

With reference to Extract from your Proceedings No. 4121, of the 1st Instant, I have the honor to forward a Statement, shewing the amount expended on the Adyaur bridge and annicut, up to the 3rd Instant, and the sum required to complete them. I am unable to shew the expenditure on the bridge and annicut separately, as both the accounts have been mixed together from the very commencement of the works in question, agreeably I believe to orders issued by Major Lawford to Captain Dansey, on its being pointed out to him, the impossibility of keeping properly the two accounts separately, as the Bricklayers were often working at the two works on the same day; and as there is at present a great quantity of materials on hand the excess in the estimate will be reduced.

Statement shewing the expenditure on the Adyaur Bridge and Annicut, and the amount required to complete them.

Item.	Amount of expenditure up to the 3rd October 1857.			Amount required for completion.			Remarks.
Adyaur Bridge and Annicut.....	44,683	0	0	3,615	0	0	

Camp Vendaloor, 7th October 1857.

(Signed) F. G. HANKIN, Lieutenant,
Assistant Executive Engineer of Chingleput District.

Resolved that copies of the foregoing letter No. 1139, dated 10th October 1857, with its enclosure, be forwarded for the information of Government with reference to Extract Proceedings No. 4122 of the 1st Instant.

2. The amount of the original estimate was Rupees (31,481) thirty-one thousand four hundred and eighty-one, that of the Supplementary are Rupees (14,630) fourteen thousand six hundred and thirty, and if the amount required for completion be added to the present expenditure, there will be an excess of Rupees (2,217) two thousand two hundred and seventeen, which may be reduced by the value of materials.

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 65. ORDER THEREON, No. 2090; dated 10th November 1857.

Ordered that the foregoing Extract be recorded.

(Signed) H. FORBES,
Acting Secretary to Government.

No. 4480

Extract from the Proceedings of the Chief Engineer
in the Department of Public Works. Fort St George
Under date the 15th October 1857.

Read the following.

No 1139.

From,
Lieutenant N. S. Moberly,
District Engineer of Chingleput.

To
Colonel C. E. Faber, Chief Engineer D. P. W.
Fort Saint George.

Sir,

With reference to Extract from your Proceedings
No 4121, of the 2nd Instant, I have the honor to forward
a Statement, shewing the amount expended on the
Adyaur Bridge and Anricut, up to the 3rd Instant,
and the Sum required to complete them. I am unable
to shew the expenditure on the Bridge and Anricut
separately, as both the accounts have been mixed
together from the very commencement of the works in
question, agreeably I believe to orders issued by Major
Lawford to Captain Dansey, on its being pointed out
to him, the impossibility of keeping properly the two
accounts separately, as the Bricklayers were often working
at

at the two works on the same day; and as there is at present a great quantity of Materials on hand the excess in the Estimate will be reduced.

District Engineer's Office,
Camp at Gwindy.
10th October 1857.

I have &c.
Signed A. S. Roberdy Lt
District Engineer of Shingleput

Statement shewing the expenditure on the Adyaur Bridge and Annicut, and the amount required to complete them.

Item	Amount of expenditure up to 3rd October 1857	Amount required for Completion	Remarks
Adyaur Bridge & Annicut	44,583 ..	3,615 ..	

Camp Vendaloor,
7th October 1857.

Signed T. G. Hankin Lt
Assistant Executive Engineer
of Shingleput District.

Signed A. S. Roberdy Lieut
Dt Engineer of Shingleput

Resolved that copies of the

the foregoing letter No 1139 dated 10th October 1857 with its enclosure, be forwarded for the information of Government with reference to Extract Proceedings No 4122 of the 1st Instant.

2 The amount of the original estimate was Rupees (31,81) thirty one thousand four hundred and eighty one, that of the Supplementary are Rupees (12,630) Fourteen thousand Six hundred and thirty, and if the amount required for completion be added to the present expenditure, there will be an excess of Rupees (2,217) Two thousand two hundred and seventeen, which may be reduced by the value of materials

A True Extract

A.d.

W. Caldwell Colonel.
Chief Engineer

To,
The Secretary to Government P.W.D.

E. & S. Bro. M.

Comm. 20th Oct. 57 No. 62-65.

Public Works 1857 Department.
Comm. 1875 Powerless
No 2018

Extract from the Proceedings of the
Chief Engineer.
To The Secretary to Government
P. W. D.

Dated 15th
Received 17th } October 1857

No. 4480/16

Enclosure None

Communicates for information a letter from the Dy Engr Chingleput forwarding a statement shewing the expenditure on the Adyaur Bridge and annicut and the sum required to complete them and informing that he is unable to shew the expenditure on these works separately as both the accounts have been mixed