1. Number of pages. 1—10
2 Date of repair. 23/12/57
3 Initials of Reference

M.R.O. 1—82400—23-11-50

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cen 23—12—57

G.O. No. 2332 Press Mis.

13—14 Dated 16—12—1857

Not to be folded or roughly handled

No. 13. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 1st December 1857 No. 5617.

SIR,

1. With reference to Extract Minutes of Consultation No. 2372, dated 19th December 1856, sanctioning an Estimate amounting to Rupees (710) seven hundred and ten, for repairing the Tomb of Abdool Wahab Khan a former Nawab of Kurnool, I have the honor to submit to Government the accompanying letter No. 528, dated 10th July 1857, from the Acting District Engineer together with a revised Estimate amounting to Rupees (1,000) one thousand.

1 Letter No. 528, dated 10th July 1857 from the District Engineer Bellary.
1 Estimate.

2. The following is a comparison of the two estimates

	Sanctioned. Rs.	Revised. Rs.	A.
General repairs...	220	220	0
Plastering...	133	244	9
Paving...	62	62	1
White washing	6	130	0
Ornamental work...	248	248	0
Scaffolding and Sundries...	41	95	6
Rupees.....710		1,000	0

from which it will be seen that the excess of Rupees 290, is on account of the items for Plastering, Whitewashing, and Saffolding, and Sundries, the discrepancy being accounted for by the quantity of Plastering and Whitewashing required in the building being entered in the original estimate, in square feet, instead of in squares of 100 feet and by the necessity, as stated by the Acting District Engineer of allowing 10 instead of 5 ℘ cent for Scaffolding and Sundries.

3. Under the explanation given I trust that the estimate of Rupees (1,000) one thousand now submitted may be sanctioned in lieu of the original one of Rupees 710.

Letter from Lieutenant J. H. M. SHAW STEWART, Acting District Engineer of Kurnool; to Colonel C. E. FABER, Chief Engineer, dated Camp at Caulwah, 10th July 1857, No. 528.

SIR,

I have the honor to re-transmit to you the estimate for restoring the Tomb of Abdool Khan at Kurnool. The amount of the estimate submitted by my predecessor Lieutenant Blagrave, was Rupees 950 two corrections were made in this estimate at the Central office, and the amount sanctioned by Government on the 19th December 1856, was Rupees 710, I beg to point out to you that the reduction in the estimate arose from two merely clerical errors on the part of the copyist by which the numbers of squares of plastering and white-washing required in the building were set down as so many square feet, thus at once reducing a hundred fold the sums allowed for these two items.

2. I have the honor to enclose a corrected copy of the estimate in question, amounting to Company's Rupees 1,000, and request that it may be sanctioned as quick as possible, I have doubled the amount originally allowed for Scaffolding, as in plastering the large dome it will be a heavy item in the expense and will not be more than covered by the sum now allowed for it.

No. 14. ORDER THEREON, No. 2332; dated 16th December 1857.

Under the explanation furnished by the Chief Engineer, the Right Honorable the Governor in Council sanctions the revised estimate, submitted with the foregoing letter amounting to Rupees (1,000) one thousand, in lieu of that sanctioned in Extract Minutes Consultation dated 19th December 1856, No. 2372, for repairing the Tomb of Abdool Wahab Khan, a former Nawab of Kurnool.

(Signed) H. FORBES,
Acting Secretary to Government.

Enclosure

In a letter

From,

The Chief Engineer
D.P.W.

To,

The Secretary to Govt
D.P.W.

Dated 1st December 1857.
Recd

No. 5617.
of 2392/57

Abstract Estimate for repairing the large Mosque on the Right Bank of the Hendree River at Kurnool.

Amounting to Comp.t Rupees 1000/-

Buildings / (New Work)

Abstract of Estimate No of 185 /s

District Kurnool

Work Repairing the large Mosque on the Right Bank of the Hendree River

Quantities	Description of Work	Rates			Amount	Amount of each part
		Rs	As	P.	Rupees	Rupees
2480	Sqft. of Plastering large Dome with 3 Coats of Chunam ——— Squares	3	"	"	74	
496	Rft. of Ornamental work ——— Rft.	"	8	"	248	
4	Small Corner Pillars to the Large Dome Each	15	"	"	60	
1800	Sqft. of Plastering walls on Parapet with 1 Coat of Chunam ——— Sqft.	1	"	"	18	
	Repairing 4 angle Pillars &c.a — Each	20	"	"	80	
3968	Sqft. of Plastering the walls below the Dome with 1 Coat of Chunam Sqft.	1	"	"	40	
40,000	Sqft. of Whitewashing large Mosque in & out with 1 Coat of Chunam — Sqft.	"	"	6	125	
630	Sqft. of Paving Verandah of large Mosque Sqft.	3	"	"	19	
11250	do. of Plastering under portion of large Dome with 1 Coat of Chunam Sqft.	1	"	"	112	
8000	Sqft. of Whitewashing Centre Hall between Domes with 2 Coats Chunam Sqft.	"	1	"	5	
1440	Sqft. of Paving Centre Hall Sqft.	3	"	"	46	
					Carried over ———	824

Quantities	Description of Work	Rates			Amount	Amount of each part
C Yds.		Rs	as	P	Rupees	Rupees
	Brought Over—				824	
	Repairing small Mosque adjoining the large one	"	"	"	50	
	D°. 3 smaller ones—Each	10	"	"	30	
	Scaffolding &c.ª				96	
	Total Company's Rupees					1000

Central Office of P.W.
Fort Saint George
1 Dec.r 1857.

A.H. Taber Colonel
Chief Engineer P.W.

No. 5617. Central Office of P.W.
Fort St George 1 December 1857.

From
The Chief Engineer

Rumool District
"Public"

To
The Secretary to Government
P.W. Department

2 Enclosures
I.E. No. 528 of 10 July 1857 from the 2d Division
2 Estimates
1 Plan &c.

Sir,

1. With reference to Extract Minutes of Consultation No. 2372 dated 19 December 1856, sanctioning an Estimated amounting to Rupees (710) Seven hundred and ten, for repairing the tomb of Abdool Wahab Khan a former Nawab of Kurnool, I have the honor to submit to Government the accompanying letter No. 528 dated 10 July 1857 from the 2d. District Engineer together with a revised Estimate amounting to Rupees (1000) One thousand.

2. The following is a comparison of the two Estimates

	Sanctioned	Revised
General Repairs	220 " "	220 " "
Plastering	133 " "	244-9-"
Paving	62 " "	62-7-"
White washing	6 " "	130 " "
Ornamental work	248 " "	248 " "
Scaffolding & Sundries	41 " "	95-6-"
Rupees	710 " "	1000 " "

from which it will be seen that the expenses

excess of Rupees 290 is on account of the items for Plastering. Whitewashing and Scaffolding and Sundries. the discrepancy being accounted for by the quantity of Plastering and White-washing required in the building being entered in the Original Estimate in square feet, instead of in squares of 100 feet. and by the necessity as stated by the Acting District Engineer of allowing 10 instead of 5 % Cent. for scaffolding and Sundries.-

3.- Under the explanation given I trust that the Estimate of Rupees/1000/ One thousand. now submitted may be sanctioned in lieu of the Original one of Rupees /10....

I have the honor to be
Sir.
Your most Obed.t Servant

Central Office of P.W.
Fort St George
1st December 1837.

W.T. Taber Colonel
Chief Engineer

W.T.

x+a@.

Cons: 23 Dec: 56 N: 75-76

P.W. Rec'd 1837 Dep'tt
Dit to Cons: 22nd December

No. 2392.

From
The Chief Engineer
To
The Secretary to Government
P.W. Department

Dated 15th December 1837
Rec'd 2d
From the Offg Chief Engr 4th Septr
158 N. 210 ending 12th Oct
No 5-617.

Enclosures - 2 Rec'd

With reference to Govt Cons:
No 2372 dated 19th December 1856
forwards a revised Estimate
of Rupees 1000/ One thousand
for repairing the tomb of
Abdool Wahab Khan
a former Nawab of Kurnool

No 13844.

Rec'd 14th

Cg

With a/c order
No 2332. 16th Dec

No 2332

Under the explanation
furnished by the Chief Engineer
the Right Honorable the Governor
in Council sanctions the revised
Estimate, submitted in the fore-
going letter amounting to
Rupees (1000) One thousand in lieu
of that sanctioned, in Govt Minute
Cons: dd 19th December 1856 No 2372
for repairing the tomb of Abdool
Wahab Khan, a former Nawab
of Kurnool.

Sent Dr Gross
16 Dec 57

9 Copies to the Chief Engr Dist 17
1 Retd with 2 Original Enc: 20-1-58.