8-2-37

M.R.O. I—[illegible]—23-11-36

MADRAS RECORD OFFICE.

Government of Madras.

[illegible] DEPARTMENT.

G.O. No. [illegible] Press Mis.

Dated [illegible] 18[illegible]

Not to be folded or roughly handled

No. 63. Read the following letter from Captain C. C. JOHNSTON, Acting Superintending Engineer, Northern Circle, in charge of the Central office of Public Works; to H. FORBES, Esq., Acting Secretary to Government, dated 24th February 1857, No. 10459.

SIR,

1. I have the honor under Clause 2 of Extract Minutes of Consultation, No. 696, dated 18th October 1855, to forward two estimates,* prepared by the District Engineer, for improvements proposed to be made to the Barrack accommodation at Vizagapatam.

* With reference to Extract Minutes Consultation No. 1555, dated 1st September 1856.

2. The estimates amount to Rupees (2,470) two thousand, four hundred and seventy, comprising the following items.

1st Estimate.

		Rs.
Constructing a Mess room for the European Veterans.		1,570
Do.	Cook room.	280
Do.	Wash house.	550
	Total.....	2,400

2nd Estimate.

Constructing a Privy to the Conjee house, No. 7.		70
	Total Rupees.....	2,470

3. The Mess house is to contain one room 30 feet long, by 20 feet broad, surrounded by an open verandah 10 feet broad, the building is to be raised on a basement 2 feet in height above foundations, which are to be sunk 3 feet. The walls are to be 14′ 4″ high, and the verandah pillars 8 feet, supporting a tiled roof.

4. The Cook room is to be 15 feet long, by 12 feet broad, raised on a basement 1 foot in height above foundations, which are to be sunk 2′ 6″. The walls are to be 8′ 3″ high, supporting a tiled roof.

5. The Wash house is to be 19 feet long, by 15 feet broad, raised on a basement 1′ 6″ in height above foundations, which are to be sunk 3 feet. The walls are to be 7′ high supporting a tiled roof.

6. The Privy is to be 6 feet square, on foundations to be sunk 2′ 6″. The walls are to be 7 feet high, supporting a terraced roof.

7. The necessity for the buildings is represented in the letter noted in the margin,† and His Excellency the Commander in Chief has signified his approval of them. The estimates have been framed on moderate and sufficient data, and I beg to recommend the work for immediate execution.

† No. 468, dated 12th February 1857.

No. 64. ORDER THEREON, No. 397; dated 2nd March 1857.

Ordered to be referred to the Military Department for consideration.

(Signed) H. FORBES,
Acting Secretary to Government.

Central Office of P.W.
Fort St. George 24th February 1857.

No. 1043 9

From

The Acting Supg. Engineer. N. Circle
in Charge of the Central Office of P.W.

To

The Secretary to Government
P.W. Department.

Military Barracks.

Sir,

1. I have the honor under Clause 2 of Extract Minutes of Consultation No. 696, dated 18 October 1855 to forward two Estimates* prepared by the District Engineer, for improvements proposed to be made to the Barrack accommodation at Vizagapatam.

* with Reference to Govt Com^{on} No. 1555. dated 1 Sept^r 1856.

2. The Estimates amount to Rupees (2470) Two thousand four hundred and seventy comprising the following items.

1st Estimate

Constructing a Mess Room for the European Veterans ——— Rs 1570---
——Do—— Cook Room ——— 280---
——Do—— Wash House ——— 550---
Rs 2400---

2nd Estimate

Constructing a Privy to the Conjee House No. 7. ——— Rs 70---

Total Rupees 2470---

3. The Mess House is to contain one room 30 feet long, by 25 feet broad, surrounded by an

an open Verandah 10 feet broad, the building is to be raised on a basement 2 feet in height above foundations, which are to be sunk 3 feet. The walls are to be 14-4" high, and the Verandah pillars 8 feet, supporting a tiled roof.

4.- The Cook room is to be 15 feet long, by 12 feet broad, raised on a basement 1 foot in height above foundations, which are to be sunk 2'-8". The walls are to be 8'-3" high supporting a tiled roof.

5.- The wash house is to be 19 feet long by 15 feet broad, raised on a basement 1'-6" in height above foundations, which are to be sunk 3 feet. The walls are to be 7' high supporting a tiled roof.

6.- The Privy is to be 6 feet square on foundations to be sunk 2'-6". The walls are to be 7 feet high, supporting a terraced roof.

7.- The necessity for the buildings is represented in the letter noted in the margin, and His Excellency the Commander in Chief has signified his approval of them. The Estimates have been framed on moderate, and sufficient data, and I beg to recommend the work for immediate execution.

I have the honor to be
Sir
Your Most Obed.t Servant

Central Office 24th
Mt St. George
24 February 1857.

W Johnston Captain
Ag. Insp. Engr. & Archt
in ch. of the Central Office P.W.

List of Enclosures.

1 Letter from the D.A.G. of the Army dated 12th Feby 1857 - No 468 -
2 Abstract Estimates -
2 Plans -

Public Works 1837 Despatch
Dated 2nd March.
No. 378

From the Actg. Supg. Engineer Presidency in charge of the Central Office Fort St. George
To the Secretary to Government
Military Department

Dated 24th February 1837.
Read 2nd March 1837.

5 Enclosures

From Chief Engr. dated 23rd Feby. 1837
No. 2104 enclg. 17 Plans.

Forwarded under Clause 2nd of Mily. Comns. No. 696 dated 18th Octr. 1833 his Estimates amounting to Rupees 3470 prepared by the District Engineer for improvements proposed to be made to the Barrack accommodation at Vizagapatam and recommends the work for immediate Execution.

With an order No. 397 — 2nd March

No. 397

Ordered to be referred to the Military Department for consideration.

Fort St. George
2nd March 1837

Copies to the Military Dept. with 5 Original Enclosures

No. 63+64.